



Natural Gas Working Group Meeting September 2, 2010---Gill Ranch Storage

Don Petersen
Pacific Gas and Electric Company

Construction Status

- Compressor Station: 85% complete
- 28 Mile 30” Pipeline: hydrotesting complete
- Gas Interconnect at L401 complete
- 10 Mile Electric line complete/operational
- Electric Substation – complete/operational
- 10 of 12 Injection/W wells complete
- Gathering System – 95% complete

Construction/Operations Target Milestones

- Gas Injection – October
 - Complete Compressor Station injection facilities
 - Complete Hydro test of pipeline
 - Complete last 2 wells and well sites
 - Purge & pack pipeline, station and gathering system with gas (September)
 - Commission compression facilities
 - Finalize Operational planning with CPUC
- Gas Withdrawal – Late November
 - Complete withdrawal (gas processing) facilities

Compressor Station



Compressor Building



Compressor Building



Variable Frequency Drives

For Electric Drive Compressors



Gas Processing Area



08/10/2010 17:54

Pipeline Alignment

