



| Project Name and Address | | Authority Having Jurisdiction | |
|---------------------------|--|-------------------------------|--|
| Name: Project Name | | Enforcement Agency: Agency | |
| Address: Project Address | | Permit Number: Permit Number | |
| City, Zip: City, Zip Code | | Permit Application Date: Date | |

| | | | |
|-----------------------|--------------------|-------------------|--------------------|
| Building: Enter Value | Floor: Enter Value | Room: Enter Value | Control/tag: Value |
|-----------------------|--------------------|-------------------|--------------------|

| | |
|--|-----------------------------|
| <input type="checkbox"/> Construction inspection and functional testing comply <input type="checkbox"/> Does not comply | Date Submitted to AHJ: Date |
|--|-----------------------------|

| | |
|----------------|---|
| Intent: | Verify measured outside airflow sensor reading is within 10% of the total required outside airflow. Required for all newly installed HVAC units or additions and alterations to existing HVAC systems including ducts. Reference NRCC-MCH-E for nonresidential (including nonresidential spaces in high-rise multifamily) building permits or LMCC-MCH-E for nonresidential spaces in low-rise multifamily building permits. Submit one Certificate of Acceptance for each system that must demonstrate compliance. NRCA-MCH-02-A can be performed in conjunction with NRCA-MCH-07-A Supply Fan VFD Acceptance (if applicable) since testing activities overlap. Reference §120.1(e), §120.1(d)2, §120.5(a)1, §160.2(c)6, §160.2(c)5B, and §160.3(d)1A. |
|----------------|---|

Table A: Construction Inspection for Air Volume Systems

Prior to functional testing, verify and document all of the following

| Step | Entry | Item | Code Reference |
|--------|--|--|----------------------------------|
| 1.0 | <input type="checkbox"/> Pass <input type="checkbox"/> Fail | Access to required document NRCC-MCH-E as approved by the authority having jurisdiction or LMCC-MCH-E registered by a CEC approved data registry. | §10-103(a)2A |
| 2.0 | No Entry | For VAV systems, complete ALL of 2, 3, and 4 and respond N/A for ALL of 5, 6, and 7. For CAV systems, respond N/A for ALL of 2, 3, and 4, and complete ALL of 5, 6, and 7. | N/A |
| 2.1 or | P, F, N/A | VAV Only: Outside airflow is factory calibrated; attach factory calibration spec-sheet. (Pass, Fail, N/A-if CAV) | NA7.5.1.1.1(a) NA7.5.1.1.1(b) |
| 2.2 | P, F, N/A | VAV Only: Outside airflow is field calibrated, attach calibration results report. (Pass, Fail, N/A-if CAV) | NA7.5.1.1.1(a) NA7.5.1.1.1(b) |
| 3.0 | P, F, N/A | VAV Only: Dynamic damper control is being used to control outside air. (Pass, Fail, N/A-if CAV) | NA7.5.1.1.1(c) |
| 4.0 | No Entry | VAV Only: Identify the dynamic control being utilized to control outside air. (Description or N/A) | NA7.5.1.1.1(d) |
| 4.1 | Response: | Describe Control or N/A | NA7.5.1.1.1(d) |



| Step | Entry | Item | Code Reference |
|--------|--|---|---|
| 5.0 | P, F, N/A | CAV Only: System is designed to provide a fixed minimum outside air when the unit is on. (Pass, Fail, N/A-if VAV) | NA7.5.1.2.1(a) |
| 6.0 | P, F, N/A | CAV Only: Minimum position is marked on the outside air damper. (Pass, Fail, N/A-if VAV) | NA7.5.1.2.1(d) |
| 7.0 | P, F, N/A | CAV Only: The system has means of maintaining the minimum outdoor air damper position. (Pass, Fail, N/A-if VAV) | NA7.5.1.2.1(e) |
| 8.0 | No Entry | Method of delivering outside air to the heating or cooling unit. Either 8.1 or 8.2 must pass. | N/A |
| 8.1 or | P, F, N/A | Return Plenum Ducted. If outside air is ducted at or to the return plenum, confirm that the ducted is within 5ft of the heating or cooling unit, or 15 ft. with direction and velocity requirement as specified by NRCC-MCH-E or LMCC-MCH-E. (Pass, Fail, N/A) | NA7.5.1.1.1(e) NA7.5.1.2.1(b) §120.1(e) §160.2(c)6 |
| 8.2 | P, F, N/A | Direct Unit Ducted. If the outside air is ducted directly to the unit, verify that return air plenum is NOT used to distribute outside air to the heating or cooling unit. (i.e. outside air is ducted directly to the unit, outside air is provided independent of the unit, or economizer). (Pass, Fail, N/A) | NA7.5.1.1.1(e) NA7.5.1.2.1(b) §120.1(e) §160.2(c)6 |
| 9.0 | <input type="checkbox"/> Pass <input type="checkbox"/> Fail | Pre-occupancy Purge: Verify that the pre-occupancy purge has been programmed for the 1-hour period immediately before the building is normally occupied to provide ventilation as indicated on NRCC-MCH-E or LMCC-MCH-E. | NA7.5.1.1.1(f) NA7.5.1.2.1(c) §120.1(d)2 §160.2(c)5B |
| 10.0 | <input type="checkbox"/> Pass <input type="checkbox"/> Fail | Check "Pass" if construction inspection complies with all requirements. Check "Fail" if construction inspection does not comply with all requirements. | N/A |

Table B-1: Functional Testing for Constant Air Ventilation (CAV) System

This table is to be completed for CAV systems only, skip this table testing a VAV system.

| Step | Entry | Functional Test | Code Reference |
|------|-------------|--|------------------------|
| 1.0 | P, F, N/A | Disable demand control ventilation. (if applicable) (Pass, Fail, N/A) | N/A |
| 2.0 | P, F, N/A | Verify unit is not in economizer mode during test. (economizer disabled) (Pass, Fail, N/A) | NA7.5.1.2.2 Step 1 |
| 3.0 | Enter Value | Testing at full supply airflow, measured outdoor airflow reading. (CFM) | NA7.5.1.2.2 Step 1a |



| Step | Entry | Functional Test | Code Reference |
|------|--|--|------------------------|
| 4.0 | Enter Value | Record required outdoor airflow from NRCC-MCH-E or LMCC-MCH-E. (CFM) | NA7.5.1.2.2 Step 1a |
| 5.0 | <input type="checkbox"/> Pass <input type="checkbox"/> Fail | Return to initial conditions. | N/A |
| 6.0 | Enter Value | Calculate $100 \times (\text{Step3}/\text{Step4})$ (Percent) | NA7.5.1.2.2 Step 1a |
| 7.0 | <input type="checkbox"/> Pass <input type="checkbox"/> Fail | Check pass if value in Step 6 $\geq 90\%$ and $\leq 110\%$. | NA7.5.1.2.2 Step 1a |

Table B-2: Functional Testing for Variable Air Ventilation (VAV) System

This table is to be completed for VAV systems only, skip this table testing a CAV system.

| Step | Entry | Functional Test | Code Reference |
|------|--|--|------------------------|
| 1.0 | P, F, N/A | Disable demand control ventilation. (if applicable) (Pass, Fail, N/A) | N/A |
| 2.0 | P, F, N/A | Verify unit is not in economizer mode during test. (economizer disabled) (Pass, Fail, N/A) | NA7.5.1.1.2 Step 1 |
| 3.0 | <input type="checkbox"/> Pass <input type="checkbox"/> Fail | Testing at full supply airflow, adjust supply air to achieve design airflow or maximum airflow at full cooling. | NA7.5.1.1.2 Step 2 |
| 4.0 | Enter Value | Testing at full supply airflow, measured outdoor airflow reading. (CFM) | NA7.5.1.1.2 Step 2a |
| 5.0 | Enter Value | Record required outdoor airflow from NRCC-MCH-E. (CFM) | NA7.5.1.1.2 Step 2a |
| 6.0 | Enter Value | Time for outside air damper to stabilize after full supply airflow is achieved. (Minutes) | NA7.5.1.1.2 Step 2b |
| 7.0 | <input type="checkbox"/> Pass <input type="checkbox"/> Fail | Adjust supply airflow to either the sum of the minimum zone airflows, full heating, or 30% of the total design airflow. | NA7.5.1.1.2 Step 3 |
| 8.0 | Enter Value | Measured outdoor airflow reading. (CFM) | NA7.5.1.1.2 Step 3a |
| 9.0 | Enter Value | Time for outside air damper to stabilize after reduced supply airflow is achieved. (Minutes) | NA7.5.1.1.2 Step 3b |
| 10.0 | <input type="checkbox"/> Pass <input type="checkbox"/> Fail | Return to initial conditions. | NA7.5.1.1.2 Step 4 |
| 11.0 | Enter Value | Calculate $100 \times (\text{Step4}/\text{Step5})$ (Percent) | NA7.5.1.2.2 Step 1a |
| 12.0 | Enter Value | Calculate $100 \times (\text{Step8}/\text{Step5})$ (Percent) | NA7.5.1.1.2 Step 3a |
| 13.0 | <input type="checkbox"/> Pass <input type="checkbox"/> Fail | Check pass if both Steps 6 and 9 are both 5 minutes or less AND if both Steps 11 and 12 are $\geq 90\%$ and $\leq 110\%$. | N/A |



| Declaration Statement | Signatory |
|---|---|
| <p>Document Author I assert that this Certificate of Acceptance documentation is accurate and complete.</p> | <p>Name Company Name Author Signature Date Signed</p> |
| <p>Field Technician I certify the following under penalty of perjury, under the laws of the State of California: The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and signed by the responsible builder/installer and has been posted or made available with the building permit(s) issued for the building.</p> | <p>Name Company Name ATT No.: ATT Cert. No. Title Phone Signature Date Signed</p> |
| <p>Responsible Person I assert the following under penalty of perjury, under the laws of the State of California: I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement (responsible acceptance person). The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building. I understand that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections, and I will take the necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy, and I will take the necessary steps to ensure this requirement is accomplished.</p> | <p>Name Company Name Lic. No.: License No. Title Phone Signature Date Signed</p> |