

Blythe Solar Power Project (09-AFC-6C)

Monthly Compliance Report #9 July 2011 Reporting Period

August 20, 2011

Blythe Solar Power Project
Monthly Compliance Report #9

Table of Contents

| | |
|--|------------|
| Monthly Compliance Report..... | Page 1 |
| Early Works 3-Week Look Ahead Schedule..... | Exhibit 1 |
| Key Events List..... | Exhibit 2 |
| Construction Photographs | Exhibit 3 |
| Compliance Matrix | Exhibit 4 |
| Air Quality Construction Mitigation Documentation | Exhibit 5 |
| Resource Specialists' Monthly Reports | Exhibit 6 |
| Worker Environmental Awareness Training Sign-In Sheets | Exhibit 7 |
| SWPPP Inspection Checklists | Exhibit 8 |
| Daily Water Usage Log | Exhibit 9 |
| CBO Approvals | Exhibit 10 |
| UXO/MEC Encounter Report..... | Exhibit 11 |
| Site Construction Safety Supervisor's Safety Report..... | Exhibit 12 |
| CBO Safety Monitor's Report | Exhibit 13 |

Abbreviations and Acronyms

| | |
|----------|--|
| AFC | Application of Certification |
| AQ | Air Quality |
| AQCMM | Air Quality Construction Mitigation Manager |
| AQCMP | Air Quality Construction Mitigation Plan |
| BIO | Biological |
| BLM | Bureau of Land Management |
| BM | Biological Monitor |
| BRMIMP | Biological Resources Mitigation Implementation and Monitoring Plan |
| BSPP | Blythe Solar Power Project |
| CARB | California Air Resources |
| Caltrans | California Department of Transportation |
| CBO | Chief Building Official |
| CDFG | California Department of Fish & Game |
| CEC | California Energy Commission |
| COM | Compliance |
| CPM | Compliance Project Manager |
| CRS | Cultural Resources Specialist |
| CSS | Construction Safety Supervisor's |
| CUL | Cultural |
| DB | Designated Biologist |
| DESCP | Drainage, Erosion, and Sediment Control Plan |
| FAA | Federal Aviation Administration |
| HTF | Heat Transfer Fluid |

| | |
|---------|---|
| KPC | Kiewit Power Constructors |
| KPE | Kiewit Power Engineering |
| LF | Liner Foot |
| MEC/UXO | Munitions and explosives of concern/Unexploded Ordinances |
| MECH | Mechanical |
| MCR | Monthly Compliance Report |
| PAL | Paleontological |
| PPA | Project Prehistoric Archaeologist |
| PQAD | Prehistoric Quarries Archaeological District |
| PRS | Paleontological resource specialist |
| PVSI | Palo Verde Solar I, LLC |
| P&IDs | Piping and Instrumentation Diagram |
| ROW | Right Of Way |
| RCFD | Riverside County Fire Department |
| S&W | Soil & Water |
| SMLLC | Solar Millennium LLC |
| STRUC | Structural |
| SWPPP | Storm Water Pollution Prevention Plan |
| TRANS | Transmission |
| TSE | Transmission System Engineering |
| USFWS | United States Fish and Wildlife Service |

Introduction

On September 15, 2010, the California Energy Commission (CEC) issued a license to Palo Verde Solar I, LLC (PVSI) for the construction and operation of the Blythe Solar Power Project (BSPP). On December 22, 2010 the CEC Compliance Project Manager (CPM) issued a full Notice to Proceed (NTP) letter for BSPP allowing the start of all construction activities associated with Phase 1A of the site.

This document constitutes PVSI's ninth monthly compliance report (MCR) for the BSPP, as required by Condition of Certification COM-6 in the CEC Final Decision. The information contained in this report covers engineering, procurement, construction, and environmental compliance activities that were performed during July 2011.

On August 18, 2011, Solar Trust of America announced the company intends to pursue a switch in technology from concentrated solar thermal to photovoltaics at the Blythe project site. This commercial decision will require some revised environmental permitting analysis. STA will be meeting with CEC staff on August 24, 2011 to discuss next steps for repermitting and onsite activities. With our next monthly compliance report, we will submit a complete plan for site maintenance activities to ensure that with the construction timeline changing, how we will maintain the site during the repermitting effort.

Overall Project Status

SMLLC has contracted with Kiewit Power Engineering (KPE) & Kiewit Power Constructors (KPC) to provide the engineering, procurement, and construction services needed to build the BSPP. As of the end of July 2011, the Project remains less than 0.1% complete. The following table presents the percentage complete numbers for the engineering, procurement, and construction activities as of July 2011:

| Activity | % Complete (1) |
|----------------|----------------|
| ♦ Engineering | 14.2% |
| ♦ Procurement | 2% |
| ♦ Construction | < 0.1% |

(1) Percent complete based on total project cost expended to date.

Engineering

During July 2011, KPE submitted Phase 1A & B related drawings and specifications to the Chief Building Official (CBO) for review and plan check and made BIO submittals to the CEC.

Procurement

The procurement for July 2011 consisted of snow fencing for Environmentally Sensitive Areas (ESAs).

Construction

During July, KPC conducted safety training for new staff and visitors, installed the BLM kiosk on Black Rock Road, completed ESA Fencing for the Phase 1B Area, completed clearing and grubbing activities on Dracker Drive and in the Shared Facilities Area, started Solar Field Phase 1B topographical survey, removed temporary fencing on Dracker Drive and Solar Field Phase 1A, continued dust control activities, and performed SWPPP-related maintenance and repairs.

Weekly coordination calls and monthly meetings were held during the reporting period between SMLLC Compliance Team, PVSI, AECOM (PVSI's environmental contractor), KPE, and KPC. An *Early Works 3-Week Look Ahead* schedule for the construction activities is included in Exhibit 1. A key events list is included in Exhibit 2. The commercial operation date (COD) for the BSPP Unit 1 currently is October 21, 2014.

EPC Activities Accomplished During Reporting Period

This section of the MCR provides detailed information on the engineering, procurement, and construction activities that were accomplished during the reporting period.

Engineering. The following civil, structural and mechanical engineering activities were completed during July 2011:

- Issued BIO-9 submittal to CEC, consisting of the DT survey and fencing map.
- Issued BIO-28 submittal to CEC for Phase 1B, consisting of a listing of Project Construction Activities for Phase 1B.
- Issued Unit 1 civil package including clearing, grubbing and grading Rev. B for CBO's review and approval.

- Re-issued Phase 1B clearing/grubbing and tortoise fencing package for CBO's review and approval.
- Issued Control Room and Rack Room drawings for CBO's review and approval.
- Issued control system drawing for CBO's review and approval.
- Issued Instrument control panels drawing for CBO's review and approval.
- Issued the SCE drive pylon package, re-issued the SCE torque tube package along with the corresponding response to CBO comments, re-issued the SCE middle pylon package along with the corresponding response to CBO comments, and re-issued cantilever arm package for final approval.

During July, the master CBO submittal log was updated by KPE and posted to the CBO's website. To reduce the size of the exhibits attached to this MCR, PVSII refers the CEC CPM directly to this website to review the updated master CBO submittal log online.

Engineering activities *planned* for August 2011 include:

- Re-issue all mechanical P&IDs for CBO's review and approval.
- Issue condensate polisher specification for CBO's review and approval.

Procurement. KPC conducted the following procurement related activities during July 2011:

- Ordered and received 1,000LF of ESA Fencing.

Procurement activities *planned* for August 2011 include:

- Order and receive Road Crossings (Box Culverts).

Construction. The following section discusses the construction activities conducted during July 2011 and those planned for August 2011. Representative photographs of the construction activities performed during the reporting period are included in Exhibit 3. Biological, cultural, and paleontological resource monitors participated in weekly look-ahead meetings to discuss planned activities and were onsite as required during the reporting period. Major construction activities performed during the reporting period included:

- Installed BLM kiosk.
- Completed ESA Fencing for Phase 1B Area.
- Kit Fox burrow excavation completed.

- Continue dust control activities.
- Completed clear and grub activities on Dracker Drive.
- Continued clear and grub activities on Shared Facilities.
- Began Solar Field Phase 1B topographical survey.
- Removed temporary fence on Dracker Drive and Solar Field Phase 1A.
- SWPPP maintenance and repair.

Construction activities *planned* for August 2011 include the following:

- Continue dust control activities.
- Continue clear and grub activities in Shared Facilities.
- Complete topographical survey in Phase 1B.
- Miscellaneous grading activities.

Compliance Activities

This section of the MCR focuses on PVSI's activities related to ensuring that compliance with all the Conditions of Certification as currently outlined in the BSPP Commission Decision are achieved in a timely and satisfactory manner. The following information is provided per the requirements set forth in Condition of Certification COM-6.

Compliance Matrix. The compliance matrix was updated during the reporting period to reflect the dates that compliance submittals were provided to the CEC and the dates approvals were obtained from the CBO, CEC CPM, or delegate agency. A copy of the updated matrix is included in Exhibit 4.

Completed Compliance Activities. During the reporting period, the following documents were submitted to the CEC CPM for review and approval.

| Date | To | Condition | Subject |
|----------|-----------------------------|-----------|---------------------------------|
| 07/01/11 | CEC | CUL-06 | Status of BSPP COC Pre-Phase 1B |
| 07/14/11 | CEC, CDFG, USFWS, BLM | BIO-09 | DT Survey & Fencing Map |
| 07/14/11 | CEC | BIO-19 | ESAs |

| | | | |
|----------|-----------------------------|----------------|--|
| 07/14/11 | CEC | BIO-23, S&W-10 | Decommissioning & Reclamation Plan |
| 07/15/11 | CEC, CDFG, USFWS, BLM | BIO-26 | Couch's Spadefoot Toad Protection & Mitigation Plan |
| 07/15/11 | CEC, CDFG, USFWS, BLM | BIO-28 | Project Construction Activities for Phase 1B |
| 07/20/11 | CEC | BIO-01 | Additional Designated Biologist |
| 07/20/11 | CEC | BIO-03 | Additional WBO & DT Monitors |
| 07/20/11 | CEC | BIO-22 | Starting Works in State Waters Phase 1B |
| 07/20/11 | CEC | COM-06 | MCR #8 June 2011 |
| 07/20/11 | CEC | COM-06 | MCR #8 June 2011 Cultural to CEC |
| 07/28/11 | CEC | S&W-05 | 2 nd Quarter GW Level Monitoring Report |
| 07/28/11 | CEC | CUL-13 | Results of Verification Efforts for the Buried Blythe Army Base and Reservoir Water Pipes |

Required Documents Submitted With This Report. The Commission Decision sets forth specific conditions, many of which include reporting requirements that must be addressed in the Project's MCR. The following paragraphs describe the compliance activities that were completed during the reporting period:

- ♦ AQ-SC01 (AQCM): As required by the Condition of Certification, the Air Quality Construction Mitigation Manager (AQCM) is responsible for directing and documenting compliance with the construction-related air quality Condition of Certification at the Project site and linear facilities. Additional monitors will be assigned as needed to cover times when there are multiple tasks occurring simultaneously that require oversight, extended hours of construction, or when the AQCM is unavailable. A copy of the AQCM's monthly report is included in Exhibit 5, and the daily monitoring log is available on site for the CPM's inspection.
- ♦ AQ-SC02 (AQCMP): Construction mitigation measures as set forth in this condition and in the Project's approved Air Quality Construction Mitigation Plan (AQCMP) were complied with during the reporting period. Specific information on the implementation of the plan's measures is included in the AQCM's Monthly Report included in Exhibit 5.
- ♦ AQ-SC03 (Construction Fugitive Dust Control): The onsite construction well continues to produce water for dust control. Trenching, fencing, clearing and grubbing operations continued with water trucks providing dust control as frequently as needed. Also in an effort to mitigate dust plumes, speeds are being limited for all construction vehicles.

- ♦ AQ-SC04 (Dust Plume Response Requirement): KPC is responding to all visible dust plumes by increasing the application of water where needed. If watering does not adequately mitigate the dust plume, construction activities in that area are suspended until conditions improve.
- ♦ AQ-SC05 (Diesel-Fueled Engines Control): All construction equipment on site has been inspected by the AQCMM or his delegate and meets the requirements established in the Condition of Certification AQ-SC5. See the attached equipment log and emissions documentation.
- ♦ BIO-02&04: Copies of all written reports and summaries that document biological resources compliance activities, including those conducted by the Biological Monitors (BMs) are provided in the Designated Biologist's (DB) monthly report included in Exhibit 6.
- ♦ BIO-06: During July, the total number of personnel who received the Construction Worker Environmental Awareness Training was 10. The number of personnel who have received the training to date is 248. Copies of the Worker Environmental Awareness Program (WEAP) training sign-in sheets for the monthly reporting period are included in Exhibit 7.
- ♦ BIO-07 (Implementation of Biological Resources Mitigation Implementation and Monitoring Plan [BRMIMP]): The DB's monthly report is included in Exhibit 6.
- ♦ BIO-08: This condition requires that the DB/BM provide monthly documentation on how the impact avoidance and minimization measures have been implemented during the monthly reporting period. This information is included in the DB's monthly report (see Exhibit 6).
- ♦ BIO-09: This condition requires that the DB/BM provide documentation of Desert Tortoise clearance surveys and fencing installation during the monthly reporting period. This information is included in the DB's monthly report (see Exhibit 6).
- ♦ BIO-11: Desert Tortoise compliance verification activities conducted during the reporting period are described in the DB's monthly report included in Exhibit 6.
- ♦ BIO-16: This condition requires that the DB/BM provide documentation of pre-construction nest surveys conducted during the monthly reporting period. This information is included in the DB's monthly report (see Exhibit 6).
- ♦ BIO-17: This condition requires that the DB/BM provide documentation of implementation of Kitfox/Badger mitigation and avoidance measures during the monthly reporting period. This information is included in the DB's monthly report (see Exhibit 6).

- ♦ BIO-18: This condition requires that the DB/BM provide documentation of implementation of burrowing owl mitigation and avoidance measures during the monthly reporting period. This information is included in the DB's monthly report (see Exhibit 6).
- ♦ CIVIL-01: Phase 1B clearing/grubbing and DT fencing plans were issued for construction and for final approval by the CBO. These drawings were revised based on CBO comments and were resubmitted along with the corresponding Kiewit response to the CBO comments to the prior drawing revision. Finish grading plans (along with hydrology and hydraulics calculations) as well as Kiewit's response to the CBO's comments on the prior revision of this package, were submitted to the CBO for review and comment. Additional Civil plans, specifications and calculations are currently being prepared for review and approval by the CBO. The corresponding transmittals are included in Exhibit 10.
- ♦ COM-05: A copy of the updated compliance matrix is included in Exhibit 4.
- ♦ CUL-15: During July, the total number of personnel who received the Construction Worker Environmental Awareness Training was 10. The number of personnel who have received the training to date is 248. Copies of the WEAP training sign-in sheets for the monthly reporting period are included in Exhibit 7.
- ♦ CUL-16: Daily monitoring reports were provided by the Cultural Resources Specialist (CRS) to the CEC electronically during July. The CRS's monthly report for the reporting period is included in Exhibit 6.
- ♦ GEN-02: Not applicable to this reporting period.
- ♦ GEN-03: PVSI's payments to the CBO during July were in the amount of \$73,702.29.
- ♦ GEN-06: There were no activities requiring special inspection for July.
- ♦ GEN-07: No discrepancy in design and/or construction has been discovered in any engineering work that has undergone CBO design review and approval.
- ♦ GEN-08: To date, no work has been completed that has required CBO inspection and approval.
- ♦ MECH-01: Mechanical plans, specifications and calculations are currently being prepared for review and approval by the CBO.
- ♦ PAL-04: During July, the total number of personnel who received the Construction Worker Environmental Awareness Training was 10. The number of personnel who have received the

training to date is 248. Copies of the WEAP training sign-in sheets for the monthly reporting period are included in Exhibit 7.

- ♦ PAL-05: The Paleontological Resource Specialist's monthly report for the reporting period is included in Exhibit 6.
- ♦ PAL-06: Any signed contracts or agreements executed during the monthly period are referenced in the paleontological resource specialist's monthly report included in Exhibit 6.
- ♦ S&W-01: There was 1.63 inches of precipitation during the month of July. SWPPP maintenance was completed on all DT fencing and Check Dams. All erosion and sediment control measures will remain as planned for the foreseeable future and the effectiveness of the DESCP will continue to be evaluated as circumstances warrant (see SWPPP Inspection checklists included in Exhibit 8). A Daily Water Usage Log is included in Exhibit 9.
- ♦ STRUCT-01: Issued the SCE drive pylon package, re-issued the SCE torque tube package along with the corresponding response to CBO comments, re-issued the SCE middle pylon package along with the corresponding response to CBO comments, and re-issued cantilever arm package for final approval. Additional structural plans, specifications and calculations are currently being prepared for review and approval by the CBO. Transmittal letters are included in Exhibit 10
- ♦ STRUC-03: No design changes have been filed with the CBO.
- ♦ TRANS-03: No heavy haul permits were obtained from Caltrans or Riverside County during July.
- ♦ TRANS-04: No encroachment permits were received from Caltrans or Riverside County during July. Kiewit is currently preparing the encroachment permit submittal package for Black Rock Road.
- ♦ TRANS-06: No hazardous materials transportation permits were received from Caltrans during July.
- ♦ TSE-01: In accordance with this condition, an updated master submittal log is available online via the CBO's website for the BSPP.
- ♦ TSE-04: Not applicable to this reporting period.
- ♦ Waste-01: A copy of the report is included in Exhibit 11.
- ♦ Waste-09: The following minor spills/releases occurred on Site in July:

- ♦ On July 14, 2011, Backhoe oil pan was damaged by piece of Iron Wood trunk resulting in an approximate release of 3 gallons of engine oil. Extra soil was excavated to error on side of caution and properly disposed of in a 55 gallon drum. After repairs were completed no further concerns were found.
- ♦ July 15, 2011, Owner operated water truck released approximately 2 ounces of oil creating small quantity of contaminated soil. Contaminated soil was properly disposed of in a labeled cubic yard box. After repairs were completed no further concerns were found.
- ♦ On July 29, 2011, Owner operated water truck released approximately 3 ounces of oil creating small quantity of contaminated soil. Contaminated soil was properly disposed of in a labeled cubic yard box. After repairs were completed no further concerns were found.
- ♦ On July 22, 2011, Backhoe released approximately 2 ounces of oil creating small quantity of contaminated soil. Contaminated soil was properly disposed of in a labeled cubic yard box. After repairs were completed no further concerns were found.

All the environmental records including the following information are kept on Site: location of release; date and time of release; , reason for release, volume released, how release was managed and material cleaned up, amount of contaminated soil and/or cleanup wastes generated, if the release was reported to whom the release was reported; release corrective action and cleanup requirements placed by regulating agencies; level of cleanup achieved and actions taken to prevent a similar release or spill; and disposition of any hazardous wastes and/or contaminated soils and materials that were generated by the release.

- ♦ Worker Safety-03: A copy of site construction safety supervisor's (CSS) safety report for July is included in Exhibit 12.
- ♦ Worker Safety-04b: A copy of the CBO safety monitor's report for July is included in Exhibit 13.

Submittal Deadlines Not Met. None.

Approved Changes to Conditions of Certification. On July 14, 2011 PVSI in accordance with Title 20 CCR Section 1769, PVSI filed a petition for amendment to the BSPP Final Decision (Petition). This amendment reflects modifications to the design of the facility and to modify the

location of its transmission line to reflect the new proposed location of the Colorado River Substation.

Filings or Permits Issued by Other Governmental Agencies. None.

Projected Compliance Activities for August 2011/September 2011. In addition to continued reporting on the standard compliance items that require monthly updates, PVSI anticipates that the following compliance documents will be submitted in the August or September MCRs:

- BIO-11a(2): DB DT Letter to CPM prior to initiating construction-related ground disturbance activities.
- CUL-06: Status of BSPP COC Pre-Phase 1B Compliance
- CUL-7a: Notification of start of data recovery
- CUL-9 a & b: Notification of start of data recovery
- Project activities in jurisdictional state waters and jurisdictional areas.
- CUL-6e: Preliminary PQAD inventory report
- CUL-7b: Notify of presence or absence of subsurface deposits and make recommendation of eligibility
- CUL-7c: Letter report by PPA/CRS
- CUL-10: Notification of start of data recovery
- PAL-02b: Provide revised maps and drawings for Phase 1B to PRS & CPM

Listing of Additions to Onsite Compliance Files During Reporting Period. Copies of the documents included in the exhibits to this monthly compliance report have been added to the onsite compliance files.

Requests to Dispose of Items Required to be in Compliance Files. For this reporting period, no requests are being made for the disposal of items listed in the Project owner's compliance files.

Listing of Additions to Onsite Compliance Files During Reporting Period. Copies of the documents included in the exhibits to this monthly compliance report have been added to the onsite compliance files.

Requests to Dispose of Items Required to be in Compliance Files. For this reporting period, no requests are being made for the disposal of items listed in the Project owner's compliance files.

Blythe Solar Power Project
(09-AFC-6C)

Monthly Compliance Report #9

Exhibit 1
Early Works 3-Week Look Ahead Schedule



Early Works 3-Week Look Ahead

| Blythe Solar Power Project | | | | | | | | | | | | | | | | | | | | | | | | 8/7/2011 |
|------------------------------|---------|------------------------------|---------------|------------|-------------|------------------------------|------------|--------------------------|------------------------------|-------------|----|------------------------------|-------------|-------------|--------------|-------------|----|-------------|-------------|-------------|--------------|-------------|----------------|----------|
| Work | Crew | 3 Week Look-Ahead | | | | | | | | | | | | | | | | Week 4 | | | | | | |
| | | W 3-Aug | Th 4-Aug | F 5-Aug | SS 7-Aug | M 8-Aug | T 9-Aug | W 10-Aug | Th 11-Aug | F 12-Aug | SS | M 15-Aug | T 16-Aug | W 17-Aug | Th 18-Aug | F 19-Aug | SS | M 22-Aug | T 23-Aug | W 24-Aug | Th 25-Aug | F 26-Aug | 29-Aug - 2-Sep | |
| Well Site | | | | | | | | | | | | | | | | | | | | | | | | |
| Survey | | | | | | | | | | | | | | | | | | | | | | | | |
| Tortoise Fence / Silt Fence | | | | | | | | | | | | | | | | | | | | | | | | |
| Misc. | | | | | | | | | | | | | | | | | | | | | | | | |
| Main Plant Rd | | | | | | | | | | | | | | | | | | | | | | | | |
| Chipping (C&G) | KPC (3) | | | | | | | | | | | | | | | | | | | | | | | |
| Survey | | | Bioremed area | | | | | | | | | | | | | | | | | | | | | |
| Clear & Grub Shared Services | KPC (1) | Clear & Grub Shared Services | | | | Clear & Grub Shared Services | | | Clear & Grub Shared Services | | | Clean Up Grubbed Stock Piles | | | | | | | | | | | | |
| Clear & Grub MPR | | | | | | | | | | | | | | | | | | | | | | | | |
| Clear & Grub Solar Field 1A | KPC (1) | | | | | | | | | | | | | | | | | | | | | | | |
| Misc | KPC (2) | Install Signs | Misc | | | Misc | | Check Dams @ Culvert "J" | | Misc | | Misc | | | | | | | | | | | | |
| Subs/ Suppliers | | | | | | | | | | | | | | | | | | | | | | | | |
| Deliveries | | | | | | | | | | | | | | | | | | | | | | | | |

* As noted within the MCR, this schedule will be updated to reflect the technology switch in next month's submittal.

Blythe Solar Power Project
(09-AFC-6C)

Monthly Compliance Report #9

Exhibit 2
Key Events List

KEY EVENTS LIST

PROJECT: Blythe Solar Power Project

DOCKET #: 09-AFC-6C

CEC COMPLIANCE PROJECT MANAGER: Mary Dyas

| EVENT DESCRIPTION | DATE |
|---|----------|
| Date of Certification | 9/15/10 |
| Obtain Site Control | 11/04/10 |
| Online Date | TBD |
| POWER PLANT SITE ACTIVITIES | |
| Start Site Pre-Mobilization | 11/22/10 |
| Start Ground Disturbance | 11/29/10 |
| Start Grading | 12/15/10 |
| Start Construction | 12/15/10 |
| Begin Pouring Major Foundation Concrete | TBD |
| Begin Installation of Major Equipment (begin erection of ACC) | TBD |
| Completion of Installation of Major Equipment | TBD |
| First Combustion of Gas Turbine | TBD |
| Obtain Building Occupation Permit | TBD |
| Start Commercial Operation – UNIT 1 | TBD |
| Start Commercial Operation – UNIT 2 | TBD |
| Complete All Construction | TBD |
| TRANSMISSION LINE ACTIVITIES | |
| Start T/L Construction | TBD |
| Synchronization with Grid and Interconnection | TBD |
| Complete T/L Construction | TBD |
| HEAT TRANSFER FLUID (HTF) ACTIVITIES | |
| HTF Delivery | TBD |
| WATER TREATMENT FACILITY ACTIVITIES | |
| Turn Over in Commissioning Water Treatment | TBD |
| Complete Turnover in Commissioning Water Treatment | TBD |

Blythe Solar Power Project
(09-AFC-6C)

Monthly Compliance Report #9

Exhibit 3
Construction Photographs



SWPPP Maintenance after heavy precipitation.



SWPPP Maintenance after heavy precipitation. Silt Fence Repairs.



SWPPP Maintenance after heavy precipitation. Check Dams Repair



Clear and Grub Main Plant Road



Water Support for Clear and Grub Operation at Shared Services



Removal of Temporary Fence at South End of Arena



ESA Fencing



ESA Fencing



Excavation of Kit Fox Burrow Completed



Survey 1 B Solar Field

Blythe Solar Power Project
(09-AFC-6C)

Monthly Compliance Report #9

Exhibit 4
Compliance Matrix

Blythe Solar Power Project
(09-AFC-6C)

Monthly Compliance Report #9

Exhibit 5
Air Quality Construction Mitigation Documentation

AQCMM Monthly Summary for July 2011

Blythe Solar Power Project

Weather

Temperatures ranged from the 73 to 107 (degrees F) with sunny days. On July 6th 2011 the project encountered its biggest rain event thus far; approximately 1.63" of rain fell and caused a few silt fence repairs. The installation of the check dams served its purpose in most areas.

Air Quality

Site work activities this month that have the potential to produce fugitive dust emissions included clearing and grubbing as well as operations on the main plant road. To mitigate fugitive dust emissions, an 8M water truck was being utilized as frequently as needed as well as an additional 4M water truck that was acquired this month. If watering does not adequately mitigate the dust plume, construction activities in that area are suspended until conditions improve; as it occurred on May 17th and 18th for half a day.

The Air Quality Construction Mitigation Plan (AQCMP) for the Blythe Solar Power Project requires all construction equipment to be inspected by the Air Quality Construction Mitigation Manager (AQCMM). All construction equipment on site has been inspected by the AQCMM or his delegate and meets the requirements of California Air Resources Board (CARB). The major pieces of equipment onsite may be found in the following equipment list.

AQ-SC3(b) states that all unpaved roads shall be stabilized with a non-toxic soil stabilizer. For the reason that we do not plan to enter the Solar Field 1A section anytime soon and instead of having the water truck water down that area for dust control reasons until we plan on building in that area, we decided to apply Soil Sement on the unpaved road. The dust control plan states that dust control requires water or a soil binder, thus the Solar Field 1A area is in compliance with the BLM approved binder called Soil Sement and the rest of the disturbed areas on the project as being treated with water.

[illegible][illegible]

Blythe Solar Power Project Log of Construction Operations Suspended for Dust

[illegible]

Blythe Solar Power Project Dust Mask Log

[illegible]

Blythe Solar Power Project
(09-AFC-6C)

Monthly Compliance Report #9

Exhibit 6
Resource Specialists' Monthly Reports
**(Monthly Report of Cultural Resources
Monitoring Activities Filed Confidentially)**

**BLYTHE SOLAR POWER PROJECT PHASE 1A
MONTHLY COMPLIANCE
BIOLOGICAL RESOURCES REPORT
FOR JULY 2011**

Prepared for:

Palo Verde Solar I, LLC
1111 Broadway, Fifth Floor
Oakland, California 94607

Prepared by:

AECOM
2101 Webster Street, Suite 1900
Oakland, California 94612
Phone: (510) 622-6600
Fax: (510) 834-4304

August 2011

TABLE OF CONTENTS

| <u>Section</u> | <u>Page</u> |
|---|--------------------|
| INTRODUCTION | 1 |
| PROJECT LOCATION AND DESCRIPTION..... | 2 |
| MONITORED MITIGATION MEASURES AND PERMIT CONDITIONS | 3 |
| WORKER ENVIRONMENTAL AWARENESS PROGRAM (WEAP) | 4 |
| SURVEY METHODOLOGY | 4 |
| SUMMARY OF ACTIVITIES..... | 7 |
| SURVEY RESULTS | 8 |
| GENERAL DAILY NOTES AND OBSERVATIONS | 11 |

ATTACHMENTS

- 1 Figures
- 2 Species Observed During July Surveys and Monitoring
- 3 Photos
- 4 Daily Biological Monitoring Logs
- 5 Pre-Construction Survey Data Forms

LIST OF TABLES

| <u>Table</u> | <u>Page</u> |
|---|--------------------|
| Table 1 Compliance Monitoring and Survey Observations | 12 |
| Table 2 Species Summary as of July 31, 2011 | 18 |

This page intentionally left blank.

INTRODUCTION

On behalf of Palo Verde Solar I, LLC (PVSI), AECOM biologists are performing biological resource pre-construction surveys and construction monitoring for Phase 1A of the Blythe Solar Power Project (Project or BSPP). Phase 1A includes development of the initial production well, creation of an equipment staging area around the production well, development of a Shared Facilities (Services) area, development of an East/West (E/W) Connector Road linking the Well (Staging) Area to the north end of the Main (Permanent) Access Road, development of the Main Access Road itself, and construction of a portion of the Unit 1 solar field including the power block area. In July, pre-construction work began in anticipation of a Notice to Proceed for the Phase 1B area in August 2011. This work was conducted per pre-construction work authorizations received from the CEC and BLM. Surveys of the above-listed facility areas are being conducted in compliance with the following agency approvals and permits issued for the Project:

- California Energy Commission's (CEC's) Final Conditions of Certification (COCs) (Blythe Solar Power Project Commission Decision, CEC-800-2010-009-CMF, DOCKET NUMBER 09-AFC-6 September 15, 2010)
- Blythe Solar Power Project Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP, Docket Number 09-AFC-6C, October 2010) and appended Compliance Plans:
 - Revegetation Plan (Appendix C of BRMIMP)
 - Desert Tortoise Relocation/Translocation Plan (Appendix D of BRMIMP)
 - Raven Management Plan (Appendix E of BRMIMP)
 - Weed Management Plan (Appendix F of BRMIMP)
 - Burrowing Owl Mitigation Plan (Appendix G of BRMIMP)
 - Couch's Spadefoot Toad Protection and Mitigation Plan (Appendix I of BRMIMP)
- U.S. Fish and Wildlife Service (USFWS) Section 7 Biological Opinion (BO) on the Blythe Solar Power Plant No. FWS-ERIV-09B0186-10F0880 (October 8, 2010) and BO Amendment (March 28, 2011)
- Bureau of Land Management (BLM) Right of Way (ROW) Grant, Serial Number CACA-048811 (November 1, 2010)

- Record of Decision (ROD), BSPP and Amendment to the California Desert Conservation Area Plan, BLM Case File Number CACA-048811, Environmental Impact Statement FES 10-41 (October 2010)

This report documents compliance monitoring activities and species observed on site during pre-construction surveys and construction monitoring conducted in July 2011. The following biological surveys and monitoring took place in July:

- Biological monitoring of clear and grub activities and repair of desert tortoise (DT) fencing and check dams along Main Access Road;
- DT clearance and follow up surveys for American badger (AB), kit fox (KF), western burrowing owl (WBO), and nesting birds along the Main Access Road;
- Biological monitoring of clear and grub activities, silt fence repair, and KF passive relocation and burrow excavation in Shared Facilities;
- DT clearance; pre-construction surveys for AB, KF, WBO, and nesting birds; and biological monitoring for UXO clearance activities in southeast quadrant of Unit 2 of the Phase 1B area;
- DT clearance; pre-construction surveys for AB, KF, WBO, and nesting birds; and biological monitoring of cultural resource testing at several locations within and adjacent to the Phase 1B disturbance boundary;
- DT clearance; pre-construction surveys for AB, KF, WBO, and nesting birds; and biological monitoring for fencing of Botany Environmentally Sensitive Areas (ESAs) within 100 feet of the Phase 1B area; and,
- Weekly reconnaissance for ravens, focusing on potential subsidies.

A list of wildlife species observed and photos taken during these activities are provided in Attachments 2 and 3, respectively.

PROJECT LOCATION AND DESCRIPTION

The Project site is located in the Southern California inland desert, approximately 8 miles west of the city of Blythe and 2 miles north of Interstate 10 (I-10) in Riverside County (County), California. The Project is located on a 7,025-acre ROW owned by the federal government and managed by the BLM, pursuant to an ROW grant issued to PVSII from BLM and the parallel thermal electric power plant certification issued by CEC. The total Project Disturbance Area (at

build out) will be 7,025 acres. Phase 1A of the Project (the current phase), which totals 773 acres, is shown in Figure 1.

The Project is a commercial solar thermal power-generating facility that will use solar parabolic trough technology to generate electricity. When fully constructed, the Project will have a nominal output of 1,000 megawatts (MW), consisting of four independent 250-MW power plants (Units #1, #2, #3, and #4). The units will be developed in phases, and construction commenced on November 29, 2010, for the Well Area and Main Access Road within Phase 1A. The first unit is expected to come on line in 2014, and subsequent units are anticipated to come on line in each of the following 3 years.

MONITORED MITIGATION MEASURES AND PERMIT CONDITIONS

Biological mitigation measures for the BSPP site were developed through consultation with CEC, the California Department of Fish and Game (CDFG), USFWS, and BLM. Biological mitigation measures and permit conditions were implemented under the guidance and direction of the Project Designated Biologist (DB), with assistance from approved Biological Monitors (BMs), as required.

During July 2011, Project activities were in compliance with the COCs that apply to the pre-construction and construction activities. These COCs are as follows:

- BIO-1: Designated Biologist Selection and Qualifications
- BIO-2: Designated Biologist Duties
- BIO-3: Biological Monitor Selection and Qualifications
- BIO-4: Biological Monitor Duties
- BIO-5: Designated Biologist and Biological Monitor Authority
- BIO-6: Worker Environmental Awareness Program
- BIO-7: Biological Resource Mitigation Implementation and Monitoring Plan
- BIO-8: Impact Avoidance and Minimization Measures
- BIO-9: Desert Tortoise Clearance Surveys and Fencing
- BIO-10: Desert Tortoise Relocation/Translocation Plan
- BIO-11: Desert Tortoise Compliance Verification
- BIO-13: Raven Management Plan
- BIO-14: Weed Management Plan
- BIO-16: Pre-Construction Nest Surveys
- BIO-17: American Badger and Desert Kit Fox Impact Avoidance and Minimization Measures

- BIO-18: Burrowing Owl Impact Avoidance, Minimization, and Compensation Measures
- BIO-19: Special-Status Plant Impact Avoidance, Minimization, and Compensation
- BIO-22: Mitigation for Impacts to State Waters
- BIO-26: Couch's Spadefoot Toad Impact Avoidance and Minimization Measures

The remaining biological COCs pertain to compensatory mitigation or operations, and are, thus, not covered in this report.

WORKER ENVIRONMENTAL AWARENESS PROGRAM (WEAP)

The DB continues to administer a BSPP-specific Worker Environmental Awareness Program (WEAP) that includes a brochure, training video, species cards, and hard hat stickers. As required by COC BIO-6, all new employees/field staff reporting to the site must receive the WEAP training prior to start of work.

All personnel reporting to the field in July received WEAP training, as detailed in the comprehensive MCR. A Kiewit Safety and Compliance Manager, assisted by the DB, administered the WEAP training to new employees. Signed affidavits are kept on file by the Kiewit Safety and Compliance Manager and the PVSII Compliance Manager.

SURVEY METHODOLOGY

Survey methodology was in compliance with COCs BIO-9, 14, 16, 17, and 18 and followed CDFG WBO survey guidelines (California Burrowing Owl Consortium 1993); standard nest-locating techniques (Martin and Guepel 1993); and USFWS Desert Tortoise Field Manual, Chapter 6, Clearance Survey Protocol for the Desert Tortoise – Mojave Population. Dates of surveys and survey personnel are summarized in Table 1.

Burrowing Owl

Per COC BIO-18, BMs, under direction of the DB, conducted pre-construction surveys for WBO no more than 30 days prior to initiation of construction activities. Areas surveyed in July included the Main Access Road alignment in anticipation of clear and grub activities, a UXO clearance area in the southeast quadrant of the Unit 2 solar field, several cultural resource testing locations within and adjacent to the Phase 1B disturbance boundary, and Botany ESAs 4 through 9 within 100 feet of Phase 1B prior to ESA fence installation. Surveys included a 500-foot buffer. Survey transects were spaced no more than 30 meters apart, although they were adjusted depending on location to obtain 100% visual coverage. No potential WBO burrows were found

during July surveys in these areas; however, per WBO survey guidelines, when a potentially active WBO burrow is identified, at least two follow-up focused surveys of the burrow are to be conducted during early morning or evening hours.

American Badger and Kit Fox

Surveys were conducted for AB and KF and potential dens prior to disturbance activities per COC BIO-17. Areas surveyed in July included the Main Access Road alignment in anticipation of clear and grub activities, a UXO clearance area in the southeast quadrant of the Unit 2 solar field, several cultural resource testing locations within and adjacent to the Phase 1B disturbance boundary, and Botany ESAs 4 through 9 within 100 feet of Phase 1B prior to ESA fence installation. Surveys included a 20-foot buffer around the disturbance areas. Per COC BIO-17, potentially active burrows are to be monitored for at least three consecutive nights using tracking medium and/or infrared camera stations at the entrance to determine presence of AB or KF.

Nesting Birds

Per BIO-16 and prior to disturbance, pre-construction nesting bird surveys were conducted in July for the Main Access Road alignment in anticipation of clear and grub activities, a UXO clearance area in the southeast quadrant of the Unit 2 solar field, several cultural resource testing locations within and adjacent to the Phase 1B disturbance boundary, and Botany ESAs 4 through 9 within 100 feet of Phase 1B prior to ESA fence installation. Surveys included a 500-foot buffer area around planned active construction areas. Surveyors followed standard nest-locating techniques such as those described in Martin and Guepel (1993). At least two pre-construction nest surveys are conducted prior to disturbance. At least one of the surveys is conducted within 14-days preceding initiation of construction activity. The surveys along the Main Access Road were the final follow up surveys after several previous surveys of this area.

Biological Monitoring

Construction monitoring was conducted in compliance with COCs BIO-8 and BIO-9. Construction activities were confined to the surveyed and staked and/or fenced disturbance boundaries in accordance with these conditions. Areas not yet fenced with DT exclusion fencing were monitored during construction and related disturbance activities (e.g., driving of equipment, water truck spraying, UXO and cultural resource testing) and were cleared for DT prior to the start of the work day. Construction activities were monitored by the DB or BM (with DB oversight). When clearing, grubbing, and grading occurred in these areas, the DB or BM walked ahead of the construction equipment as it moved along its designated path.

Desert Tortoise

Areas that underwent DT clearance in July included the Main Access Road alignment, a UXO clearance area in the southeast quadrant of the Unit 2 solar field, several cultural resource testing locations within and adjacent to the Phase 1B disturbance boundary, and Botany ESAs 4 to 9 prior to ESA fence installation. For areas outside DT exclusion fencelines, a survey was conducted in accordance with COC BIO-8 and BIO-9 to clear the area of DT within 24 hours of the initiation of ground disturbing activities. DT clearance within the fully fenced Main Access Road was initiated on July 11 continued through July 15 in accordance with COC BIO-9. Transects covering 100 percent of the area were walked no more than 15-feet apart. Two separate surveys were walked in opposite directions to allow opposing angles of observation. DT fenceline clearance surveys were conducted in July for those areas along the Main Access Road where fence repairs were necessary after storm events. The repairs occurred prior to the Main Access Road interior clearance transect surveys were initiated. Ground disturbance was monitored by the DB.

Data Collection and Management

Pre-construction and clearance survey data were collected on designated Pre-Construction or Clearance Survey Data Sheets and electronically scanned/uploaded daily. Biological monitoring data were collected on designated Daily Biological Monitoring Logs. Global Positioning System (GPS) data (e.g., special-status species detections, sign, and burrow data) were also collected and uploaded daily. Tracklogs were maintained by individual biologists for all surveys. A database is maintained of all GPS data and detailed survey results.

SUMMARY OF ACTIVITIES

Activities for July 2011 were as follows:

July 1:

- Biological monitoring of clear and grub activities in northern part of Shared Facilities and construction of BLM kiosk on Black Rock Road.
- Inspected DT fencing around Unit 1, Shared Facilities, and well yard.

July 6 through 8:

- Biological monitoring of DT and silt fence repair, check dam repair, and grading along Main Access Road after storm event.
- Biological monitoring of construction of BLM kiosk on Black Rock Road.

July 11 through 15:

- DT clearance, nesting bird, and AB/KF survey of Main Access Road.
- Biological monitoring of clear and grub along Main Access Road.
- Biological monitoring of clear and grub of northern part of Shared Services.
- Biological monitoring of UXO clearance work in Unit 2.
- Biological monitoring of ESA fence installation for Phase 1B.
- Site visit by BLM staff.
- Began monitoring of KF burrow (BMAJR301) in Shared Services per agreement with CDFG.

July 18 through 22:

- Continued monitoring of clear and grub along Main Access Road.
- Completed installation of ESAs for Phase 1B.
- Carried out KF relocation from burrow (BMAJR301) in Shared Services. Obtained CDFG approval and began excavation of burrow after documenting successful relocation.
- Final follow-up surveys for all documented avian nest sites within Phase 1A.
- Biological monitoring of cultural resources work in Phase 1B
- Biological monitoring of UXO clearance work in Unit 2, Phase 1B.

June 27 through 30:

- Completed excavation of burrow (BMAJR301) in Shared Services.
- Monitored newly dug KF burrows in Shared Services with camera stations.

- Completed biological monitoring of clear and grub of Main Plant Road.
- Monitored clear and grub in Shared Services.

SURVEY RESULTS

Sensitive wildlife occurrences within the project area are summarized on Table 2. Their current status as of the end of July is indicated.

Main Access Road

AB/KF/WBO

Surveys for AB, WBO, and KF were conducted during the week of July 11 for the Main Access Road alignment during DT clearance surveys. One potential KF burrow was observed. The potential burrow was scoped on July 12 and determined to be a KF dig, rather than a burrow, and was subsequently collapsed.

A final check of previously observed burrows was conducted on July 19; this survey included sites within the Main Access Road alignment, Unit 1, and Shared Facilities. Recent scat was observed at burrow BKBCG001, which was determined to be a potentially active KF burrow. This burrow is located approximately 40 feet west of the road alignment and will be avoided by construction activities (Figure 2). No other new WBO/AB/KF sign was observed.

Nesting Birds

Nesting bird surveys were conducted of the Main Access Road, plus a 500-foot buffer, between July 11 and 15. One active lesser nighthawk nest (BNGSD001) was observed with an adult female and chick approximately 230 feet east of the Main Access Road (Figure 2). No other active nests were observed. This nest is far enough from the road that it will not be disturbed by clear and grub activities. Several old inactive nests were found and dismantled. A final check of all previously documented nest sites, summarized in Table 2, was conducted on July 19. With the exception of the recent nighthawk nest finding (BNGSD001), all nest sites were determined to be inactive at this time. Any remaining inactive nests were removed.

DT Fenceline Clearance

No DT were observed during clearance surveys of the Main Access Road.

Shared Facilities Area

AB/KF/WBO

As reported in previous Monthly Compliance Reports, KF burrow BMAJR301 was originally found in December 2010 within the southwest corner of the Shared Facilities area. At that time, it was determined that the burrow was inactive and the entrance was blocked with rocks to deter inhabitation as it could not be excavated by hand due to the very compacted soils above the burrow. In March 2011 biologists on site noticed that the rocks had been removed and recent KF sign was observed. Presence of one KF was confirmed with a camera station. The burrow has been avoided by the minimal disturbance activities within Shared Facilities up until July. However, in preparation for clear and grub activities in this area in July, the following measures, with approval from CDFG and CEC, were taken to passively relocate the KF inhabiting the burrow and to excavate and collapse the burrow:

- The burrow was monitored nightly with a camera station between July 11th and the morning of July 18th. It was determined that only one adult KF was present and no pups were present.
- After the KF was observed leaving the burrow at dusk on July 18, a project biologist installed a one-way door in the burrow. A camera station was aimed at the one-way door and activated and a tracking station was created in front of the burrow.
- The one-way door, camera, and tracking station were checked the following three mornings, July 19 through 21. The camera station did not show the KF trying to re-excavate the burrow or get through the one-way door. The one-way door and all soil around the door remained intact.
- The first morning a paw print was found at the tracking station in front of the burrow. On the subsequent two mornings a few paw prints were found in the soil leading to the burrow although there were no prints directly in front of the burrow.
- The morning of July 21, project biologists observed the KF at alternate burrows 300 meters to the west (BMAMI202). The burrows are 50 feet within the Main Access Road and Shared Services western fenceline boundary (Figure 2). They are recent burrows, as they were not present during DT clearance surveys conducted for this area in spring 2011. Biologists set up camera stations to monitor these burrows. The burrow complex was delineated with lathe stakes and flagging. Equipment operators were instructed to avoid the area.
- On July 22, the one way door was removed from BMAJR301 and the burrow was investigated with a fiber optic scope. The burrow was confirmed to be vacant, and

excavation using a backhoe of the burrow was started with approval of CDFG. Excavation was monitored by the DB and an eight inch diameter flexible pipe was inserted into the burrow to maintain an opening/escape route. The excavation could not be completed due to the 4-foot depth limitations of existing construction permits, and so completion of the excavation was postponed pending a new permit.

- On July 28, excavation of the burrow was completed. Excavation was monitored by the DB who also assisted in maintaining the opening using the drain pipe.
- Camera stations and subsequent DB observations of the newly excavated burrow complex to the west (BMAMI202) revealed the presence of two kit foxes at these burrows. This area remains flagged off and avoided by clearing and grubbing in Shared Services.

Phase 1A Unit 1

A final check of previously observed burrows was conducted on July 19; this survey included sites within the buffer of Unit 1. Burrow complex BMAMI015, located approximately 40 feet east of the Unit 1 fenceline (Figure 2), was determined to be inactive. No recent sign was observed and the burrows had mostly caved in.

Phase 1B Cultural Resource Sites

On July 20, a focused WBO/AB/KF survey was conducted for the following Cultural Resource test sites within and adjacent to Phase 1B: CA-RIV 9623, 9770, 9797, 9798, 9803, 9806, 9807, and 9808. One KF burrow (BMAMI201) was observed with fresh scat. This burrow is located approximately 75 feet east of the deviated gen-tie (Figure 2). It was avoided by cultural resource testing activities.

Phase 1B Unit 2 UXO Clearance Areas

DT clearance and pre-construction AB/KF/WBO and nesting bird surveys were conducted for two 400-foot by 400-foot areas, plus appropriate survey buffers, in preparation for UXO clearance activities for Phase 1B. The surveys took place on July 12 for the western site and on July 14 for the eastern site. No live DT, AB, KF, or WBO; active burrows or nests; or recent sign were observed at either site.

Phase 1B ESAs

On July 18, DT clearance and pre-construction AB/KF/WBO and nesting bird surveys were conducted for Botany ESAs 4 through 9, located within 100 feet of the Phase 1B area, prior to installation of ESA fencing. Surveys included appropriate survey buffers. No live DT, AB, KF, or WBO or active burrows or nests were observed at either site. No live DT, AB, KF, or WBO; active burrows or nests; or recent sign were observed at either site.

Raven Monitoring

Weekly monitoring of raven activity was conducted per the Raven Monitoring and Management Plan. Monitoring focused on potential subsidies such as waste disposal areas and staged equipment. No ravens were observed this month.

GENERAL DAILY NOTES AND OBSERVATIONS

Table 1 summarizes construction and biological clearance survey and monitoring activities and observations. Daily notes detailing compliance monitoring activities and pre-construction survey observations and are provided in Attachments 4 and 5, respectively.

Table 1 Compliance Monitoring and Survey Observations

| Location | Construction Activity | Survey Type | Start Date | End Date | Monitor | Special-Status Species | Observations |
|-------------------------|------------------------------|-----------------------|------------|----------|---|------------------------|--|
| Phase 1A | | | | | | | |
| Main Access Road | Fence Repair; Clear and Grub | Biological Monitoring | 6-Jul | 27-Jul | Ray Romero (DB) | None | 6-Jul to 8-Jul - Heavy rains resulted in damage to DT fencing. Some t-posts were knocked over. Damage to fencing was photo-documented. Monitored repair of fence, and grading/smoothing of Main Access Road. |
| | | | | | | | 11-Jul - Coordinated with Biology staff for DT clearance survey of Main Access Rd. Also assisted in prep of setting up wildlife cameras at KF burrows. Escorted BLM staff around ROW. |
| | | | | | | | 13-Jul and 15-Jul - Monitored removal of temporary fence for clear and grub. |
| | | | | | | | 14-Jul - Backhoe punctured oil pan on ironwood tree. Cleaned up site and properly stored and disposed of contaminated soil. Documented in photos. Monitored clear and grub activities on main road. |
| | | | | | | | 20-Jul and 25-Jul - Monitored clear and grub along Main Access Road and installation of DT fencing along cattle guards. |
| | | DT Clearance | 11-Jul | 15-Jul | Milo Rivera (DB), Shelly Dayman and Carl Demetroupoulos (BMs) | None | DT bone fragments found. One KF burrow BKBSD001 with fresh scat. |

| Location | Construction Activity | Survey Type | Start Date | End Date | Monitor | Special-Status Species | Observations |
|--------------------------------------|----------------------------------|-------------------------|------------|----------|---|------------------------|---|
| Main Access Road | Clear and Grub | WB/AB/KF Focused | 11-Jul | 12-Jul | Milo Rivera (DB), Shelly Dayman and Carl Demetroupoulos (BMs) | None | KF burrow BKBSD001 found during DT Clearance survey was subsequently determined to be a dig and not occupied. Burrow was collapsed after scoping on 12-Jul. |
| | | | 19-Jul | 19-Jul | Mike Ireland (BM) | KF | Burrow BKBCG001 with recent scat determined to be active KF burrow. |
| | | | 21-Jul | 21-Jul | Mike Ireland (BM) | KF | Watched KF enter burrow BMAMI202 inside of shared services/access road fence. |
| | | Nesting Bird | 11-Jul | 15-Jul | Milo Rivera (DB), Shelly Dayman and Carl Demetroupoulos (BMs) | None | Many old, inactive nests seen and dismantled. One active Lesser Nighthawk nest with a chick found 13-Jul (BNGSD001). |
| | | | 19-Jul | 19-Jul | Mike Ireland (BM) | None | Final check of all previously recorded nest sites. All determined to be inactive with the exception of BNGSD001. |
| Main Access Road - Check Dams | Repair of Check Dams | Biological Monitoring | 6-Jul | 8-Jul | Ray Romero (DB) | None | Monitored the repair of check dams damaged by rains. |
| Shared Facilities | None | Existing DT Fence Check | 1-Jul | 1-Jul | Tina Poole (BM) | None | Inspected fencing around Unit 1, Shared Facilities, and well yard. All in good shape. |
| | Clear & Grub; Silt fence repairs | Biological Monitoring | 1-Jul | 1-Jul | Tina Poole (BM) | None | Monitored clear and grub activities. |

| Location | Construction Activity | Survey Type | Start Date | End Date | Monitor | Special-Status Species | Observations |
|-------------------|----------------------------------|-----------------------|------------|----------|---|------------------------|---|
| Shared Facilities | Clear & Grub; Silt fence repairs | Biological Monitoring | 15-Jul | 15-Jul | Ray Romero (DB) | KF | Cautioned Kiewit heavy equipment operators (water truck and grader) to keep away from the active KF burrow. |
| | | | 22-Jul | 22-Jul | Ray Romero (DB) | None | Backhoe had oil leak due to missing o-ring. All contaminated soil was removed and properly disposed. Backhoe was parked on visqueen tarp during repairs. Kiewit filled out documentation. |
| | | | 29-Jul | 29-Jul | Tina Poole (ADB) | KF | Monitored clear and grub. Observed the two kit foxes at burrows BMAMI202. |
| | | AB/KF Focused | 11-Jul | 11-Jul | Milo Rivera, Shelly Dayman, Carl Demetroupolous (BMs) | KF | Set up a camera at active KF burrow BMAJR301 to check for pups. |
| | | | 18-Jul | 21-Jul | Mike Ireland (BM) | KF | 18-Jul One-way door installed at BMAJR301. KF footprints seen; re-positioned camera; no kit fox observed on camera. |
| | Excavation of KF Burrow | Biological Monitoring | 22-Jul | 22-Jul | Ray Romero (DB) | KF | Monitored excavation of KF burrow. Kiewit's permit limited to 4 ft. deep; stopped digging pending new permit. Crew installed fencing around new KF burrows to west. |

| Location | Construction Activity | Survey Type | Start Date | End Date | Monitor | Special-Status Species | Observations |
|---------------------|--------------------------|-------------------------|------------|----------|----------------------------------|------------------------|---|
| Shared Facilities | Excavation of KF Burrow | Biological Monitoring | 28-Jul | 28-Jul | Ray Romero (DB) | None | Monitored clear and grub, then monitored excavation of KF burrow BMAJR301. A Daily Excavation Checklist was completed, with John Upton, the Kiewit superintendant present as the "competent person" to witness and direct excavation. |
| E/W Connector Road | None | Existing DT Fence Check | 1-Jul | 1-Jul | Tina Poole (BM) | None | Inspected fencing around Unit 1, Shared Facilities, and well yard. All in good shape. |
| Well Yard | None | Existing DT Fence Check | 1-Jul | 1-Jul | Tina Poole (BM) | None | Inspected fencing around Unit 1, Shared Facilities, and well yard. All in good shape. |
| | | Biological Monitoring | 14-Jul | 14-Jul | Ray Romero (DB) | None | Water leaking from Klein tank. Rock placed at base to disperse water. |
| Black Rock Road | BLM Kiosk Installation | Biological Monitoring | 1-Jul | 8-Jul | Tina Poole (BM), Ray Romero (DB) | None | Monitored installation of BLM kiosk at intersection of Black Rock Rd. and Black Creek Road. |
| | Cattle guard maintenance | Biological Monitoring | 22-Jul | 22-Jul | Tina Poole (BM), Ray Romero (DB) | None | Monitored removal of silt from rains from beneath cattle guard. |
| Phase 1B - Unit 2 | | | | | | | |
| UXO Clearance Areas | UXO Clearance | Biological Monitoring | 6-Jul | 6-Jul | Ray Romero (DB) | None | Coordinated with Dan McKinnon, BLM, Cultural Resource staff, and 3rd party monitor for scheduled UXO clearance. Set up a grid system for recon. |
| | | | 13-Jul | 18-Jul | Ray Romero (DB) | None | Monitored UXO recon and clearance activities near Black Creek Rd. |
| | | | 28-Jul | 28-Jul | Ray Romero (DB) | None | Checked on UXO crew, and Phase 1B staking locations, coordinating with BLM monitor. |

| Location | Construction Activity | Survey Type | Start Date | End Date | Monitor | Special-Status Species | Observations |
|--------------------------------|-----------------------|--|------------|----------|-------------------|------------------------|--|
| UXO Clearance Areas | UXO Clearance | DT Clearance | 12-Jul | 14-Jul | Ray Romero (DB) | None | Surveyed two 400' X 400' areas in preparation for UXO clearance activities. A Class 5 shale bone was found just outside boundaries of eastern site. |
| | | Nesting Bird Survey | 12-Jul | 12-Jul | Ray Romero (DB) | None | One degraded, inactive Verdin nest found in ironwood tree. |
| | | AB/KF/WBO Survey | 12-Jul | 14-Jul | Ray Romero (DB) | None | No burrows observed. No live animals or other sign present. |
| Cultural Resource Sites | Hand tools | Biological Monitoring | 15-Jul | 15-Jul | Ray Romero (DB) | None | Coordinated with SWCA paleontologist on check sites near cobble stone terrace site and off dirt road to translocation site. |
| | | WBO/AB/KF Transect; Nesting Birds; Biological Monitoring | 20-Jul | 20-Jul | Mike Ireland (BM) | None | Gila woodpeckers, and Loggerhead shrike in vicinity of two nests, determined to be inactive. DT carcass in pieces; KF burrow BMAMI201 with old and fresh scat. |
| Botany ESAs 4-9 | ESA Fencing | Biological Monitoring | 13-Jul | 20-Jul | Ray Romero (DB) | None | Escorted Kiewit to Botany ESA locations to inspect areas for fencing. Identified botany locations, and staked paths to locations. |
| | | | | | | | Monitored ESA fence installation. KF burrow with fresh scat found near Botany 5. All fencing completed at all botany ESAs, and signage attached on new fences. |
| | | DT Clearance | 18-Jul | 18-Jul | Ray Romero (DB) | None | Surveyed Botany ESAs prior to fence installation. Several DT bones found in wash adjacent to ESA fencing at Botany 4. |
| | | Nesting Bird Survey | 18-Jul | 18-Jul | Ray Romero (DB) | None | Surveyed Botany ESAs prior to fence installation. One degraded, inactive Verdin nest found in ironwood tree. |

| Location | Construction Activity | Survey Type | Start Date | End Date | Monitor | Special-Status Species | Observations |
|----------------|-----------------------|------------------|------------|----------|-----------------|------------------------|---|
| Botany ESA 4-9 | ESA Fencing | AB/KF/WBO Survey | 18-Jul | 18-Jul | Ray Romero (DB) | None | Surveyed Botany ESAs prior to fence installation. Potential KF burrow found with no recent sign. No other survey recommended for this burrow. |

Table 2 Species Summary as of July 31, 2011

| Species | Type | Status | Location | Proximity to Construction | Action | Identifier |
|--------------------------|-------------------------------|----------------------------------|------------------|---------------------------------|---|------------|
| Desert kit fox | Burrow complex | Potentially Active | Main Access Road | 40 feet west of road alignment | Monitoring | BKBCG001 |
| Lesser nighthawk | Potential nest site | Inactive | Main Access Road | 300 feet west of road alignment | None - Monitoring Complete | BLNHAF001 |
| Verdin | Nest | Inactive | Main Access Road | 150 feet east of road alignment | None - Monitoring Complete | BNEJM001 |
| Ash-throated flycatcher | Nest | Inactive | Main Access Road | 200 feet east of road alignment | None - Monitoring Complete | BNEJM002 |
| Ladder-backed woodpecker | Nest | Inactive | Main Access Road | 300 feet east of road alignment | None - Monitoring Complete | BNEJM003 |
| Black-tailed gnatcatcher | Adult female | Inactive | Main Access Road | 340 feet east of road alignment | None - Monitoring Complete | BNEJR301 |
| Verdin | Nest | Inactive | Main Access Road | 90 feet west of road alignment | None - Monitoring Complete | BNEJR306 |
| Verdin | Nest | Inactive | Main Access Road | 200 feet east of road alignment | None - Monitoring Complete | BVNAF001 |
| Verdin | Nest | Inactive | Main Access Road | 200 feet east of road alignment | None - Monitoring Complete | BVNAF002 |
| Verdin | Nest | Inactive | Main Access Road | 200 feet east of road alignment | None - Monitoring Complete | BVNJM006 |
| Desert kit fox | Burrow complex and individual | Inactive | Shared Services | Within Shared Services | Kit fox passively relocated; burrow excavated and collapsed | BMAJR301 |
| Western burrowing owl | Burrow and individual | No recent activity | Unit 1 | 485 feet southeast | Buffer Fence - 250' | BBLMI001 |
| Desert kit fox | Burrow and individual | Inactive – burrows have caved in | Unit 1 | 40 feet east of Unit 1 | None – Monitoring Complete | BMAMI015 |

| Species | Type | Status | Location | Proximity to Construction | Action | Identifier |
|------------------|----------------------------|---|--------------------------------------|--|------------|------------|
| Desert kit fox | Burrow | Active | Gen-tie | 75 feet east of deviated gen tie | Monitoring | BMAMI201 |
| Desert kit fox | Burrow and Two Individuals | Active – Excavated at time of relocation from BMAJR301; relocated individual likely moved to these burrows | Shared Services/ Main Access Road | Within shared services/ access road | Monitoring | BMAMI202 |
| Lesser nighthawk | Nest | Active | Main Access Road | 230 feet east of main access road | None | BNGSD001 |




REFERENCES


California Burrowing Owl Consortium. 1993. Burrowing Owl Survey Protocol and Mitigation Guidelines. April.

Martin and Guepel. 1993. Nest Monitoring Plots: Methods for Locating Nests and Monitoring Success. *Journal of Field Ornithology*.

ATTACHMENT 1

FIGURES





Legend

Project Disturbance Area

Observations

Active Desert Kit Fox Burrow

Inactive Desert Kit Fox Burrow

Desert Kit Fox Burrow, Door in Place

Active Lesser Nighthawk Nest

1 inch = 3,500 feet

0 3,500 7,000 Feet

Blythe Solar Power Project

Figure 2

Monthly Compliance

Biological Resources

Report - July

Source: NAIP 2009; AECOM 2011

Coordinate Grid System: UTM Z11 N, NAD 83, meters

Date: August 2011

ATTACHMENT 2

SPECIES OBSERVED DURING JUNE SURVEYS AND MONITORING

**WILDLIFE SPECIES DETECTED DURING
BIOLOGICAL COMPLIANCE CLEARANCE SURVEYS AND MONITORING
BSPP
July 2011**

| Scientific Name | Common Name |
|---|--------------------------------|
| INVERTEBRATES | |
| Order <i>Odonata</i> , Infraorder <i>Anisoptera</i> | Dragonfly |
| <i>Pogonomyrmex barbatus</i> | Harvester ants |
| Genus <i>Pepsis</i> | Tarantula hawk wasp |
| | |
| AMPHIBIANS – None observed | |
| | |
| REPTILES | |
| <i>Callisaurus draconoides</i> | Zebra-tailed lizard |
| <i>Cnemidophorus tigris</i> | Western whiptail lizard |
| <i>Coleonyx variegatus</i> | Western banded gecko |
| <i>Crotalus cerastes</i> | Sidewinder rattlesnake |
| <i>Dipsosaurus dorsalis</i> | Desert iguana |
| <i>Phrynosoma platyrhinos</i> | Desert horned lizard |
| <i>Uta stansburiana</i> | Side-blotched lizard |
| | |
| BIRDS | |
| <i>Amphispiza belli</i> | Sage sparrow |
| <i>Buteo jamaicensis</i> | Red-tailed hawk |
| <i>Callipepla gambelii</i> | Gambel's quail |
| <i>Calypte costae</i> | Costa's hummingbird |
| <i>Cathartes aura</i> | Turkey vulture |
| <i>Chordeiles acutipennis</i> | Lesser nighthawk |
| <i>Corvus corax</i> | Common raven |
| <i>Geococcyx californianus</i> | Roadrunner |
| <i>Ardea herodias</i> | Great blue heron |
| <i>Icterus parisorum</i> | Scott's oriole |
| <i>Lanus ludovicianus</i> ¹ | Loggerhead shrike ¹ |
| <i>Melanerpes uropygialis</i> | Gila woodpecker |
| <i>Poliophtila melanura</i> | Black tailed gnatcatcher |
| <i>Zenaida asiatica</i> | White-winged dove |
| | |
| MAMMALS | |
| <i>Dipodomys deserti</i> | Desert kangaroo rat |
| <i>Dipodomys merriami</i> | Merriam's kangaroo rat |
| <i>Neotoma lepida</i> | Desert wood rat |
| <i>Spermophilus tereticaudus</i> | Round-tailed ground squirrel |
| <i>Vulpes macrotis arsipus</i> | Desert kit fox |

¹ State species of special concern

ATTACHMENT 3

PHOTOS



Looking south at clearing and grubbing in Shared Facilities. 07/01/2011



Looking southeast at Shared Facilities after completion of clearing and grubbing.

Date & Time: Thu Jul 7 09:56:31 PDT 2011
 Position: 11 N 708464 3722282
 Altitude: 391ft
 Azimuth/Bearing: 350° N10W 6222mils (True)
 Elevation Angle: +02.4°
 Horizon Angle: +01.2°
 Zoom: 1X
 Photo 1. Taken by Ray Romero. Looking N at DT fence repair after monsoon rains.



Looking north at DT fence repair following monsoon rains. 07/07/2011

Date & Time: Fri Jul 8 10:01:54 PDT 2011
 Position: 11 N 708795 3721187
 Altitude: 381ft
 Azimuth/Bearing: 306° N54W 5440mils (True)
 Elevation Angle: +02.3°
 Horizon Angle: +01.5°
 Zoom: 1X
 Photo 1. Taken by Ray Romero. Looking W at BLM Kiosk installation near Black Rock Rd and Black Creek Rd intersection.



Looking west at BLM kiosk installation near Black Rock Rd. and Black Creek Rd. intersection. 07/08/2011

Date & Time: Thu Jul 14 09:59:01 PDT 2011
Position: 11 N 708187 3726441
Altitude: 95ft
Azimuth/Bearing: 282° N78W 5013mils (True)
Elevation Angle: -04.0°
Horizon Angle: +00.7°
Zoom: 1X
Photo 7. Taken by Ray Romero. Looking at oil spill cleanup at Main Rd.



Oil spill clean-up at Main Rd. 07/14/2011

Date & Time: Thu Jul 14 10:33:03 PDT 2011
Position: 11 N 708191 3726439
Altitude: 95ft
Azimuth/Bearing: 295° N65W 5244mils (True)
Elevation Angle: -06.2°
Horizon Angle: +01.1°
Zoom: 1X
Photo 8. Taken by Ray Romero. Looking at oil spill cleanup completion.



Oil spill clean-up completed at Main Rd. 07/14/2011



Desert kit fox at burrow BMAJR301 in Shared Facilities 07/14/2011



Installed one-way exclusion door at kit fox burrow BMAJR301 07/19/2011

Date & Time: Mon Jul 18 07:37:52 PDT 2011
Position: 11 N 704312 3728117
Altitude: 460ft
Azimuth/Bearing: 166° S14E 2951mils (True)
Elevation Angle: -00.9°
Horizon Angle: +03.2°
Zoom: 1X
Photo 2. Taken by Ray Romero. Looking S at ESA Bot 4 fence installation.



Looking south at ESA Botany 4 fence installation. 07/18/2011

Date & Time: Mon Jul 18 12:31:30 PDT 2011
Position: 11 N 705555 3729977
Altitude: 568ft
Azimuth/Bearing: 089° N89E 1582mils (True)
Elevation Angle: +04.6°
Horizon Angle: +00.4°
Zoom: 1X
Photo 8. Taken by Ray Romero. Looking W at completed ESA Bot 9 fencing.



Looking west at completed ESA Botany 9 fencing. 07/18/2011



Designated Biologist scoping desert kit fox burrow BMAJR301 after successful passive relocation. 7/22/11



Hand-excavation of soil around kit fox burrow after initiation mechanical excavation. 07/22/2011



Backhoe excavation of kit fox burrow BMAJR301 after successful passive relocation. Note escape tube. 07/22/2011



Replaced one-way exclusion door in desert kit fox at burrow BMAJR301 until excavation can resume. 07/22/2011



Looking south at fencing around newly created kit fox burrows in Shared Facilities, BMAMI202. 07/22/2011



Looking southeast at newly occupied kit fox burrow BMAMI202 in Shared Facilities 07/29/2011



Looking northwest at clearing and grubbing in Shared Facilities 07/29/2011

ATTACHMENT 4

DAILY BIOLOGICAL MONITORING LOGS

Daily Biological Monitoring Log – Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | | |
|---------------------------------|------------------------------|-----|------------|-------------|---------|
| Biological Monitor: | TINA POOLE | | Date: | 1 JULY 2010 | |
| Starting Location and Activity: | SHARED SERVICES CLEAR & GRUB | | Site Code: | Blythe | |
| Weather: | CLEAR, CALM, HOT | | Start | Midday | End |
| | | | 07:00 AM | 11:00 | 1:00 PM |
| Rainfall? | Temp: | 73° | 97° | 105° | |
| Y <u>N</u> | % Cloud Cover: | 0 | 0 | 0 | |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival

For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882

For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242

In emergencies, dial 911

General Monitoring Section

| Condition | Compliance? | Comments |
|---|--|---|
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/bore) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | BLM KIOSK ON BLACK ROCK RD. |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | Well yard 0700, 1300 |
| L) Road kill removed, note species/location | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | None |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | Free P40 |
| R) Special status species observed? Describe | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | None |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | SUSPECTED DT FENCE IN PHASE 1, SHARED SERVICES, CULVERT, WELL YARD. |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:

Tina S. Poole

SM Phase 1A BM Form with Photo Log Blythe final 011111

Incidental Species: Daily notation of species other than KF, AB, WBO, or DT

| Incidental Species Observed | | |
|-----------------------------|---------------------------------------|-----------------|
| Species | Activity (of species) | Location |
| Largerhead Snakes 2 | Flying, foraging | Shared Services |
| Horned Lizards | Resting, Running, RAKED OUTSIDE FENCE | " |
| Whiptails | Foraging | " |
| Zenaidura | Running | " |
| Side blotted | Foraging | " |
| K-rats | Uneaten, running, or dead | " |
| Yellow banded gecko | Uneaten | " |
| | | |
| | | |

Notes/Comments Section

Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this.

| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
|------|------------------|------------------|--|-----------------|
| 0600 | 8 | 5 | DAILY MORNING MEETING AT KIEWIT OFFICE, DISCUSSING POD; STRETCH-N-FLEX. CLEAR AND GRUB TO CONTINUE IN SHARED SERVICES AND CONSTRUCTION OF BLM KIOSK ON BLACK ROCK RD. | 1 |
| 0700 | 3 | 6 | CLEAR AND GRUB IN SHARED SERVICES, ACTIVITY SUPPORTED BY 2 WATER TRUCKS FOR DUST CONTRL. MONITORED THROUGHOUT EFFORT. | |
| 0745 | 9 | 7 | LOADER CALLED OFF CLEAR + GRUB IN SHARED SERVICES TO BRING LOAD OF GRAVEL TO BLM KIOSK INSTALL ON BLACK ROCK ROAD. FENCE INSPECTED AROUND UNIT 1, SHARED SERVICES WELL YARD. INSPECTED WELL YARD, EVERYTHING IN GREAT SHAPE. | 1 |
| 1000 | 3 | 6 | CLEAR AND GRUB BEGAN AGAIN IN SHARED SERVICES. *APPROXIMATE CLEAR + GRUB OF ≈ 4.7 acres. | 1 |
| 1300 | | | END OF DAY, CREWS DEPARTED A BIT EARLY FOR MEETING AT OFFICE. | 1 |

Activity (ACT)¹

1. DT Fencing
2. Access/egress
3. Clear/grub
4. Grading
5. Excavation
6. UXO Activities
7. SWPPP
8. Other (specify)

Location (LOC)²

1. DT Fence
2. Well Site
3. Access Road
4. Drainage Crossings
5. Other
6. Other
7. Other

Compliance Levels (CL)³

1. Acceptable
2. Notification
3. Non-compliance
4. Non-compliance Resolution

Signature:

9. Kiosk
Lera S. Pool

Daily Biological Monitoring Log – Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | |
|------------------------------------|-------------------------------------|------------|---------|--------------|
| Biological Monitor: | <i>[Signature]</i> | Date: | 7/6/11 | |
| Starting Location and Activity: | <i>Wagon Rd</i> | Site Code: | Blythe | |
| Weather: | <i>Cloudy, rain in morning, wet</i> | Start | 6:00 AM | Midday 12:00 |
| | | | | End 2:00 PM |
| Rainfall? | Temp: | 79 | 96 | 98 |
| <input checked="" type="radio"/> N | % Cloud Cover: | 70 | 60 | 60 |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival
For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882
For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242
In emergencies, dial 911

| General Monitoring Section | | |
|---|--|---|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/bore) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | <i>some standing H₂O. Monsoon last night</i> |
| L) Road kill removed, note species/location | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | <i>no roadkill seen</i> |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | <i>no spills</i> |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | <i>fencing down in some areas. currently being repaired.</i> |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.). | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | <i>fencing down in some areas due to monsoon. currently being repaired.</i> |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:

SM Phase 1A BM Form with Photo Log Blythe final 011111

| Incidental Species Observed | | |
|-----------------------------|-----------------------|----------|
| Species | Activity (of species) | Location |
| turkey vulture | flying | Main rd |
| mountain dog | " | " |
| foraging hawk | " | " |
| dragonflies | " | " |
| round tail squirrel | running | " |
| red squirrel | running | " |
| ants | foraging | " |
| short nosed snake | " | " |
| | | |
| | | |

| Notes/Comments Section | | | | |
|--|------------------|------------------|--|-----------------|
| Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this. | | | | |
| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
| 550 | 8 | 5 | W/ safely plan today, stretch flx. Plants continue clear/grub in snow facilities. Perform fence inspection after monsoon rains last night. | 1 |
| 780 | 7 | 6 | Several repairs needed along DT/silt fence of Main rd. Monsoon rains resulted in fence t-posts being knocked over & under cutting of fence. Entire crew is focusing on fence repairs. Damage to fencing was photo documented. Crew working from N to S making repairs. T-posts in some areas will need to be replaced. | |
| 1130 | 6 | 3 | Coord w/ Dan on UXO clearance survey being scheduled. Myself & Arch will clear area & identify access route tomorrow. | |
| 1400 | 7 | 6 | Crew complete work today. Plan to continue fence repairs tomorrow. Depart site. | |

- Activity (ACT)¹**
1. DT Fencing
 2. Access/egress
 3. Clear/grub
 4. Grading
 5. Excavation
 6. UXO Activities
 7. SWPPP
 8. Other (specify) _____

- Location (LOC)²**
1. DT Fence
 2. Well Site
 3. Access Road
 4. Drainage Crossings
 5. Other _____
 6. Other _____
 7. Other _____

- Compliance Levels (CL)³**
1. Acceptable
 2. Notification
 3. Non-compliance
 4. Non-compliance Resolution

Signature: _____

7/6/11

Daily Biological Monitoring Log – Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | | |
|--|---------------------------|--------------|-------------------|---------------|---------|
| Biological Monitor: | Ray Romero | | Date: | 7/7/11 | |
| Starting Location and Activity: | Main Rd | | Site Code: | Blythe | |
| Weather: | clear, sunny, breezy, hot | Start | 6:00 AM | Midday | 12:00 |
| | | | | End | 2:00 PM |
| Rainfall? | Temp: | 82 | | 98 | 101 |
| Y (N) | % Cloud Cover: | 2 | | 25 | 25 |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival

For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882

For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242

In emergencies, dial 911

| General Monitoring Section | | |
|---|--|---|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/borers) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | few puddles remain due to monsoon rains. Drying out quickly |
| L) Road kill removed, note species/location | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | NO seen |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | NO spills |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | repairs being made due to rains |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.) | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | repairs being made today |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:

SM Phase 1A BM Form with Photo Log Blythe final 011111

| Incidental Species Observed | | |
|-----------------------------|-----------------------|----------|
| Species | Activity (of species) | Location |
| feral yellow | feeding | Main Rd |
| western white tail lizard | foraging | " |
| side blotched lizard | foraging | " |
| black tailed quail cat | feeding | " |
| ants | foraging | " |
| sn mammal | burrows | " |
| | | |
| | | |
| | | |
| | | |

| Notes/Comments Section | | | | |
|--|------------------|------------------|--|-----------------|
| Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this. | | | | |
| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
| 550 | 8 | 5 | Mtg safety, plan for day, stretch/flex. Plan to continue performing DT fence repairs along Main Rd. Fence damaged due to recent monsoon rain event resulting in erosion & knocking down fence in areas. | 1 |
| 815 | 6 | 7 | Myself, UKO, ALIN 3rd party monitor & Arch looked over two sites planned for UKO clearance. Designated routes to sites & performed recon of areas intended for UKO clearance. Plan to perform protocol surveys once UKO grid is established & area is clearly defined for UKO clearance. | |
| 1100 | 1 | 6 | Monitoring DT fence repairs & grading of Main Rd ROW after monsoon rains. | |
| 1300 | 1 | 6 | Coord w/ Krewitz on work activities. | |
| 1400 | 1 | 6 | work completed for day. Depart site. | |
| | | | | |
| | | | | |

- Activity (ACT)¹**
1. DT Fencing
 2. Access/egress
 3. Clear/grub
 4. Grading
 5. Excavation
 6. UXO Activities
 7. SWPPP
 8. Other (specify)

- Location (LOC)²**
1. DT Fence
 2. Well Site
 3. Access Road
 4. Drainage Crossings
 5. Other Krewitz Office
 6. Other Main Rd
 7. Other Phase 1B

- Compliance Levels (CL)³**
1. Acceptable
 2. Notification
 3. Non-compliance
 4. Non-compliance Resolution

Signature: _____

[Handwritten Signature]

7/7/11

Daily Biological Monitoring Log – Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | | |
|---------------------------------|--|-----------|----------------|-------------------|----------------|
| Biological Monitor: | <i>Ray Romero</i> | | Date: | <i>7/8/11</i> | |
| Starting Location and Activity: | <i>Main Rd</i> | | Site Code: | <i>Blythe</i> | |
| Weather: | <i>Clear, sunny, hot, no wind, humid</i> | Start | <i>6:00 AM</i> | Midday | <i>12:00</i> |
| | | | | | <i>2:00 PM</i> |
| Rainfall? | Temp: | <i>81</i> | | <i>105 103 PR</i> | <i>105</i> |
| <i>Y (N)</i> | % Cloud Cover: | <i>5</i> | | <i>30</i> | <i>30</i> |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival

For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882

For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242

In emergencies, dial 911

| General Monitoring Section | | |
|---|--|--------------------------|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/borers) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| L) Road kill removed, note species/location | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | <i>no roadkill seen</i> |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | <i>10 spills</i> |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | <i>Repairs completed</i> |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.). | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | <i>Repairs completed</i> |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:

Ray Romero
SM Phase 1A BM Form with Photo Log Blythe final 011111

Incidental Species: Daily notation of species other than KF, AB, WBO, or DT

| Incidental Species Observed | | |
|-----------------------------|-----------------------|----------|
| Species | Activity (of species) | Location |
| Western whistled warbler | foraging | Main Rd |
| Scrub wren | running/flying | " |
| ants | foraging | " |
| San animal | humans | " |
| cicadas | chirping | " |
| | | |
| | | |
| | | |
| | | |
| | | |

| Notes/Comments Section | | | | |
|--|------------------|------------------|--|-----------------|
| Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this. | | | | |
| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
| 550 | 8 | 5 | mtg - safety plan for day, stretch flex. Plan to complete repairs of fencing along Main Rd. Grader will fill in areas that were washed out. Temp fencing across ROW will be secured. BLM Kiosk will be installed @ Blackhawk & Black Creek Rd intersection. Check dams will be repaired. | 1 |
| 800 | 7 | 6 | Work along Main Rd - repairs of fence & silt fence. Backfill w/ backhoe. | |
| 1015 | | | BLM Kiosk installation complete. See photo 1. | |
| 1300 | 7 | 6 | Continued work along Main Rd - backfilling soil lost to erosion during recent monsoon rains. Work completed for day. Depart site. | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

- Activity (ACT)¹**
1. DT Fencing
 2. Access/egress
 3. Clear/grub
 4. Grading
 5. Excavation
 6. UXO Activities
 7. SWPPP
 8. Other (specify) mtg

- Location (LOC)²**
1. DT Fence
 2. Well Site
 3. Access Road
 4. Drainage Crossings
 5. Other Dept Office
 6. Other Main Rd
 7. Other

- Compliance Levels (CL)³**
1. Acceptable
 2. Notification
 3. Non-compliance
 4. Non-compliance Resolution

Signature: [Signature] 7/2/11

Daily Biological Monitoring Log – Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | |
|--|--------------------|-----------------------|---------|---------------------|
| Biological Monitor: | <i>[Signature]</i> | Date: | 7/1/11 | |
| Starting Location and Activity: | <i>[Signature]</i> | Site Code: | Blythe | |
| Weather: | hot, humid, windy | Start | 5:00 AM | Midday 10:00 |
| Rainfall? | | | 77 | 98 |
| Y (N) | | % Cloud Cover: | 40 | 65 |
| | | | | 1:30 PM |
| | | | | 102 |
| | | | | 65 |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival
 For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882
 For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242
 In emergencies, dial 911

| General Monitoring Section | | |
|---|--|-------------|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/bore) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| L) Road kill removed, note species/location | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | no roadkill |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | no spills |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:

SM Phase 1A BM Form with Photo Log Blythe final 011111

Incidental Species: Daily notation of species other than KF, AB, WBO, or DT

| Incidental Species Observed | | |
|-----------------------------|-----------------------|----------|
| Species | Activity (of species) | Location |
| Turkey vulture | fly | main rd |
| white winged dove | at | " |
| 20 bird species | running | " |
| 500 blackbird | " | " |
| Red fox | burrows, scat | " |
| Small mammal | burrows | " |
| | | |
| | | |
| | | |
| | | |


| Notes/Comments Section | | | | |
|--|------------------|------------------|---|-----------------|
| Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this. | | | | |
| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
| 500 | | | Coord w/ bio staff. Load out for DT clearance survey of main rd. Starting NTS. | 1 |
| 1000-1130 | | | Escort BSM staff around ROW. Answer questions. They are also interested in speaking to Botanist. Provided contact info. | 1 |
| 1130-1230 | | | Spot check clear & grub in shovel facilities. | |
| 1240 | | | Coord w/ bio staff in prep of setting up wildlife cameras @ Red fox burrows. | |
| 1400 | | | Coord w/ EOD staff. They will be setting up grid system. I will survey both sites tomorrow. | |
| 1515 | | | Depart site. | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

- Activity (ACT)¹**
1. DT Fencing
 2. Access/egress
 3. Clear/grub
 4. Grading
 5. Excavation
 6. UXO Activities
 7. SWPPP
 8. Other (specify)

- Location (LOC)²**
1. DT Fence
 2. Well Site
 3. Access Road
 4. Drainage Crossings
 5. Other
 6. Other
 7. Other

- Compliance Levels (CL)³**
1. Acceptable
 2. Notification
 3. Non-compliance
 4. Non-compliance Resolution

Signature:



7/11/11

Daily Biological Monitoring Log -- Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | |
|---|--|
| Biological Monitor: <i>Ray Romero</i> | Date: <i>7/12/11</i> |
| Starting Location and Activity: <i>Area 5000</i> | Site Code: <i>Blythe</i> |
| Weather: <i>Clear sunny hot slight breeze</i> | Start <i>5:00 AM</i> Midday <i>11:00</i> End <i>1:30 PM</i> |
| Rainfall? | Temp: <i>80</i> <i>99</i> <i>103</i> |
| Y(N) | % Cloud Cover: <i>0</i> <i>0</i> <i>0</i> |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival
 For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882
 For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242
 In emergencies, dial 911

| General Monitoring Section | | |
|---|--|------------------|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/borers) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| L) Road kill removed, note species/location | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | <i>None seen</i> |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | <i>None seen</i> |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature: _____

SM Phase 1A BM Form with Photo Log Blythe final 01/11

Incidental Species: Daily notation of species other than KF, AB, WBO, or DT

| Incidental Species Observed | | |
|-----------------------------|-----------------------|----------|
| Species | Activity (of species) | Location |
| Black-tailed gnatcatcher | Feeding | UXO site |
| Yellow-tailed lizard | Foraging | " |
| Woodrat | Wandering | " |
| Small mammal | Foraging | " |
| Side-blotched lizard | Foraging | " |
| Black-tailed hare | Scat | " |
| | | |
| | | |
| | | |
| | | |

Notes/Comments Section

Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this.

| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
|---------|------------------|------------------|---|-----------------|
| 450 | 8 | 5 | Mtg - safety, plan, stretch/flex. Krewit plans to continue clear/grub in SS. Other crew will make minor silt fence repairs along Main Rd. | 1 |
| RR 0630 | 3 | 6 | Spot check clear/grub in SS. | |
| 0700 | 6 | 7 | Perform survey of UXO site on west side. | |
| 0830 | | | See field forms. | |
| 0900 | 6 | 7 | Monitoring UXO clearance activities. | |
| 1100 | | | | |
| 1130 | 3 | 6 | Monitoring clear/grub in shared services. | |
| 1330 | | | | |
| 1400 | | | Attend 3wk look ahead mtg. | |
| 1430 | | | Report Krewit Office. | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Activity (ACT)¹

1. DT Fencing
2. Access/egress
3. Clear/grub
4. Grading
5. Excavation
6. UXO Activities
7. SWPPP
8. Other (specify) *mtg*

Location (LOC)²

1. DT Fence
2. Well Site
3. Access Road
4. Drainage Crossings
5. Other *Krewit Office*
6. Other *Shared Services*
7. Other *UXO Sites*

Compliance Levels (CL)³

1. Acceptable
2. Notification
3. Non-compliance
4. Non-compliance Resolution

Signature: _____

[Signature] 7/12/11

Daily Biological Monitoring Log – Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | | |
|--|----------------------------|-------------------------|------------------------|-----------------------|--|
| Biological Monitor: | Ray Romero | | Date: | 7/13/11 | |
| Starting Location and Activity: | Main Rd | | Site Code: | Blythe | |
| Weather: | clear sunny hot no wind | Start 5:00 AM | Midday 11:00 | End 1:30 PM | |
| Rainfall? | Temp: | 81 | 98 | 98 100 RR | |
| Y (N) | % Cloud Cover: | 0 | 0 | 0 | |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival
For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882
For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242
In emergencies, dial 911

| General Monitoring Section | | |
|---|--|---|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/bore) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | standing water in tank K- rats from chert grub |
| L) Road kill removed, note species/location | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | no spills |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.). | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:

SM Phase 1A BM Form with Photo Log Blythe final 011111

| Incidental Species Observed | | |
|-----------------------------|-----------------------|------------------------|
| Species | Activity (of species) | Location |
| Microtus 12-14 | dead, running | main rd |
| zonal tailed lizard | running | " |
| white winged doves | running | access rd. |
| gambel's quail | running | black creek rd - north |
| desert quail | running | main rd |
| | | |
| | | |
| | | |

Notes/Comments Section

Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this.

| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
|-----------|------------------|------------------|---|-----------------|
| 450 | 8 | 5 | mtg - safety, plan for day stretch flx. Plan to start clear/grub of N section of main rd. Other crew will remove temp fencing across main rd near arena & continue SWPPP (silting) repairs. | 1 |
| 700 | 1 | 6 | Monitoring temp fence removal near arena & clear/grub @ main rd. | |
| 815 | 6 | 7 | check in & monitor UXO activities near Black Creek Rd. | |
| 0900-1030 | | | Escort Kevin to ESA Botany locations. Only had enough time to look @ bot 4 & 5. Plan to look at other 4 ESA locations tomorrow. | |
| 1100 | | | Coord & meet w/ Matt T. Looking over area near Hesperelli. | |
| 1200 | 3 | 6 | Coord w/ Mario & Chris on clear/grub of main rd. Monitoring activities along main rd. | |
| 1330 | | | Work completed today. Report site. | |

Activity (ACT)¹

1. DT Fencing
2. Access/egress
3. Clear/grub
4. Grading
5. Excavation
6. UXO Activities
7. SWPPP
8. Other (specify) mtg

Location (LOC)²

1. DT Fence
2. Well Site
3. Access Road
4. Drainage Crossings
5. Other Kevin Office
6. Other main rd
7. Other UXO

Compliance Levels (CL)³

1. Acceptable
2. Notification
3. Non-compliance
4. Non-compliance Resolution

Signature:

[Signature] 7/13/11

Daily Biological Monitoring Log – Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | | |
|---------------------------------|---------------------------------|------------|----------------|--------|--------------|
| Biological Monitor: | <i>Ray Romero</i> | Date: | <i>7/14/11</i> | | |
| Starting Location and Activity: | <i>Main Rd / UKD</i> | Site Code: | <i>Blythe</i> | | |
| Weather: | <i>Clear, sunny, hot, windy</i> | Start | <i>5:00</i> | Midday | <i>11:00</i> |
| | | AM | | | PM |
| Rainfall? | Temp: | <i>79</i> | <i>95</i> | | |
| <i>Y (N)</i> | % Cloud Cover: | <i>0</i> | <i>0</i> | | |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival
For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882
For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242
In emergencies, dial 911

| General Monitoring Section | | |
|---|--|--|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/borers) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | <i>Rock placed @ Kibin tank</i> |
| L) Road kill removed, note species/location | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | <i>K-rat buried</i> |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | <i>Backhoe ran over irrigation line. Punctured oil tank. Oil was cleaned up. See photos.</i> |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.). | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:

SM Phase 1A BM Form with Photo Log Blythe final 011111

| Incidental Species Observed | | |
|-----------------------------|-----------------------|-----------------------|
| Species | Activity (of species) | Location |
| Western whiptail lizard | running | marked UXO |
| Sooty-backed lizard | running | " |
| Mexican 12-toed | dead | " |
| See window | coiled | relocated from marked |
| to anteater hawk | flung | main rd |
| red-tailed hawk | flung | 2. access rd |
| white winged doves | flung | " |
| in mammal | burrows | marked UXO |
| ditto scat | scat | UXO |
| DT bones | bones | UXO |

| Notes/Comments Section | | | | |
|--|------------------|------------------|---|-----------------|
| Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this. | | | | |
| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
| 460 | 8 | 5 | mtg - safety, plan, stretch/Aox. Plan to continue clear & grub of main rd & make minor repairs to fence. | 1 |
| 800 | 6 | 6 | perform survey of UXO eastern site. Found DT bone. See field forms. | |
| 900 | 3 | 7 | Backhoe ran over iron wood tree branch that punctured oil pan. cleaned up site & properly stored & disposed of contaminated soil. See photos. | |
| 1130 | 3 | 7 | Use of grader to perform clear/grub of main rd. monitoring activities. Coord w/ Kewit & Anandap to look @ ESA locations first thing tomorrow morning. | |
| 1315 | | | Work completed for day. Depart site. | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

- Activity (ACT)¹**
1. DT Fencing
 2. Access/egress
 3. Clear/grub
 4. Grading
 5. Excavation
 6. UXO Activities
 7. SWPPP
 8. Other (specify) *mtg*

- Location (LOC)²**
1. DT Fence
 2. Well Site
 3. Access Road
 4. Drainage Crossings
 5. Other *new site*
 6. Other *UXO*
 7. Other *main rd*

- Compliance Levels (CL)³**
1. Acceptable
 2. Notification
 3. Non-compliance
 4. Non-compliance Resolution

Signature:

[Signature] 7/14/11

Daily Biological Monitoring Log – Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | | |
|---------------------------------|------------------------|-------|------------|---------|-------------|
| Biological Monitor: | Ray Romero | | Date: | 7/15/11 | |
| Starting Location and Activity: | Main Rd. 400 S. 400 E. | | Site Code: | Blythe | |
| Weather: | Hot sunny | Start | 4:50 AM | Midday | 10:00 |
| | | | | | End 1:30 PM |
| Rainfall? | Temp: | 74 | | 104 | |
| Y (N) | % Cloud Cover: | 0 | | | |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival
For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882
For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242
In emergencies, dial 911

| General Monitoring Section | | |
|---|--|-----------|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/bore) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| L) Road kill removed, note species/location | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | none seen |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | no spills |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.). | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:

SM Phase 1A BM Form with Photo Log Blythe final 011111

| Incidental Species Observed | | |
|-----------------------------|-----------------------|----------------|
| Species | Activity (of species) | Location |
| horned lizard | running | Black creek rd |
| western whiptail lizard | running | " |
| Campbell's quail | running | " |
| ants | foraging | " |
| small mammal | burrows | " |
| young fence lizards | running | " |
| desert iguana | running | Marble Rd. |
| | | |
| | | |

Notes/Comments Section

Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this.

| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
|------|------------------|------------------|---|-----------------|
| 450 | 8 | 5 | Safety, play of day, stretch/flex. Plan to remove temp fencing along Main Rd, clear/grub routes for H ₂ O line in SS, repair backhoe, check ESA Bots 4-9 locations. | 1 |
| 600 | 1 | 7 | Arundee & John with me to check out ESA Bot 4-9 locations. Walk paths to locations w/ batho staking | |
| 0830 | 6 | | Complete work on ID Bot locations. Spot check UXO clearance surveys. | |
| 0900 | | | Spot check clear/grub work in SS. Point out D&F burrow w/ camera to operators (both the & grader). Requested to keep away from burrow. | |
| 0930 | | | Met w/ CR crew. John w/ SURCA w/ me to ID CR sites near cobble stone terrace & off dirt rd to translocation site. I surveyed sites for sensitive bio resources. None observed at sites. | |
| 1310 | | | Completed surveys for CR sites & depart site. | |

- ESA Activity (ACT)¹**
1. DT Fencing
 2. Access/egress
 3. Clear/grub
 4. Grading
 5. Excavation
 6. UXO Activities
 7. SWPPP
 8. Other (specify) _____

- Location (LOC)²**
1. DT Fence
 2. Well Site
 3. Access Road
 4. Drainage Crossings
 5. Other _____
 6. Other _____
 7. Other _____

- Compliance Levels (CL)³**
1. Acceptable
 2. Notification
 3. Non-compliance
 4. Non-compliance Resolution

Signature: _____

[Handwritten Signature] 7/15/11

Daily Biological Monitoring Log – Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | | |
|---------------------------------|----------------------------------|-------|------------|---------|-------------|
| Biological Monitor: | Ray Romero | | Date: | 7/18/11 | |
| Starting Location and Activity: | ESA Bat 4, 50 | | Site Code: | Blythe | |
| Weather: | partly cloudy, light breeze, hot | Start | 4:50 AM | Midday | 10:00 |
| | | | | | End 1:30 PM |
| Rainfall? | Temp: | 86 | | 91 | 106 |
| Y (N) | % Cloud Cover: | 20 | | 30 | 30 |


ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival
For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882
For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242
In emergencies, dial 911

| General Monitoring Section | | |
|---|--|--------------------------|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/bore) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| L) Road kill removed, note species/location | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | side window in well yard |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | no spills |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | DT holes, AK burrow |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:



SM Phase 1A BM Form with Photo Log Blythe final 011111

Incidental Species: Daily notation of species other than KF, AB, WBO, or DT

| Incidental Species Observed | | |
|-----------------------------|-----------------------|----------------|
| Species | Activity (of species) | Location |
| desert tortoise | hms | ESA Bot 4 |
| desert kit fox | burrows scat | ESA Bot 5 |
| black-tailed gnatcatcher | fly | " |
| zebra-tailed lizard | running | Main Rd |
| snail | burrows | Black Creek Rd |
| ants | foraging | " |
| unknown species | nest | ESA Bot 4 |
| | | |
| | | |
| | | |

| Notes/Comments Section | | | | |
|--|------------------|------------------|---|-----------------|
| Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this. | | | | |
| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
| 450 | 8 | 5 | Safety, plan, stretch/lay plan to install ESA fencing @ Bot 4, 5 & 9, continue clear grub within 1/2 1/4 mile of back hoe. CR surveys & UXO clearance continuing this week. | 1 |
| 600 | 1 | 6 | Fencing @ ESA Bot 4. Top half (2 ft) attached to t-posts (bottom half) left open to allow for water flow & debris to pass. Potential inactive nest in Palo Verde near Bot 4. No young or adults seen or heard. DT bones detected near Bot 4 also. | |
| 900 | 1 | 6 | Fencing @ ESA Bot 5. Fencing layout similar to Bot 4. DK burrow found near Bot 5. Scat near burrow. | |
| 1200 | 1 | 6 | Fencing @ ESA Bot 9. Fully fenced w/ 4 ft tall snow fence & fully enclosed. No sensitive wildlife species sign observed. | |
| 1315 | 1 | 6 | Completed fencing & departed site. | |

| ESA Activity (ACT) ¹ | | Location (LOC) ² | | Compliance Levels (CL) ³ | |
|---------------------------------|--------------------|-----------------------------|----------|-------------------------------------|--|
| 1. DT Fencing | 5. Excavation | 1. DT Fence | 5. Other | 1. Acceptable | |
| 2. Access/egress | 6. UXO Activities | 2. Well Site | 6. Other | 2. Notification | |
| 3. Clear/grub | 7. SWPPP | 3. Access Road | 7. Other | 3. Non-compliance | |
| 4. Grading | 8. Other (specify) | 4. Drainage Crossings | | 4. Non-compliance Resolution | |

Signature: _____

[Signature] 7/18/11

Daily Biological Monitoring Log – Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | |
|---|---|
| Biological Monitor: Ray Romero | Date: 7/19/11 |
| Starting Location and Activity: ESAS | Site Code: Blythe |
| Weather: Clear, sunny, hot, windy | Start 5:00 AM Midday 10:00 End 1:30 PM |
| Rainfall? | Temp: 85 98 108 |
| Y (N) | % Cloud Cover: 0 0 0 |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival
 For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882
 For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242
 In emergencies, dial 911

| General Monitoring Section | | |
|---|--|--------------------|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/borers) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| L) Road kill removed, note species/location | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | none observed |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | no spills reported |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.). | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:

SM Phase 1A BM Form with Photo Log Blythe final 011111

| Incidental Species Observed | | |
|-----------------------------|-----------------------|----------|
| Species | Activity (of species) | Location |
| Spotted lizard | Running | Main Rd. |
| Black tail of quail | Grading in tree | ESA |
| Red wing | Running | Wetland |
| Spotted lizard | Running | ESA |
| SA mammal | Wading | ESA |
| Bobcat | Wading | ESA |
| Owl | Perching | ESA |
| | | |
| | | |
| | | |

Notes/Comments Section

Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this.

| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
|------|------------------|------------------|---|-----------------|
| 0750 | 8 | 5 | Wkt - Safety, pay of day, stretch/Ex. Plan to continue clear/grub of Main Rd, ESA fence installation, dust control. Crew will remove temp fence across Main Rd route to chapel. | 1 |
| 0800 | 1 | 6 | Install fencing around ESA Bot 8. No positive wildlife or sign observed. Photo taken of fence completion. Combo of 1/2 & full length fence. Entire ESA boundary was fenced. Temp control materials sites. | |
| 1100 | 1 | 6 | Install fencing around ESA Bot 7. No positive wildlife or sign observed. Combo of 1/2 & full width fence. Entire ESA boundary was fenced. Photo taken of fence completion. Plants install fence @ Bot 6 tomorrow. | |
| 1245 | 3 | 7 | Spot check clear/grub activities @ Main Rd. | |
| 1310 | 3 | 7 | Work complete today. Depart site. | |

- ESA Activity (ACT)¹**
1. BPFencing
 2. Access/egress
 3. Clear/grub
 4. Grading
 5. Excavation
 6. UXO Activities
 7. SWPPP
 8. Other (specify) mtg

- Location (LOC)²**
1. DT Fence
 2. Well Site
 3. Access Road
 4. Drainage Crossings
 5. Other Wetland
 6. Other ESA
 7. Other Main Rd

- Compliance Levels (CL)³**
1. Acceptable
 2. Notification
 3. Non-compliance
 4. Non-compliance Resolution

Signature: _____

[Signature] 4/19/11

Daily Biological Monitoring Log – Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | | |
|---------------------------------|-------------------|--------------|------------|---------|-------------|
| Biological Monitor: | Ray Romero | | Date: | 4/20/11 | |
| Starting Location and Activity: | Northard, Main Rd | | Site Code: | Blythe | |
| Weather: | Clear, sunny, hot | 4 Start 5 AM | Midday | 16:00 | End 1:30 PM |
| Rainfall? | Temp: | 85 | 102 | 109 | |
| Y (N) | % Cloud Cover: | 0 | 0 | 0 | |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival
For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882
For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242
In emergencies, dial 911

| General Monitoring Section | | |
|---|--|------------------|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/borers) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [traps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| L) Road kill removed, note species/location | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | AD roadkill seen |
| M) AB Informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | no spills |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.). | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signatures:

SM Phase 1A BM Form with Photo Log (Blythe) (01/11/11)

Incidental Species: Daily notation of species other than KF, AB, WBO, or DT

| Incidental Species Observed | | |
|-----------------------------|-----------------------|-----------|
| Species | Activity (of species) | Location |
| Rock Wren | Singing, running | Highway |
| Ants | Foraging | " |
| Small mammal | Burrows | " |
| White Rabbit | Feeding | ESA Bot 6 |
| Woodrat | Midnoon tree | " |
| Desert woodrat | Animal burrow, scat | " |
| Ants | Foraging mound | " |
| | | |
| | | |
| | | |

Notes/Comments Section

Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this.

| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
|------|------------------|------------------|--|-----------------|
| 0450 | 8 | 5 | Utg-sable, plan, stochil flx. Replace plastic sheeting under equip. Pick up woodrat sign. No sign of shooting. Clear grub Main Rd. Fence ESA Bot 6. Remove fencing around SS & Unit 1. | 1 |
| 0630 | | | Replace plastic sheeting under equip in yard. | |
| 0800 | 1 | 7 | Fencing ESA Bot 6. Resurveyed area. No effective wildlife or sign observed in immediate area. Pick up of compliance. | |
| 1145 | 1 | 7 | Fencing of ESA Bot 6 complete. Coord w/ Warden regarding ESAs. Depart area to spot check UXO activities & clear grub in Main Rd. | |
| 1215 | 3 | 3 | Monitoring clear grub activities w/ backhoe along Main Rd. | |
| 1300 | 3 | 3 | Work completed for day. Depart site. | |
| | | | | |
| | | | | |
| | | | | |

ESA

Activity (ACT)¹

1. DT Fencing
2. Access/egress
3. Clear/grub
4. Grading
5. Excavation
6. UXO Activities
7. SWPPP
8. Other (specify) WMA

Location (LOC)²

1. DT Fence
2. Well Site
3. Access Road
4. Drainage Crossings
5. Other Unit 1 area
6. Other Unit 2 area
7. Other ESA

Compliance Levels (CL)³

1. Acceptable
2. Notification
3. Non-compliance
4. Non-compliance Resolution

Signature: [Signature]

7/20/11

Daily Biological Monitoring Log – Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | | |
|---|------------------------------|-------|------------|---------|-------|
| Biological Monitor: | Ray Romero | | Date: | 7/22/11 | |
| Starting Location and Activity: | Shared Services | | Site Code: | Blythe | |
| Weather: | Clear sunny hot, slight wind | Start | 5:00 AM | Midday | 10:00 |
| Rainfall? | Temp: | 26 | | 98 | 104 |
| Y <input checked="" type="checkbox"/> N | % Cloud Cover: | 0 | | 0 | 0 |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival
For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882
For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242
In emergencies, dial 911

| General Monitoring Section | | |
|---|--|--|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/bore) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| L) Road kill removed, note species/location | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | none noted small spill - 4" puddle in SS during kitchen burrow excavation w/ broken cleaned up immediately & stored properly. |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.). | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:

Ray Romero

SM Phase 1A BM Form with Photo Log Blythe final 011111

| Incidental Species Observed | | |
|-----------------------------|-----------------------|-----------------|
| Species | Activity (of species) | Location |
| Kiefer bur | Burrows/tracks/scat | Shared Services |
| Sm mammal | burrows | " |
| Scaled lizard | running | " |
| Red ft iguana | " | Main Rd. |
| Scrub wren | running | " |
| | | |
| | | |
| | | |
| | | |
| | | |

| Notes/Comments Section | | | | |
|--|------------------|------------------|---|-----------------|
| Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this. | | | | |
| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
| 630 | 5 | 5 | Excavation of Kiefer burrow in Shared Services. I checked & removed one way door, scaped burrow & placed tubing within burrow. Monitored activity - backhoe excavating burrow. I adjusted tubing & rescaped burrow. | 1 |
| 745 | 5 | 5 | Stopped excavation work. Permit only good for 4-ft deep. Need to modify permit. Also need Paleo onsite for excavations 5ft or deeper. Amanda present during excavation. Anticipate 1-2 wks to obtain new permit. | |
| 900 | 1 | 6 | Check in on crew installing ESA signs. | |
| 1000 | 1 | 6 | ESA sign install not complete. | |
| 1100 | 5 | 5 | Fencing around Kiefer burrow. | |
| 1130 | 5 | 7 | Cleaning out silt buildup due to recent monsoon under cattle guard @ Black Rd. | |
| 1245 | 5 | 7 | Work completed for day. Depart site. | |

- ESA**
- Activity (ACT)¹**
1. DT Fencing
 2. Access/egress
 3. Clear/grub
 4. Grading
 5. Excavation
 6. UXO Activities
 7. SWPPP
 8. Other (specify)

- Location (LOC)²**
1. DT Fence
 2. Well Site
 3. Access Road
 4. Drainage Crossings
 5. Other Shared Services
 6. Other ESA
 7. Other Main Rd

- Compliance Levels (CL)³**
1. Acceptable
 2. Notification
 3. Non-compliance
 4. Non-compliance Resolution

Signature: _____

[Signature] 7/22/11

Daily Biological Monitoring Log -- Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | | |
|---------------------------------|-------------------|---------------|--------------|-------------|--|
| Biological Monitor: | [Signature] | | Date: | 7/25/11 | |
| Starting Location and Activity: | Main Rd | | Site Code: | Blythe | |
| Weather: | Cloudy, not windy | Start 5:00 AM | Midday 10:00 | End 1:30 PM | |
| Rainfall? | Temp: | 86 | 96 | 104 | |
| DN Sprinkles | % Cloud Cover: | 60 | 40 | 40 | |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival
 For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882
 For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242
 In emergencies, dial 911

| General Monitoring Section | | |
|---|--|-----------|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/borers) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| L) Road kill removed, note species/location | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | none seen |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | no spills |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:

SM Phase 1A BM Form with Photo Log Blythe final 011111

| Incidental Species Observed | | |
|-----------------------------|-----------------------|----------|
| Species | Activity (of species) | Location |
| mourning dove | flying | Main rd |
| turkey vulture | " | " |
| western spiny-tailed lizard | running | " |
| side-blotched lizard | " | " |
| white-winged dove | flying | " |
| | | |
| | | |
| | | |
| | | |
| | | |

| Notes/Comments Section | | | | |
|--|------------------|------------------|--|-----------------|
| Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this. | | | | |
| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
| 450 | 8 | 5 | Mtg - safety, plan for day, stretch/Ex. Plan to continue clear/grub within Main Rd ROW, laborers adding DT Fence along edges of cattle guards leading into ROW. Survey crew setting up with stakes to demarcate Phase 1B Boundary. | 1 |
| 600 | 1 | 6 | Working w/ Kiewit to place DT Fencing along cattle guards. Placing new type at cattle guards also. | |
| 1130 | 1 | 6 | Work on cattle guards complete. | |
| | 3 | 6 | Spot check clear/grub w/ backhoe. Approx 0.25 mile from Black Rock Rd. Almost complete. | |
| 1210 | | | Check on Kiewit new way door & cameras. All in order. | |
| 1300 | 3 | 6 | Clear/grub completed along Main Rd. Depart site. | |
| | | | | |
| | | | | |

- Activity (ACT)¹**
1. DT Fencing
 2. Access/egress
 3. Clear/grub
 4. Grading
 5. Excavation
 6. UXO Activities
 7. SWPPP
 8. Other (specify) mtg

- Location (LOC)²**
1. DT Fence
 2. Well Site
 3. Access Road
 4. Drainage Crossings
 5. Other Kiewit Office
 6. Other Main Rd
 7. Other

- Compliance Levels (CL)³**
1. Acceptable
 2. Notification
 3. Non-compliance
 4. Non-compliance Resolution

Signature: [Signature] 7/25/11

Daily Biological Monitoring Log -- Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | |
|---|--------------------|------------|---------|---------|
| Biological Monitor: | <i>[Signature]</i> | Date: | 7/26/11 | |
| Starting Location and Activity: | Shared Services | Site Code: | Blythe | |
| Weather: | Clear, Sunny, Not | Start | Midday | End |
| | | 5:00 AM | 10:00 | 1:00 PM |
| Rainfall? | Temp: | 85 | 97 | 105 |
| Y <input checked="" type="checkbox"/> N | % Cloud Cover: | 0 | 0 | 0 |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival
For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882
For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242
In emergencies, dial 911

| General Monitoring Section | | |
|---|--|-----------|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/borers) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| L) Road kill removed, note species/location | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | none seen |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | no spills |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.). | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:

SM Phase 1A BM Form with Photo Log Blythe final 011111

| Incidental Species Observed | | |
|-----------------------------|-----------------------|-----------------|
| Species | Activity (of species) | Location |
| white winged dove | flapping | E. access rd |
| western screech owl | foraging | shared services |
| side blotched lizard | foraging | u |
| litter box | burrows/scat | u |
| Sm. mammal | burrows | u |
| harvester ants | foraging | u |
| | | |
| | | |
| | | |
| | | |

| Notes/Comments Section | | | | |
|--|------------------|------------------|--|-----------------|
| Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this. | | | | |
| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
| 450 | 8 | 5 | mtg- safety, plan for day. Sketch/Plan to continue clear/grub in SS. Surveyors will continue staking out Phase 1B. Lubbers will perform any necessary maintenance of silt fence in Unit 1. | 1 |
| 900 | 3 | 6 | Clear & Grub of SS. Crew working on silt fence repairs. | |
| 1100 | | | I pulled wildlife cameras from DKF burrows. Placed lathe stakes around area & informed field staff. Checked on one way door @ original DKF burrow. Door intact. | |
| 1300 | 3 | 6 | Work completed for day. Departed site. | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

- Activity (ACT)¹**
- 1. DT Fencing
 - 2. Access/egress
 - 3. Clear/grub
 - 4. Grading
 - 5. Excavation
 - 6. UXO Activities
 - 7. SWPPP
 - 8. Other (specify) *mtg*

- Location (LOC)²**
- 1. DT Fence
 - 2. Well Site
 - 3. Access Road
 - 4. Drainage Crossings
 - 5. Other *Unit Office*
 - 6. Other *Shared Services*
 - 7. Other

- Compliance Levels (CL)³**
- 1. Acceptable
 - 2. Notification
 - 3. Non-compliance
 - 4. Non-compliance Resolution

Signature: _____

[Handwritten Signature]

7/26/11

Daily Biological Monitoring Log – Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | | |
|---------------------------------|---------------------------|------------------|-----------------|----------------|--|
| Biological Monitor: | Ray Romero | | Date: | 7/27/11 | |
| Starting Location and Activity: | Main Rd / Shared Services | | Site Code: | Blythe | |
| Weather: | Clear hot slight wind | Start 5:00 AM | Midday 10:00 | End 1:00 PM | |
| Rainfall? | Temp: | 86 | 97 | 106 | |
| Y (N) | % Cloud Cover: | 15 | 20 | 20 | |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival
For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882
For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242
In emergencies, dial 911

| General Monitoring Section | | |
|---|--|-----------|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/bore) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| L) Road kill removed, note species/location | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | none seen |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | no spills |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:

SM Phase 1A BM Form with Photo Log Blythe final 011111

Incidental Species: Daily notation of species other than KF, AB, WBO, or DT

| Incidental Species Observed | | |
|-----------------------------|-----------------------|----------------|
| Species | Activity (of species) | Location |
| White winged dove | flying | E access rd |
| Desert iguana | running | Black Creek Rd |
| Western whiptail lizard | foraging | Shore Services |
| Side blotched lizard | running | " |
| San mammal | burrows | " |
| Kat fox | burrows / tracks | " |
| grayish hawk | flying | " |
| ants | mounds | " |
| | | |
| | | |

Notes/Comments Section

Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this.

| Time | ACT ² | LOC ² | Notes/Comments | CL ³ |
|------|------------------|------------------|---|-----------------|
| 450 | 8 | 5 | Wt - Safety, play for day, stretch fld. Plan to continue cleanups in shared services & perform silt fence repairs. Backhoe being used to remove vegetation in SS. | 1 |
| 1000 | | | Spot check UXA crews in Phase 1B. | |
| 1100 | | | Look over staking of W. section of Phase 1B. ID existing routes in relationship to staking prep for bio surveys next wk. | |
| 1300 | AL 33 | 6 | WORK completed for day. Depart site. | |

Activity (ACT)¹

1. DT Fencing 5. Excavation
2. Access/egress 6. UXO Activities
3. Clear/grub 7. SWPPP
4. Grading 8. Other (specify) *W9*

Location (LOC):²

1. DT Fence 5. Other Leisure, Access
2. Well Site 6. Other Shared Services
3. Access Road 7. Other _____
4. Drainage Crossings

Compliance Levels (CL)³

1. *Acceptable*
2. *Notification*
3. *Non-compliance*
4. *Non-compliance Resolution*

Signature:

hugobornio

7/27/11

| | | | | | |
|---------------------------------|----------------------------|-------|------------|---------|-------------|
| Biological Monitor: | Ray Romero | | Date: | 7/28/11 | |
| Starting Location and Activity: | Shared Services | | Site Code: | Blythe | |
| Weather: | Sunny, partial clouds, hot | Start | 5:00 AM | Midday | 10:00 |
| | | | | | End 1:00 PM |
| Rainfall? | Temp: | 85 | 95 | 101 | |
| Y (N) | % Cloud Cover: | 20 | 25 | 25 | |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival
For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882
For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242
In emergencies, dial 911

| General Monitoring Section | | |
|---|--|-----------|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/borers) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| L) Road kill removed, note species/location | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | none seen |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | no spills |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| Q) Cacti salvaged | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| R) Special status species observed? Describe | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A | |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.). | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |

Incidental Species Observed

| Species | Activity (of species) | Location |
|-------------------|-----------------------|-----------------|
| desert iguana | running | Black Creek Rd |
| turkey vulture | flying | shared Services |
| kit fox burrow | burrow/tracks | UL |
| ants | mounds | UL |
| white winged dove | flying | E. access rd |
| logger head snake | flying | N |
| small mammal | burrows | N |
| | | |
| | | |
| | | |

Notes/Comments Section

Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this.

| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
|------|------------------|------------------|---|-----------------|
| 0600 | 3 | 5 | Spot check clear/grub in SS. | 1 |
| 0700 | | | Original DKF burrow excavation. Completed | |
| 0830 | | | excavation. hole was properly benched benched for entry. Back filled afterwards. Completed Daily Excavation Checklist. Kiewit Sup (John Upton) present as "competent person" witnessing & directing excavation. | |
| 1030 | | | Check and phase 1B staking locations. Spot check UXO crew working in phase 1B. Coord w/REM monitor. | |
| 1210 | 3 | 5 | Monitoring clear/grub in SS. Use of backhoe to perform this task. Laborers working on silt fence repairs. | |
| 1300 | | | Work complete for day. Depart site. | |
| | | | | |
| | | | | |
| | | | | |

Activity (ACT)¹

1. DT Fencing
2. Access/egress
3. Clear/grub
4. Grading
5. Excavation
6. UXO Activities
7. SWPPP
8. Other (specify)

Location (LOC)²

1. DT Fence
2. Well Site
3. Access Road
4. Drainage Crossings
5. Other
6. Other
7. Other

shared Services

Compliance Levels (CL)³

1. Acceptable
2. Notification
3. Non-compliance
4. Non-compliance Resolution

Signature:

 7/23/11

Daily Biological Monitoring Log – Blythe Solar Power Project

Solar Millennium BSPP Phase 1A Construction

USFWS Biological Opinion FWS-ERIV-09B0186-10F0880

California Energy Commission Final Conditions of Certification 09-AFC-6

| | | | | | |
|---------------------------------|--|-------|------------|--------------|---------|
| Biological Monitor: | TINA POOLE | | Date: | 29 JULY 2011 | |
| Starting Location and Activity: | South side shared SERVICES, clear + grub | | Site Code: | Blythe | |
| Weather: | SUNNY, HUMID | Start | 6:00AM | Midday | 10:00 |
| | | | | End | 1:00 PM |
| Rainfall? | Temp: °F | 88 | 98 | 106 | |
| <u>Y</u> <u>N</u> | % Cloud Cover: | 20 | 25 | 30 | |

ALL MONITORS WILL NOTIFY A POINT OF CONTACT (POC) UPON ARRIVAL ONSITE

Contact Designated Biologist Ray Romero (AECOM) (714) 567-2786 and Kiewit POC or foreman on arrival

For health and safety issues, please contact the Health and Safety Director (AECOM) Jennifer Guigliano (619) 764-6882

For UXO issues, contact Health and Safety Director (above) and UXO Specialist Dan McKinnon (937) 219-5242

In emergencies, dial 911

| General Monitoring Section | | |
|---|--|--|
| Condition | Compliance? | Comments |
| A) Site checked for biota prior to construction? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| B) Speed limit 25mph, no off road activity | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | Reminded crews to observe 25mph at 255 |
| C) Crew trained on biological minimization measures? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| D) Construction activities outside of plant site designed to avoid impacts to biological resources | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| E) Night lighting avoids wildlife habitat | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| F) Noise levels less than 65 dBA between Feb 15 - Apr 15 (see COC for exceptions) | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | |
| G) Vehicles/equipment checked for DT prior to movement | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| H) Wildlife pitfall (trenches/bore) and entrapment (pipes/culverts) areas checked - note check times, start/end of day status [ramps/covered/capped @ end of day] | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| I) Construction outside of DT exclusion fence with AB/BM present | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | None |
| J) Construction activity (including spoils/topsoil) and traffic ONLY within flagged areas | <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A | None |
| K) No standing water, note check times/locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | Water tank AM/PM |
| L) Road kill removed, note species/location | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| M) AB informed of hazardous spills with proper clean up/disposal, toxins avoided, hazardous materials stored in approved locations | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | Notified at 0930 of oil cleanup beneath water tank by J. Upson. Water tank to be serviced 7/30/11. |
| N) Trash/food in sealed containers, removed daily | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| O) No pets/firearms/weapons, wildlife not fed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| P) Erosion control (eg. silt fences) present and functioning | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | REPAIRS MADE WHERE NEEDED |
| Q) Cacti salvaged | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | None |
| R) Special status species observed? Describe <u>DRF</u> | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | Found pair in SS and along north fence line of 1B |
| S) If present, are invasive weed species below reporting threshold? Describe (see Weed ID Guide Instructions) | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | |
| T) DT exclusion fence intact? Note any repairs made to fencing (see fence inspection timing details in BIO 9.d.). | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A | All DT FENCING INTACT |

AB=Authorized Biologist, BM=Biological Monitor, DT=Desert Tortoise, COC=California Energy Commission Conditions of Certification

Signature:

Tina S. Poole

SM Phase 1A BM Form with Photo Log Blythe final 011111

| Incidental Species Observed | | |
|-----------------------------|----------------------------|----------------------|
| Species | Activity (of species) | Location |
| Myotis spp. | Returning to Roost at dusk | Mass Dr access road. |
| Loggerhead shrikes | Flight | Well yard |
| 2 Ravens | Flight | near well yard |
| | | |
| | | |
| | | |
| | | |
| | | |

Notes/Comments Section

Notes/comments are to be captured in chronological order. If follow up is required, please include notes detailing this.

| Time | ACT ¹ | LOC ² | Notes/Comments | CL ³ |
|------|------------------|------------------|--|-----------------|
| 0500 | 8 | 6 | Meeting at Kiewit office, stretch-n-flex, POD - UXO clearance continuing in Phase IB - DTF staking along north fence line of Phase IB - Clear/grub in Shared Services | 1 |
| 0645 | 3 | 7 | Located DKF burrow in SS, observed both individuals (photo) | 1 |
| 0600 | 3 | 7 | Clearance/monitoring in SS clear/grub | 1 |
| 0745 | 1 | 2, 5, 7, 8 | Informed of DKF observed on north fence line by John Upton. Inspected fence line along 1A & Well yard + SS. | 1 |
| 0830 | 3 | 2 | Watertruck loaded and transported off-site. Informed of gear oil clean-up beneath water tank - clean up. | 1 |
| 0900 | 1 | 5 | Located 5 DKF densites along north fence line of phase IB. 3 - very old, 1 - with some recent sign, another obviously occupied - fresh scat, urine, and tracks. | 1 |
| 1030 | 3 | 7 | Continued monitoring of SS clear/grub | 1 |
| 1300 | - | 2 | Crews departed site. ~60% completion (3.25 acres today) in Shared Services. | 1 |

Activity (ACT)¹

1. DT Fencing
2. Access/egress
3. Clear/grub
4. Grading
5. Excavation
6. UXO Activities
7. SWPPP
8. Other (specify)

morning mtg.

Location (LOC)²

1. DT Fence
2. Well Site
3. Access Road
4. Drainage Crossings
5. Other
6. Other
7. Other
8. Phase 1A, fence

Compliance Levels (CL)³

1. Acceptable
2. Notification
3. Non-compliance
4. Non-compliance Resolution

Signature:

Lina S. Pelly

Follow up to Kiewit John Upton's sightings along Phase IB DTF staking.

BKBTPO01 - Potentially Active - tracks inside openings

BKBTPO02 - Occupied - fresh scat, urine (wet) and tracks

BKBTPO03 - Deteriorated

BKBTPO04 - Deteriorated

BKBTPO05 - Deteriorated

ATTACHMENT 5

PRE-CONSTRUCTION SURVEY DATA FORMS

BSPP

Desert Tortoise Clearance Survey Datasheets

July 2011

370 CD
575 SD
580 MR
740 ✓
745 ✓
750 ✓
755 ✓
760 ✓

N/S
To bend:

① E/W to bend

| | | | | | | | | | | | |
|---------|------|-----|----|-----|----|-----|---------|-----|------|-----|------|
| 0708350 | SD ✓ | 370 | MR | 390 | SD | 410 | | 310 | MR ✓ | 330 | CD ✓ |
| 355 | MR ✓ | 375 | SD | 395 | MR | 415 | | 315 | MR ✓ | 335 | SD ✓ |
| 360 | MR ✓ | 380 | CD | 400 | MR | 420 | 3125300 | 320 | SD ✓ | 340 | MR ✓ |
| 365 | SD ✓ | 385 | CD | 405 | SD | 425 | 305 | 325 | CD ✓ | 345 | MR ✓ |

350 SD ✓
375 CD ✓
380 CD ✓
385 CD ✓
390 CD ✓
395 MR ✓
400 MR ✓
405 MR ✓
410 SD

Note: this table is for keeping track of easting/northing transects walked and Initials of each surveyor walking the transect

DESERT TORTOISE CLEARANCE SURVEY DATA SHEET

Survey Date: 7/11/11 Construction to begin: 7/13/11 Page 1 of 3
Site: Playa Location: Main Access Road, North Size of Survey Area: 40.5 Proposed Activity: clear 2 gms

| Pass | Survey Direction | UTM Start | UTM End |
|------|------------------|-----------|---------|
| 1 | N/S (easting) | 0708350 | 0708390 |
| 2 | E/W (northing) | 3125300 | 3126045 |
| 3 | Other | 0708140 | 0708145 |

| | Time | Ambient Temp* | Wind | Weather % Cloud |
|---------|-------|---------------|--------|-----------------|
| Start | 6:33 | 85°F | 5-10 S | 75% CC, humid |
| Mid-day | 10:56 | 99°F | 10-12 | 20% CC |
| End | 13:14 | 103°F | 8-10 | 10% CC |

| Surveyor | AB/BM | GPS | GPS w/ Data? |
|----------|-------|------|--------------|
| SDayman | AB/BM | IND2 | Y/N |
| Milorie | AB/BM | IND3 | Y/N |
| Carl Dan | AB/BM | IND3 | Y/N |
| | AB/BM | | Y/N |
| | AB/BM | | Y/N |

Burrow Clearance Data:

| GPS Data | | | Burrow Data | | | | Other | | |
|----------------|---------|----------|-------------|----------------------|-------------|------------|-------------|---------------|--|
| GPS Ident Code | Easting | Northing | Class (1-5) | Dimensions (WxHxD) | Orientation | Excavated? | Nest check? | Ground Temp** | Observed Species^ |
| BDCMR011 | 0708360 | 3125454 | 5 | x x cm | | Y N | Y N | | |
| BKBS000 | 0708186 | 3126257 | N/A | 22 x 12 x unknown cm | N | Y (N) | N/A | 102°F | kit fox scat (fresh) one kit fox burrow, could turn to right |
| | | | | x x cm | | Y N | Y N | | |
| | | | | x x cm | | Y N | Y N | | |
| | | | | x x cm | | Y N | Y N | | |
| | | | | x x cm | | Y N | Y N | | |
| | | | | x x cm | | Y N | Y N | | |
| | | | | x x cm | | Y N | Y N | | |

* Ambient temp measured 5 cm above ground surface in shade, protected from wind
** Ground temperature measured on ground surface, in full sun, with thermometer in shadow of observer
^ If tortoise nest site found, complete datasheet for nest excavation
If desert tortoise found in burrow, complete tortoise detection area on page 2

240 - south to north @ S. end of Northern part of access road. 1241 - to N, 1242 - to S
desert horned lizard, round-tailed ground squirrel, kit fox & coyote scat
zebra-tailed lizard

great horned

CORA

375 MR ✓
380 SD ✓
385 MR ✓
390 MR ✓
395 MR ✓
400 MR ✓
405 MR ✓
410 SD
415 CR
420 CR
425 SD
430 MR
435 MR
440 SD
445 CR
450 CR
455 SD
460 MR
465 MR
470 SD
475 CD
480 CD
485 SD
490 MR
495 MR
500 SD
505 CA
510 CD
515 SD
520 MR
525 MR
530 SD
535 CD
540 CD
545 SD
550 MR
555 MR
560 SD

Site: By the Location: Main Access Road, North Survey Type: Bird DT WBO Mammal Survey Date: 7/11/11

Other Species Detected (list sensitive wildlife species and plants detected as well as incidentals. For special-status that are to be avoided, salvaged, or relocated in association with the construction phase record IDENT Code, GPS Coordinates, and relevant notes [e.g., nesting]):

great heron
CORA
desert horned lizard
RTGS
kit fox & coyote ~~scat~~ scat
zebra-tailed lizard
Gambel's quail
desert iguana
western whiptail

Additional Comments/Notes:

| | | | | | |
|-----------------|----------|----------|----------|----------|----------|
| ✓ 560 CD | 530 CD ✓ | 500 CD ✓ | CD 470 ✓ | ✓ 440 CD | ✓ 410 CD |
| low of observer | 535 CD ✓ | 505 SD ✓ | SD 475 ✓ | ✓ 445 SD | ✓ 415 SD |
| ✓ 565 SD | 540 MR ✓ | 510 MR ✓ | MR 480 ✓ | ✓ 450 MR | ✓ 420 MR |
| ✓ 570 MR | 545 MR ✓ | 515 MR ✓ | MR 485 ✓ | ✓ 455 MR | ✓ 425 MR |
| ✓ 575 MR | 550 SD ✓ | 520 SD ✓ | SD 490 ✓ | ✓ 460 SD | ✓ 430 SD |
| ✓ 580 SD | 555 CD ✓ | 525 CD ✓ | CD 495 ✓ | ✓ 465 CD | ✓ 435 CD |
| 585 CD | | | | | |

Site: Blythe Location: Main Access, N. Survey Type: Bird DT WBO Mammal Survey Date: 7/12/11

Other Species Detected (list sensitive wildlife species and plants detected as well as Incidentals. For special-status that are to be avoided, salvaged, or relocated in association with the construction phase record IDENT Code, GPS Coordinates, and relevant notes [e.g., nesting]):

desert iguana

Additional Comments/Notes:

Site: Blythe Location: Main Access Road
Central & South Survey Type: Bird DT WBO Mammal Survey Date: 7/13/11

Other Species Detected (list sensitive wildlife species and plants detected as well as incidentals. For special-status that are to be avoided, salvaged, or relocated in association with the construction phase record IDENT Code, GPS Coordinates, and relevant notes [e.g., nesting]):

LOSH
whiptail
sideblotch lizard
desert horned lizard

Additional Comments/Notes:

[illegible]**DESERT TORTOISE CLEARANCE SURVEY DATA SHEET**

Site: _____ Location: Shelby, Main Access Central Size of Survey Area: _____

| Pass 1/2/3 | Survey Direction | UTM Start | UTM End |
|---------------|---------------------|-----------|---------|
| | N/S (easting) | | |
| | E/W (northing) | | |
| | Other | | |

Burrow Clearance Data:

Dead Iguana 1150708492
3723303

Site: Blythe Location: Main Access Rd., Central Survey Type: Bird DT WBO Mammal Survey Date: 7/14/11

Other Species Detected (list sensitive wildlife species and plants detected as well as incidentals. For special-status that are to be avoided, salvaged, or relocated in association with the construction phase record IDENT Code, GPS Coordinates, and relevant notes [e.g., nesting]):

Western whiptail
sideblotch
hatchling horned lizard (desert)
loggerhead shrike
desert iguana
zebra-tail lizard

Additional Comments/Notes:

| | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |

Note: this table is for keeping track of easting/northing transects walked and initials of each surveyor walking the transect

DESERT TORTOISE CLEARANCE SURVEY DATA SHEET

Survey Date: 7/14/11 ^{clearance}
 Construction to begin: 7/18/11
 Site: OSAP Location: UWD problem site

Size of Survey Area: 400' x 400'
 Proposed Activity: UWD clearance Page 1 of 2

| Pass 1/2/3 | Survey Direction | UTM Start | UTM End |
|------------|------------------|---------------|---------|
| 1 | N/S (easting) | see track log | |
| | E/W (northing) | | |
| | Other | | |

| | Time | Ambient Temp* | Wind | Weather % Cloud |
|---------|------|---------------|------|-----------------|
| Start | 7:15 | | | |
| Mid-day | | | | |
| End | 9:00 | 88 | 0-10 | 0 |

| Surveyor | AB/BM | GPS | GPS w/ Data? |
|----------|-------|-----|--------------|
| THOD | AB/BM | 5m1 | Y/N |
| | AB/BM | | Y/N |
| | AB/BM | | Y/N |
| | AB/BM | | Y/N |
| | AB/BM | | Y/N |

Burrow Clearance Data:

| GPS Data | | | Burrow Data | | | | | Other | | |
|----------------|---------|----------|-------------|--------------------|-------------|-------------|---------------|---------------|-------------------|--------------------|
| GPS Ident Code | Easting | Northing | Class (1-5) | Dimensions (WxHxD) | Orientation | Excavated ? | Nest check? ~ | Ground Temp** | Observed Species^ | Comments |
| | | | | x x cm | | Y N | Y N | | | No burrows cleared |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |

* Ambient temp measured 5 cm above ground surface in shade, protected from wind

** Ground temperature measured on ground surface, in full sun, with thermometer in shadow of observer

~ If tortoise nest site found, complete datasheet for nest excavation

^ If desert tortoise found in burrow, complete tortoise detection area on page 2

| | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |

Note: this table is for keeping track of easting/northing transects walked and initials of each surveyor walking the transect

Survey Date: 7/14/11 Site: ASAP Location: UO eastern site

Page 2 of 2

Tortoise Detection Data:

| DT Data | | | | | | | Brief Relocation/Translocation Info [Also fill out Relocation/Translocation data form] | | | |
|----------------------------|---------|----------|-------------|------------------|--|-------------------------------|---|-------------------------------------|--|------------------------------------|
| Tortoise GPS Ident Code | Easting | Northing | MCL (mm) | Transmitter # | Burrow ID (GPS Ident Code) of DTs Burrow | Completed Health Sheet? | Disposition (<5 km or >5km move) | If <5km move, Release Site Location | | If >5km move, blood sample # |
| | | | | | | Y N | | | | |
| | | | | | | Y N | | | | |
| | | | | | | Y N | | | | |
| | | | | | | Y N | | | | |

Tortoise Sign Detection Data:

| GPS Ident Code | Description | Easting | Northing | Class (1-5) | Comments |
|----------------|----------------|----------------|----------------|----------------|--|
| <u>DT Bone</u> | <u>DT bone</u> | <u>3728560</u> | <u>0707054</u> | <u>5</u> | <u>Single bone just outside grid for UO survey</u> |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

* Ambient temp measured 5 cm above ground surface in shade, protected from wind

** Ground temperature measured on ground surface, in full sun, with thermometer in shadow of observer

~ If tortoise nest site found, complete datasheet for nest excavation

^ If desert tortoise found in burrow, complete tortoise detection area on page 2

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|-----------|---------|---------|---------|---------|---------|---------|---------|----------|----------|----------|----------|----------|----------|----------|----------|--------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| 120 CO ✓ | 115 CO ✓ | 110 CO ✓ | 105 MR ✓ | 100 SD ✓ | 095 CO ✓ | 090 MR ✓ | 085 SD ✓ | 080 MR ✓ | 075 MR ✓ | 070 CO ✓ | 065 CO ✓ | 060 CO ✓ | 055 SD ✓ | 050 MR ✓ | 045 MR ✓ | 040 SD ✓ | 035 CO ✓ | 030 MR ✓ | 025 MR ✓ | 020 MR ✓ | 015 MR ✓ | 010 SD ✓ | 005 CO ✓ | 000 CO ✓ | 2995 SD ✓ | 90 MR ✓ | 85 MR ✓ | 80 SD ✓ | 75 CO ✓ | 70 CO ✓ | 65 SD ✓ | 60 MR ✓ | 035 SD ✓ | 030 MR ✓ | 025 MR ✓ | 020 SD ✓ | 015 CO ✓ | 010 SD ✓ | 005 CO ✓ | 000 CO ✓ | 9000 ✓ | 895 ✓ | 890 ✓ | 885 ✓ | 880 ✓ | 875 ✓ | 870 ✓ | 865 ✓ | 860 ✓ | 855 ✓ | 850 ✓ | 845 ✓ | 840 ✓ | 835 ✓ | 830 ✓ | 825 ✓ |
|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|-----------|---------|---------|---------|---------|---------|---------|---------|----------|----------|----------|----------|----------|----------|----------|----------|--------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|

Note: this table is for keeping track of easting/northing transects walked and Initials of each surveyor walking the transect

DESERT TORTOISE CLEARANCE SURVEY DATA SHEET

Survey Date: 7/15/11

Construction to begin: 1/1

Page 1 of 3

Site: Blythe

Location: SOUTH end of main access road

Size of Survey Area: _____

Proposed Activity: Clear logs

| Pass 1/2/3 | Survey Direction | UTM Start | UTM End |
|------------|------------------|------------------|---------|
| | N/S (easting) | | |
| 2 | E/W (northing) | <u>6708455</u> | |
| | Other | <u>R 3123150</u> | |

| | Time | Ambient Temp* | Wind | Weather % Cloud |
|---------|-----------------|---------------|------------|-----------------|
| Start | <u>8:32 AM</u> | <u>87.5°F</u> | <u>0-3</u> | <u>0% CC</u> |
| Mid-day | | | | |
| End | <u>10:51 AM</u> | <u>101°F</u> | <u>2-4</u> | <u>0% CC</u> |

| Surveyor | AB/BM | GPS | GPS w/ Data? |
|-------------------|--------------|----------|--------------|
| <u>MRivera</u> | <u>AB/BM</u> | <u>2</u> | <u>Y/N</u> |
| <u>CDemetrius</u> | <u>AB/BM</u> | <u>1</u> | <u>Y/N</u> |
| <u>SDaym</u> | <u>AB/BM</u> | <u>3</u> | <u>Y/N</u> |
| | <u>AB/BM</u> | | <u>Y/N</u> |
| | <u>AB/BM</u> | | <u>Y/N</u> |

Burrow Clearance Data:

| GPS Data | | | Burrow Data | | | | | Other | | |
|------------------------|---------|----------|-------------|--------------------|-------------|-------------|---------------|---------------|---------------------|----------|
| GPS Ident Code | Easting | Northing | Class (1-5) | Dimensions (WxHxD) | Orientation | Excavated ? | Nest check? ~ | Ground Temp** | Observed Species^ | Comments |
| <u>no observations</u> | | | | x x cm | | Y N | Y N | <u>no</u> | <u>observations</u> | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |

* Ambient temp measured 5 cm above ground surface in shade, protected from wind

** Ground temperature measured on ground surface, in full sun, with thermometer in shadow of observer

^ If tortoise nest site found, complete datasheet for nest excavation

~ If desert tortoise found in burrow, complete tortoise detection area on page 2

505 ✓
500 ✓
495 ✓
490 ✓
485 ✓
480 ✓
475 ✓
470 ✓
465 ✓
460 ✓
455 ✓
450 ✓
445 ✓
440 ✓
435 ✓
430 ✓
425 ✓
420 ✓
415 ✓
410 ✓
405 ✓
400 ✓
395 ✓
390 ✓
385 ✓
380 ✓
375 ✓
370 ✓
365 ✓
360 ✓
355 ✓
350 ✓
345 ✓
340 ✓
335 ✓
330 ✓
325 ✓
320 ✓
315 ✓
310 ✓
305 ✓
300 ✓
295 ✓
290 ✓
285 ✓
280 ✓
275 ✓
270 ✓
265 ✓
260 ✓
255 ✓
250 ✓
245 ✓
240 ✓
235 ✓
230 ✓
225 ✓
220 ✓
215 ✓
210 ✓
205 ✓
200 ✓
195 ✓
190 ✓
185 ✓
180 ✓
175 ✓
170 ✓
165 ✓
160 ✓
155 ✓
150 ✓
145 ✓
140 ✓
135 ✓
130 ✓
125 ✓
120 ✓
115 ✓
110 ✓
105 ✓
100 ✓
95 ✓
90 ✓
85 ✓
80 ✓
75 ✓
70 ✓
65 ✓
60 ✓
55 ✓
50 ✓
45 ✓
40 ✓
35 ✓
30 ✓
25 ✓
20 ✓
15 ✓
10 ✓
5 ✓

810 ✓
805 ✓
800 ✓
795 ✓
790 ✓
785 ✓
780 ✓
775 ✓
770 ✓
765 ✓
760 ✓
755 ✓
750 ✓
745 ✓
740 ✓
735 ✓
730 ✓
725 ✓
720 ✓
715 ✓
710 ✓
705 ✓
700 ✓
695 ✓
690 ✓
685 ✓
680 ✓
675 ✓
670 ✓
665 ✓
660 ✓
655 ✓
650 ✓
645 ✓
640 ✓
635 ✓
630 ✓
625 ✓
620 ✓
615 ✓
610 ✓
605 ✓
600 ✓
595 ✓
590 ✓
585 ✓
580 ✓
575 ✓
570 ✓
565 ✓
560 ✓
555 ✓
550 ✓
545 ✓
540 ✓
535 ✓
530 ✓
525 ✓
520 ✓
515 ✓
510 ✓
505 ✓
500 ✓
495 ✓
490 ✓
485 ✓
480 ✓
475 ✓
470 ✓
465 ✓
460 ✓
455 ✓
450 ✓
445 ✓
440 ✓
435 ✓
430 ✓
425 ✓
420 ✓
415 ✓
410 ✓
405 ✓
400 ✓
395 ✓
390 ✓
385 ✓
380 ✓
375 ✓
370 ✓
365 ✓
360 ✓
355 ✓
350 ✓
345 ✓
340 ✓
335 ✓
330 ✓
325 ✓
320 ✓
315 ✓
310 ✓
305 ✓
300 ✓
295 ✓
290 ✓
285 ✓
280 ✓
275 ✓
270 ✓
265 ✓
260 ✓
255 ✓
250 ✓
245 ✓
240 ✓
235 ✓
230 ✓
225 ✓
220 ✓
215 ✓
210 ✓
205 ✓
200 ✓
195 ✓
190 ✓
185 ✓
180 ✓
175 ✓
170 ✓
165 ✓
160 ✓
155 ✓
150 ✓
145 ✓
140 ✓
135 ✓
130 ✓
125 ✓
120 ✓
115 ✓
110 ✓
105 ✓
100 ✓
95 ✓
90 ✓
85 ✓
80 ✓
75 ✓
70 ✓
65 ✓
60 ✓
55 ✓
50 ✓
45 ✓
40 ✓
35 ✓
30 ✓
25 ✓
20 ✓
15 ✓
10 ✓
5 ✓

| | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |

Note: this table is for keeping track of easting/northing transects walked and initials of each surveyor walking the transect

Survey Date: 7/15/11 Site: Bythe Location: South end of main access road

Page 2 of 3

Tortoise Detection Data:

| DT Data | | | | | | | Brief Relocation/Translocation Info [Also fill out Relocation/Translocation data form] | | |
|----------------------------|---------|----------|-------------|------------------|---|-------------------------------|---|-------------------------------------|------------------------------------|
| Tortoise GPS Ident Code | Easting | Northing | MCL (mm) | Transmitter # | Burrow ID (GPS Ident Code) of DT's Burrow | Completed Health Sheet? | Disposition (≤5 km or ≥5km move) | If ≤5km move, Release Site Location | if ≥5km move, blood sample # |
| — no observations — | | | | | | | | | |
| | | | | | | Y N | | | |
| | | | | | | Y N | | | |
| | | | | | | Y N | | | |
| | | | | | | Y N | | | |

Tortoise Sign Detection Data:

| GPS Ident Code | Description | Easting | Northing | Class (1-5) | Comments |
|---------------------|-------------|---------|----------|----------------|----------|
| — no observations — | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

* Ambient temp measured 5 cm above ground surface in shade, protected from wind

** Ground temperature measured on ground surface, in full sun, with thermometer in shadow of observer

~ If tortoise nest site found, complete datasheet for nest excavation

^ If desert tortoise found in burrow, complete tortoise detection area on page 2

| | | | | | | | | | | | | |
|------|------|------|------|------|-------|-----|-----|------|------|------|------|------|
| 175✓ | 130✓ | 100✓ | 070✓ | 040✓ | 010✓ | 80✓ | 50✓ | 20✓ | 870✓ | 860✓ | 830✓ | 000✓ |
| 170✓ | 125✓ | 095✓ | 065✓ | 035✓ | 005✓ | 75✓ | 45✓ | 15✓ | 865✓ | 855✓ | 825✓ | 795✓ |
| 165✓ | | 090✓ | 060✓ | 030✓ | 000✓ | 70✓ | 40✓ | 10✓ | 860✓ | 850✓ | 820✓ | 790✓ |
| 160✓ | 120✓ | 085✓ | 055✓ | 025✓ | 1995✓ | 65✓ | 35✓ | 905✓ | 875✓ | 845✓ | 815✓ | 785✓ |
| 155✓ | 115✓ | 080✓ | 050✓ | 020✓ | 90✓ | 60✓ | 30✓ | 870✓ | 870✓ | 840✓ | 810✓ | 780✓ |
| 150✓ | 110✓ | 075✓ | 045✓ | 015✓ | 85✓ | 55✓ | 25✓ | 865✓ | 865✓ | 835✓ | 805✓ | 775✓ |
| 145✓ | 105✓ | | | | | | | | | | | |

Note: this table is for keeping track of easting/northing transects walked and initials of each surveyor walking the transect

INFORMATION INDEX FOR DESERT TORTOISE SIGN* Burrows and Dens, Scats, and Shell Remains

Page 3 of 3
7/15/11 DS Clearance

| | |
|-----------------------|---|
| (2) Scats: | 1. wet (not from rain or dew) or freshly dried; obvious odor 2. dried with glaze; some odor; dark brown 3. dried; no glaze or odor; signs of bleaching (light brown), tightly packed material 4. dried; light brown to pale yellow, loose material; scaly appearance 5. bleached, or consisting only of plant fiber |
| (1) Burrows and Dens: | 1. Currently active, with tortoise or recent tortoise sign 2. good condition, definitely tortoise, no evidence of recent use 3. deteriorated condition (describe); definitely tortoise 4. deteriorated condition, possibly tortoise (describe) 5. good condition; possibly tortoise (describe) |
| (3) Shell Remains: | 1. fresh or putrid 2. normal color; scutes adhere to bone 3. scutes peeling off bone 4. shell bone is falling apart; growth rings on scutes are peeling 5. disarticulated and scattered |

For GPS Entry and Field Mapping of Burrowing Owl and other Sensitive Resources

- Place a dot on the map in the general vicinity of the observation of burrowing owls, unmapped (new) potential burrows, sign, and other special-status species.
- Use the following IDENT CODE nomenclature to record the detection on your data sheet, GPS, and field map.
Example — "BBBVW001" where B=Blythe (Site Identifier), BB=burrowing owl burrow (Detection Type), VW=Veronica Wunderlich (Surveyor Identifier), 001=Observation #.

Site Identifier: Blythe=B
Detection Type Codes:

| Burrowing Owl | Desert Tortoise | Bird Nests | Mammals |
|--------------------------|-------------------------|---------------------------------|----------------------------|
| BL=live burrowing owl | DL=live desert tortoise | PE=Peregrine falcon, PN=nest | KB=Kit fox burrow |
| BB=confirmed BUOW burrow | DB=burrow | CO=Cooper's hawk, ON=nest | GL=American badger live |
| BF=feather | DS=scat | GE=Golden eagle, EN=nest | GB=American badger burrow |
| BP=pellets | DC=carcass | GW=Gila Woodpecker, WN=nest | |
| BO=other (describe) | DT=tracks | GF=Glided flicker, GN=nest | SL=Big Horn sheep live |
| | DP=pellet | NH=Northern harrier, NN=nest | SC=Big Horn sheep carcass |
| | DO=other (describe) | BT=Bendire's thrasher, BN=nest | BA=Bat roosting sites |
| | | CT=Crissal thrasher, CN=nest | MA=Mammal burrow |
| | | LT=Le Conte's thrasher, HN=nest | |
| | | NE=Unknown/other bird nest | Other |
| | | | BC=Cactus* |
| | | | OO=Other, specify in notes |

* Includes cottontop cactus, California barrel cactus, common fishhook cactus, beavertail cactus (more than 2 pads), silver cholla (more than 8"), and pencil cholla (more than 8")

* Ambient temp measured 5 cm above ground surface in shade, protected from wind

** Ground temperature measured on ground surface, in full sun, with thermometer in shadow of observer

~ If tortoise nest site found, complete datasheet for nest excavation

^ If desert tortoise found in burrow, complete tortoise detection area on page 2

215✓
210✓
205✓
200✓
195✓
190✓
185✓
180✓
175✓
170✓
165✓
160✓
155✓
150✓
145✓

740✓
735✓
730✓
725✓
720✓
715✓
710✓
705✓
700✓
695✓
690✓
685✓
680✓
675✓
670✓
665✓
660✓
655✓
650✓
645✓
640✓
635✓
630✓
625✓
620✓
615✓
610✓
605✓
600✓
595✓

400✓
410✓
420✓
430✓
440✓
450✓
460✓
470✓
480✓
490✓
500✓
510✓
520✓
530✓
540✓
550✓
560✓
570✓
580✓
590✓
600✓

| | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |

Note: this table is for keeping track of easting/northing transects walked and initials of each surveyor walking the transect

DESERT TORTOISE CLEARANCE SURVEY DATA SHEET

Survey Date: 7/18/11

Construction to begin: 7/18/11

Page 1 of 2

Site: BSAP

Location: ESA Box 4

Size of Survey Area: _____

Proposed Activity: ESA Fencing

| Pass 1/2/3 | Survey Direction | UTM Start | UTM End |
|---------------|---------------------|-----------|---------|
| | N/S (easting) | | |
| | E/W (northing) | | |
| | Other _____ | | |

| | Time | Ambient Temp* | Wind | Weather % Cloud |
|---------|------------|------------------|------------|--------------------|
| Start | | | | |
| Mid-day | | | | |
| End | <u>830</u> | <u>94</u> | <u>0-5</u> | <u>25</u> |

| Surveyor | AB/BM | GPS | GPS w/ Data? |
|-----------------|--------------|-------------|--------------|
| <u>R. W. D.</u> | <u>AB/BM</u> | <u>SM 1</u> | <u>Y/N</u> |
| | AB/BM | | Y/N |
| | AB/BM | | Y/N |
| | AB/BM | | Y/N |
| | AB/BM | | Y/N |

Burrow Clearance Data:

| GPS Data | | | Burrow Data | | | | | Other | | |
|----------------|---------|----------|----------------|--------------------|------------------|----------------|---------------------|------------------|----------------------|----------|
| GPS Ident Code | Easting | Northing | Class (1-5) | Dimensions (WxHxD) | Orient- ation | Excavated ? | Nest check? ~ | Ground Temp** | Observed Species^ | Comments |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |
| | | | | x x cm | | Y N | Y N | | | |

* Ambient temp measured 5 cm above ground surface in shade, protected from wind

** Ground temperature measured on ground surface, in full sun, with thermometer in shadow of observer

~ If tortoise nest site found, complete datasheet for nest excavation

^ If desert tortoise found in burrow, complete tortoise detection area on page 2

| | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |

Note: this table is for keeping track of easting/northing transects walked and initials of each surveyor walking the transect

Survey Date: 7/18/11

Site: BSPP

Location: ESABot 4

Page 2 of 2

Tortoise Detection Data:

| DT Data | | | | | | | Brief Relocation/Translocation Info [Also fill out Relocation/Translocation data form] | | | |
|----------------------------|---------|----------|-------------|------------------|--|-------------------------------|---|-------------------------------------|--|------------------------------------|
| Tortoise GPS Ident Code | Easting | Northing | MCL (mm) | Transmitter # | Burrow ID (GPS Ident Code) of DTs Burrow | Completed Health Sheet? | Disposition (<5 km or >5km move) | If <5km move, Release Site Location | | If >5km move, blood sample # |
| | | | | | | Y N | | | | |
| | | | | | | Y N | | | | |
| | | | | | | Y N | | | | |
| | | | | | | Y N | | | | |

Tortoise Sign Detection Data:

| GPS Ident Code | Description | Easting | Northing | Class (1-5) | Comments |
|----------------|-------------|----------|----------|----------------|--|
| DT Pens | Disturbed | 372.8133 | 0704.285 | 5 | Several bones found in wash adjacent to fence. Photo 4 |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

* Ambient temp measured 5 cm above ground surface in shade, protected from wind

** Ground temperature measured on ground surface, in full sun, with thermometer in shadow of observer

~ If tortoise nest site found, complete datasheet for nest excavation

^ If desert tortoise found in burrow, complete tortoise detection area on page 2

BSPP

AB/KF/WBO Survey Datasheets

July 2011

DESERT KIT FOX AND AMERICAN BADGER PRE-CONSTRUCTION FOCUSED SURVEY DATA SHEET

Site: Blythe Location: Main Access Road, North Size of Survey Area: _____ Proposed Activity: clear & grub Page 1 of 2
 Survey Date: 7/11/11 Construction to begin (estimate): 7/13/11

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|----------|------------------------|----------|-------------------|
| | <u>Milo Rivera</u> | | <u>(wildlife)</u> |
| | <u>Shelly Dayman</u> | | <u>Camera</u> |
| | <u>Carl Demopoulos</u> | | |

| | Time | Temp (°F) | Wind (mph or Beaufort) | Precip. | Cloud Cover (%) |
|-------|----------------|--------------|------------------------|----------|-----------------|
| Start | <u>13:42</u> | <u>104°F</u> | <u>8-10</u> | <u>0</u> | <u>10% CC</u> |
| End | <u>6:22 AM</u> | <u>83°F</u> | <u>0-1</u> | <u>0</u> | <u>1/2</u> |

Sunrise/set _____ am/pm

Potential Burrows:

| Original Burrow ID (GPS IDENT Code*) | GPS Coordinates for Burrow (NAD 83 Zn 11N) | Monitoring Visit # (1, 2, or 3) | Camera or Track Station? | Original sign | Identify new sign? | Current Burrow Status ³ (O, PA, S, NS) | Comments (Note burrow characteristics and sign condition [fresh, etc.]. If present, # of animals, age, behavior, etc.) ⁴ | Photo Ref | Surveys for mammals complete | If surveys complete action required? (N=none, S=scoping, PR=passive relocation) |
|--------------------------------------|--|---------------------------------|--------------------------|-----------------------|--------------------|---|---|-------------|------------------------------|---|
| BKBSD001 | <u>070818613726257</u> | <u>1 2 3</u> | <u>Camera</u> | <u>kit fox scat</u> | | <u>PA</u> | <u>fresh kit fox scat, one kit fox burrow, could turn to right</u> | <u>1244</u> | <u>(Y) N</u> | <u>N (S) PR</u> |
| | <u>1</u> | <u>1 2 3</u> | <u>burrow</u> | <u>22x12x unknown</u> | | | | | <u>Y N</u> | <u>N S PR</u> |
| | <u>1</u> | <u>1 2 3</u> | | | | | | | <u>Y N</u> | <u>N S PR</u> |
| BMAJR301 | <u>1</u> | <u>1 2 3</u> | <u>camera</u> | | | <u>O</u> | <u>set camera to check for pups, already attempted passive relocation for this burrow</u> | | <u>Y N</u> | <u>N S (PR)</u> |
| | <u>1</u> | <u>1 2 3</u> | | | | | | | <u>Y N</u> | <u>N S PR</u> |
| | <u>1</u> | <u>1 2 3</u> | | | | | | | <u>Y N</u> | <u>N S PR</u> |
| | <u>1</u> | <u>1 2 3</u> | | | | | | | <u>Y N</u> | <u>N S PR</u> |
| | <u>1</u> | <u>1 2 3</u> | | | | | | | <u>Y N</u> | <u>N S PR</u> |
| | <u>1</u> | <u>1 2 3</u> | | | | | | | <u>Y N</u> | <u>N S PR</u> |
| | <u>1</u> | <u>1 2 3</u> | | | | | | | <u>Y N</u> | <u>N S PR</u> |
| | <u>1</u> | <u>1 2 3</u> | | | | | | | <u>Y N</u> | <u>N S PR</u> |
| | <u>1</u> | <u>1 2 3</u> | | | | | | | <u>Y N</u> | <u>N S PR</u> |

*IDENT Code: the unique 8-digit code that identifies the individual burrow or burrow complex within the project site (e.g., PBBSD001). See page 3 for nomenclature and codes.

² Individual or Sign Present: AB-American badger, KF-desert kit fox, AS-AB scat, KS-KF scat, KT- KF Tracks, AT-AB tracks, B- Bones (from degraded scat), F-Fur, Pr-prey remains, NONE-no sign detected.

³ Burrow Status: O = Occupied (occupancy is confirmed by visual detection of AB or KF), PA = Potentially Active (AB or KF occupancy not confirmed, but sign indicates possible use), S = Suitable (No evidence of recent use by AB or KF but burrow is suitable), NS = Not Suitable (burrow not suitable for AB or KF).

⁴ Comments: If WBO are observed, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and which burrows they are using. Use the notes section below to add detail and map out the areas/burrows being used by the birds. This is important to focus relocation efforts.

Site: Blythe Location: Main Access Road, North Survey Type: Bird DT WBO Mammal ☒ Survey Date: 7/11/11

Other Species Detected (list sensitive wildlife species and plants detected as well as incidentals. For special-status that are to be avoided, salvaged, or relocated in association with the construction phase record IDENT Code, GPS Coordinates, and relevant notes (e.g., nesting)):

Additional Comments/Notes:

→ BKBSD001

Set wildlife camera as couldn't see to end of burrow, on 7/12/11 Mito Rivera Scoped the burrow and determined that it terminated about 8" after the turn in the burrow. The burrow was therefore a kit fox dig and was not an occupied burrow. The burrow was collapsed after scoping on 7/12/11

→ Photographs from the wildlife camera on 7/11/11 (evening) had no kit foxes present.

Set wildlife camera @ burrow known to be occupied by kit fox to determine if pups present prior to second attempt @ passive relocation

BKBSD001

BMAJR301

BURROWING OWL, AMERICAN BADGER AND DESERT KIT FOX PRE-CONSTRUCTION TRANSECT SURVEY DATA SHEET

Site: BSAP Location: UKO clearance west side Size of Survey Area: 400' x 400' Proposed Activity: UKO clearance Page 1 of 2
 Survey Date: 7/12/11 Construction to begin (estimate): 7/13/11 clearance

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|------------|---------------|----------|----------|
| <u>SM1</u> | <u>ROMERO</u> | | |
| | | | |
| | | | |

| | Time | Temp (°F) | Wind (mph, or Beaufort) | Precip. | Cloud Cover (%) |
|---------|-------------|-----------|-------------------------|----------|-----------------|
| Start | <u>0700</u> | | | | |
| Mid-day | | | | | |
| End | <u>0830</u> | <u>93</u> | <u>0-5</u> | <u>0</u> | <u>0</u> |

Potential Burrows:

| Burrow ID (GPS IDENT Code*) | GPS Coordinates for Burrows (NAD 83 Zn 11N) | Burrow complex? (Y/N) | Burrow Width, Height and Depth (in.) (W x H x D) | Individual or Sign Present ² (list all that apply) | Burrow Status ³ (A, PA, S, NS) | | | Comments (Note burrow characteristics and sign condition [fresh, etc.]. If present, # of animals, behavior, etc.) | Photo Ref | Burrows in Buffer (distance from footprint in feet) | Focused surveys req'd? (circle species) |
|--------------------------------|--|--------------------------|---|--|--|----|----|--|-------------|--|--|
| | | | | | BO | AB | KF | | | | |
| | / | Y <u>N</u> | | <u>none</u> | | | | <u>No burrows observed</u> | <u>none</u> | | <u>None</u> BO AB KF |
| | / | Y N | | | | | | <u>No live animals or</u> | <u>none</u> | | <u>None</u> BO AB KF |
| | / | Y N | | | | | | <u>other sign observed</u> | | | None BO AB KF |
| | / | Y N | | | | | | | | | None BO AB KF |
| | / | Y N | | | | | | | | | None BO AB KF |
| | / | Y N | | | | | | | | | None BO AB KF |
| | / | Y N | | | | | | | | | None BO AB KF |
| | / | Y N | | | | | | | | | None BO AB KF |
| | / | Y N | | | | | | | | | None BO AB KF |
| | / | Y N | | | | | | | | | None BO AB KF |
| | / | Y N | | | | | | | | | None BO AB KF |

*IDENT Code: the unique 8-digit code that identifies the individual burrow or burrow complex within the project site (e.g., PBBSD001). See page 4 for nomenclature and codes.

¹Does the Burrow ID represent a complex of multiple burrows? Y = Yes, multiple burrows forming a complex are represented by this Code; N = No, only one burrow is represented by this Code.

² Animal or Sign Present: AB-Badger, KF-Desert Kit Fox, ABT-Badger tracks, KFT-Kit fox tracks, ABS - Badger scat, KFS - Kit fox scat, ABC - Badger claw marks, NONE-no sign detected.

² BUOW or Sign Present: BO-Owl, W-Whitewash, P-Pellets, BT- BUOW Tracks, B- Bones (from degraded pellets), F-Feathers, Pr-prey remains, Ef-Eggshell fragments, St-Sticks, NONE-no sign detected.

³Burrow Status: A = Active (occupancy is confirmed by visual detection of owl, fox or badger at burrow), PA = Potentially Active (owl, fox or badger occupancy not confirmed, but sign indicates possible use), S = Suitable (No evidence of recent use by owl, fox or badger, but burrow is suitable), NS = Not Suitable (burrow not suitable for owl, fox or badger).

Reviewed by surveyor (initials, date): _____ Approved by team leader (initials, date): _____

Site: BSPP Location: UXO clearance west side Survey Date: 7/12/11

Other Species Detected (list sensitive wildlife species and plants detected and incidental species. For special-status that are to be avoided, salvaged, or relocated in association with the construction phase record IDENT Code, GPS Coordinates, and relevant notes [e.g., nesting]):

black tailed quailcatcher
zebra tailed lizard
woodrat middon
sm mammal burrows
rabbit scat
side blotched lizard

red barrel cactus outside UXO clearance
area - within survey buffer
coords. - 0706596
372 8439

Additional Comments/Notes:

UXO survey crew setting up grid system for UXO clearance east side
grid will survey area once delineated.

BURROWING OWL, AMERICAN BADGER AND DESERT KIT FOX PRE-CONSTRUCTION TRANSECT SURVEY DATA SHEET

Site: SSPP Location: UWO eastern site Size of Survey Area: 400' x 400' Proposed Activity: UWO clearance Page 1 of 1
 Survey Date: 7/14/11 Construction to begin (estimate): 7/18/11
clearance

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|------------|----------------|----------|----------|
| <u>SM1</u> | <u>Raymond</u> | | |
| | | | |
| | | | |

| | Time | Temp (°F) | Wind (mph, or Beaufort) | Precip. | Cloud Cover (%) |
|---------|------------|-----------|-------------------------|----------|-----------------|
| Start | <u>745</u> | | | | |
| Mid-day | | | | | |
| End | <u>900</u> | <u>88</u> | <u>0-10</u> | <u>0</u> | <u>0</u> |

Potential Burrows:

| Burrow ID (GPS IDENT Code*) | GPS Coordinates for Burrows (NAD 83 Zn 11N) | Burrow complex? (Y/N) | Burrow Width, Height and Depth (in.) (W x H x D) | Individual or Sign Present ² (list all that apply) | Burrow Status ³ (A, PA, S, NS) | | | Comments (Note burrow characteristics and sign condition [fresh, etc.]. If present, # of animals, behavior, etc.) | Photo Ref | Burrows in Buffer (distance from footprint in feet) | Focused surveys req'd? (circle species) |
|--------------------------------|--|--------------------------|---|--|--|----|----|--|-----------|--|--|
| | | | | | BO | AB | KF | | | | |
| | <u>/</u> | <u>Y N</u> | | <u>None</u> | | | | <u>No animals or live animals, other signs were observed</u> | | | <u>None</u> BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | None BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | None BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | None BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | None BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | None BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | None BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | None BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | None BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | None BO AB KF |

*IDENT Code: the unique 8-digit code that identifies the individual burrow or burrow complex within the project site (e.g., PBBSD001). See page 4 for nomenclature and codes.

¹Does the Burrow ID represent a complex of multiple burrows? Y = Yes, multiple burrows forming a complex are represented by this Code; N = No, only one burrow is represented by this Code.

²Animal or Sign Present: AB-Badger, KF-Desert Kit Fox, ABT-Badger tracks, KFT-Kit fox tracks, ABS - Badger scat, KFS - Kit fox scat, ABC - Badger claw marks, NONE-no sign detected.

³BUOW or Sign Present: BO-Owl, W-Whitewash, P-Pellets, BT- BUOW Tracks, B- Bones (from degraded pellets), F-Feathers, Pr-prey remains, Ef-Eggshell fragments, St-Sticks, NONE-no sign detected.

³Burrow Status: A = Active (occupancy is confirmed by visual detection of owl, fox or badger at burrow), PA = Potentially Active (owl, fox or badger occupancy not confirmed, but sign indicates possible use), S = Suitable (No evidence of recent use by owl, fox or badger, but burrow is suitable), NS = Not Suitable (burrow not suitable for owl, fox or badger).

Reviewed by surveyor (initials, date): _____ Approved by team leader (initials, date): _____

BURROWING OWL, AMERICAN BADGER AND DESERT KIT FOX PRE-CONSTRUCTION TRANSECT SURVEY DATA SHEET

Site: BSPP Location: ESA Bot 5 Size of Survey Area: _____ Proposed Activity: ESA fencing Page 1 of 1
 Survey Date: 7/18/11 Construction to begin (estimate): 7/18/11

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|------------|---------------|----------|----------|
| <u>SMI</u> | <u>BRONCO</u> | | |
| | | | |
| | | | |

| | Time | Temp (°F) | Wind (mph, or Beaufort) | Precip. | Cloud Cover (%) |
|---------|-------------|------------|-------------------------|----------|-----------------|
| Start | | | | | |
| Mid-day | | | | | |
| End | <u>1100</u> | <u>101</u> | <u>0-5 mph</u> | <u>0</u> | <u>30</u> |

Potential Burrows:

| Burrow ID (GPS IDENT Code*) | GPS Coordinates for Burrows (NAD 83 Zn 11N) | Burrow complex? (Y/N) | Burrow Width, Height and Depth (in.) (W x H x D) | Individual or Sign Present ² (list all that apply) | Burrow Status ³ (A, PA, S, NS) | | | Comments (Note burrow characteristics and sign condition [fresh, etc.]. If present, # of animals, behavior, etc.) | Photo Ref | Burrows in Buffer (distance from footprint in feet) | Focused surveys req'd? (circle species) |
|--------------------------------|--|--------------------------|---|--|--|----|----------|--|----------------|--|--|
| | | | | | BO | AB | KF | | | | |
| <u>DKF Burrow</u> | <u>703705 372816</u> | <u>Y (N)</u> | <u>not taken</u> | <u>scat</u> | | | <u>X</u> | <u>no recent sign</u> | <u>Photo 6</u> | <u>6</u> | <u>None</u> BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | <u>None</u> BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | <u>None</u> BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | <u>None</u> BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | <u>None</u> BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | <u>None</u> BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | <u>None</u> BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | <u>None</u> BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | <u>None</u> BO AB KF |
| | <u>/</u> | <u>Y N</u> | | | | | | | | | <u>None</u> BO AB KF |

*IDENT Code: the unique 8-digit code that identifies the individual burrow or burrow complex within the project site (e.g., PBBSD001). See page 4 for nomenclature and codes.

¹Does the Burrow ID represent a complex of multiple burrows? Y = Yes, multiple burrows forming a complex are represented by this Code; N = No, only one burrow is represented by this Code.

² Animal or Sign Present: AB-Badger, KF-Desert Kit Fox, ABT-Badger tracks, KFT-Kit fox tracks, ABS - Badger scat, KFS - Kit fox scat, ABC - Badger claw marks, NONE-no sign detected.

³ BUOW or Sign Present: BO-Owl, W-Whitewash, P-Pellets, BT- BUOW Tracks, B- Bones (from degraded pellets), F-Feathers, Pr-prey remains, Ef-Eggshell fragments, St-Sticks, NONE-no sign detected.

³Burrow Status: A = Active (occupancy is confirmed by visual detection of owl, fox or badger at burrow), PA = Potentially Active (owl, fox or badger occupancy not confirmed, but sign indicates possible use), S = Suitable (No evidence of recent use by owl, fox or badger, but burrow is suitable), NS = Not Suitable (burrow not suitable for owl, fox or badger).

Reviewed by surveyor (initials, date): _____ Approved by team leader (initials, date): _____

BURROWING OWL, AMERICAN BADGER AND DESERT KIT FOX PRE-CONSTRUCTION TRANSECT SURVEY DATA SHEET

Site: BSP Location: Man Anco's Road Size of Survey Area: _____ Proposed Activity: _____ Page 1 of 1
 Survey Date: 7/2/11 Construction to begin (estimate): 1/1

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|----------|---------------|----------|----------|
| M10 | M. K. Ireland | | |
| | | | |
| | | | |

| | Time | Temp (°F) | Wind (mph, or Beaufort) | Precip. | Cloud Cover (%) |
|---------|------|-----------|-------------------------|--------------|-----------------|
| Start | 9:15 | 91 | 2 | 2 | 2 |
| Mid-day | | | | | |
| End | | | | | |

Potential Burrows:

| Burrow ID (GPS IDENT Code*) | GPS Coordinates for Burrows (NAD 83 Zn 11N) | Burrow complex? (Y/N) | Burrow Width, Height and Depth (in.) (W x H x D) | Individual or Sign Present? (list all that apply) | Burrow Status ³ (A, PA, S, NS) | | | Comments (Note burrow characteristics and sign condition (fresh, etc.). If present, # of animals, behavior, etc.) | Photo Ref | Burrows In Buffer (distance from footprint in feet) | Focused surveys req'd? (circle species) |
|--------------------------------|--|--------------------------|---|--|--|----|----|--|-----------|--|--|
| | | | | | BO | AB | KF | | | | |
| BMAMI202 | T08105 1372771 | Y N | 8"x9"x48" | Scat tracks | ? | ? | A | Water DKF enter burrow | ID | 11 | None BO AB KF |
| | / | Y N | 7"x9"x36" | | | | | | | | None BO AB KF |
| | / | Y N | 5"x7"x24" | | | | | | | | None BO AB KF |
| | / | Y N | 8"x6"x36" | | | | | | | | None BO AB KF |
| | / | Y N | 4"x6"x18" | collapsed Ray Romero | | | | | | | None BO AB KF |
| | / | Y N | 3.5"x7"x18" | collapsed Ray Romero | | | | | | | None BO AB KF |
| | / | Y N | | | | | | | | | None BO AB KF |
| | / | Y N | | | | | | | | | None BO AB KF |
| | / | Y N | | | | | | | | | None BO AB KF |
| | / | Y N | | | | | | | | | None BO AB KF |
| | / | Y N | | | | | | | | | None BO AB KF |

*IDENT Code: the unique 8-digit code that identifies the individual burrow or burrow complex within the project site (e.g., PBBSD001). See page 4 for nomenclature and codes.

¹Does the Burrow ID represent a complex of multiple burrows? Y = Yes, multiple burrows forming a complex are represented by this Code; N = No, only one burrow is represented by this Code.

²Animal or Sign Present: AB-Badger, KF-Desert Kit Fox, ABT-Badger tracks, KFT-Kit fox tracks, ABS - Badger scat, KFS - Kit fox scat, ABC - Badger claw marks, NONE-no sign detected.

³BUOW or Sign Present: BO-Owl, W-Whitewash, P-Pellets, BT- BUOW Tracks, B- Bones (from degraded pellets), F-Feathers, Pr-prey remains, Ef-Eggshell fragments, St-Sticks, NONE-no sign detected.

⁴Burrow Status: A = Active (occupancy is confirmed by visual detection of owl, fox or badger at burrow), PA = Potentially Active (owl, fox or badger occupancy not confirmed, but sign indicates possible use), S = Suitable (No evidence of recent use by owl, fox or badger, but burrow is suitable), NS = Not Suitable (burrow not suitable for owl, fox or badger).

Reviewed by surveyor (initials, date): _____ Approved by team leader (initials, date): _____

BLYTHE SOLAR POWER PROJECT BURROWING OWL PRE-CONSTRUCTION FOCUSED SURVEY DATA SHEET

Phase: 1 Location: BSP Size of Survey Area: _____ Survey Area Description: SW/S/S/Main Road/Ph. 1A Page 1 of 3
 Survey Date: 7/19/11 Scheduled Activity: Outstanding Observation Construction to begin (estimate): 1/11
Final Check

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|----------|--------------|----------|----------|
| M10 | Mike Ireland | | |
| | | | |
| | | | |

| | Time | Temp (°F) | Wind (mph, or Beaufort) | Precip. | Cloud Cover (%) |
|-------|------|-----------|-------------------------|-------------------------------------|-------------------------------------|
| Start | 9:15 | 105 | 2 mph | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| End | 2:45 | 109 | 7 mph | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |

Sunrise/set _____ am/pm

Potential Burrows:

| Original Burrow ID (GPS IDENT Code*) | GPS Coordinates for Burrow (NAD 83 Zn 11N) | Visit # (1 or 2) | Morning or Evening [^] | Original sign observed @ burrow ² | Identify new sign ² | Current Burrow Status ³ (O, PA, S, NS) | Comments (Note burrow characteristics and sign condition [fresh, etc.]. If present, # of animals, age, behavior, etc.) ⁴ | Photo Ref | Surveys complete ? |
|---|---|---------------------|---------------------------------|--|--------------------------------|--|--|-----------|---|
| BMAJR301 | | NA | Morning | DKF footprints | Tracks | O | Door intact; Repositioned camera | | Y <input checked="" type="checkbox"/> N |
| BMATP007 | | NA | " | none | none | NS | Caved in - no sign | | <input checked="" type="checkbox"/> Y N |
| BMATP006 | | NA | " | none | none | NS | Caved in - no sign | | <input checked="" type="checkbox"/> Y N |
| BMATP005 | | NA | " | none | none | NS | Caved in - no sign | | <input checked="" type="checkbox"/> Y N |
| BMADE001 | | NA | " | none | none | NS | Caved in - no sign | | <input checked="" type="checkbox"/> Y N |
| BMAI015 | | NA | " | none | none | Inactive | no sign; most of complex caved in; some burrows suitable for WBO only | | <input checked="" type="checkbox"/> Y N |
| B00TP001 | | NA | " | none | none | NS | Caved in - washed over by monsoon flow | | <input checked="" type="checkbox"/> Y N |
| BMATP003 | | NA | " | none | none | NS | Caved in - no sign | | <input checked="" type="checkbox"/> Y N |
| B00MI001 | | NA | " | none | none | NS | Caved in - no sign | | <input checked="" type="checkbox"/> Y N |
| BMATP004 | | NA | " | all sign very old | none | S | most WBO sign from March is gone remaining sign is very weathered and not new | | <input checked="" type="checkbox"/> Y N |
| | | 1 2 | | | | | | | Y N |

*IDENT Code: the unique 8-digit code that identifies the individual burrow or burrow complex within the project site (e.g., PBBSD001). See page 3 for nomenclature and codes. ^ Morning = 1 hour before to 2 hours after sunrise; Evening = 2 hours before to 1 hour after sunset

² BUOW or Sign Present: BO-Owl, W-Whitewash, P-Pellets, BT- BUOW Tracks, B- Bones (from degraded pellets), F-Feathers, Pr-prey remains, Ef-Eggshell fragments, St-Sticks, NONE-no sign detected.

³Burrow Status: O = Occupied (occupancy is confirmed by visual detection of owl), PA = Potentially Active (owl occupancy not confirmed, but sign indicates possible use), S = Suitable (No evidence of recent use by owl but burrow is suitable), NS = Not Suitable (burrow not suitable for owl).

⁴ Comments: If WBO are observed, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and which burrows they are using. Use the notes section below to add detail and map out the areas/burrows being used by the birds. This is important to focus relocation efforts. If suitability changes from a previous survey, clearly describe why it has been revised or the change in conditions.

BLYTHE SOLAR POWER PROJECT BURROWING OWL PRE-CONSTRUCTION FOCUSED SURVEY DATA SHEET

Phase: 1 Location: BSPP Size of Survey Area: _____ Survey Area Description: Shel/S5/Main Road/PA HA Page 2 of 3
 Survey Date: 7/19/11 Scheduled Activity: Outstanding Observation Construction to begin (estimate): 1/1
Final Check

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|----------|--------------|----------|----------|
| M10 | Mike Ireland | | |
| | | | |
| | | | |

| | Time | Temp (°F) | Wind (mph, or Beaufort) | Precip. | Cloud Cover (%) |
|-------|------|-----------|-------------------------|---------|-----------------|
| Start | 9:15 | 105 | 2 mph | 0 | 0 |
| End | 2:45 | 109 | 7 mph | 0 | 0 |

Sunrise/set _____ am/pm

Potential Burrows:

| Original Burrow ID (GPS IDENT Code*) | GPS Coordinates for Burrow (NAD 83 Zn 11N) | Visit # (1 or 2) | Morning or Evening [^] | Original sign observed @ burrow ² | Identify new sign ² | Current Burrow Status ³ (O, PA, S, NS) | Comments (Note burrow characteristics and sign condition [fresh, etc.]. If present, # of animals, age, behavior, etc.) ⁴ | Photo Ref | Surveys complete ? |
|---|---|---------------------|---------------------------------|--|--------------------------------|--|--|-----------|--------------------|
| BNETM001* | | NA | midday | none | none | I | *Verdin nest inactive - removed | | (Y) N |
| BNETM002 | | NA | " | none | none | I | Cavity nest inactive - webs @ opening | | (Y) N |
| BNETM003 | | NA | " | none | none | I | Cavity nest inactive - webs @ opening | | (Y) N |
| BNETM001 | | NA | " | none | none | I | Nest NOT PRESENT | | (Y) N |
| B-4NESTS | | NA | " | ? | feathers | Roost Active | Flushed numerous LEWIS adult & juvenile | | Y N |
| BNETM004 | | NA | " | none | none | I | NEST NOT PRESENT | | (Y) N |
| BVNAFO06 | | NA | " | none | none | I | NEST NOT PRESENT | | (Y) N |
| BVNAFO01 | | NA | " | none | none | I | NEST NOT PRESENT | | (Y) N |
| BLNHAFO01 | | NA | " | none | none | I | Sign no longer present | | (Y) N |
| BVNAFO02 | | NA | " | none | none | I | All three nests inactive - removed | | (Y) N |
| BNETM001 | | NA | " | none | none | NS | Tree in roadway - removed | | (Y) N |

*IDENT. Code: the unique 8-digit code that identifies the individual burrow or burrow complex within the project site (e.g., PBBSD001). See page 3 for nomenclature and codes. ^ Morning = 1 hour before to 2 hours after sunrise; Evening = 2 hours before to 1 hour after sunset

² BUOW or Sign Present: BO-Owl, W-Whitewash, P-Pellets, BT- BUOW Tracks, B- Bones (from degraded pellets), F-Feathers, Pr-prey remains, Ef-Eggshell fragments, St-Sticks, NONE-no sign detected.

³Burrow Status: O = Occupied (occupancy is confirmed by visual detection of owl), PA = Potentially Active (owl occupancy not confirmed, but sign indicates possible use), S = Suitable (No evidence of recent use by owl but burrow is suitable), NS = Not Suitable (burrow not suitable for owl).

⁴ Comments: If WBO are observed, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and which burrows they are using. Use the notes section below to add detail and map out the areas/burrows being used by the birds. This is important to focus relocation efforts. If suitability changes from a previous survey, clearly describe why it has been revised or the change in conditions.

BLYTHER SOLAR POWER PROJECT BURROWING OWL PRE-CONSTRUCTION FOCUSED SURVEY DATA SHEET

Phase: 1 Location: BSPP Size of Survey Area: _____ Survey Area Description: Final S/S/Main Road/Ph 1A Page 3 of 3
 Survey Date: 7/19/11 Scheduled Activity: Outstand Observation Construction to begin (estimate): 1/1
Final Check

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|----------|--------------|----------|----------|
| M10 | Mike Ireland | | |
| | | | |
| | | | |

| | Time | Temp (°F) | Wind (mph, or Beaufort) | Precip. | Cloud Cover (%) |
|-------|------|-----------|-------------------------|-------------------------------------|-------------------------------------|
| Start | 9:15 | 105 | 2 mph | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| End | 2:45 | 109 | 7 mph | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |

Sunrise/set _____ am/pm

Potential Burrows:

| Original Burrow ID (GPS IDENT Code*) | GPS Coordinates for Burrow (NAD 83 Zn 11N) | Visit # (1 or 2) | Morning or Evening [^] | Original sign observed @ burrow ² | Identify new sign ² | Current Burrow Status ³ (O, PA, S, NS) | Comments (Note burrow characteristics and sign condition [fresh, etc.]. If present, # of animals, age, behavior, etc.) ⁴ | Photo Ref | Surveys complete ? |
|---|---|---------------------|---------------------------------|---|--------------------------------|--|--|-----------|---------------------|
| BKBCG001 | <u> </u> | <u>NA</u> | <u>Midday</u> | <u>Scat</u> | <u>Recent Scat</u> | <u>Active</u> | <u>Burrows suitable</u> <u>Numerous deposits of fresh scat</u> | | <u>Y</u> <u>N</u> |
| BVNJM202 | <u> </u> | <u>NA</u> | <u>"</u> | <u>none</u> | <u>none</u> | <u>I</u> | <u>Same nest as BVNEMJ002</u> | | <u>(Y)</u> <u>N</u> |
| BNEMJ002 | <u> </u> | <u>NA</u> | <u>"</u> | <u>none</u> | <u>none</u> | <u>I</u> | <u>Nest inactive - Removed</u> | | <u>(Y)</u> <u>N</u> |
| BBNEM201 | <u> </u> | <u>NA</u> | <u>"</u> | <u>none</u> | <u>none</u> | <u>I</u> | <u>Nest damaged and inactive - Removed</u> | | <u>(Y)</u> <u>N</u> |
| BLNAH002 | <u> </u> | <u>NA</u> | <u>"</u> | <u>none</u> | <u>none</u> | <u>I</u> | <u>Nest severely degraded - mostly fallen to ground</u> | | <u>(Y)</u> <u>N</u> |
| | <u> </u> | <u>1 2</u> | | | | | | | <u>Y</u> <u>N</u> |
| | <u> </u> | <u>1 2</u> | | | | | | | <u>Y</u> <u>N</u> |
| | <u> </u> | <u>1 2</u> | | | | | | | <u>Y</u> <u>N</u> |
| | <u> </u> | <u>1 2</u> | | | | | | | <u>Y</u> <u>N</u> |
| | <u> </u> | <u>1 2</u> | | | | | | | <u>Y</u> <u>N</u> |
| | <u> </u> | <u>1 2</u> | | | | | | | <u>Y</u> <u>N</u> |
| | <u> </u> | <u>1 2</u> | | | | | | | <u>Y</u> <u>N</u> |

*IDENT Code: the unique 8-digit code that identifies the individual burrow or burrow complex within the project site (e.g., PBBSD001). See page 3 for nomenclature and codes. ^ Morning = 1 hour before to 2 hours after sunrise; Evening = 2 hours before to 1 hour after sunset

² BUOW or Sign Present: BO-Owl, W-Whitewash, P-Pellets, BT- BUOW Tracks, B- Bones (from degraded pellets), F-Feathers, Pr-prey remains, Ef-Eggshell fragments, St-Sticks, NONE-no sign detected.

³Burrow Status: O =Occupied (occupancy is confirmed by visual detection of owl), PA = Potentially Active (owl occupancy not confirmed, but sign indicates possible use), S = Suitable (No evidence of recent use by owl but burrow is suitable), NS = Not Suitable (burrow not suitable for owl).

⁴ Comments: If WBO are observed, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and which burrows they are using. Use the notes section below to add detail and map out the areas/burrows being used by the birds. This is important to focus relocation efforts. If suitability changes from a previous survey, clearly describe why it has been revised or the change in conditions.

BLYTHE SOLAR POWER PROJECT BURROWING OWL PRE-CONSTRUCTION FOCUSED SURVEY DATA SHEET

Phase: 1 Location: BSPP Size of Survey Area: _____ Survey Area Description: Cultural Resource Sites Page 1 of 1
 Survey Date: 7/20/11 Scheduled Activity: _____ Construction to begin (estimate): 1/1/12

CA-RIV-#### (9623, 9806, 9807, 9808, 9803, 9770, 9797, 9798)

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|----------|--------------|----------|----------|
| M10 | Mike Ireland | | |
| | | | |
| | | | |

| | Time | Temp (°F) | Wind (mph, or Beaufort) | Precip. | Cloud Cover (%) |
|-------|------|-----------|-------------------------|-------------------------------------|-------------------------------------|
| Start | 8:00 | 91 | 0mph | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| End | 1:30 | 107 | 6mph | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |

Sunrise/set _____ am/pm

Previously checked by Ray
 9812, 9815, 9814, 9816, 9663, 9617, 9824, 9823, 9614

Potential Burrows:

| Original Burrow ID (GPS IDENT Code*) | GPS Coordinates for Burrow (NAD 83 Zn 11N) | Visit # (1 or 2) | Morning or Evening [^] | Original sign observed @ burrow <i>Species</i> | Identify new sign ² | Current Burrow Status ³ (O, PA, S, NS) | Comments (Note burrow characteristics and sign condition [fresh, etc.]. If present, # of animals, age, behavior, etc.) ⁴ | Photo Ref | Surveys complete ? |
|--------------------------------------|--|------------------|---------------------------------|---|--------------------------------|---|---|-----------|--------------------|
| BNEMI201 | 70658613729417 | 1 2 | morning | unknown | | PA | Two Gila Woodpeckers and a log sked | Nest ID | Y N |
| BNEMI202 | 70668713729430 | 1 2 | morning | unknown | | PA | Snake in vicinity of nests - not leaving | Nest ID | Y N |
| BNVMI201 | 70659213729428 | 1 2 | morning | Verdin | | NA | Old Verdin nest 6m off ground - inactive | Nest ID | Y N |
| BNVMI202 | 70664213729445 | 1 2 | morning | Verdin | | NA | Old Verdin nest - removed | Nest ID | Y N |
| BNVMI203 | 70551513729429 | 1 2 | morning | Verdin | | NA | 5 meters off ground Damaged old Verdin nest; not removed | Nest ID | Y N |
| BDLMI201 | 70410013728218 | 1 2 | morning | DT | | NA | DT Carcass in pieces | ID | Y N |
| BMAMI201 | 70793813723649 | 1 2 | morning | DKF | | PA | Old and Fresh scat | ID | Y N |
| | 1 | 1 2 | | | | | | | Y N |
| | 1 | 1 2 | | | | | | | Y N |
| | 1 | 1 2 | | | | | | | Y N |
| | 1 | 1 2 | | | | | | | Y N |

*IDENT Code: the unique 8-digit code that identifies the individual burrow or burrow complex within the project site (e.g., PBBSD001). See page 3 for nomenclature and codes. ^ Morning = 1 hour before to 2 hours after sunrise; Evening = 2 hours before to 1 hour after sunset

² BUOW or Sign Present: BO-Owl, W-Whitewash, P-Pellets, BT- BUOW Tracks, B- Bones (from degraded pellets), F-Feathers, Pr-prey remains, Ef-Eggshell fragments, St-Sticks, NONE-no sign detected.

³Burrow Status: O =Occupied (occupancy is confirmed by visual detection of owl), PA = Potentially Active (owl occupancy not confirmed, but sign indicates possible use), S = Suitable (No evidence of recent use by owl but burrow is suitable), NS = Not Suitable (burrow not suitable for owl).

⁴ Comments: If WBO are observed, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and which burrows they are using. Use the notes section below to add detail and map out the areas/burrows being used by the birds. This is important to focus relocation efforts. If suitability changes from a previous survey, clearly describe why it has been revised or the change in conditions.

BSPP
Nesting Bird Survey Datasheets
July 2011

NESTING BIRD PRE-CONSTRUCTION SURVEY DATA SHEET

Site: Blythe Location: Main Access ^{Footprint} IN side Size of Survey Area: 40.9 Proposed Activity: Clear & grub Page 1 of 2
 Survey Date: 7/11/11 Construction to begin (estimate): 7/13/11

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|----------|------------|----------|----------|
| IND1 | Carl Dem | | |
| IND2 | Spryman | | |
| IND3 | Mike Riven | | |

| | Time | Temp (°F) | Wind (mph or Beaufort) | Precip. | Cloud Cover (%) |
|-------|---------|-----------|------------------------|---------|-----------------|
| Start | 6:33 AM | 85.4 | 5-10 | 0 | 75% CC |
| End | 8:30 AM | 91 | 2-10 | 0 | 40% CC |

Sunrise/set _____ am/pm

Potential Nests:

| Nest ID (GPS IDENT Code*) | Bird Species | GPS Coordinates for Nest Site (NAD 83 Zn 11N) | Survey # (1 or 2) | Nesting activity/ evidence observed ² | Current Nest Status ³ (AB, AI, PA, NA) | Comments (Note nest characteristics and type, stage, and condition [fresh material, etc.]. If present, # of birds, age, behavior, etc.) ⁴ | Photo Ref | Surveys for Nest complete? | If surveys complete action required? (N=none, B=buffer) |
|---------------------------------|--------------|---|----------------------|---|---|--|--------------|----------------------------------|---|
| BNGMR003 | unknown | 07081701 3726250 | 1 2 | none | NA | crevice within lead ironwood | 1243 | (Y) N | (N) B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |

*IDENT Code: the unique 8-digit code that identifies the individual nest within the project site (e.g., PBBS0001). See page 3 for nomenclature and codes.

² Nesting Bird Activity or Evidence Present: DD-distraction display, CB-courtship behavior, Ag-agitated behavior, anxiety, or distress calls; FM-fresh nesting material, E-eggs, I-incubating female, C-chicks present, F-fledglings present, Pr-fresh prey remains, Ef-Eggshell fragments, NONE-no sign detected.

³ Nest Status: A = Active (confirmed by visual detection of adult birds building (AB), sitting on nest (AI), or caring for young (AY)), PA = Potentially Active (current activity not confirmed, but sign or adult behavior indicates possible recent use or presence of nest where contents are uncertain), NA = Not Active (no birds observed at or near nest exhibiting breeding behavior and no fresh nesting material present).

⁴ Comments: If birds are observed at the nest or in the vicinity, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and determine the nesting stage. Use the notes section below to add detail and map out the nest/adjacent areas being used by the birds. This is important to determine appropriate buffer zones.

Site: Blythe Location: Main Access, N. side Survey Type: ☒ Bird ☐ DT ☐ WBO ☐ Mammal Survey Date: 7/11/11

Other Species Detected (list sensitive wildlife species and plants detected as well as incidentals. For special-status that are to be avoided, salvaged, or relocated in association with the construction phase record IDENT Code, GPS Coordinates, and relevant notes [e.g., nesting]):

- great heron
- CORA
- gambel's quail

Additional Comments/Notes:

Buffer only NESTING BIRD PRE-CONSTRUCTION SURVEY DATA SHEET

Site: Shyne Location: Main Access Rd North Size of Survey Area: 40.9 Proposed Activity: Clear & Grub Page 1 of 2
 Survey Date: 7/12/11 Construction to begin (estimate): 7/13/11

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|----------|----------|----------|----------|
| Radio 1 | Carl | | |
| 2 | Shelly | | |
| 3 | Shelly | | |

| | Time | Temp (°F) | Wind (mph or Beaufort) | Precip. | Cloud Cover (%) |
|-------|---------|-----------|------------------------|---------|-----------------|
| Start | 6:35 AM | 82.6°F | 0-1 | 0 | 2% |
| End | 8:39 | 92.3°F | 2-4 | 0 | 10% |

Sunrise/set 5:34 am/pm

Potential Nests:

| Nest ID (GPS IDENT Code*) | Bird Species | GPS Coordinates for Nest Site (NAD 83 Zn 11N) | Survey # (1 or 2) | Nesting activity/ evidence observed ² | Current Nest Status ³ (AB, AI, PA, NA) | Comments (Note nest characteristics and type, stage, and condition [fresh material, etc.]. If present, # of birds, age, behavior, etc.) ⁴ | Photo Ref | Surveys for Nest complete? | If surveys complete action required? (N=none, B=buffer) |
|----------------------------------|--------------|--|----------------------|---|--|---|-----------|----------------------------|--|
| — no observations | | / | 1 2 | | | | | Y N | N B |
| checked status of existing nests | | | 2 | | | | | Y N | N B |
| BNERB001 | | / | 1 2 | | NA | no nest present anywhere | | (Y) N | (N) B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |

*IDENT Code: the unique 8-digit code that identifies the individual nest within the project site (e.g., PBBSD001). See page 3 for nomenclature and codes.

² Nesting Bird Activity or Evidence Present: DD-distracted display, CB- courtship behavior, Ag- agitated behavior, anxiety, or distress calls; FM-fresh nesting material, E-eggs, I- incubating female, C-chicks present, F- fledglings present, Pr-fresh prey remains, Ef-Eggshell fragments, NONE-no sign detected.

³ Nest Status: A = Active (confirmed by visual detection of adult birds building (AB), sitting on nest (AI), or caring for young (AY)), PA = Potentially Active (current activity not confirmed, but sign or adult behavior indicates possible recent use or presence of nest where contents are uncertain), NA = Not Active (no birds observed at or near nest exhibiting breeding behavior and no fresh nesting material present).

⁴ Comments: If birds are observed at the nest or in the vicinity, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and determine the nesting stage. Use the notes section below to add detail and map out the nest/adjacent areas being used by the birds. This is important to determine appropriate buffer zones.

Site: Grpke Location: Main Access Road, North Side Buffer Survey Type: ☒ Bird ☐ DT ☐ WBO ☐ Mammal Survey Date: 7/12/11

Other Species Detected (list sensitive wildlife species and plants detected as well as incidentals. For special-status that are to be avoided, salvaged, or relocated in association with the construction phase record IDENT Code, GPS Coordinates, and relevant notes [e.g., nesting]):

whiptail, round-tailed ground squirrel, arroyo sage sparrow

lesser nighthawk, black-tailed gnatcatcher, hummingbird (Anna's?)

MOSS

desert spiny lizard

BNEEB001 - no nest present anymore

BMAFG002 - not suitable for desert WBO

Additional Comments/Notes:

NESTING BIRD PRE-CONSTRUCTION SURVEY DATA SHEET

Site: Blythe Location: Main Access Road, North ^{Footprint} Size of Survey Area: 40.5 Proposed Activity: clear & grub Page 3 of 3
 Survey Date: 7/12/11 Construction to begin (estimate): 7/13/11

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|----------|---------------|----------|----------|
| Indio 1 | Carl D. | | |
| 2 | Milo Rivera | | |
| 3 | Shelly Dayman | | |

| | Time | Temp (°F) | Wind (mph or Beaufort) | Precip. | Cloud Cover (%) |
|-------|----------|-----------|------------------------|---------|-----------------|
| Start | 8:39 AM | 92.3 | 2-4 | 0 | 1% |
| End | 12:23 pm | 103.5 | 4-6 | 0 | 0% |

Sunrise/set 5:37 ^{am}/pm

Potential Nests:

| Nest ID (GPS IDENT Code*) | Bird Species | GPS Coordinates for Nest Site (NAD 83 Zn 11N) | Survey # (1 or 2) | Nesting activity/ evidence observed ² | Current Nest Status ³ (AB, AI, PA, NA) | Comments (Note nest characteristics and type, stage, and condition [fresh material, etc.]. If present, # of birds, age, behavior, etc.) ⁴ | Photo Ref | Surveys for Nest complete? | If surveys complete action required? (N=none, B=buffer) |
|---------------------------------|-----------------|---|----------------------|---|---|--|--------------|----------------------------------|---|
| — | no observations | | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |

*IDENT Code: the unique 8-digit code that identifies the individual nest within the project site (e.g., PBBSD001). See page 3 for nomenclature and codes.

² Nesting Bird Activity or Evidence Present: DD-distraction display, CB- courtship behavior, Ag- agitated behavior, anxiety, or distress calls; FM-fresh nesting material, E-eggs, I- incubating female, C-chicks present, F- fledglings present, Pr-fresh prey remains, Ef-Eggshell fragments, NONE-no sign detected.

³Nest Status: A = Active [confirmed by visual detection of adult birds building (AB), sitting on nest (AI), or caring for young (AY)], PA = Potentially Active (current activity not confirmed, but sign or adult behavior indicates possible recent use or presence of nest where contents are uncertain), NA = Not Active (no birds observed at or near nest exhibiting breeding behavior and no fresh nesting material present).

⁴ Comments: If birds are observed at the nest or in the vicinity, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and determine the nesting stage. Use the notes section below to add detail and map out the nest/adjacent areas being used by the birds. This is important to determine appropriate buffer zones.

NESTING BIRD PRE-CONSTRUCTION SURVEY DATA SHEET

Site: SSP Location: UXO Clearance West side Size of Survey Area: 400' x 400' UXO Clearance Proposed Activity: UXO Clearance Western Plot Page 1 of 2
 Survey Date: 7/12/11 Construction to begin (estimate): 7/13/11

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|----------|-----------|----------|----------|
| SM 1 | Ray Brown | | |
| | | | |
| | | | |

| | Time | Temp (°F) | Wind (mph or Beaufort) | Precip. | Cloud Cover (%) |
|-------|------|-----------|------------------------|---------|-----------------|
| Start | 0700 | | | | |
| End | 0830 | 93 | 0-5 | 0 | 0 |

Sunrise/set _____ am/pm

Potential Nests:

| Nest ID (GPS IDENT Code*) | Bird Species | GPS Coordinates for Nest Site (NAD 83 Zn 11N) | Survey # (1 or 2) | Nesting activity/ evidence observed ² | Current Nest Status ³ (AB, AI, PA, NA) | Comments (Note nest characteristics and type, stage, and condition [fresh material, etc.]. If present, # of birds, age, behavior, etc.) ⁴ | Photo Ref | If surveys complete action required? (N=none, B=buffer) | |
|------------------------------|--------------|--|----------------------|---|--|---|-----------|--|-----|
| Surveys for Nest complete? | | | | | | | | | |
| Inact Ver Nest | Verdin | 070663813728554 | ①2 | None | NA | Degraded nest, falling apart in ironwood tree | none | Ⓟ N | Ⓝ B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |

*IDENT Code: the unique 8-digit code that identifies the individual nest within the project site (e.g., PBBSD001). See page 3 for nomenclature and codes.

² Nesting Bird Activity or Evidence Present: DD-distraction display, CB- courtship behavior, Ag- agitated behavior, anxiety, or distress calls; FM-fresh nesting material, E-eggs, I- incubating female, C-chicks present, F- fledglings present, Pr-fresh prey remains, Ef-Eggshell fragments, NONE-no sign detected.

³ Nest Status: A = Active [confirmed by visual detection of adult birds building (AB), sitting on nest (AI), or caring for young (AY)], PA = Potentially Active (current activity not confirmed, but sign or adult behavior indicates possible recent use or presence of nest where contents are uncertain), NA = Not Active (no birds observed at or near nest exhibiting breeding behavior and no fresh nesting material present).

⁴ Comments: If birds are observed at the nest or in the vicinity, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and determine the nesting stage. Use the notes section below to add detail and map out the nest/adjacent areas being used by the birds. This is important to determine appropriate buffer zones.

Reviewed by surveyor (initials, date): _____ Approved by team leader (initials, date): _____

Site: BSPP Location: UKO Clearance West side Survey Date: 7/12/11

Other Species Detected (list sensitive wildlife species and plants detected as well as incidentals. For special-status that are to be avoided, salvaged, or relocated in association with the construction phase record IDENT Code, GPS Coordinates, and relevant notes [e.g., nesting]):

Black-tailed quailcatcher
zebra tailed lizard
woodrat midden
sm. mammal burrows
rabbit scat
side blotched lizard

red barrel cactus outside UKO clearance area -
within survey buffer. Coords - 0706596
3728439

Additional Comments/Notes:

UKO crew setting up grid system for UKO clearance east side grid.
Will survey once area has been delineated.

NESTING BIRD PRE-CONSTRUCTION SURVEY DATA SHEET

Site: Blythe Location: Buffer of Main Access, central & south Size of Survey Area: 25.7 acres Proposed Activity: Clear & grub Page 1 of 3
 Survey Date: 7/13/11 Construction to begin (estimate): 7/14/11

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|----------|----------------------|----------|----------|
| <u>2</u> | <u>Milo Rivera</u> | | |
| <u>1</u> | <u>Carl De</u> | | |
| <u>3</u> | <u>Shelly Dayman</u> | | |

| | Time | Temp (°F) | Wind (mph or Beaufort) | Precip. | Cloud Cover (%) |
|-------|----------------|----------------|------------------------|-------------|-----------------|
| Start | <u>76.4°F</u> | <u>5:54 AM</u> | <u>0-2</u> | <u>none</u> | <u>0% CC</u> |
| End | <u>8:45 AM</u> | <u>92.3°F</u> | <u>1-3</u> | <u>none</u> | <u>0% CC</u> |

Sunrise/set 5:37 am pm

Potential Nests:

| Nest ID (GPS IDENT Code*) | Bird Species | GPS Coordinates for Nest Site (NAD 83 Zn 11N) | Survey # (1 or 2) | Nesting activity/ evidence observed ² | Current Nest Status ³ (AB, AI, PA, NA) | Comments (Note nest characteristics and type, stage, and condition [fresh material, etc.]. If present, # of birds, age, behavior, etc.) ⁴ | Photo Ref | Surveys for Nest complete? | If surveys complete action required? (N=none, B=buffer) |
|---------------------------------|--|---|----------------------|---|---|--|--------------|----------------------------------|---|
| <u>BNEMR001</u> | <u>unknown</u> | <u>0708374 3723893</u> | <u>1 2</u> | <u>nest</u> | <u>NA</u> | <u>in palo verde, 10' up</u> | | <u>(Y) N</u> | <u>(N) B</u> |
| <u>BNEJM001</u> | <u>unknown</u> | <u>0708518 3723900</u> | <u>1 2</u> | <u>nest (3)</u> | <u>NA³</u> | <u>no birds, in palo verde cup nest, inactive</u> | <u>0</u> | <u>(Y) N</u> | <u>(N) B</u> |
| <u>BNEJM003</u> | <u>unknown</u> | <u>0708536 3723880</u> | <u>1 2</u> | <u>nest</u> | <u>NA³</u> | <u>curry nest in dead tree no adults observed</u> | | <u>(Y) N</u> | <u>(N) B</u> |
| <u>BNEJM002</u> | <u>wood old point pecker</u> | <u>0708551 3723866</u> | <u>1 2</u> | <u>nest (2)</u> | <u>NA³</u> | <u>two wood pecker holes, one fairly new, no adults observed</u> | | <u>(Y) N</u> | <u>(N) B</u> |
| <u>BNGSD001</u> | <u>night hawk</u> | <u>0708538 3723604</u> | <u>1 2</u> | <u>nest</u> | <u>AI, C</u> | <u>female flushed & exposed chick</u> | | <u>(Y) N</u> | <u>(N) B</u> |
| | <u>spoke to Ray, no buffer required as</u> | | <u>1 2</u> | <u>no nest</u> | | <u>was observed & because of distance</u> | | <u>(Y) N</u> | <u>(N) B</u> |
| <u>BNEMK006</u> | <u>old point</u> | <u>1</u> | <u>1 2</u> | | <u>NA</u> | <u>no nest observed</u> | | <u>(Y) N</u> | <u>(N) B</u> |
| | | <u>1</u> | <u>1 2</u> | | | | | <u>Y N</u> | <u>N B</u> |
| | | <u>1</u> | <u>1 2</u> | | | | | <u>Y N</u> | <u>N B</u> |
| | | <u>1</u> | <u>1 2</u> | | | | | <u>Y N</u> | <u>N B</u> |
| | | <u>1</u> | <u>1 2</u> | | | | | <u>Y N</u> | <u>N B</u> |

*IDENT Code: the unique 6-digit code that identifies the individual nest within the project site (e.g., PBBSD001). See page 3 for nomenclature and codes.

² Nesting Bird Activity or Evidence Present: DD-distraction display, CB- courtship behavior, Ag- agitated behavior, anxiety, or distress calls; FM-fresh nesting material, E-eggs, I-incubating female, C-chicks present, F-fledglings present, Pr-fresh prey remains, Ef-Eggshell fragments, NONE-no sign detected.

³ Nest Status: A = Active (confirmed by visual detection of adult birds building (AB), sitting on nest (AI), or caring for young (AY)), PA = Potentially Active (current activity not confirmed, but sign or adult behavior indicates possible recent use or presence of nest where contents are uncertain), NA = Not Active (no birds observed at or near nest exhibiting breeding behavior and no fresh nesting material present).

⁴ Comments: If birds are observed at the nest or in the vicinity, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and determine the nesting stage. Use the notes section below to add detail and map out the nest/adjacent areas being used by the birds. This is important to determine appropriate buffer zones.

8480
8450

Site: Blythe Location: Buffer of Main Access, central Survey Type: ☒ Bird ☐ DT ☐ WBO ☐ Mammal Survey Date: 7/13/11

Other Species Detected (list sensitive wildlife species and plants detected as well as incidentals. For special-status that are to be avoided, salvaged, or relocated in association with the construction phase record IDENT Code, GPS Coordinates, and relevant notes [e.g., nesting]):

gambels, black-tailed
grouse, CORS

No nest @ BNEMK0006

LOSH

nighthawk
desert spiny lizard
whiptail

Additional Comments/Notes:

sideblotch
red-tailed hawk

NESTING BIRD PRE-CONSTRUCTION SURVEY DATA SHEET

Site: Blythe Location: Main Access Rd. central 8 gulls ^{footprint} Size of Survey Area: 25.7 + 16.2 acres Proposed Activity: clear 2 gmb Page 3 of 3
 Survey Date: 7/13/11 Construction to begin (estimate): 1/1

Indo

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|----------------|-------------|----------|----------|
| 2 2 | Milo Rivera | | |
| 1 1 | Carl D. | | |
| 3 | Shelly D. | | |

| | Time | Temp (°F) | Wind (mph or Beaufort) | Precip. | Cloud Cover (%) |
|-------|----------|-----------|------------------------|---------|-----------------|
| Start | 8:45 AM | 92.3 | 1-3 | none | 0% CC |
| End | 12:53 PM | 103.5 | 2-6 | none | 0% CC |

Sunrise/set 5:37 am/pm

Potential Nests:

| Nest ID (GPS IDENT Code*) | Bird Species | GPS Coordinates for Nest Site (NAD 83 Zn 11N) | Survey # (1 or 2) | Nesting activity/ evidence observed ² | Current Nest Status ³ (AB, AI, PA, NA) | Comments (Note nest characteristics and type, stage, and condition [fresh material, etc.]. If present, # of birds, age, behavior, etc.) ⁴ | Photo Ref | Surveys for Nest complete? | If surveys complete action required? (N=none, B=buffer) |
|---------------------------------|----------------|---|----------------------|---|---|--|--------------|----------------------------------|---|
| — no | observations — | | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |

*IDENT Code: the unique 8-digit code that identifies the individual nest within the project site (e.g., PBBSD001). See page 3 for nomenclature and codes.

² Nesting Bird Activity or Evidence Present: DD-distraction display, CB- courtship behavior, Ag- agitated behavior, anxiety, or distress calls; FM-fresh nesting material, E-eggs, I- incubating female, C-chicks present, F- fledglings present, Pr-fresh prey remains, Ef-Eggshell fragments, NONE-no sign detected.

³ Nest Status: A = Active [confirmed by visual detection of adult birds building (AB), sitting on nest (AI), or caring for young (AY)], PA = Potentially Active (current activity not confirmed, but sign or adult behavior indicates possible recent use or presence of nest where contents are uncertain), NA = Not Active (no birds observed at or near nest exhibiting breeding behavior and no fresh nesting material present).

⁴ Comments: If birds are observed at the nest or in the vicinity, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and determine the nesting stage. Use the notes section below to add detail and map out the nest/adjacent areas being used by the birds. This is important to determine appropriate buffer zones.

NESTING BIRD PRE-CONSTRUCTION SURVEY DATA SHEET

Site: Blythe Location: Main Access Road, Central Size of Survey Area: 25.7 Proposed Activity: Clear & grub Page 1 of 2
 Survey Date: 7/14/11 Construction to begin (estimate): 1/1

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|----------|-------------|----------|----------|
| Indio 2 | Milo Rivera | | |
| Indio 1 | Carl D. | | |
| | | | |

| | Time | Temp (°F) | Wind (mph or Beaufort) | Precip. | Cloud Cover (%) |
|-------|------|-----------|------------------------|---------|-----------------|
| Start | 0535 | 78.5 | 3-5 | — | 0% |
| End | 1402 | 102.1 | 5-10 | — | 0% |

Sunrise/set _____ am/pm

Potential Nests:

| Nest ID (GPS IDENT Code*) | Bird Species | GPS Coordinates for Nest Site (NAD 83 Zn 11N) | Survey # (1 or 2) | Nesting activity/ evidence observed ² | Current Nest Status ³ (AB, AI, PA, NA) | Comments (Note nest characteristics and type, stage, and condition [fresh material, etc.]. If present, # of birds, age, behavior, etc.) ⁴ | Photo Ref | Surveys for Nest complete? | If surveys complete action required? (N=none, B=buffer) |
|------------------------------|--------------|--|----------------------|---|--|---|-----------|----------------------------|--|
| — no observations — | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |

*IDENT Code: the unique 8-digit code that identifies the individual nest within the project site (e.g., PBBSD001). See page 3 for nomenclature and codes.

² Nesting Bird Activity or Evidence Present: DD-distraction display, CB- courtship behavior, Ag- agitated behavior, anxiety, or distress calls; FM-fresh nesting material, E-eggs, I- incubating female, C-chicks present, F- fledglings present, Pr-fresh prey remains, Ef-Eggshell fragments, NONE-no sign detected.

³ Nest Status: A = Active [confirmed by visual detection of adult birds building (AB), sitting on nest (AI), or caring for young (AY)], PA = Potentially Active (current activity not confirmed, but sign or adult behavior indicates possible recent use or presence of nest where contents are uncertain), NA = Not Active (no birds observed at or near nest exhibiting breeding behavior and no fresh nesting material present).

⁴ Comments: If birds are observed at the nest or in the vicinity, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and determine the nesting stage. Use the notes section below to add detail and map out the nest/adjacent areas being used by the birds. This is important to determine appropriate buffer zones.

Site: Blythe Location: Main Access Rd, Central Survey Type: ☒ Bird DT WBO Mammal Survey Date: 7/14/11

Other Species Detected (list sensitive wildlife species and plants detected as well as incidentals. For special-status that are to be avoided, salvaged, or relocated in association with the construction phase record IDENT Code, GPS Coordinates, and relevant notes [e.g., nesting]):

- LOSH

Additional Comments/Notes:

NESTING BIRD PRE-CONSTRUCTION SURVEY DATA SHEET

Site: Blythe Location: South end of main Access Rd ^{⊕ buffer} Size of Survey Area: 16.2 acres Proposed Activity: Clear & grub Page 1 of
 Survey Date: 7/15/11 Construction to begin (estimate): 7/18/11

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|----------|---------------|----------|----------|
| Indio 1 | Carl D. | | |
| 2 | Miko Rivera | | |
| 3 | Shelly Daymon | | |

| | Time | Temp (°F) | Wind (mph or Beaufort) | Precip. | Cloud Cover (%) |
|-------|---------|-----------|------------------------|---------|-----------------|
| Start | 6:11 AM | 79°F | 0-1 | — | 0% |
| End | 8:32 | 87.5 | 0-3 | — | 0% |
| | 10:51 | 101°F | 2-4 | — | 0% |

Sunrise/set _____ am/pm

Potential Nests:

| Nest ID (GPS IDENT Code*) | Bird Species | GPS Coordinates for Nest Site (NAD 83 Zn 11N) | Survey # (1 or 2) | Nesting activity/ evidence observed ² | Current Nest Status ³ (AB, AI, PA, NA) | Comments (Note nest characteristics and type, stage, and condition [fresh material, etc.]. If present, # of birds, age, behavior, etc.) ⁴ | Photo Ref | Surveys for Nest complete? | If surveys complete action required? (N=none, B=buffer) |
|--|--------------------------|--|----------------------|---|--|---|-----------|----------------------------|--|
| BNESD002 | black-tailed gnatcatcher | 0708294/3722593 | 1 2 | Ag | NA | -black-tailed gnatcatcher agitated behav., no nest observed, later observed to be mobbing nighthawk so territorial, not nesting | | (Y) N | (N) B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| checking status of existing nests: | | | 1 2 | | | | | Y N | N B |
| BNEG001 | | / | 1 2 | | NA | two nests, both currently inactive | | (Y) N | (N) B |
| BNEJ002 | | / | 1 2 | | NA | one nest, no adult activity | | (Y) N | (N) B |
| | | / | 1 2 | | | | | Y N | N B |
| note: BNATP002 - likely kit fox burrow | | | | | | → within buffer ^{>20'} , no camera required | | | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |
| | | / | 1 2 | | | | | Y N | N B |

*IDENT Code: the unique 8-digit code that identifies the individual nest within the project site (e.g., PBBSD001). See page 3 for nomenclature and codes.

² Nesting Bird Activity or Evidence Present: DD-distraction display, CB- courtship behavior, Ag- agitated behavior, anxiety, or distress calls; FM-fresh nesting material, E-eggs, I-incubating female, C-chicks present, F- fledglings present, Pr-fresh prey remains, E-Eggshell fragments, NONE-no sign detected.

³ Nest Status: A = Active (confirmed by visual detection of adult birds building (AB), sitting on nest (AI), or caring for young (AY)), PA = Potentially Active (current activity not confirmed, but sign or adult behavior indicates possible recent use or presence of nest where contents are uncertain), NA = Not Active (no birds observed at or near nest exhibiting breeding behavior and no fresh nesting material present).

⁴ Comments: If birds are observed at the nest or in the vicinity, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and determine the nesting stage. Use the notes section below to add detail and map out the nest/adjacent areas being used by the birds. This is important to determine appropriate buffer zones.

Site: Blayne Location: South end of main access road Survey Type: ☒ Bird ☐ DT ☐ WBO ☐ Mammal ☐ Survey Date: 7/15/11

Other Species Detected (list sensitive wildlife species and plants detected as well as incidentals. For special-status that are to be avoided, salvaged, or relocated in association with the construction phase record IDENT Code, GPS Coordinates, and relevant notes [e.g., nesting]):

LOSH
nighthawk
ash-throated flycatcher
white winged dove
verdin
Scott's oriole
round-tailed ground squirrel

Additional Comments/Notes:

NESTING BIRD PRE-CONSTRUCTION SURVEY DATA SHEET

Site: BSPP RR #14111 Location: WD eastern site Size of Survey Area: 100x100' Proposed Activity: WD clearance Page 1 of 2
 Survey Date: 7/14/11 Construction to begin (estimate): 7/18/11 WD clearance

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|------------|------------------|----------|----------|
| <u>SMA</u> | <u>Raymond D</u> | | |
| | | | |
| | | | |

| | Time | Temp (°F) | Wind (mph or Beaufort) | Precip. | Cloud Cover (%) |
|-------|-------------|-----------|------------------------|----------|-----------------|
| Start | <u>7:15</u> | | | | |
| End | <u>5:00</u> | <u>88</u> | <u>0-10</u> | <u>0</u> | <u>0</u> |

Sunrise/set _____ am/pm

Potential Nests:

| Nest ID (GPS IDENT Code*) | Bird Species | GPS Coordinates for Nest Site (NAD 83 Zn 11N) | Survey # (1 or 2) | Nesting activity/ evidence observed ² | Current Nest Status ³ (AB, AI, PA, NA) | Comments (Note nest characteristics and type, stage, and condition [fresh material, etc.]. If present, # of birds, age, behavior, etc.) ⁴ | Photo Ref | Surveys for Nest complete? | If surveys complete action required? (N=none, B=buffer) |
|------------------------------|--------------|--|----------------------|---|--|---|-----------|----------------------------|--|
| | | <u>/</u> | <u>D2</u> | <u>None</u> | | <u>No nests observed</u> | | <u>Y</u> N | <u>N</u> B |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> N | <u>N</u> B |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> N | <u>N</u> B |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> N | <u>N</u> B |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> N | <u>N</u> B |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> N | <u>N</u> B |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> N | <u>N</u> B |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> N | <u>N</u> B |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> N | <u>N</u> B |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> N | <u>N</u> B |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> N | <u>N</u> B |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> N | <u>N</u> B |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> N | <u>N</u> B |

*IDENT Code: the unique 8-digit code that identifies the individual nest within the project site (e.g., PBBSD001). See page 3 for nomenclature and codes.

² Nesting Bird Activity or Evidence Present: DD-distraction display, CB- courtship behavior, Ag- agitated behavior, anxiety, or distress calls; FM-fresh nesting material, E-eggs, I- incubating female, C-chicks present, F- fledglings present, Pr-fresh prey remains, Ef-Eggshell fragments, NONE-no sign detected.

³ Nest Status: A = Active [confirmed by visual detection of adult birds building (AB), sitting on nest (AI), or caring for young (AY)], PA = Potentially Active (current activity not confirmed, but sign or adult behavior indicates possible recent use or presence of nest where contents are uncertain), NA = Not Active (no birds observed at or near nest exhibiting breeding behavior and no fresh nesting material present).

⁴ Comments: If birds are observed at the nest or in the vicinity, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and determine the nesting stage. Use the notes section below to add detail and map out the nest/adjacent areas being used by the birds. This is important to determine appropriate buffer zones.

Reviewed by surveyor (initials, date): _____ Approved by team leader (initials, date): _____

Site: BSPP Location: UKO eastern site Survey Date: 7/14/11

Other Species Detected (list sensitive wildlife species and plants detected as well as incidentals. For special-status that are to be avoided, salvaged, or relocated in association with the construction phase record IDENT Code, GPS Coordinates, and relevant notes [e.g., nesting]):

western whistail
sm mammal burrows
~~skunk~~ scat
DT hole

Additional Comments/Notes:

UKO clearance of this site may start on Monday.

NESTING BIRD PRE-CONSTRUCTION SURVEY DATA SHEET

Site: BSPP Location: ESA Dot 4 Size of Survey Area: _____ Proposed Activity: ESA Fencing Page 1 of 1
 Survey Date: 7/18/11 Construction to begin (estimate): 7/18/11

| GPS Unit | Surveyor | GPS Unit | Surveyor |
|-------------|------------------|----------|----------|
| <u>SM-1</u> | <u>A. Romero</u> | | |
| | | | |
| | | | |

| | Time | Temp (°F) | Wind (mph or Beaufort) | Precip. | Cloud Cover (%) |
|-------|------------|-----------|------------------------|----------|-----------------|
| Start | | | | | |
| End | <u>830</u> | <u>94</u> | <u>0-5</u> | <u>0</u> | <u>25</u> |

Sunrise/set _____ am/pm

Potential Nests:

| Nest ID (GPS IDENT Code*) | Bird Species | GPS Coordinates for Nest Site (NAD 83 Zn 11N) | Survey # (1 or 2) | Nesting activity/ evidence observed ² | Current Nest Status ³ (AB, AI, PA, NA) | Comments (Note nest characteristics and type, stage, and condition [fresh material, etc.]. If present, # of birds, age, behavior, etc.) ⁴ | Photo Ref | Surveys for Nest complete? | If surveys complete action required? (N=none, B=buffer) |
|------------------------------|---------------------|--|----------------------|---|--|---|----------------|----------------------------|--|
| <u>Bird nest</u> | <u>Unidentified</u> | <u>78430213728125</u> | <u>D2</u> | <u>None</u> | <u>NA</u> | <u>Degraded nest</u> | <u>Photo 3</u> | <u>Y</u> <u>N</u> | <u>N</u> <u>B</u> |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> <u>N</u> | <u>N</u> <u>B</u> |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> <u>N</u> | <u>N</u> <u>B</u> |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> <u>N</u> | <u>N</u> <u>B</u> |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> <u>N</u> | <u>N</u> <u>B</u> |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> <u>N</u> | <u>N</u> <u>B</u> |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> <u>N</u> | <u>N</u> <u>B</u> |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> <u>N</u> | <u>N</u> <u>B</u> |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> <u>N</u> | <u>N</u> <u>B</u> |
| | | <u>/</u> | <u>1 2</u> | | | | | <u>Y</u> <u>N</u> | <u>N</u> <u>B</u> |

*IDENT Code: the unique 8-digit code that identifies the individual nest within the project site (e.g., PBBSD001). See page 3 for nomenclature and codes.

² Nesting Bird Activity or Evidence Present: DD-distraction display, CB- courtship behavior, Ag- agitated behavior, anxiety, or distress calls; FM-fresh nesting material, E-eggs, I- incubating female, C-chicks present, F- fledglings present, Pr-fresh prey remains, Ef-Eggshell fragments, NONE-no sign detected.

³ Nest Status: A = Active [confirmed by visual detection of adult birds building (AB), sitting on nest (AI), or caring for young (AY)], PA = Potentially Active (current activity not confirmed, but sign or adult behavior indicates possible recent use or presence of nest where contents are uncertain), NA = Not Active (no birds observed at or near nest exhibiting breeding behavior and no fresh nesting material present).

⁴ Comments: If birds are observed at the nest or in the vicinity, watch them from a distance to observe the # of birds, their age (adult or juvenile), behaviors, and determine the nesting stage. Use the notes section below to add detail and map out the nest/adjacent areas being used by the birds. This is important to determine appropriate buffer zones.

Reviewed by surveyor (initials, date): _____ Approved by team leader (initials, date): _____



ENVIRONMENTAL CONSULTANTS

Sound Science. Creative Solutions.

Pasadena Office
150 S. Arroyo Parkway, 2nd Floor
Pasadena, CA 91105
Tel 626.240.0587 Fax 626.240.0607
www.swca.com

Mark Luttrell
Program Manager
AECOM
2101 Webster Street, Suite 1900
Oakland, CA 94612

August 9, 2011

RE: PAL-5, Summary of paleontological monitoring and mitigation activities at the Blythe Solar Power Project (BSPP) for the period of July 2011.

Dear Mr. Luttrell,

This letter is to update you on SWCA Environmental Consultants paleontological monitoring and mitigation activities at the BSPP site during the period of July 1 to July 31, 2011. During this period, no activities resulted in trenching or excavations below 5 feet in depth and no work was performed in designated paleontologically sensitive areas requiring paleontological monitoring. In accordance with Conditions of Certification (COCs) PAL-2 and PAL-5, the Lead Paleontological Monitor, Jessica DeBusk, consulted with the construction field manager on scheduled work activities and determined that no work was planned to occur in high sensitivity fossil bearing areas of the site. No significant paleontological resources were discovered and no issues or concerns regarding paleontological resources were identified during this time.

It is a pleasure working with you on this project. If you have any questions please do not hesitate to contact me.

Respectfully,

A handwritten signature in black ink, appearing to read "Cara Corsetti".

Cara Corsetti, M.S.
Principal
Paleontological Resources Specialist, BSPP

Blythe Solar Power Project
(09-AFC-6C)

Monthly Compliance Report #9







Exhibit 7
Worker Environmental Awareness Training
Sign-In Sheets

Certification of Completion

Worker Environmental Awareness Program

Blythe Solar Power Project (09-AFC-6)


This is to acknowledge these individuals have completed a mandatory California Energy Commission-approved Worker Environmental Awareness Program (WEAP). The WEAP includes pertinent information on cultural, paleontological, and biological resources for all personnel (that is, construction supervisors, crews, and plant operators) working on site or at related facilities. By signing below, the participant indicates that he/she understands and shall abide by the guidelines set forth in the program materials. Include this completed form in the Monthly Compliance Report.

| No. | Employee Name | Title/Company | Signature |
|-----|-----------------------|---------------|---|
| 1. | Timothy Morales | SWCA E.C. |  |
| 2. | Anne Breister Maloney | SWCA E.C. |  |
| 3. | Tricia Dadds | SWCA |  |
| 4. | Kristin Rugroden | SWCA |  |
| 5. | Wayne Glenney | AECOM |  |
| 6. | Greg Greenberg | SWCA |  |
| 7. | | | |
| 8. | | | |
| 9. | | | |
| 10. | | | |
| 11. | | | |
| 12. | | | |
| 13. | | | |
| 14. | | | |
| 15. | | | |
| 16. | | | |
| 17. | | | |
| 18. | | | |
| 19. | | | |
| 20. | | | |
| 21. | | | |
| 22. | | | |
| 23. | | | |
| 24. | | | |
| 25. | | | |
| 26. | | | |
| 27. | | | |
| 28. | | | |
| 29. | | | |
| 30. | | | |

Cultural Trainer: _____ Signature: _____ Date: __/__/__

Paleo Trainer: _____ Signature: _____ Date: __/__/__

Biological Trainer: _____ Signature: _____ Date: __/__/__

ADMINISTRATOR: ERICK ESPINOSA  7/14/11

Certification of Completion Worker Environmental Awareness Program Blythe Solar Power Project (09-AFC-6)

This is to acknowledge these individuals have completed a mandatory California Energy Commission-approved Worker Environmental Awareness Program (WEAP). The WEAP includes pertinent information on cultural, paleontological, and biological resources for all personnel (that is, construction supervisors, crews, and plant operators) working on site or at related facilities. By signing below, the participant indicates that he/she understands and shall abide by the guidelines set forth in the program materials. Include this completed form in the Monthly Compliance Report.

| No. | Employee Name | Title/Company | Signature |
|-----|--------------------|-----------------|--------------------|
| 1. | Gina Barnett | Tech 1/AECOM | Gina Barnett |
| 2. | KRISTIN SIDDALL | TECH 1/AECOM | Kristin Siddall |
| 3. | Remigio Garza | TECH 1/AECOM | Remigio Garza |
| 4. | Carl Demetropoulos | Biologist/AECOM | Carl Demetropoulos |
| 5. | | | |
| 6. | | | |
| 7. | | | |
| 8. | | | |
| 9. | | | |
| 10. | | | |
| 11. | | | |
| 12. | | | |
| 13. | | | |
| 14. | | | |
| 15. | | | |
| 16. | | | |
| 17. | | | |
| 18. | | | |
| 19. | | | |
| 20. | | | |
| 21. | | | |
| 22. | | | |
| 23. | | | |
| 24. | | | |
| 25. | | | |
| 26. | | | |
| 27. | | | |
| 28. | | | |
| 29. | | | |
| 30. | | | |

Cultural Trainer: _____ Signature: _____ Date: __/__/__

Paleo Trainer: _____ Signature: _____ Date: __/__/__

Biological Trainer: _____ Signature: _____ Date: __/__/__

ADMINISTRATOR: ERICK ESPINOSA ~~7/11/11~~ 7/11/11

Blythe Solar Power Project
(09-AFC-6C)

Monthly Compliance Report #9

Exhibit 8
SWPPP Inspection Checklists

TORTOISE FENCE & STORM WATER POLLUTION PREVENTION PLAN

SEDIMENT CONTROLS INSPECTION CHECKLIST

DATE: 7/6/11

TORTOISE FENCE

- ☒ Is the tortoise fence free of holes above or below ground? If holes are present patch or replace fence section.
- ☒ Are post firmly embedded and straight? If no re-embed and straighten or brace.
- ☒ Are there any signs of burrowing along the fence line? If yes fill in any holes that do not extend below the fence line, if holes do extend below the fence contact the biologist.
- ☒ Is there any debris on or along the fence? If yes remove.
- ☒ Has the fence been cut? If so splice or replace section.
- ☒ Is the fence sagging? If yes straighten or replace section.

SILT FENCE

- ☒ Is the fabric bottom buried? If no, dig out soil and bury bottom.
- ☒ Is the fabric torn or sagging? If yes, repair or replace.
- ☒ Are the posts firmly embedded and straight? If no, re-embed, straighten or brace.
- ☒ Is sediment behind the fence deep enough to impair functioning of the fence? If yes, remove excess sediment.
- ☒ Are there signs that water is bypassing around the ends of the fence? If yes, extend fence further up embankment.
- ☒ Has silt fence been in place for over 8 months? If yes replace.

CONSTRUCTION ENTRANCES

- N/A Is a 3 to 6in aggregate and rumble strips being maintained at construction entrances?
- ☒ Is soil being tracked from site to public roads? If yes, a stabilized entrance road section or other soil tracking prevention measure must be implemented.
- ☒ Is each entrance/exit properly graded to prevent runoff from leaving construction site?

✓

Are local roads adjacent to the site being inspected daily for sediment accumulation. If sediment does exist, sweep or vacuum to remove within 24 hours.

N/A

Are all employees that leave the site with mud caked tires and undercarriages using the wash facility at the site entrance/ exit?

N/A

Are accumulated amount of sediment present in the wash rack or sediment trap? If yes remove all sediment from wash rack.

EROSION CONTROL MEASURES

✓

Are storage piles and disturbed areas that remain inactive for longer than 10 days covered or treated with an appropriate dust suppressant compound in accordance with Conditions of Certification AQ-SC3.1.

✓

Are existing sources of vegetation being preserved where no construction activities are intended to occur?

✓

Are there signs of erosion in existing stabilized areas? If yes, then repairs or additional controls are required.

✓

Are there signs that water is bypassing around the ends of rock ditch checks? If yes, extend ditch check further up embankment.

✓

Will grading or other soil disturbing activities cease for 14 days with no additional activity scheduled up to and after the 21st day? If yes, then stabilization measures such as seeding or mulching must be implemented by the 14th day. If additional soil disturbing activities are to be performed before the 21st day, then no stabilization measures are required; however, measures must be implemented to prevent sediment runoff from the site.

MATERIAL STORAGE

✓

Are construction materials being stored in an area located away from storm drains and inlets? If no construct an enclosure or berm around these areas to prevent storm water contact.

✓

Are stockpiled construction materials that are not actively being used covered and bermed?

RUN-ON AND RUN-OFF CONTROLS


✓

Are water Run-ons from off-site being directed away from all disturbed areas?

WASTE MANAGEMENT MESURES



Are all vehicle maintenance and mobile fueling operations being conducted at least 50 feet away from operational inlets and drainage facilities and on level ground?



Are all wasted disposal containers being covered at the end of every business dav or during a rain event?

**STORM WATER POLLUTION PREVENTION PLAN
INSPECTION AND MAINTENANCE REPORT FORM**

INSPECTOR: Erick Espinosa DATE: 7/6/11

DAYS SINCE LAST RAINFALL: 7/6/11 AMOUNT OF LAST RAINFALL 1.63 INCHES

STABILIZATION MEASURES

| LOCATION | ISSUE | DATE OF NEXT FINDING | CORRECTIVE ACTION? (YES/NO) | CORRECTED BY | DATE CORRECTED |
|---------------------|-------------------------|----------------------|-----------------------------|--------------|----------------|
| (2) westside of MPR | TF Knocked Down | | Yes | Jerry O. | 7/8/11 |
| Eastride of MPR | check Dams Knocked Down | | Yes | Jerry O. | 7/8/11 |
| Eastride of MPR | wash under silt fence | | Yes | Jerry O. | 7/8/11 |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

GENERAL NOTES:

This was the strongest rain event so far.
Various areas on the main Plant Road being fixed.

TO BE PERFORMED BY: Jerry Ontiveros ON OR BEFORE: 7/8/11

INSPECTOR: John Upton DATE: 7/8/11 TIME: 11:30am

COMPLETED BY: Erick Espinosa DATE: 7/8/11 TIME: 3:00pm

I certify under penalty of law that I have personally examined and am familiar with the information submitted in this document, and that based on my inquiry of those individuals responsible for obtaining this information, I believe that the submitted information is true, accurate, and complete.

Signature: _____

Erick Espinosa

Name: _____

Erick Espinosa

Title: _____

Environmental Coordinator

Date: _____

7/8/11

TORTOISE FENCE & STORM WATER POLLUTION PREVENTION PLAN

SEDIMENT CONTROLS INSPECTION CHECKLIST

DATE: 7/12/11

TORTOISE FENCE

☒

Is the tortoise fence free of holes above or below ground? If holes are present patch or replace fence section.

☒

Are post firmly embedded and straight? If no re-embed and straighten or brace.

☒

Are there any signs of burrowing along the fence line? If yes fill in any holes that do not extend below the fence line, if holes do extend below the fence contact the biologist.

☒

Is there any debris on or along the fence? If yes remove.

☒

Has the fence been cut? If so splice or replace section.

☒

Is the fence sagging? If yes straighten or replace section.

SILT FENCE

☒

Is the fabric bottom buried? If no, dig out soil and bury bottom.

☒

Is the fabric torn or sagging? If yes, repair or replace.

☒

Are the posts firmly embedded and straight? If no, re-embed, straighten or brace.

☒

Is sediment behind the fence deep enough to impair functioning of the fence? If yes, remove excess sediment.

☒

Are there signs that water is bypassing around the ends of the fence? If yes, extend fence further up embankment.

☒

Has silt fence been in place for over 8 months? If yes replace.

CONSTRUCTION ENTRANCES

N/A

Is a 3 to 6in aggregate and rumble strips being maintained at construction entrances?

☒

Is soil being tracked from site to public roads? If yes, a stabilized entrance road section or other soil tracking prevention measure must be implemented.

☒

Is each entrance/exit properly graded to prevent runoff from leaving construction site?

✓

Are local roads adjacent to the site being inspected daily for sediment accumulation. If sediment does exist sweep or vacuum to remove within 24 hours.

N/A

Are all employees that leave the site with mud caked tires and undercarriages using the wash facility at the site entrance/ exit?

N/A

Are accumulated amount of sediment present in the wash rack or sediment trap? If yes remove all sediment from wash rack.

EROSION CONTROL MEASURES

✓

Are storage piles and disturbed areas that remain inactive for longer than 10 days covered or treated with an appropriate dust suppressant compound in accordance with Conditions of Certification AQ-SC3.1.

✓

Are existing sources of vegetation being preserved where no construction activities are intended to occur?

✓

Are there signs of erosion in existing stabilized areas? If yes, then repairs or additional controls are required.

✓

Are there signs that water is bypassing around the ends of rock ditch checks? If yes, extend ditch check further up embankment.

✓

Will grading or other soil disturbing activities cease for 14 days with no additional activity scheduled up to and after the 21st day? If yes, then stabilization measures such as seeding or mulching must be implemented by the 14th day. If additional soil disturbing activities are to be performed before the 21st day, then no stabilization measures are required; however, measures must be implemented to prevent sediment runoff from the site.

MATERIAL STORAGE

✓

Are construction materials being stored in an area located away from storm drains and inlets? If no construct an enclosure or berm around these areas to prevent storm water contact.

✓

Are stockpiled construction materials that are not actively being used covered and bermed?

RUN-ON AND RUN-OFF CONTROLS

✓

Are water Run-ons from off-site being directed away from all disturbed areas?

WASTE MANAGEMENT MESURES



Are all vehicle maintenance and mobile fueling operations being conducted at least 50 feet away from operational inlets and drainage facilities and on level ground?



Are all wasted disposal containers being covered at the end of every business dav or during a rain event?

**STORM WATER POLLUTION PREVENTION PLAN
INSPECTION AND MAINTENANCE REPORT FORM**

INSPECTOR: John Upton DATE: 7/14/11

DAYS SINCE LAST RAINFALL: 7/6/11 AMOUNT OF LAST RAINFALL 1.63 INCHES

STABILIZATION MEASURES

| LOCATION | ISSUE | DATE OF NEXT FINDING | CORRECTIVE ACTION? (YES/NO) | CORRECTED BY | DATE CORRECTED |
|-----------------|-------------------|----------------------|-----------------------------|--------------|----------------|
| Eastside of MPR | Silt Fence Frayed | | Yes | Jerry O. | 7/14/11 |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

GENERAL NOTES:

TO BE PERFORMED BY: Jerry Antiveros ON OR BEFORE: 7/14/11

INSPECTOR: John Upton DATE: 7/14/11 TIME: 12pm

COMPLETED BY: Erick Espinosa DATE: 7/14/11 TIME: 2:00pm

I certify under penalty of law that I have personally examined and am familiar with the information submitted in this document, and that based on my inquiry of those individuals responsible for obtaining this information, I believe that the submitted information is true, accurate, and complete.

Signature: 

Name: Erick Espinosa

Title: Environmental Coordinator

Date: 7/14/11

TORTOISE FENCE & STORM WATER POLLUTION PREVENTION PLAN
SEDIMENT CONTROLS INSPECTION CHECKLIST

DATE: 7/22/11

TORTOISE FENCE

- ☒ Is the tortoise fence free of holes above or below ground? If holes are present patch or replace fence section.
- ☒ Are post firmly embedded and straight? If no re-embed and straighten or brace.
- ☒ Are there any signs of burrowing along the fence line? If yes fill in any holes that do not extend below the fence line, if holes do extend below the fence contact the biologist.
- ☒ Is there any debris on or along the fence? If yes remove.
- ☒ Has the fence been cut? If so splice or replace section.
- ☒ Is the fence sagging? If yes straighten or replace section.

SILT FENCE

- ☒ Is the fabric bottom buried? If no, dig out soil and bury bottom.
- ☒ Is the fabric torn or sagging? If yes, repair or replace.
- ☒ Are the posts firmly embedded and straight? If no, re-embed, straighten or brace.
- ☒ Is sediment behind the fence deep enough to impair functioning of the fence? If yes, remove excess sediment.
- ☒ Are there signs that water is bypassing around the ends of the fence? If yes, extend fence further up embankment.
- ☒ Has silt fence been in place for over 8 months? If yes replace.

CONSTRUCTION ENTRANCES

- ☒ N/A Is a 3 to 6in aggregate and rumble strips being maintained at construction entrances?
- ☒ Is soil being tracked from site to public roads? If yes, a stabilized entrance road section or other soil tracking prevention measure must be implemented.
- ☒ Is each entrance/exit properly graded to prevent runoff from leaving construction site?

✓

Are local roads adjacent to the site being inspected daily for sediment accumulation. If sediment does exist, sweep or vacuum to remove within 24 hours.

N/A

Are all employees that leave the site with mud caked tires and undercarriages using the wash facility at the site entrance/ exit?

N/A

Are accumulated amount of sediment present in the wash rack or sediment trap? If yes, remove all sediment from wash rack.

EROSION CONTROL MEASURES

✓

Are storage piles and disturbed areas that remain inactive for longer than 10 days covered or treated with an appropriate dust suppressant compound in accordance with Conditions of Certification AQ-SC3.1.

✓

Are existing sources of vegetation being preserved where no construction activities are intended to occur?

✓

Are there signs of erosion in existing stabilized areas? If yes, then repairs or additional controls are required.

✓

Are there signs that water is bypassing around the ends of rock ditch checks? If yes, extend ditch check further up embankment.

✓

Will grading or other soil disturbing activities cease for 14 days with no additional activity scheduled up to and after the 21st day? If yes, then stabilization measures such as seeding or mulching must be implemented by the 14th day. If additional soil disturbing activities are to be performed before the 21st day, then no stabilization measures are required; however, measures must be implemented to prevent sediment runoff from the site.

MATERIAL STORAGE

✓

Are construction materials being stored in an area located away from storm drains and inlets? If no, construct an enclosure or berm around these areas to prevent storm water contact.

✓

Are stockpiled construction materials that are not actively being used covered and bermed?

RUN-ON AND RUN-OFF CONTROLS

✓

Are water Run-ons from off-site being directed away from all disturbed areas?

WASTE MANAGEMENT MESURES



Are all vehicle maintenance and mobile fueling operations being conducted at least 50 feet away from operational inlets and drainage facilities and on level ground?



Are all wasted disposal containers being covered at the end of every business day or during a rain event?

**STORM WATER POLLUTION PREVENTION PLAN
INSPECTION AND MAINTENANCE REPORT FORM**

INSPECTOR: John Upton DATE: 7/21/11

DAYS SINCE LAST RAINFALL: 7/6/11 AMOUNT OF LAST RAINFALL 1.63 INCHES

STABILIZATION MEASURES

| LOCATION | ISSUE | DATE OF NEXT FINDING | CORRECTIVE ACTION? (YES/NO) | CORRECTED BY | DATE CORRECTED |
|-------------|-------|----------------------|-----------------------------|--------------|----------------|
| <u>None</u> | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

GENERAL NOTES:

TO BE PERFORMED BY: N/A ON OR BEFORE: _____

INSPECTOR: N/A DATE: _____ TIME: _____

COMPLETED BY: Erick Espinosa DATE: 7/21/11 TIME: 4pm

I certify under penalty of law that I have personally examined and am familiar with the information submitted in this document, and that based on my inquiry of those individuals responsible for obtaining this information, I believe that the submitted information is true, accurate, and complete.

Signature: 

Name: Erick Espinosa

Title: Environmental Coordinator

Date: 7/21/11

TORTOISE FENCE & STORM WATER POLLUTION PREVENTION PLAN

SEDIMENT CONTROLS INSPECTION CHECKLIST

DATE: 7/27/11

TORTOISE FENCE

- ☒ Is the tortoise fence free of holes above or below ground? If holes are present patch or replace fence section.
- ☒ Are post firmly embedded and straight? If no re-embed and straighten or brace.
- ☒ Are there any signs of burrowing along the fence line? If yes fill in any holes that do not extend below the fence line, if holes do extend below the fence contact the biologist.
- ☒ Is there any debris on or along the fence? If yes remove.
- ☒ Has the fence been cut? If so splice or replace section.
- ☒ Is the fence sagging? If yes straighten or replace section.

SILT FENCE

- ☒ Is the fabric bottom buried? If no, dig out soil and bury bottom.
- ☒ Is the fabric torn or sagging? If yes, repair or replace.
- ☒ Are the posts firmly embedded and straight? If no, re-embed, straighten or brace.
- ☒ Is sediment behind the fence deep enough to impair functioning of the fence? If yes, remove excess sediment.
- ☒ Are there signs that water is bypassing around the ends of the fence? If yes, extend fence further up embankment.
- ☒ Has silt fence been in place for over 8 months? If yes replace.

CONSTRUCTION ENTRANCES

- ☒ N/A Is a 3 to 6in aggregate and rumble strips being maintained at construction entrances?
- ☒ Is soil being tracked from site to public roads? If yes, a stabilized entrance road section or other soil tracking prevention measure must be implemented.
- ☒ Is each entrance/exit properly graded to prevent runoff from leaving construction site?

✓

Are local roads adjacent to the site being inspected daily for sediment accumulation. If sediment does exist, sweep or vacuum to remove within 24 hours.

N/A

Are all employees that leave the site with mud caked tires and undercarriages using the wash facility at the site entrance/ exit?

N/A

Are accumulated amount of sediment present in the wash rack or sediment trap? If yes remove all sediment from wash rack.

EROSION CONTROL MEASURES

✓

Are storage piles and disturbed areas that remain inactive for longer than 10 days covered or treated with an appropriate dust suppressant compound in accordance with Conditions of Certification AQ-SC3.1.

✓

Are existing sources of vegetation being preserved where no construction activities are intended to occur?

✓

Are there signs of erosion in existing stabilized areas? If yes, then repairs or additional controls are required.

✓

Are there signs that water is bypassing around the ends of rock ditch checks? If yes, extend ditch check further up embankment.

✓

Will grading or other soil disturbing activities cease for 14 days with no additional activity scheduled up to and after the 21st day? If yes, then stabilization measures such as seeding or mulching must be implemented by the 14th day. If additional soil disturbing activities are to be performed before the 21st day, then no stabilization measures are required; however, measures must be implemented to prevent sediment runoff from the site.

MATERIAL STORAGE

✓

Are construction materials being stored in an area located away from storm drains and inlets? If no, construct an enclosure or berm around these areas to prevent storm water contact.

✓

Are stockpiled construction materials that are not actively being used covered and bermed?

RUN-ON AND RUN-OFF CONTROLS

✓

Are water Run-ons from off-site being directed away from all disturbed areas?

WASTE MANAGEMENT MESURES

✓

Are all vehicle maintenance and mobile fueling operations being conducted at least 50 feet away from operational inlets and drainage facilities and on level ground?

✓

Are all wasted disposal containers being covered at the end of every business day or during a rain event?

**STORM WATER POLLUTION PREVENTION PLAN
INSPECTION AND MAINTENANCE REPORT FORM**

INSPECTOR: John Upton DATE: 7/27/11

DAYS SINCE LAST RAINFALL: 7/6/11 AMOUNT OF LAST RAINFALL 1.63 INCHES

STABILIZATION MEASURES

| LOCATION | ISSUE | DATE OF NEXT FINDING | CORRECTIVE ACTION? (YES/NO) | CORRECTED BY | DATE CORRECTED |
|-------------------------------------|-----------------|----------------------|-----------------------------|--------------|----------------|
| Solar Field 1A South side | Torn Fence | | Yes | Jerry O. | 7/27/11 |
| E-W connector Road South side | Frayed Fence | | Yes | Jerry O. | 7/27/11 |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |


GENERAL NOTES:

TO BE PERFORMED BY: Jerry O. ON OR BEFORE: 7/27/11

INSPECTOR: John Upton DATE: 7/27/11 TIME: 12:30

COMPLETED BY: Erick Espinosa DATE: 7/27/11 TIME: 2:30

I certify under penalty of law that I have personally examined and am familiar with the information submitted in this document, and that based on my inquiry of those individuals responsible for obtaining this information, I believe that the submitted information is true, accurate, and complete.

Signature: 

Name: Erick Espinosa

Title: Environmental coordinator

Date: 7/27/11

Blythe Solar Power Project
(09-AFC-6C)

Monthly Compliance Report #9

Exhibit 9
Daily Water Usage Log

Table 2-1. Daily Water Meter Usage Log



| Meter # | Date | Meter Read | Daily Water Use (gal) | Water Use to Date (gal) | Water Use to Date (Acre-Feet) | Kiewit Rep. | Pumping Times and Duration | Pump Running Time (minutes) |
|--------------|------------|------------|-----------------------|-------------------------|-------------------------------|------------------|--|-----------------------------|
| Test Well #2 | 12/8/2010 | 3,100 | 0 | 0 | 0 | Factory Testing | | |
| Test Well #2 | 12/14/2010 | 15,300 | 12,200 | 12,200 | 0.04 | John Upton | | |
| Test Well #2 | 12/15/2010 | 20,200 | 4,900 | 17,100 | 0.05 | Erick Espinosa | | |
| Test Well #2 | 12/20/2010 | 34,700 | 14,500 | 31,600 | 0.10 | Mike Moneyemaker | | |
| Test Well #2 | 12/28/2010 | 61,900 | 27,200 | 58,800 | 0.18 | Mike Moneyemaker | | |
| Test Well #2 | 12/29/2010 | 78,600 | 16,700 | 75,500 | 0.23 | Mike Moneyemaker | | |
| Test Well #2 | 12/30/2010 | 88,900 | 10,300 | 85,800 | 0.26 | Mike Moneyemaker | | |
| Test Well #2 | 1/3/2011 | 118,400 | 29,500 | 115,300 | 0.35 | Mike Moneyemaker | | |
| Test Well #2 | 1/4/2011 | 137,600 | 19,200 | 134,500 | 0.41 | Mike Moneyemaker | | |
| Test Well #2 | 1/5/2011 | 163,000 | 25,400 | 159,900 | 0.49 | Mike Moneyemaker | | |
| Test Well #2 | 1/6/2011 | 172,000 | 9,000 | 168,900 | 0.52 | Mike Moneyemaker | | |
| Test Well #2 | 1/7/2011 | 180,100 | 8,100 | 177,000 | 0.54 | Mike Moneyemaker | | |
| Test Well #2 | 1/10/2011 | 187,000 | 6,900 | 183,900 | 0.56 | Mike Moneyemaker | | |
| Test Well #2 | 1/11/2011 | 210,000 | 23,000 | 206,900 | 0.63 | Mike Moneyemaker | 7:45am-8:25am, 8:45am-8:55am, 11:10am-11:20am | 40, 10, 10 |
| Test Well #2 | 1/12/2011 | 275,700 | 65,700 | 272,600 | 0.84 | Mike Moneyemaker | 7:45am-8:20am, 11:20am-11:52am, 12:05-12:15pm, 1pm-1:09pm, 1:36-1:55, 2:03-2:11, 2:28-2:46 | |
| Test Well #2 | 1/13/2011 | 297,800 | 22,100 | 294,700 | 0.90 | Mike Moneyemaker | 8:00am-8:10am, 1:50pm-2:08pm, 2:26pm-2:36pm | |
| Test Well #2 | 1/14/2011 | 306,800 | 9,000 | 303,700 | 0.93 | Mike Moneyemaker | 12:47pm-1:05pm | |
| Test Well #2 | 1/18/2011 | 339,700 | 32,900 | 336,600 | 1.03 | Mike Moneyemaker | 8:25am-8:46am, 11:11am-11:30am, 1:24pm-1:42pm, 2:24pm-2:32pm | |
| Test Well #2 | 1/19/2011 | 375,800 | 36,100 | 372,700 | 1.14 | Mike Moneyemaker | 8:16am-8:31am, 11:45am-12:08pm | |
| Test Well #2 | 1/20/2011 | 380,100 | 4,300 | 377,000 | 1.16 | Mike Moneyemaker | 7:55am-8:10am, 9:05am-9:22am, 2:03pm-2:12pm | |
| Test Well #2 | 1/21/2011 | 388,200 | 8,100 | 385,100 | 1.18 | Mike Moneyemaker | 8:05-8:21am | |
| Test Well #2 | 1/24/2011 | 406,500 | 18,300 | 403,400 | 1.24 | Mike Moneyemaker | 7:54-8:03am, 2:13-2:31pm | |
| Test Well #2 | 1/25/2011 | 415,900 | 9,400 | 412,800 | 1.27 | Mike Moneyemaker | 2:25-2:45pm | |
| Test Well #2 | 1/26/2011 | 442,300 | 26,400 | 439,200 | 1.35 | Mike Moneyemaker | 11:16-11:34, 1:05-1:18, 2:32-2:51pm | |
| Test Well #2 | 1/27/2011 | 470,200 | 27,900 | 467,100 | 1.43 | Mike Moneyemaker | 8:24-8:51, 12:58-1:17, 2:02-2:19 | |
| Test Well #2 | 1/28/2011 | 497,700 | 27,500 | 494,600 | 1.52 | Mike Moneyemaker | 8:07-8:24, 11:43-12:05, 2:03-2:25pm | |
| Test Well #2 | 1/31/2011 | 521,400 | 23,700 | 518,300 | 1.59 | Mike Moneyemaker | 7:00am-7:08am, 7:11am-7:19am, 11:02-11:18am, 2:20pm-2:35pm | |
| Test Well #2 | 2/1/2011 | 544,300 | 22,900 | 541,200 | 1.66 | Mike Moneyemaker | 7:04am-7:08am, 7:28am-7:33am, 8:21am-8:28am, 11:07am-11:14am, 11:31am-11:37am, 2:08pm-2:25pm | |
| Test Well #2 | 2/2/2011 | 565,700 | 21,400 | 562,600 | 1.73 | Mike Moneyemaker | 7:15-7:20, 7:46-7:53, 11:26-11:33, 12:50-1:00 | |
| Test Well #2 | 2/3/2011 | 589,300 | 23,600 | 586,200 | 1.80 | Mike Moneyemaker | 10:31-10:49, 1:31-1:40, 2:18-2:26 | |
| Test Well #2 | 2/4/2011 | 605,200 | 15,900 | 602,100 | 1.85 | Mike Moneyemaker | 7:37am-7:48am, 11:31am-11:46am, 1:42pm-1:54pm | |
| Test Well #2 | 2/7/2011 | 624,800 | 19,600 | 621,700 | 1.91 | Mike Moneyemaker | 7:45am-8:00am, 1:14pm-1:28pm, 2:05pm-2:13pm | |
| Test Well #2 | 2/8/2011 | 649,700 | 24,900 | 646,600 | 1.98 | Mike Moneyemaker | 7:26am-7:40am, 10:51am- 11:04am, 1:15pm-1:29pm, 2:24pm-2:30pm | |
| Test Well #2 | 2/9/2011 | 668,900 | 19,200 | 665,800 | 2.04 | Mike Moneyemaker | 7:44am- 7:56am, 12:50pm- 1:04pm, 2:19pm-2:30pm | |
| Test Well #2 | 2/10/2011 | 689,800 | 20,900 | 686,700 | 2.11 | Mike Moneyemaker | 7:31am-7:44am, 11:55am-12:10pm, 1:58pm-2:10pm, 2:20pm-2:27pm | |
| Test Well #2 | 2/11/2011 | 707,200 | 17,400 | 704,100 | 2.16 | Mike Moneyemaker | 8:00am-8:14am- 12:55pm-1:10pm, 2:06pm-2:13pm | |
| Test Well #2 | 2/14/2011 | 725,500 | 18,300 | 722,400 | 2.22 | Mike Moneyemaker | 7:14-7:31, 11:24-11:39, 2:21-2:30pm | |
| Test Well #2 | 2/15/2011 | 746,200 | 20,700 | 743,100 | 2.28 | Mike Moneyemaker | 7:49-8:08, 12:08-12:21, 2:18-2:30pm | |
| Test Well #2 | 2/16/2011 | 766,500 | 20,300 | 763,400 | 2.34 | Mike Moneyemaker | 7:45-8:03, 11:53-12:07, 2:16-2:24 | |
| Test Well #2 | 2/17/2011 | 783,800 | 17,300 | 780,700 | 2.40 | Mike Moneyemaker | 7:51-8:11, 11:38-11:54 | |
| Test Well #2 | 2/18/2011 | 795,000 | 11,200 | 791,900 | 2.43 | Mike Moneyemaker | 7:15-7:30, 12:34-12:41pm | |
| Test Well #2 | 2/22/2011 | 813,000 | 18,000 | 809,900 | 2.49 | Mike Moneyemaker | 7:14-7:25, 10:03-10:16, 1:56-2:15 | |
| Test Well #2 | 2/23/2011 | 828,500 | 15,500 | 825,400 | 2.53 | Mike Moneyemaker | 7:54-8:13, 2:04-2:16 | |
| Test Well #2 | 2/24/2011 | 842,600 | 14,100 | 839,500 | 2.58 | Mike Moneyemaker | 7:22-7:34, 11:31-11:46 | |
| Test Well #2 | 2/25/2011 | 855,400 | 12,800 | 852,300 | 2.62 | Mike Moneyemaker | 7:17-7:30, 1:47-1:58pm | |
| Test Well #2 | 2/28/2011 | 869,700 | 14,300 | 866,600 | 2.66 | Mike Moneyemaker | 7:18-7:33, 1:57-2:10pm | |
| Test Well #2 | 3/1/2011 | 889,400 | 19,700 | 886,300 | 2.72 | Mike Moneyemaker | 7:28-7:43, 11:30-11:46, 2:11-2:22pm | |
| Test Well #2 | 3/2/2011 | 904,000 | 14,600 | 900,900 | 2.76 | Mike Moneyemaker | 7:18-7:31, 1:24-1:40 | |
| Test Well #2 | 3/3/2011 | 914,500 | 10,500 | 911,400 | 2.80 | Mike Moneyemaker | 7:21-7:36, 2:11-2:20 | |
| Test Well #2 | 3/4/2011 | 944,000 | 29,500 | 940,900 | 2.89 | Mike Moneyemaker | 7:21-7:37, 8:51-9:06, 10:52-11:07, 12:41-12:56 | |
| Test Well #2 | 3/7/2011 | 958,500 | 14,500 | 955,400 | 2.93 | Mike Moneyemaker | 7:30-7:45, 1:36-1:50 | |
| Test Well #2 | 3/8/2011 | 975,500 | 17,000 | 972,400 | 2.98 | Mike Moneyemaker | 7:28-7:44, 11:55-12:10, 2:13-2:20 | |
| Test Well #2 | 3/9/2011 | 995,100 | 19,600 | 992,000 | 3.04 | Mike Moneyemaker | 7:34-7:50, 12:51-1:06, 2:05-2:15 | |
| Test Well #2 | 3/10/2011 | 1,017,700 | 22,600 | 1,014,600 | 3.11 | Mike Moneyemaker | 9:15-9:31, 11:56-12:13, 1:47-2:04 | |
| Test Well #2 | 3/11/2011 | 1,045,800 | 28,100 | 1,042,700 | 3.20 | Mike Moneyemaker | 7:44-7:55, 8:31-8:44, 11:27-11:34, 1:01-1:15, 1:38-1:44 | |
| Test Well #2 | 3/14/2011 | 1,071,800 | 26,000 | 1,068,700 | 3.28 | Mike Moneyemaker | 7:19-7:30, 9:57-10:06, 11:03-11:17, 1:24-1:35, 2:02-2:09 | |

Table 2-1. Daily Water Meter Usage Log



| Meter # | Date | Meter Read | Daily Water Use (gal) | Water Use to Date (gal) | Water Use to Date (Acre-Feet) | Kiewit Rep. | Pumping Times and Duration | Pump Running Time (minutes) |
|--------------|-----------|------------|-----------------------|-------------------------|-------------------------------|------------------|--|-----------------------------|
| Test Well #2 | 3/15/2011 | 1,104,400 | 32,600 | 1,101,300 | 3.38 | Mike Money-maker | 8:04-8:25, 10:12-10:25, 11:38-11:52, 1:30-1:45, 2:18-2:22pm | |
| Test Well #2 | 3/16/2011 | 1,141,500 | 37,100 | 1,138,400 | 3.49 | Mike Money-maker | 7:15-7:22, 7:48-8:04, 9:24-9:40, 11:08-11:28, 1:19-1:30, 1:59-2:12 | |
| Test Well #2 | 3/17/2011 | 1,179,700 | 38,200 | 1,176,600 | 3.61 | Mike Money-maker | 7:52-8:12, 9:25-9:40, 10:56-11:15, 1:02-1:12, 1:44-1:56, 2:24-2:27 | |
| Test Well #2 | 3/18/2011 | 1,211,600 | 31,900 | 1,208,500 | 3.71 | Mike Money-maker | 8:15-8:30, 9:32-9:47, 11:37-11:50, 1:34-1:48, 2:18-2:22pm | |
| Test Well #2 | 3/21/2011 | 1,245,800 | 34,200 | 1,242,700 | 3.81 | Mike Money-maker | 7:30-7:44, 8:58-9:13, 10:27-10:41, 1:35-1:50, 2:12-2:23pm | |
| Test Well #2 | 3/22/2011 | 1,278,200 | 32,400 | 1,275,100 | 3.91 | Mike Money-maker | 7:29-7:41, 9:53-10:09, 11:29-11:42, 1:30-1:40, 2:08-2:21pm | |
| Test Well #2 | 3/23/2011 | 1,311,100 | 32,900 | 1,308,000 | 4.01 | Mike Money-maker | 7:31-7:45, 9:32-9:46, 11:15-11:29, 1:09-1:20, 1:54-2:06pm | |
| Test Well #2 | 3/24/2011 | 1,343,600 | 32,500 | 1,340,500 | 4.11 | Mike Money-maker | 7:42-7:57, 9:22-9:36, 11:16-11:31, 1:26-1:40, 2:16-2:22pm | |
| Test Well #2 | 3/25/2011 | 1,382,300 | 38,700 | 1,379,200 | 4.23 | Mike Money-maker | 7:34-7:46, 9:39-9:54, 10:40-10:55, 11:47-12:02, 1:20-1:36, 2:02-2:10 | |
| Test Well #2 | 3/28/2011 | 1,425,100 | 42,800 | 1,422,000 | 4.36 | Mike Money-maker | 7:19-7:35, 8:39-8:54, 9:57-10:12, 11:22-11:37, 1:10-1:25pm | |
| Test Well #2 | 3/29/2011 | 1,458,700 | 33,600 | 1,455,600 | 4.47 | Mike Money-maker | 7:27-7:41, 10:36-10:55, 11:38-11:50, 1:05-1:15, 1:53-2:07 | |
| Test Well #2 | 3/30/2011 | 1,498,400 | 39,700 | 1,495,300 | 4.59 | Mike Money-maker | 7:28-7:35, 8:54-9:15, 10:00-10:10, 11:43-12:03, 1:00-1:15, 2:04-2:16 | |
| Test Well #2 | 3/31/2011 | 1,534,100 | 35,700 | 1,531,000 | 4.70 | Mike Money-maker | 7:26-7:33, 7:51-8:04, 9:44-9:50, 10:37-10:47, 11:22-11:32, 1:22-1:34, 2:01-2:16 | |
| Test Well #2 | 4/1/2011 | 1,564,500 | 30,400 | 1,561,400 | 4.79 | Mike Money-maker | 7:19-7:25, 8:34-8:47, 9:16-9:24, 10:02-10:11, 11:17-11:33, 12: | |
| Test Well #2 | 4/4/2011 | 1,604,800 | 40,300 | 1,601,700 | 4.92 | Mike Money-maker | 7:27-7:43, 8:19-8:28, 9:57-10:07, 10:32-10:44, 11:34-11:45, 1:28-1:38, 1:55-2:10pm | |
| Test Well #2 | 4/5/2011 | 1,638,700 | 33,900 | 1,635,600 | 5.02 | Mike Money-maker | 7:23-7:30, 7:47-7:57, 8:33-8:44, 11:06-11:21, 12:20-12:32, 1:44-1:58pm | |
| Test Well #2 | 4/6/2011 | 1,673,900 | 35,200 | 1,670,800 | 5.13 | Mike Money-maker | 7:30-7:39, 8:42-8:52, 9:09-9:20, 10:15-10:23, 11:06-11:16, 1:04-1:15, 1:28-1:37, 2:18-2:21pm | |
| Test Well #2 | 4/7/2011 | 1,711,400 | 37,500 | 1,708,300 | 5.24 | Mike Money-maker | 7:22-7:33, 8:50-8:59, 9:26-9:38, 11:01-11:11, 11:47-11:57, 12:57-1:06, 1:28-1:35, 2:08-2:20pm | |
| Test Well #2 | 4/8/2011 | 1,748,200 | 36,800 | 1,745,100 | 5.36 | Mike Money-maker | 7:31-7:37, 8:26-8:37, 8:52-9:02, 9:34-9:44, 11:13-11:23, 12:50-12:58, 1:29-1:39, 1:57-2:09pm | |
| Test Well #2 | 4/11/2011 | 1,781,200 | 33,000 | 1,778,100 | 5.46 | Mike Money-maker | 7:33-7:47, 9:33-9:46, 10:53-11:02, 11:35-11:45, 12:58-1:09, 1:24-1:31, 2:13-2:18pm | |
| Test Well #2 | 4/12/2011 | 1,813,800 | 32,600 | 1,810,700 | 5.56 | Mike Money-maker | 7:24-7:34, 8:44-8:55, 10:21-10:31, 10:45-10:55, 11:27-11:40, 1:39-1:54pm | |
| Test Well #2 | 4/13/2011 | 1,850,200 | 36,400 | 1,847,100 | 5.67 | Mike Money-maker | 7:23-7:38, 9:21-9:37, 11:19-11:32, 12:15-12:26, 1:24-1:34, 2:12-2:21pm | |
| Test Well #2 | 4/14/2011 | 1,889,300 | 39,100 | 1,886,200 | 5.79 | Mike Money-maker | 7:25-7:36, 7:55-8:06, 10:15-10:26, 10:42-10:55, 11:52-12:07, 1:15-1:25, 2:04-2:13pm | |
| Test Well #2 | 4/15/2011 | 1,922,700 | 33,400 | 1,919,600 | 5.89 | Mike Money-maker | 7:29-7:39, 8:28-8:40, 10:40-10:57, 11:21-11:31, 12:05-12:16, 1:31-1:41, 2:09-2:19pm | |
| Test Well #2 | 4/18/2011 | 1,958,500 | 35,800 | 1,955,400 | 6.00 | Mike Money-maker | 7:34-7:48, 8:55-9:09, 10:45-11:00, 1:00-1:10, 2:00-2:16pm | |
| Test Well #2 | 4/19/2011 | 1,989,500 | 31,000 | 1,986,400 | 6.10 | Mike Money-maker | 7:21-7:33, 10:06-10:18, 11:54-12:09, 1:42-1:58, 2:16-2:21pm | |
| Test Well #2 | 4/20/2011 | 2,003,700 | 14,200 | 2,000,600 | 6.14 | Mike Money-maker | 7:24-7:38, 11:52-12:07pm | |
| Test Well #2 | 4/21/2011 | 2,031,100 | 27,400 | 2,028,000 | 6.22 | Mike Money-maker | 7:32-7:47, 10:32-10:43, 11:38-11:48, 12:47-12:59, 1:46-2:02pm | |
| Test Well #2 | 4/22/2011 | 2,065,700 | 34,600 | 2,062,600 | 6.33 | Mike Money-maker | 7:48-8:05, 8:36-8:47, 9:29-9:39, 11:11-11:21, 12:03-12:13, 12:47-12:57pm | |
| Test Well #2 | 4/25/2011 | 2,095,800 | 30,100 | 2,092,700 | 6.42 | Mike Money-maker | 6:31-6:43, 8:01-8:11, 10:04-10:14, 11:02-11:13, 12:51-1:09pm | |
| Test Well #2 | 4/26/2011 | 2,125,800 | 30,000 | 2,122,700 | 6.51 | Mike Money-maker | 6:32-6:44, 8:10-8:21, 9:41-9:55, 11:41-11:56, 1:16-1:24pm | |
| Test Well #2 | 4/27/2011 | 2,155,900 | 30,100 | 2,152,800 | 6.61 | Mike Money-maker | 6:34-6:49, 8:58-9:13, 10:34-10:48, 12:50-1:05pm | |
| Test Well #2 | 4/28/2011 | 2,204,600 | 48,700 | 2,201,500 | 6.76 | Mike Money-maker | 6:33-6:48, 8:22-8:35, 9:33-9:46, 10:15-10:32, 11:30-11:36, 11:45-11:55, 12:18-12:27, 2:47-2:57pm | |
| Test Well #2 | 4/29/2011 | 2,247,900 | 43,300 | 2,244,800 | 6.89 | Mike Money-maker | 12:55-1:00, 1:56-2:00 | |
| Test Well #2 | 5/2/2011 | 2,272,000 | 24,100 | 2,268,900 | 6.96 | Mike Money-maker | 5:55-6:12, 8:44-8:54, 10:18-10:33, 1:19-1:25pm | |
| Test Well #2 | 5/3/2011 | 2,302,800 | 30,800 | 2,299,700 | 7.06 | Mike Money-maker | 6:14-6:27, 7:41-7:56, 9:43-9:56, 11:41-11:55, 1:03-1:13 | |
| Test Well #2 | 5/4/2011 | 2,329,700 | 26,900 | 2,326,600 | 7.14 | Mike Money-maker | 6:09-6:23, 9:04-9:21, 10:05-10:19, 12:06-12:20pm | |
| Test Well #2 | 5/5/2011 | 2,367,300 | 37,600 | 2,364,200 | 7.26 | Mike Money-maker | 6:07-6:20, 7:05-7:18, 8:31-8:45, 10:05-10:18, 11:24-11:37, 12:45-12:58pm | |
| Test Well #2 | 5/6/2011 | 2,394,900 | 27,600 | 2,391,800 | 7.34 | Mike Money-maker | 6:15-6:30, 7:12-7:24, 9:31-9:47, 12:24-12:36 | |
| Test Well #2 | 5/9/2011 | 2,430,200 | 35,300 | 2,427,100 | 7.45 | Mike Money-maker | 6:06-6:19, 7:01-7:14, 9:09-9:22, 10:41-10:54, 12:13-12:27, 1:19-1:26 | |
| Test Well #2 | 5/10/2011 | 2,457,300 | 27,100 | 2,454,200 | 7.53 | Mike Money-maker | 6:09-6:25, 7:19-7:33, 9:20-9:34, 12:47-1:01pm | |
| Test Well #2 | 5/11/2011 | 2,491,500 | 34,200 | 2,488,400 | 7.64 | Mike Money-maker | 6:44-6:56, 8:45-9:09, 10:28-10:34, 12:06-12:18, 1:13-1:30pm | |
| Test Well #2 | 5/12/2011 | 2,524,600 | 33,100 | 2,521,500 | 7.74 | Mike Money-maker | 6:14-6:26, 7:12-7:25, 8:57-9:11, 10:34-10:46, 12:15-12:29, 1:19-1:25pm | |
| Test Well #2 | 5/13/2011 | 2,536,500 | 11,900 | 2,533,400 | 7.77 | Mike Money-maker | 6:10-6:23, 7:08-7:21am | |
| Test Well #2 | 5/16/2011 | 2,577,000 | 40,500 | 2,573,900 | 7.90 | Mike Money-maker | 6:02-6:17, 7:03-7:16, 8:03-8:16, 8:59-9:13, 9:55-10:08, 10:49-11:03 | |
| Test Well #2 | 5/17/2011 | 2,601,800 | 24,800 | 2,598,700 | 7.98 | Mike Money-maker | 10:47-11:00, 11:36-11:51, 12:12-12:26, 1:01-1:11pm | |
| Test Well #2 | 5/18/2011 | 2,635,300 | 33,500 | 2,632,200 | 8.08 | Mike Money-maker | 9:34-9:48, 10:32-10:46, 11:44-11:58, 1:26-1:40, 2:44-2:57pm | |
| Test Well #2 | 5/19/2011 | 2,675,800 | 40,500 | 2,672,700 | 8.20 | Mike Money-maker | 6:04-6:18, 7:08-7:22, 8:40-8:54, 9:51-10:05, 11:06-11:21, 12:23-12:37pm | |
| Test Well #2 | 5/20/2011 | 2,729,600 | 53,800 | 2,726,500 | 8.37 | Mike Money-maker | 6:16-6:30, 7:21-7:35, 8:18-9:02, 10:25-10:47, 12:04-12:18pm | |

Table 2-1. Daily Water Meter Usage Log



| Meter # | Date | Meter Read | Daily Water Use (gal) | Water Use to Date (gal) | Water Use to Date (Acre-Feet) | Kiewit Rep. | Pumping Times and Duration | Pump Running Time (minutes) |
|--------------|-----------|------------|-----------------------|-------------------------|-------------------------------|------------------|--|-----------------------------|
| Test Well #2 | 5/23/2011 | 2,769,600 | 40,000 | 2,766,500 | 8.49 | Mike Money-maker | 6:47-7:01, 7:38-7:44, 7:58-8:04, 8:24-8:31, 8:38-8:52, 9:02-9:10, 9:51-9:57, 10:27-10:34am | |
| Test Well #2 | 5/24/2011 | 2,814,700 | 45,100 | 2,811,600 | 8.63 | Mike Money-maker | 5:30-5:37, 6:05-6:12, 6:35-6:49, 6:55-7:02, 7:53-8:00, 8:04-8:18, 9:03-9:10, 9:35-9:49, 11:12-11:25, 12:44-12:57pm | |
| Test Well #2 | 5/25/2011 | 2,865,400 | 50,700 | 2,862,300 | 8.78 | Mike Money-maker | 5:53-6:00, 6:12-6:19, 6:45-7:06, 7:22-7:29, 8:06-8:20, 8:28-8:35, 9:08-9:13, 9:38-9:50, 11:26-11:40, 12:38-12:54 | |
| Test Well #2 | 5/26/2011 | 2,918,400 | 53,000 | 2,915,300 | 8.95 | Mike Money-maker | 5:30-5:37, 5:57-6:06, 6:28-6:35, 6:53-7:07, 7:12-7:19, 7:53-8:00, 8:18-8:31, 8:51-8:58, 9:15-9:22, 9:40-9:54, 10:54-11:07, 12:32-12:45pm | |
| Test Well #2 | 5/27/2011 | 2,982,800 | 64,400 | 2,979,700 | 9.14 | Mike Money-maker | 6:52-7:06, 8:05-8:19, 9:34-9:47, 11:02-11:16, 5:30-5:37, 6:05-6:12, 6:30-6:37, 7:13-7:20, 7:45-7:52, 8:27-8:34, 9:04-9:11, 9:28-9:35, 9:55-10:02, 10:31-10:39, 10:57-11:04 | |
| Test Well #2 | 5/31/2011 | 3,054,100 | 71,300 | 3,051,000 | 9.36 | Mike Money-maker | 7:33-7:47, 8:51-9:04, 10:15-10:28, 11:31-11:45, 12:52-1:06, 5:30-5:37, 6:00-6:07, 6:24-6:31, 6:52-6:59, 7:27-7:34, 8:00-8:07, 9:13-9:20, 9:36-9:43, 10:04-10:11, 10:35-10:42, 11:12-11:19 | |
| Test Well #2 | 6/1/2011 | 3,104,800 | 50,700 | 3,101,700 | 9.52 | Mike Money-maker | 6:50-7:04, 8:10-8:23, 9:42-9:58, 5:30-5:37, 5:55-6:02, 6:15-6:22, 6:45-6:52, 7:12-7:19, 7:47-7:54, 8:10-8:17, 9:59-10:06, 10:30-10:37, 11:07-11:14, 11:22-11:29 | |
| Test Well #2 | 6/2/2011 | 3,177,200 | 72,400 | 3,174,100 | 9.74 | Mike Money-maker | 7:05-7:19, 8:19-8:33, 9:32-9:46, 10:48-11:02, 12:15-12:29pm, 5:39-5:46, 6:02-6:09, 6:33-6:47, 7:26-7:33, 7:53-8:00, 8:41-8:48, 9:10-9:17, 9:30-9:37, 10:35-10:42, 11:09-11:16 | |
| Test Well #2 | 6/3/2011 | 3,225,200 | 48,000 | 3,222,100 | 9.89 | Mike Money-maker | 7:07-7:21, 8:16-8:29, 9:35-9:48, 11:13-11:27pm, 5:36-5:43, 6:01-6:08, 6:22-6:29, 6:46-6:53, 8:00-8:07, 9:14-9:21, 10:21-10:28, 10:50-10:57 | |
| Test Well #2 | 6/6/2011 | 3,282,800 | 57,600 | 3,279,700 | 10.07 | Mike Money-maker | 6:33-6:47, 8:27-8:42, 9:55-10:09, 11:08-11:22, 12:30-12:44, 5:38-5:45, 5:58-6:05, 6:17-6:24, 6:50-6:57, 7:41-7:48, 8:41-8:48, 10:06-10:13, 11:20-11:27 | |
| Test Well #2 | 6/7/2011 | 3,332,500 | 49,700 | 3,329,400 | 10.22 | Mike Money-maker | 6:50-7:05, 8:46-9:00, 10:25-10:38, 12:15-12:30, 5:35-5:42, 6:02-6:09, 6:30-6:37, 7:53-8:00, 8:21-8:28, 9:07-9:14, 11:07-11:14, 11:28-11:35 | |
| Test Well #2 | 6/8/2011 | 3,392,600 | 60,100 | 3,389,500 | 10.40 | Mike Money-maker | 6:50-7:04, 8:36-8:49, 9:53-10:07, 11:09-11:22, 12:25-12:38pm | |
| Test Well #2 | 6/9/2011 | 3,459,500 | 66,900 | 3,456,400 | 10.61 | Mike Money-maker | 7:17-7:30, 8:50-9:04, 10:05-10:18, 11:35-11:49, 12:56-1:04pm 5:40-5:47, 6:05-6:12, 6:26-6:33, 6:57-7:02, 7:43-7:50, 8:26-8:33, 9:07-9:14, 9:42-9:49, 10:27-10:34, 11:01-11:08 | |
| Test Well #2 | 6/10/2011 | 3,516,200 | 56,700 | 3,513,100 | 10.78 | Mike Money-maker | 6:50-7:04, 8:11-8:25, 10:50-11:04, 1:05-1:20 5:35-5:42, 6:13-6:20, 6:39-6:46, 7:06-7:13, 7:44-7:51, 9:07-9:14, 9:48-9:55, 10:22-10:24 | |
| Test Well #2 | 6/13/2011 | 3,531,800 | 15,600 | 3,528,700 | 10.83 | Mark O-O | 5:32-5:42, 6:02-6:09, 6:26-6:33, 6:49-6:56 | |
| Test Well #2 | 6/14/2011 | 3,575,000 | 43,200 | 3,571,900 | 10.96 | Mike Money-maker | 6:53-7:06, 9:52-10:06, 5:35-5:42, 5:58-6:03, 6:18-6:25, 6:46-6:53, 7:17-7:24, 8:05-8:12, 8:48-8:55, 9:17-9:24, 10:08-10:17, 11:11-11:18 | |
| Test Well #2 | 6/15/2011 | 3,615,700 | 40,700 | 3,612,600 | 11.09 | Mike Money-maker | 6:11-6:55, 9:46-10:01, 11:21-11:34, 12:46-12:59 | |
| Test Well #2 | 6/16/2011 | 3,683,200 | 67,500 | 3,680,100 | 11.29 | Mike Money-maker | 6:35-6:49, 8:12-8:26, 9:30-9:41, 10:35-10:49, 12:13-12:27, 1:56-2:10 5:35-5:42, 6:15-6:22, 6:55-7:02, 7:51-7:58, 8:32-8:39, 9:10-9:17, 9:51-9:58, 12:48-12:55 | |
| Test Well #2 | 6/17/2011 | 3,690,100 | 6,900 | 3,687,000 | 11.31 | Mike Money-maker | 8:38-8:52 | |
| Test Well #2 | 6/20/2011 | 3,769,000 | 78,900 | 3,765,900 | 11.56 | Mike Money-maker | 5:35-5:42, 6:00-6:07, 6:20-6:27, 6:43-6:50, 7:07-7:58, 8:24-8:38, 8:40-8:48, 8:53-9:10, 9:23-9:30, 9:54-10:08, 10:10-10:17, 10:44-11:02, 11:18-11:25, 11:32-11:46, 12:35-12:49 | |
| Test Well #2 | 6/21/2011 | 3,844,100 | 75,100 | 3,841,000 | 11.79 | Mike Money-maker | 5:40-5:47, 6:15-6:22, 6:39-6:46, 6:46-7:30, 7:34-7:48, 7:55-8:02, 8:17-8:30, 8:53-9:00, 9:00-9:13, 9:36-9:43, 9:44-10:00, 10:31-10:44, 11:15-11:24, 1:26-1:36 | |
| Test Well #2 | 6/22/2011 | 3,901,100 | 57,000 | 3,898,000 | 11.96 | Mike Money-maker | 5:35-5:42, 6:04-6:11, 6:25-6:32, 7:02-7:15, 7:40-7:48, 8:16-8:23, 9:02-9:36, 10:17-10:24, 10:46-10:59, 11:00-11:07, 12:09-12:23, 1:22-1:34 | |
| Test Well #2 | 6/23/2011 | 3,955,600 | 54,500 | 3,952,500 | 12.13 | Mike Money-maker | 5:32-5:39, 5:50-5:57, 6:12-6:19, 6:39-7:01, 7:39-7:53, 8:26-8:31, 9:38-9:52, 10:07-10:14, 11:02-11:23, 11:59-12:10 | |
| Test Well #2 | 6/24/2011 | 4,013,800 | 58,200 | 4,010,700 | 12.31 | Mike Money-maker | 5:40-5:47, 6:12-6:19, 6:31-6:38, 6:59-7:13, 7:31-7:45, 8:00-8:07, 8:22-8:36, 8:50-8:57, 9:15-9:28, 9:45-9:52, 10:00-10:07, 10:09-10:18, 10:30-10:37, 10:44-11:01, 11:05-11:12, 11:44-11:59, 12:52-1:06 | |
| Test Well #2 | 6/27/2011 | 4,083,400 | 69,600 | 4,080,300 | 12.52 | Mike Money-maker | 5:35-5:42, 5:58-6:05, 6:20-6:27, 6:48-7:10, 7:26-7:32, 7:48-8:04, 8:58-9:04, 9:06-9:15, 9:38-9:45, 9:58-10:05, 10:06-10:16, 10:27-10:34, 10:54-11:01, 11:09-11:24, 12:20-12:34 | |
| Test Well #2 | 6/28/2011 | 4,156,500 | 73,100 | 4,153,400 | 12.75 | Mike Money-maker | 5:40-5:47, 6:11-6:18, 6:33-6:40, 7:04-7:11, 7:26-7:34, 7:54-8:00, 8:11-8:19, 8:49-8:56, 9:01-9:09, 9:40-9:51, 10:07-10:14, 10:32-10:40, 11:09-11:16, 11:35-11:44, 12:35-12:44 | |
| Test Well #2 | 6/29/2011 | 4,207,300 | 50,800 | 4,204,200 | 12.90 | Mike Money-maker | 5:35-5:42, 6:10-6:17, 6:30-6:37, 6:47-6:56, 7:00-7:10, 7:54-8:00, 8:21-8:29, 8:45-8:52, 9:25-9:42, 10:05-10:12, 10:11-10:19, 11:05-11:12, 12:08-12:16 | |
| Test Well #2 | 6/30/2011 | 4,265,600 | 58,300 | 4,262,500 | 13.08 | Mike Money-maker | 6:51-6:59, 7:39-7:47, 8:12-8:20, 9:10-9:18, 9:42-9:50, 10:22-10:30, 10:58-11:07, 12:00-12:08, 12:33-12:41 | |
| Test Well #2 | 7/1/2011 | 4,293,900 | 28,300 | 4,290,800 | 13.17 | Mike Money-maker | 6:50-6:58 | |

SOIL&WATER-4: The proposed project's use of groundwater during construction shall not exceed 4,100 af during the 69 months of construction and an annual average of 600 afy during operation.

Blythe Solar Power Project
(09-AFC-6C)

Monthly Compliance Report #9

Exhibit 10
CBO Approvals

Transmittal Form


Transmittal Number: CBO-0251**Date:** 7/15/2011**Project:** Blythe Solar Power Project**Subject:** STRUC-1-18.0 Rev 0 FLAGSOL SCE MIDDLE PYLON PACKAGE**Transmitted via e-mail to the selected companies:**

- ☒ CBO WC-3
- ☐ CEC
- ☐ KPC
- ☐ KPE
- ☐ SM LLC
- ☐ STA-C

Comments:

Please find attached our response to CBO Comments to the Flagsol SCE Middle Pylon Package and attachments review and approval.

| | | | |
|--|--|-----|-----------|
| BL1-LET-FLG-CBO-0021_Response Letter.pdf | BL1-LET-FLG-CBO-0021_Response Letter.pdf | N/A | 7/14/2011 |
| ISSUED FOR REVIEW | | | |
| BL1-W__3G-SS-FLG11548.pdf | SDD Middle Pylons and Pipe End Support | 1 | 7/14/2011 |
| ISSUED FOR REVIEW | | | |
| STRUC-01-018 Bearing Pin Design Attachment 2.pdf | STRUC-01-018 Bearing Pin Design Attachment 2.pdf | N/A | 7/14/2011 |
| ISSUED FOR REVIEW | | | |

Approved By: for

Steve Lorenz
Project Manager
Kiewit Power Engineers

Transmittal Form

Transmittal Number: CBO-0252

Date: 7/14/2011

Project: Blythe Solar Power Project

Subject: STRUC-1-17.0 Rev 1 FLAGSOL SCE TORQUE TUBE PKG

Transmitted via e-mail to the selected companies:

- ☒ CBO WC-3
- ☐ CEC
- ☐ KPC
- ☐ KPE
- ☐ SM LLC
- ☐ STA-C

Comments:

Please find attached our response to CBO Comments to Flagsol's SCE Torque Tube Package as well as updated design drawings/documents for CBO Review.

Transmittal Form

| | | |
|--|---|-----------|
| BL1_MSS_HCE_ASD_200 HCE-Post Regular Assembly DWG Post Assembly ISSUED FOR REVIEW | 5 | 7/25/2011 |
| BL1_MSS_TTU_ARR_001 TORQUE TUBE ARRANGEMENT DWG ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_HCE_DTD_940 HCE-Post End Detail Drawing Connecting Parts ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_HCE_ASD_320 HCE Post End Assembly Drawing U-Assembly ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_HCE_ASD_260 HCE-Post Regular Assembly Drawing HCE Weld Stud Bracket ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_HCE_DTD_320 HCE Post End - Detail Drawing U-Assembly ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_HCE_ARR_002 HCE-Post Regular Arrangement DWG ISSUED FOR REVIEW | 5 | 7/25/2011 |
| BL1_MSS_HCE_ARR_003 HCE Post End Arrangement Drawing ISSUED FOR REVIEW | 5 | 7/25/2011 |
| BL1_MSS_TTU_ASD_120 TORQUE TUBE - REAR END ASSEMBLY DWG ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_TTU_DTD_102 TORQUE TUBE - FRONT END DETAIL DWG ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_HCE_DTD_260 HCE-Post Regular Detail Drawing HCE Weld Stud Bracket ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_HCE_DTD_920 HCE-Post Regular Detail Drawing Connecting Parts ISSUED FOR REVIEW | 5 | 7/25/2011 |
| BL1_MSS_HCE_ASD_300 HCE Post End Assembly Drawing Connection Box ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_TTU_DTD_120 TORQUE TUBE - REAR END DETAIL DWG ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_TTU_DTD_100 TORQUE TUBE - FRONT END DETAIL DWG ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_TTU_OVD_001 TORQUE TUBE OVERVIEW DWG ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_HCE_ASD_220 HCE-Post Regular Assembly DWG Frame ISSUED FOR REVIEW | 5 | 7/25/2011 |
| BL1_MSS_HCE_ASD_240 HCE-Post Regular Lower Hinge Assembly Drawing ISSUED FOR REVIEW | 5 | 7/25/2011 |
| BL1_MSS_TTU_DTD_101 TORQUE TUBE - FLANGES DETAIL DWG ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_TTU_DTD_900 TORQUE TUBE - CONNECTION PARTS DETAIL DWG ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_HCE_DTD_240 HCE-Post Regular Detail Drawing Lower Hinge ISSUED FOR REVIEW | 5 | 7/25/2011 |
| BL1_MSS_HCE_OVD_003 HCE Post End Overview Drawing ISSUED FOR REVIEW | 5 | 7/25/2011 |
| BL1_MSS_HCE_OVD_002 HCE-Post Regular Overview DWG ISSUED FOR REVIEW | 5 | 7/25/2011 |

Amber.Phillips

From: Russ.McLandsborough
Sent: Tuesday, July 12, 2011 12:12 PM
To: Amber.Phillips
Subject: FW: Blythe solar

Amber,

Who do I need to ask to get John Wofford and Bishwajit Pradhan added to the project team?

Thanks,
Russ

From: Leon.Gertsch
Sent: Wednesday, July 06, 2011 4:30 PM
To: Russ.McLandsborough
Cc: John.Wofford; Bishwajit.Pradhan
Subject: Blythe solar

Russ,
Can you get John Wofford and Bishwajit Pradhan set up to get drawing review notifications from PowerSource? Also, they need general access to Powersource for drawing searches, etc.

Thanks.

Leon Gertsch, PE
Technical Manager, District Start Up
Kiewit Power
9401 Renner Blvd
Lenexa, KS 66219

Transmittal Form

| | | |
|---|-----|-----------|
| BL1_MSS_HCE_DTD_300 HCE Post End - HCE Connection Box Detail Drawing ISSUED FOR REVIEW | 4 | 7/25/2011 |
| BL1_MSS_HCE_DTD_220 HCE-Post Regular Detail DWG HCE Post Frame ISSUED FOR REVIEW | 5 | 7/25/2011 |
| BL1-LET-FLG-CBO-0020_Response Letter.pdf BL1-LET-FLG-CBO-0020_Response Letter.pdf ISSUED FOR REVIEW | N/A | 7/15/2011 |
| BL1_MSS_TTU_ASD_100 TORQUE TUBE - FRONT END ISSUED FOR REVIEW | 4 | 7/25/2011 |

Approved By: _____


Steve Lorenz
Project Manager
Kiewit Power Engineers

Transmittal Form

Transmittal Number: CBO-0253

Date: 7/14/2011

Project: Blythe Solar Power Project

Subject: STRUC-1-16.0 Rev 4 FLAGSOL CANTILEVER ARM DESIGN

Transmitted via e-mail to the selected companies:

- ☒ CBO WC-3
- ☐ CEC
- ☐ KPC
- ☐ KPE
- ☐ SM LLC
- ☐ STA-C

Comments:

Please find attached signed stamped Flagsol/STAC Cantilver Arm Design documents for CBO Review and Approval.


Transmittal Form

| | | |
|---|---|-----------|
| BL1_MSS_CAR_OVD_001 CANTILEVER ARM REGULAR OVERVIEW DWG ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_CAS_DTD_100 CANTILEVER ARM STRONG ASSEMBLY DETAIL DWG ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_CAS_ASD_120 CANTILEVER ARM STRONG- FRAME ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_CAS_OVD_001 CANTILEVER ARM STRONG OVERVIEW DWG ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_CAR_ASD_120 CANTILEVER ARM REGULAR- FRAME ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_CAR_ASD_100 CANTILEVER ARM REGULAR ASSEMBLY ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_CAF_ASD_120 CANTILEVER ARM REINFORCED - FRAME ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_COW_ASD_30 COW CONCRETE COUNTERWEIGHT REGULAR ASSEMBLY DWG 1 ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_COW_ASD_10 SCE COUNTERWEIGHT - SUPPORT ARM ASSEMBLY DWG 0 ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1-W_-3C-SS- (SDD) - SCE Pkg 1: Cantilever Arm & Counter Weight SBP11546 ISSUED FOR APPROVAL | 2 | 7/25/2011 |
| BL1_MSS_COW_DTD_10 SCE COUNTERWEIGHT - SUPPORT ARM DETAIL DWG 1 ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_COW_DTD_10 SCE COUNTERWEIGHT - SUPPORT ARM DETAIL DWG 0 ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_CAF_DTD_120 CANTILEVER ARM REINFORCED - FRAME - DETAIL DWG ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_CAF_OVD_001 CANTILEVER ARM REINFORCED OVERVIEW DWG ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_CAF_ASD_100 CANTILEVER ARM REINFORCED ASSEMBLY ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_CAS_DTD_120 CANTILEVER ARM STRONG - FRAME - DETAIL DWG ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_CAR_DTD_100 CANTILEVER ARM REGULAR ASSEMBLY DETAIL DWG ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_COW_ARR_00 SCE COUNTERWEIGHT ARRANGEMENT DWG 1 ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_COW_OVD_00 SCE COUNTERWEIGHT OVERVIEW DWG 1 ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_COW_ASD_30 COW CONCRETE COUNTERWEIGHT STRONG ASSEMBLY DWG 0 ISSUED FOR APPROVAL | 6 | 7/25/2011 |

Transmittal Form

| | | |
|--|---|-----------|
| BL1_MSS_CAR_DTD_120 CANTILEVER ARM REGULAR - FRAME - DETAIL DWG ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_CAS_ASD_100 CANTILEVER ARM STRONG ASSEMBLY ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1_MSS_CAF_DTD_100 CANTILEVER ARM REINFORCED ASSEMBLY DETAIL DWG ISSUED FOR APPROVAL | 6 | 7/25/2011 |
| BL1-W__-3C-SZ- Detail Drawing: Pods FLG11458 ISSUED FOR APPROVAL | 4 | 7/25/2011 |

Approved By: _____


Steve Lorenz
Project Manager
Kiewit Power Engineers

Transmittal Form

Transmittal Number: CBO-0254

Date: 7/15/2011

Project: Blythe Solar Power Project

Subject: CIVIL-1-17.0 Rev 0 FINISH GRADING

Transmitted via e-mail to the selected companies:

- ☒ CBO WC-3
- ☐ CEC
- ☐ KPC
- ☐ KPE
- ☐ SM LLC
- ☐ STA-C

Comments:

CIVIL-01-017: Please find attached letter number KPE-CBO-0088, our response to CBO Comments to Rev. A of the Finish Grading package received via letter BSPP-CIVIL-017_PC1.

Please also find additional revision A drawings not included in the first package, and revision B drawings that have been updated to include our responses to comments received from the CBO.

PLEASE NOTE: Drawing 2008-045-CD-010 was originally submitted with the CIVIL-01-017 package and is not included in this package. CD-010 is no longer in the same scope as the CIVIL-01-017 permit, has not been voided and will be submitted at a future date as part of another permit.

In addition, please find attached Rev. B of the related hydrology and hydraulics calculations. These calculations were originally included in CIVIL-01-018. Revision B is included here the CBO's request.

Thank you and please let Amber Phillips know if you have any questions regarding this submittal.

Transmittal Form

| CBO Group: CIVIL-1-17.0 | | CBO Group Description: FINISH GRADING | CBO Group Rev: 0 | |
|----------------------------|-------------------|--|---------------------|------------|
| Number | Rev Description | Title | Rev | Issue Date |
| CD-300B | | EROSION CONTROL DETAILS | B | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CD-301 | | DROP STRUCTURE DETAILS | A | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CD-302 | | DROP STRUCTURE DETAILS | A | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CD-303 | | DRAINAGE DIFFUSER DETAIL AND CROSS SECTION | A | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CD-304 | | CHANNEL CONFLUENCE DETAILS | A | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CD-320 | | TYPICAL ROAD SECTIONS UNIT 1 | A | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CD-510B | | STORM WATER DETAILS UNIT 1 | A | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CD-511B | | STORM WATER DETAILS UNIT 1 | A | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CD-512B | | STORM WATER DETAILS | A | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CD-513B | | STORM WATER DETAILS | A | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CD-514B | | STORM WATER DETAILS | A | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CD-515B | | STORM WATER DETAILS | A | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CG-300B | | GRADING KEY PLAN UNIT 1 | B | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CG-307 | | GRADING PLAN UNIT 1 | B | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CG-308 | | GRADING PLAN UNIT 1 | B | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CG-309 | | GRADING PLAN UNIT 1 | B | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CG-310 | | GRADING PLAN UNIT 1 | B | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CG-311 | | GRADING PLAN UNIT 1 | B | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CG-312 | | GRADING PLAN UNIT 1 | B | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CG-319 | | GRADING PLAN UNIT 1 | B | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CG-320 | | GRADING PLAN UNIT 1 | B | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CG-321 | | GRADING PLAN UNIT 1 | B | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |
| CG-322 | | GRADING PLAN UNIT 1 | B | 7/15/2011 |
| | ISSUED FOR REVIEW | | | |

Transmittal Form

| | | | |
|---------|--|---|-----------|
| CG-323 | GRADING PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-324 | GRADING PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-331 | GRADING PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-332 | GRADING PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-333 | GRADING PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-334 | GRADING PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-335 | GRADING PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-336 | GRADING PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-343B | GRADING PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-344B | GRADING PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-345 | GRADING PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-346 | GRADING PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-347 | GRADING PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-348 | GRADING PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-711 | GRADING PLAN POWER BLOCK <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-712 | GRADING PLAN POWER BLOCK <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CG-713 | GRADING PLAN POWER BLOCK <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-260 | UNIT 1 POST DEVELOPMENT DRAINAGE MAP <i>ISSUED FOR REVIEW</i> | A | 7/15/2011 |
| CM-261 | POWER BLOCK POST DEVELOPMENT DRAINAGE MAP <i>ISSUED FOR REVIEW</i> | A | 7/15/2011 |
| CM-300B | EROSION AND SEDIMENT CONTROL KEY PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-307 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-308 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-309 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-310 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-311 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |

Transmittal Form

| | | | |
|---------|---|---|-----------|
| CM-312 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-319 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-320 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-321 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-322 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-323 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-324 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-331 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-332 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-333 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-334 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-335 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-336 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-343B | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-344B | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-345 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-346 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-347 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-348 | EROSION AND SEDIMENT CONTROL PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-515 | SURFACING PLAN <i>ISSUED FOR REVIEW</i> | A | 7/15/2011 |
| CM-711 | EROSION AND SEDIMENT CONTROL PLAN POWER BLOCK <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-712 | EROSION AND SEDIMENT CONTROL PLAN POWER BLOCK <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CM-713 | EROSION AND SEDIMENT CONTROL PLAN POWER BLOCK <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CN-300B | COVER SHEET <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CN-301B | NOTES, ABBREVIATIONS, AND LEGENDS <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |


Transmittal Form

| | | | |
|---------|---|---|-----------|
| CP-300 | PIPE 1020 PLAN AND PROFILE <i>ISSUED FOR REVIEW</i> | A | 7/15/2011 |
| CP-301 | PIPE 1078 PLAN AND PROFILE <i>ISSUED FOR REVIEW</i> | A | 7/15/2011 |
| CP-302 | PIPE 1116 PLAN AND PROFILE <i>ISSUED FOR REVIEW</i> | A | 7/15/2011 |
| CP-303 | PIPE 1135 PLAN AND PROFILE <i>ISSUED FOR REVIEW</i> | A | 7/15/2011 |
| CP-304 | PIPE 1156 PLAN AND PROFILE <i>ISSUED FOR REVIEW</i> | A | 7/15/2011 |
| CR-300B | STORMWATER KEY PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-319 | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-320 | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-321 | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-322 | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-323 | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-331 | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-332 | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-333 | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-334 | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-335 | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-343B | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-344B | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-345 | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-346 | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-347 | STORMWATER PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-711 | STORMWATER PLAN POWER BLOCK 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-712 | STORMWATER PLAN POWER BLOCK 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-713 | STORMWATER PLAN POWER BLOCK 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CR-900 | STORMWATER PIPE SCHEDULE <i>ISSUED FOR REVIEW</i> | A | 7/15/2011 |

Transmittal Form

| | | | |
|--------------|---|-----|-----------|
| CR-901 | STORMWATER PIPE SCHEDULE <i>ISSUED FOR REVIEW</i> | A | 7/15/2011 |
| CR-902 | STORMWATER PIPE SCHEDULE <i>ISSUED FOR REVIEW</i> | A | 7/15/2011 |
| CR-903 | STORMWATER PIPE SCHEDULE <i>ISSUED FOR REVIEW</i> | A | 7/15/2011 |
| CR-904 | STORMWATER PIPE SCHEDULE <i>ISSUED FOR REVIEW</i> | A | 7/15/2011 |
| CS-300B | SITE KEY PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CS-304 | SITE PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CS-305 | SITE PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CS-306 | SITE PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CS-310 | SITE PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CS-311 | SITE PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CS-312 | SITE PLAN UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CS-711 | SITE PLAN POWER BLOCK <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CS-712 | SITE PLAN POWER BLOCK <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CS-713 | SITE PLAN POWER BLOCK <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CX-050 | CROSS SECTIONS UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CX-051 | CROSS SECTIONS UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CX-052 | CROSS SECTIONS UNIT 1 <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| CX-053 | CROSS SECTIONS UNIT 1 <i>ISSUED TO VOID</i> | B | 7/15/2011 |
| CX-054 | TYPICAL CHANNEL SECTIONS <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| 905-1 | 2008-045-905-1-Unit 1 Hydrology Rev B.pdf <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| 905-2 | 2008-045-905-1-Unit 1 Hydrology Rev B.pdf <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| 905-2A | 2008-045-905-2A Unit 1 Rip-Rap Sizing Rev A.pdf <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| 905-3 | 2008-045-905-3 Power Block Hydrology Rev B.pdf <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| 905A-1 | 2008-045-905A-1-Unit 1 Power Block Storm Sewers Rev B.pdf <i>ISSUED FOR REVIEW</i> | B | 7/15/2011 |
| KPE-CBO-0088 | Response to CBO Comments CIVIL-01-017_PC1 <i>ISSUED FOR REVIEW</i> | N/A | 7/15/2011 |

Transmittal Form

Approved By:  for
Steve Lorenz
Project Manager
Kiewit Power Engineers

Transmittal Form

Transmittal Number: CBO-0255

Date: 7/18/2011

Project: Blythe Solar Power Project

Subject: CIVIL-1-21.0 Rev 1 PHASE 1B CLEARING/GRUBBING AND TORTOISE FENCING

Transmitted via e-mail to the selected companies:

- ☒ CBO WC-3
- ☐ CEC
- ☐ KPC
- ☐ KPE
- ☐ SM LLC
- ☐ STA-C

Comments:


- - PLEASE EXPEDITE: SIGNED STAMPED DRAWINGS NEEDED FOR PROJECT SITE SURVEY WORK
WEDNESDAY 7/20/2011. - -

Please find attached Phase 1B Clearing/Grubbing and Tortoise Fencing Package Rev. 0 Issued for Construction. These signed, stamped drawings have been updated based on conditionally approved comments reviewed by phone with Jim Diggins.

Please also find attached the KPE response to CBO Comments letter KPE-CBO-0089 for your records. These are the responses reviewed by phone.

Transmittal Form

| CBO Group: CIVIL-1-21.0 | | CBO Group Description: PHASE 1B CLEARING/GRUBBING AND TORT | CBO Group Rev: 1 |
|----------------------------|---|---|---------------------|
| Number | Title | Rev | Issue Date |
| | <i>Rev Description</i> | | |
| CM-150B | PHASE 1B CLEARING/GRUBBING AND TORTOISE FENCING KEY PLAN ISSUED FOR CONSTRUCTION | 0 | 7/18/2011 |
| CM-151 | PHASE 1B CLEARING/GRUBBING AND TORTOISE FENCING PLAN ISSUED FOR CONSTRUCTION | 0 | 7/18/2011 |
| CM-152B | PHASE 1B CLEARING/GRUBBING AND TORTOISE FENCING PLAN ISSUED FOR CONSTRUCTION | 0 | 7/18/2011 |
| CM-153B | PHASE 1B CLEARING/GRUBBING AND TORTOISE FENCING PLAN ISSUED FOR CONSTRUCTION | 0 | 7/18/2011 |
| CM-155B | PHASE 1B CLEARING/GRUBBING AND TORTOISE FENCING PLAN ISSUED FOR CONSTRUCTION | 0 | 7/18/2011 |
| CM-156B | PHASE 1B CLEARING/GRUBBING AND TORTOISE FENCING PLAN ISSUED FOR CONSTRUCTION | 0 | 7/18/2011 |
| CM-157B | PHASE 1B CLEARING/GRUBBING AND TORTOISE FENCING PLAN ISSUED FOR CONSTRUCTION | 0 | 7/18/2011 |
| KPE-CBO-0089 | CIVIL-01-021_PC1 Response Letter ISSUED FOR APPROVAL | N/A | 7/18/2011 |

Approved By: 
 Steve Lorenz
 Project Manager
 Kiewit Power Engineers

Transmittal Form

Transmittal Number: CBO-0256

Date: 7/25/2011

Project: Blythe Solar Power Project

Subject: STRUC-1-19.0 Rev 0 FLAGSOL SCE DRIVE PYLON PACKAGE

Transmitted via e-mail to the selected companies:

- ☒ CBO WC-3
- ☐ CEC
- ☐ KPC
- ☐ KPE
- ☐ SM LLC
- ☐ STA-C

Comments:

Please find attached Flagsol/STAC's SCE Drive Pylon Package for CBO Review.

Transmittal Form

| | | | |
|----------------------------|---|---|-----------|
| BL1-W__-3G-SS- FLG11549 | (SDD) - Pylon Pkg 2: Solar Collector Metal Suppt Stru | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1-W__-3G-SZ- SBP12109 | Drive Pylon Strong - Arrangement Drawing 2 | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1-W__-__-ZD- FLG12101 | Drive Pylon - Bearing Flange | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1-W__-__-ZD- FLG12099 | Arrangement Drawing for Supporting Roller - Drive Pylon | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_HCE_DTD_900 | HCE Post Fix - Detail Drawing Fixed End Tube | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_HCE_ASD_140 | HCE Post Fix - Assembly Drawing Fixed ENDS | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_HCE_ASD_120 | HCE Post Fix - Assembly Drawing Head | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_HCE_ASD_100 | HCE Post Fix Drawing - Assembly Drawing Beam | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_HCE_OVD_001 | HCE Post Fix - Overview Drawing | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDR_ARR_001 | Drive Pylon Regular - Arrangement Drawing | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDR_DTD_100 | Drive Pylon Regular - Detail Drawing Pylon Beam | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDR_DTD_120 | Drive Pylon Regular - Detail Drawing Pylon Beam Single | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDR_ASD_200 | Drive Pylon Regular - Assembly Drawing Arch Beam | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDR_DTD_140 | Drive Pylon Regular - Detail Drawing Hydraulic Girder | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDR_DTD_160 | Drive Pylon Regular - Detail Drawing cross built | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDS_OVD_001 | Drive Pylon Strong - Overview Drawing | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDS_ASD_100 | Drive Pylon Strong - Assembly Drawing Pylon Beam | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDS_ASD_120 | Drive Pylon Strong - Assembly Drawing Pylon Beam Single | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDS_ASD_200 | Drive Pylon Strong - Assembly Drawing Arch Beam | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDR_DTD_180 | Drive Pylon Regular - Detail Drawing Pylon Head | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDR_ASD_300 | Drive Pylon Regular - Assembly Drawing Torque Tube | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDR_DTD_320 | Drive Pylon Regular - Arrangement Drawing | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |

Transmittal Form

| | | |
|---|---|-----------|
| BL1_MSS_PDS_ASD_320 Drive Pylon Strong - Assembly Drawing TT Assembly ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDS_DTD_140 Drive Pylon Strong - Detail Drawing Hydraulic Girder ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDS_DTD_160 Drive Pylon Strong - Detail Drawing cross built ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDS_DTD_180 Drive Pylon Strong - Detail Drawing Pylon Head ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDS_DTD_320 Drive Pylon Strong - Detail Drawing Torque Tube ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDS_DTD_900 Drive Pylon Strong - Detail Drawing Connection Parts ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDS_ASD_300 Drive Pylon Strong - Assembly Drawing Torque Tube ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDS_ASD_180 Drive Pylon Strong - Assembly Drawing Pylon Head ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDS_ASD_160 Drive Pylon Strong - Assembly Drawing cross built ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDR_DTD_901 Drive Pylon Regular - Detail Drawing Hydraulic Spacers ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDR_ASD_320 Drive Pylon Regular - Assembly Drawing TT Assembly ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDR_DTD_900 Drive Pylon Regular - Detail Drawing Connection Parts ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDS_ASD_140 Drive Pylon Strong - Assembly Drawing Hydraulic Girder ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDS_DTD_200 Drive Pylon Strong - Detail Drawing Arch Beam ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDS_DTD_120 Drive Pylon Strong - Detail Drawing Pylon Beam Single ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDS_DTD_100 Drive Pylon Strong - Detail Drawing Pylon Beam ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDS_ARR_001 Drive Pylon Strong - Arrangement ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDR_ASD_180 Drive Pylon Regular - Assembly Drawing Pylon Head ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDR_ASD_160 Drive Pylon Regular - Assembly Drawing cross built ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDR_ASD_140 Drive Pylon Regular - Assembly Drawing Hydraulic Girder ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDR_ASD_120 Drive Pylon Regular - Assembly Drawing Pylon Beam Single ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDR_OVD_001 Drive Pylon Regular - Overview Drawing ISSUED FOR REVIEW | 0 | 7/25/2011 |
| BL1_MSS_PDS_DTD_901 Drive Pylon Strong - Detail Hydraulic Spacers ISSUED FOR REVIEW | 0 | 7/25/2011 |

Transmittal Form

| | | | |
|----------------------------|--|---|-----------|
| BL1_MSS_HCE_DTD_140 | HCE Post Fix - Detail Drawings Fixed ENDS | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1-W__-ZD- FLG12100 | Detail Drawing for Supporting Roller - Drive Pylon | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1-W__-3G-SZ- SBP12130 | Axial Bearing | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1-W__-ZD- FLG12127 | Axial Friction Bearing - Drive Pylon | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1-W__-3G-SZ- SBP12108 | Drive Pylon Regular - Arrangement Drawing 2 | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_HCE_DTD_120 | HCE Post Fix - Detail Drawing Head | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_HCE_ARR_001 | HCE Post Fix - Arrangement Drawing | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDR_ASD_100 | Drive Pylon Regular - Assembly Drawing Pylon Beam | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_PDR_DTD_200 | Drive Pylon Regular - Detail Drawing Arch Beam | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |
| BL1_MSS_HCE_DTD_100 | HCE Post Fix - Detail Drawing Beam | 0 | 7/25/2011 |
| ISSUED FOR REVIEW | | | |

Approved By: _____

Steve Lorenz
Steve Lorenz
Project Manager
Kiewit Power Engineers

Blythe Solar Power Project
(09-AFC-6C)

Monthly Compliance Report #9

Exhibit 11
UXO/MEC Encounter Report
(Filed Confidentially)

Blythe Solar Power Project
(09-AFC-6C)

Monthly Compliance Report #9

Exhibit 12
Site Construction Safety Supervisor's Safety Report

Monthly Safety Inspection Report for July 2011

Blythe Solar Power Project

Safety Inspections

See the attached Safety Tour Reports.

Safety Incidents and Corrective Actions

See attached safety tours repots.

Unresolved Safety Problems

There are no unresolved safety issues.

First Aid, Reportable, & Recordable Injuries

There were no first aids, reportable, recordable, or near misses during the month of July.



Blythe Solar Power Plant

Date: 7/1/11

By: Erick Espinosa

Safety/Quality Tour Notes

SAFETY

| OPERATION | OBSERVATION | CORRECTIVE ACTION |
|----------------------|---|-------------------|
| Assured Grounding | All cords were inspected & tested for continuity. | Good Job. |
| | | |
| | | |
| | | |
| | | |

QUALITY

| OPERATION | OBSERVATION | SUPT/FOREMAN | CORRECTED? |
|----------------|-------------|--------------|------------|
| | | | |
| | | | |
| | | | |
| | | | |
| JHA'S REVIEWED | | | |


- CRAFT RECOGNITION
- BIOLOGIST NOTIFIED
- CREW MOVED TO NEW LOCATION

7-6-11

- HOUSEKEEPING
- TOOL STORAGE
- REVIEWED PROPER STORAGE PROCEDURES



7/7/11



- REMOVED EXCESS
EXTENSION CORD
FROM OPERATION

7/8/11

- TIGHT ACCESS
- TRIPPING HAZARD :
EXTENSION CORD



7/8/11

- ADJUSTING T-POST ALIGNMENT
- POOR BODY POSITION



7/11/11

- ADJUSTING T-POST ALIGNMENT
- GOOD ATHLETIC BODY POSITION



7/8/11



- RIGHT TOOL FOR THE JOB

- OSR H₂O TRUCK CAME WITH STREET TIRES

- RESULTING IN 3 FLAT TIRES IN 2 WEEKS


- VENDOR CONTACTED

7/12/11

- HOUSE KEEPING / ACCESS
- REVIEWED WITH CREW
- CLEAN AREA BEFORE MOVING TO NEXT OPERATION



7/13/11



• BIOLOGIST
RELOCATED
SIDEWINDER

7/14/11

- RECOGNITION
- BIOLOGIST NOTIFIED
- CREW KEPT OUT OF AREA



7/14/11

GROUNDING IMPLEMENTS

- Operator exited the blade without grounding the rippers.



7/15/11

* Wrong
Lug Wrench
* (Need the right
Tool for the job)



7/18/11

CHANGE IN SITE CONDITION

- CREATE SLAM FOR NEW CONDITIONS
- ANKLE BITERS
- WILDLIFE
- UNEVEN TERRAIN



7-19-11



Blythe Solar Power Plant

Date: 7/20/11

By: Erick Espinosa

Safety/Quality Tour Notes

SAFETY

| OPERATION | OBSERVATION | CORRECTIVE ACTION |
|----------------|--|-------------------|
| Safety Meeting | Today we had a safety meeting with | |
| | the entire Kiewit crew and a few biologists & UXOs about the | Good. |
| | importance of reporting injuries. No matter how minor, it is crucial | |
| | to report all injuries in order to prevent any infections. | |
| | | |

QUALITY

| OPERATION | OBSERVATION | SUPV FOREMAN | CORRECTED? |
|----------------|-------------|--------------|------------|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| JHA'S REVIEWED | | | |

Do not
Use Label

• Remove
Damaged Tools
from Site

7/21/11

Excavation

- * Owner asked Kiewit to excavate Kit fox Burrow.
- * We had to stop our operation @ 4' in depth due to our CalOSHA permit.
- * We sloped sides $> 1.5:1$ and barricaded it off.
- * We are currently working to obtain our Permit for excavating $> 5'$.



7-22-11

- ACCLIMATIZING
- SURVEYOR TRANSFER FROM 405 (NIGHT SHIFT)
- HYDRATION (H_2O & ELECTROLYTES)
- Extra Breaks



7/25/11

- SLAM Filled out
- Wheel chocks



7/26/11

- ORDERED HALF LENGTH SNAKE CHAPS
TO ALLEVIATE HEAT ISSUES WITH
FULL LENGTH CHAPS

Blythe Solar Power Plant
Early Works

- DESIGNATED BIOLOGIST RECOMMENDED
HALF LENGTH CHAPS FOR THESE
CONDITIONS



7/27/11



EXCAVATION OF KIT FOX BURROW

- * Class "C" soil: Benched material back @ 1.5:1
- * Operator grounds bucket, takes hands off controls, and shuts off equip. when monitor enters the hole.
- * Monitor must make visual contact (+ physical gesture) with operator before entering hole.
- * Completed S.L.A.M (Kiewit) and T.H.A. (Task Hazard Analysis-) AECOM prior to excavation. All parties signed both documents.

7-28-11

Monthly Inspections
need to be Initialed
in permanent marker



Daily Visuals

- Keep Fire Ext. clean
- Make sure bracket can be opened easily.
- Cutter pin was wedged tight, making the Fire Ext not easily accessible.

Blythe Solar Power Project
(09-AFC-6C)

Monthly Compliance Report #9

Exhibit 13
CBO Safety Monitor's Report



WEST COAST CODE CONSULTANTS, Inc.

2400 Camino Ramon, Suite 240

San Ramon, CA 94583

Tel: (925) 275-1700

Fax: (925) 275-0600

August 8, 2011

Blythe Solar Power Project

Mary Dyas

Compliance Project Manager

California Energy Commission

Energy Facilities Siting Division

1516 Ninth Street, MS 2000

Sacramento, CA 95814-5512

RE: BSPP Monthly Safety Monitor Compliance Report July 2011

Dear Ms. Dyas:

As it relates to **Workers Safety 3**, Kiewit Power Inc. has met, or exceeded these requirements with regard to:

- Safety Training
- Safety Inspections
- Safety Incidents and Corrective Actions
- Unresolved Safety Problems
- First Aid, Reportable and Recordable Injuries.

Sincerely,

Greg Gibson

Supervising Building Inspector / Safety Monitor

West Coast Code Consultants, Inc.

2400 Camino Ramon, Suite 240

San Ramon, CA 94583