



Arnold Schwarzenegger
Governor

ATTACHMENT #9 INNOVATIVE ASSEMBLIES DEMONSTRATION HOME PLANS

Prepared For:
California Energy Commission
Public Interest Energy Research Program

Prepared By:
Gas Technology Institute

PIER FINAL PROJECT REPORT

June 2005
CEC-500-2007-035-AT9



Prepared By:
Gas Technology Institute
Neil Leslie
Des Plaines, Illinois 60018
Commission Contract No. 500-03-013

Prepared For:
Public Interest Energy Research (PIER)
California Energy Commission

Ann Peterson
Contract Manager

Norm Bourassa
Program Area Lead
Building End-Use Energy Efficiency Program

Daryl Mills
Office Manager
Energy Efficiency Research Office

Martha Krebs, Ph.D.
PIER Director

Thom Kelly, Ph.D.
Deputy Director
ENERGY RESEARCH & DEVELOPMENT DIVISION

Melissa Jones
Executive Director

DISCLAIMER

This report was prepared as the result of work sponsored by the California Energy Commission. It does not necessarily represent the views of the Energy Commission, its employees or the State of California. The Energy Commission, the State of California, its employees, contractors and subcontractors make no warrant, express or implied, and assume no legal liability for the information in this report; nor does any party represent that the uses of this information will not infringe upon privately owned rights. This report has not been approved or disapproved by the California Energy Commission nor has the California Energy Commission passed upon the accuracy or adequacy of the information in this report.



Innovative Assemblies Demonstration Homes Plan

Task 4.1 Report

Prepared by

Neil Leslie

Gas Technology Institute
1700 S. Mount Prospect Road
Des Plaines, IL 60018

(GTI Project No. 15485)

for

California Energy Commission

Contract No. 500-03-013

Commission Project Manager

Ann Peterson

June 2005

Legal Notice

This report was prepared as a result of work sponsored by the California Energy Commission (Commission). It does not necessarily represent the views of the Commission, its employees, or the State of California. The Commission, the State of California, its employees, Contractors, and subcontractors make no warranty, express or implied, and assume no legal liability for the information in this report; nor does any party represent that the use of this information will not infringe upon privately owned rights. This report has not been approved or disapproved by the Commission nor has the Commission passed upon the accuracy or adequacy of the information in this report.

© 2005, Gas Technology Institute.
All Rights Reserved.

Table of Contents

| | |
|---------------------------------------|---|
| Background..... | 4 |
| Goal..... | 4 |
| Scope..... | 4 |
| Approach..... | 5 |
| Innovative Assemblies Homes Plan..... | 5 |

Task 4.1 – Innovative Assemblies Demonstration Homes Plan

Background

The first technical task (Task 2) of the “Energy Efficient Mold-Resistant Building Assemblies and Construction Practices for California Homes” project was to perform a situation analysis of mold problems and state-of-the-art methods of addressing these problems in the residential new construction market in California. The overall goal of Task 2 was to identify the most challenging mold problems facing California builders and recommend potential solutions for detailed laboratory evaluation and possible use in demonstration homes to be built by the two participating builders. Based on discussions with Commission staff, the project team, Project Advisory Committee (PAC) members, and building industry experts, the highest value areas for this project to address with laboratory testing were drainage plane design options (especially around windows), concrete slab installation practices and materials (especially vapor retarder location and fill materials), and drying times for built up wall assemblies.

This focus was intended to provide defensible, repeatable results that advance the understanding of overall wall system performance. Components and subsystems have been tested for mold growth and impact of moisture by building scientists, universities, and manufacturers. The recommended focus built on that testing to provide a better understanding of the behavior of the entire wall assembly as well as collect unique data on the performance of wall cavities and materials as a part of a complete assembly. This approach also allowed flexible and innovative configurations of materials and installation methods to be tested using a combination of available test protocols and new test methods developed specifically to meet project goals.

Laboratory tests and protocols developed in conjunction with project team members, builders, PAC members, Commission staff, and industry consultants were summarized in the Laboratory Evaluation Test Plan (Task 3.1). The test plan provided the initial framework for laboratory evaluations. Based on experience gained during the performance of laboratory tests, the project team updated test goals, protocols, facilities, and test matrix to maximize the value of each test. Under Tasks 3.2 through 3.4, the project team performed a systematic laboratory evaluation of conventional and innovative residential building materials, assemblies, and construction practices identified in Task 2.4. Task 3 laboratory evaluations were designed to provide experimental evidence of moisture loading, propensity for mold formation, and potential performance improvements associated with innovative building assemblies and construction practices. These tests generated empirical data using existing and newly developed test protocols intended to permit replication by other testing organizations and to provide a technical basis for demonstration home design recommendations, builder guidelines, and future revisions to Title 24 energy efficiency standards. Under Task 3.7, the project team worked closely with the participating builders and manufacturers to identify and recommend mold-resistant building systems and construction practices that participating builders will use in the Task 4 demonstration homes.

Goal

The goal of Task 4.1 was to generate drawings and specifications necessary to incorporate innovative assemblies and construction techniques into the demonstration homes.

Scope

The scope of Task 4.1 was to provide input to participating builders as they develop plans and specifications for the demonstration homes that incorporate innovative assemblies and construction techniques into the demonstration homes. Designs include identical building assemblies to compare

costs, and different assemblies to demonstrate a larger number of innovations. The deliverable for this task is the builder design drawings and specifications for each demonstration home.

Approach

The project team reviewed the list of recommended building assemblies and construction practices identified in Task 3.7 with the participating builders and manufacturers to identify any necessary changes to the builder's current drawings and specifications. Based on interactions with the participating builders, all demonstration home recommendations will be handled in the field without modifying architectural drawings and specifications or changing engineering reports. Builders will coordinate with code inspectors, contractors, and product manufacturers to obtain the necessary materials and detailed installation instructions, integrate into construction schedules, and provide sufficient information for code compliance. The final as built drawings will reflect field changes as required by the building officials.

John Laing Homes Inland Division will build a total of six demonstration homes as a part of the Secret Garden development in Chino, California. Two will include only modifications to the concrete slabs, and 4 will include modifications to the wall assemblies and selected interior spaces. In addition, 2 baseline homes will be monitored to help evaluate the impact of concrete slab installation procedures and materials on slab performance. The Concrete Slab Demonstration Homes Plan is summarized in a separate report.

Clarum Homes will build a single demonstration home as a part of a Zero Energy Homes development in Watsonville, California. The home will be joist construction on built up foundation, and will not include any concrete slab construction features. It will be frame construction, and will incorporate selected innovative assemblies that are compatible with Zero Energy Home construction materials and practices used by Clarum.

For field modifications, sufficient technical information and support is being provided by each participating manufacturer to ensure a successful installation and to provide incremental installed cost data. Data acquisition system specifications for the demonstration homes were developed by the project team in conjunction with participants from the concrete industry to allow the builder to provide the necessary homeowner disclosures prior to construction.

Innovative Assemblies Homes Plan

Table 1 provides information on the materials and installation practices for the four John Laing Homes Inland Division Innovative Assemblies Demonstration Homes. Table 2 provides similar information for the Clarum Homes Innovative Assemblies Demonstration Home.

Concrete slab seats (3/4" deep) will be designed into the footings at sliding doors in one demonstration home to determine the cost and installation issues associated with providing a back dam for door sills.

Different housewrap options will be used on each of the demonstration homes. In all housewrap installations, ASTM E 2112-01 Method A1 will be used, with alternative sill flashing options installed in accordance with the 2005 draft of ASTM E 2112-01R. Caulking with backer rods will be installed around all windows.

Housewraps will include Tyvek® Housewrap, Tyvek® StuccoWrap™, and Styrofoam® Weathermate Plus®. This approach will allow comparison of installed cost, including materials, taping, labor, and trade coordination. Different window flashing systems will be used, including Dupont™ FlexWrap™, Dupont™ StraightFlash™, Pella® SmartFlash™, SureSill™ sill pan flashing, and Fortifiber Moistop E-Z Seal® and FortiFlash® flashing systems. Flashing will be taped to the housewraps to the extent permitted by code.

**Table 1 John Laing Inland Division Innovative Assemblies Demonstration
Homes Materials and Contacts**

| Supplier | Product/Service | Contacts |
|--------------------------------------|---|-------------------------------------|
| Broan-Nutone LLC | Continuous Duty Bath Fan/Lights | Terry Pond, Kevin Morris |
| Dow Chemical | Housewrap, Tape, Foam Sealant, Engineering Support | Doug Bibee, Mel Rasco, Bob Braun |
| Dri-Eaz | Construction Drying System, Engineering Support | Darren Hudema |
| DuPont Nonwovens | Housewrap, Tape, Flashing, Engineering Support | Theresa Weston, Brett Lubsen |
| Fortifiber Building Systems Group | Building Paper, Flashing, Engineering Support | David Olson |
| Foster Products | Fungicidal Protective Coating, Engineering Support | Troy Anderson |
| Pella Corporaton | Flashing, Engineering Support | Cordell Burton |
| SureSill | Sill Pan, Engineering Support | Mishko Teodorovich |
| Tamarack Technologies, Inc. | Ventilation Fan Controllers, Engineering Support | Paul Raymer |
| USG | Mold-Resistant Gypsum Panels, Engineering Support | Paul Shipp |

Table 2 Clarum Demonstration Home Materials and Contacts

| Supplier | Product/Service | Contacts |
|--------------------------------|--|----------------------------------|
| Broan-Nutone LLC | Continuous Duty Bath Fan/Lights | Terry Pond, Kevin Morris |
| Dow Chemical | Foam Sealant, Engineering Support | Bob Braun |
| DuPont Nonwovens | Housewrap, Tape, Flashing, Engineering Support | Theresa Weston, Marc Silveira |
| Tamarack Technologies, Inc. | Ventilation Fan Controllers, Engineering Support | Paul Raymer |
| USG | Mold-Resistant Gypsum Panels, Engineering Support | Paul Shipp |

Stucco treatments will include bond breakers at weep screeds and control joints to permit liquid water to drain effectively. Installation methods and materials will be coordinated with the Lath and Plaster Institute of northern California.

John Laing Homes Inland division plans to use an acrylic coating on stucco walls to reduce cracking. This practice will be coordinated with the Lath and Plaster Institute of northern California to ensure the drainage plane and moisture flow paths are not compromised.

Dri-Eaz will provide construction drying services to at least one additional demonstration home to be scheduled based on weather conditions. Energy usage, schedule impacts, and site conditions will be monitored during the drying process to determine the benefits and costs.

A demand ventilation strategy will be incorporated into at least one of the demonstration homes. This strategy will focus on the bathroom and will automatically operate the exhaust fan whenever humidity conditions exceed the setpoint. The cost and homeowner acceptance of this technology will be evaluated.

Foster[®] 42-42[™] mold-resistant sealer will be applied to at least one of the demonstration homes on selected concealed shear walls and studs to evaluate the incremental cost and impact on construction schedule.

USG HUMITEK[™] mold-resistant gypsum panels will be installed in the utility room of one or more of the demonstration homes depending on manufacturer and builder support. In addition, USG Fiberock[®] moisture-resistant gypsum panels will be installed in shower areas of one or more demonstration homes to compare its cost and ease of use to conventional paper-faced “greenboard.”