



**sierra
research**

1801 J Street
Sacramento, CA 95811
Tel: (916) 444-6666
Fax: (916) 444-8373
Ann Arbor, MI
Tel: (734) 761-6666
Fax: (734) 761-6755

February 13, 2013

Mr. Craig Hoffman
Compliance Project Manager
California Energy Commission (MS-2000)
1516 Ninth Street
Sacramento, CA 95814

Subject: CPV Sentinel Energy Project
Docket No. 07-AFC-3C
Monthly Compliance Report – Number 26
January 2013


Dear Mr. Hoffman:

Enclosed please find the Monthly Compliance Report – Number 26 for the CPV Sentinel Energy Project for the month of January 2013. If you have any questions, please feel free to contact me at (949) 514-5655 or Amanda Johnson (Asst. Compliance Manager) at (949) 338-7537.

Sincerely,

Maggie Fitzgerald
Site Compliance Manager

cc: Project File



CPV SENTINEL ENERGY PROJECT

MONTHLY COMPLIANCE REPORT – NUMBER 26

Report Period: January 2013

prepared for:
CPV Sentinel, LLC

February 13, 2013

prepared by:
Sierra Research, Inc.
1801 J Street
Sacramento, California 95811
(916) 444-6666

TABLE OF CONTENTS

<u>SECTION</u>	<u>PAGE</u>
1.0 CURRENT PROJECT CONSTRUCTION STATUS	1
1.1 CONSTRUCTION ACTIVITIES.....	1
2.0 COMPLIANCE MATRIX.....	1
3.0 REQUIRED DOCUMENTS SUBMITTED WITH THIS REPORT	1
3.1 CBO DOCUMENTATION	1
3.2 WORKER ENVIRONMENTAL AWARENESS PROGRAM TRAINING.....	2
3.3 WORKER SAFETY.....	2
3.4 BIOLOGICAL RESOURCES.....	2
3.5 CULTURAL RESOURCES	2
3.6 PALEONTOLOGICAL RESOURCES.....	2
3.7 AIR QUALITY.....	3
4.0 COMPLIANCE REQUIREMENTS COMPLETED DURING THE REPORTING PERIOD.....	3
5.0 DELINQUENT SUBMITTALS	4
6.0 CHANGES TO CONDITIONS OF CERTIFICATION.....	4
7.0 FILINGS OR PERMITS ISSUED BY OTHER GOVERNMENTAL AGENCIES	4
8.0 PROJECT COMPLIANCE ACTIVITIES SCHEDULED FOR THE NEXT TWO MONTHS.....	4
9.0 LISTING OF THE MONTH'S ADDITIONS TO THE COMPLIANCE FILE.....	7
10.0 REQUESTS TO DISPOSE OF ITEMS REQUIRED TO BE MAINTAINED IN THE COMPLIANCE FILE.....	7
11.0 COMPLAINTS, NOTICES OF VIOLATIONS, WARNINGS AND CITATIONS.....	7
12.0 PENDING CEC APPROVALS.....	8

List of Figures

Figure 1 Construction Schedule

List of Appendices

Appendix A Key Events List & CEC Compliance Matrix
Appendix B CBO Documentation
Appendix C WEAP Acknowledgement Forms
Appendix D Worker Safety
Appendix E Biological Resources Monthly Summary Report
Appendix F Air Quality

1.0 CURRENT PROJECT CONSTRUCTION STATUS

This section of the monthly compliance report addresses the progress of the CPV Sentinel Energy Project construction activities.

The updated construction schedule is included as Figure 1 of this report. There have been no significant changes to the construction schedule since the previous monthly report. A key events list is provided in Appendix A of this report. No changes have been made to the key events list since the previous monthly report.

1.1 Construction Activities

On-site construction activities for this reporting period included the following:

- Continued commissioning on CTGs 1, 2, 3, 4, 5 & 6;
- Continued construction/installation on CTGs 7 & 8;
- Continued commissioning of Zero Liquid Discharge (ZLD) system;
- Continued commissioning of Balance of Plant (BOP) systems;
- Continued construction on aboveground piping;
- Continued construction on aboveground electrical; and
- Completed First Fire on CTG 3.

2.0 COMPLIANCE MATRIX

An updated copy of the CEC Compliance Matrix is included with this report in Appendix A. As requested, fully satisfied conditions of certification (COCs) are not included in the matrix after they have been reported complete.

3.0 REQUIRED DOCUMENTS SUBMITTED WITH THIS REPORT

3.1 CBO Documentation

Documentation for CBO related activities for this reporting period are included as Appendix B of this report. The required documentation includes:

- Copies of all transmittal letters for submittals made to the CBO for this reporting period;
- Copies of all approvals received from the CBO during this reporting period;
- Updated CBO submittal and drawing list; and
- A copy of the CBO payment receipt for this reporting period.

3.2 Worker Environmental Awareness Program Training

Worker Environmental Awareness Program (WEAP) training was conducted for all on-site workers as they were brought onto the project. Appendix C includes all WEAP Training Acknowledgement Forms for this reporting period. During this reporting period 63 workers were trained. To date, a total of 1,832 workers have been WEAP trained for the project.

3.3 Worker Safety

The Construction Safety Supervisor (CSS) monthly safety inspection report is included as Appendix D of this report. As specified in WORKER SAFETY-3, the report includes:

- A record of all employees trained for that month (all records shall be kept on-site for the duration of the project);
- A summary report of safety management actions and safety-related incidents that occurred during the month;
- A report of any continuing or unresolved situations and incidents that may pose danger to life or health; and
- A report of accidents and injuries that occurred during the month.

3.4 Biological Resources

As required by the Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP), site survey reports and a summary of activities completed during this reporting period are included as Appendix E (Biological Resources Monthly Summary Report) of this report.

3.5 Cultural Resources

All project related earth-disturbing activities were completed in September 2012. Therefore, monitoring for Cultural Resources has been completed for the project. Per condition CUL-4, the designated Cultural Resources Specialist (CRS) prepared the Cultural Resources Report (CRR) and it was submitted to the Cultural Resources Specialist for the County of Riverside and the Chairpersons of all Native American groups that requested additional information on CPV Sentinel cultural resources on December 7, 2012. As required by the verification of condition CUL-4, "60 days thereafter, whether or not the county or Native Americans provide comments, the Project Owner shall submit the CRR and the comments, if any, to the CPM for review and approval. If any reports have previously been sent to the CHRIS, then receipt letters from the CHRIS or other verification of receipt shall be included in an appendix." The final CRR will be submitted to the CEC in February 2013 for review and approval.

3.6 Paleontological Resources

All project related earth-disturbing activities were completed in September 2012. Therefore, monitoring for Paleontological Resources has been completed for the project. Per condition PAL-7, the Paleontological Resources Report (PRR) was completed by the designated

Paleontological Resources Specialist and it was submitted to the CPM on September 10, 2012. CEC Staff approved the PRR on October 12, 2012.

3.7 Air Quality

Documentation demonstrating compliance with the Air Quality Construction Mitigation Plan (AQCMP) and construction fugitive dust control measures for this reporting period is included as Appendix F of this report. It includes the daily AQCMP compliance forms, as required by AQ-SC3 and AQ-SC4.

Diesel-fueled engine control measures documentation for this reporting period is also included in Appendix F of this report, as required by AQ-SC5. This includes:

- Log of long-term and short-term diesel-fueled construction equipment that is on-site;
- Diesel fuel receipts; and
- Letters from on-site heavy equipment contractors new to the project expressing their commitment to compliance with the diesel-fueled engine compliance measures.

Please note that for January there was no short-term diesel-fueled equipment on-site.

As required by condition AQ-3, a summary of gas turbine, emergency fire pump engine, and cooling tower commissioning phase operating/emissions data for January 2013 is included in Appendix F of this monthly compliance report.

4.0 COMPLIANCE REQUIREMENTS COMPLETED DURING THE REPORTING PERIOD

Table 4-1 contains the compliance requirements submitted to the CEC Compliance Project Manager (CPM) during this reporting period. CEC approval is also noted. Items are listed in chronological order of date submitted to CEC. The list of CBO submittals is included in Appendix B.

Table 4-1 Compliance Submittals

COC	Description	Date Due	Date Submitted	CEC Approval Date	Status
AQ-9	Notification of actual start-up date for Units 1 and 2	--	1/2/13	1/2/13	Approved/ Open
AQ-16	NOx RTC Summary	--	1/2/13	1/2/13	Approved/ Open
CUL-4.2	Copy of Curation Agreement	1/9/13	1/2/13	1/16/13	Complete
AQ-12 thru 14	Notification of equipment installation for Units 7 and 8	--	1/8/13	1/8/13	Approved/ Open
AQ-3	Notification of initial start-up date for Units 6, 7 and 8	--	1/8/13	1/8/13	Approved/ Open

COC	Description	Date Due	Date Submitted	CEC Approval Date	Status
AQ-7	Update for Notification of initial performance test and NOx CEMS notice	--	1/9/13	1/9/13	Approved/ Open
AQ-3	7 day notification of initial start-up for Unit 4	--	1/14/13	1/14/13	Approved/ Open
AQ-1	Notification of initial catalysts use for Units 1 and 2	--	1/14/13	1/14/13	Approved/ Open
AQ-12 thru 14	Notification of proper function of devices for Units 1 and 2	--	1/14/13	1/14/13	Approved/ Open
AQ-9	Notification of actual start-up date for Unit 3	--	1/16/13	1/16/13	Approved/ Open
AQ-12 thru 14	Device calibration sheets for Units 1 and 2	--	1/18/13	1/18/13	Approved/ Open
AQ-7	Notification of CEMS Certification and Initial Performance Tests for Units 5 - 8	--	1/28/13	1/28/13	Approved/ Open
AQ-1	Notification of initial catalysts use for Unit 3	--	1/28/13	1/28/13	Approved/ Open
TSE-7	Notification from CAISO approving date for synchronization to grid	1/31/13	1/31/13	2/7/13	Complete
AQ-SC 7	Application for Reclaim/Tittle V permit modification for firepump engine make/model number listed on permit	--	1/31/13		Awaiting Approval
AQ-12 thru 14	Device calibration sheets for Units 3 - 8	--	1/31/13		Awaiting Approval
AQ-12 thru 14	Notification of proper function of equipment for Units 3 and 4	--	1/31/13		Awaiting Approval

5.0 DELINQUENT SUBMITTALS

As of the end of the reporting period, there are no delinquent compliance submittals.

6.0 CHANGES TO CONDITIONS OF CERTIFICATION

No changes to any of the COCs occurred during this reporting period.

7.0 FILINGS OR PERMITS ISSUED BY OTHER GOVERNMENTAL AGENCIES

No filings or permits were issued by other governmental agencies during this reporting period.

8.0 PROJECT COMPLIANCE ACTIVITIES SCHEDULED FOR THE NEXT TWO MONTHS

A summary of the planned submittals over the next two months is included in Table 8-1. The submittals are listed in chronological order of date due to CEC.

Table 8-1 Planned Submittals for February and March 2013

COC	Description	Verification Summary	Due Date to CEC
CUL-4.1	<p>The Project Owner shall submit the Cultural Resources Report (CRR) to the County of Riverside, and to the Chairpersons of all Native American groups that requested additional information on the CVP Sentinel cultural resources, for review and comment. After the Project Owner has received comments from the County of Riverside and from the Native American Chairpersons, he/she shall submit the CRR and all received comments to the CPM for review and approval. The CRR shall be written by or under the direction of the CRS, shall be provided in the ARM format, and shall conform to Riverside County's requirements for archaeological reports. The CRR shall report on all field activities including dates, times and locations, findings, samplings, and analyses. All survey reports, Department of Parks and Recreation (DPR) 523 forms, and additional research reports not previously submitted to the California Historic Resource Information System (CHRIS) and the State Historic Preservation Officer (SHPO) shall be included as an appendix to the CRR. If the Project Owner requests a suspension of construction activities, then a draft CRR that covers all cultural resources activities associated with the project shall be prepared by the CRS and submitted to the CPM for review and approval on the same day as the suspension/extension request. The draft CRR shall be retained at the project site in a secure facility until construction resumes or the project is withdrawn. If the project is withdrawn, then a final CRR shall be submitted to the CPM for review and approval at the same time as the withdrawal request. If artifacts and documentation are to be curated, the Project Owner shall provide documentation for approval by the CPM.</p>	<p>Within 90 days after completion of ground disturbance (including landscaping), the Project Owner shall submit the CRR to the Cultural Resources Specialist for the County of Riverside and the Chairpersons of all Native American groups that requested additional information on CPV Sentinel cultural resources. Sixty days thereafter, whether or not the county or Native Americans provide comments, the Project Owner shall submit the CRR and the comments, if any, to the CPM for review and approval. If any reports have previously been sent to the CHRIS, then receipt letters from the CHRIS or other verification of receipt shall be included in an appendix.</p>	02/15/13
AQ-2	<p>The project owner/operator shall not produce emissions of oxides of nitrogen from the facility, including the firewater pump and all eight gas turbines combined, that exceed the RECLAIM Trading Credits holdings required in Condition of Certification AQ-16 within a calendar year.</p>	<p>The project owner/operator shall submit to the CPM no later than 60 days following the end of each calendar year, the SCAQMD required (via Rule 2004) Quarterly Certification of Emissions (or equivalent) for each quarter and the Annual Permit Emissions Program report (or equivalent) as prescribed by the SCAQMD Executive Officer.</p>	03/01/13

COC	Description	Verification Summary	Due Date to CEC
GEN-1.1	<p>The project owner shall design, construct, and inspect the project in accordance with the 2007 California Building Standards Code (CBSC), also known as Title 24, California Code of Regulations, which encompasses the California Building Code (CBC), California Administrative Code, California Electrical Code, California Mechanical Code, California Plumbing Code, California Energy Code, California Fire Code, California Code for Building Conservation, California Reference Standards Code, and all other applicable engineering laws, ordinances, regulations, and standards (LORS) in effect at the time initial design plans are submitted to the chief building official (CBO) for review and approval. The CBSC in effect is the edition that has been adopted by the California Building Standards Commission and published at least 180 days previously. The project owner shall ensure that all the provisions of the above applicable codes are enforced during the construction, addition, alteration, moving, demolition, repair, or maintenance of the completed facility (2007 CBC, Appendix. Chapter 1, § 101.2, Scope). All transmission facilities (lines, switchyards, switching stations, and substations) are covered in the Conditions of Certification in the Transmission System Engineering section of this Decision.</p>	<p>The project owner shall submit to the CPM a statement of verification, signed by the responsible design engineer, attesting that all designs, construction, installation, and inspection requirements of the applicable LORS and the Energy Commission's decision have been met in the area of facility design.</p>	03/01/13
TSE-8.3	<p>The project owner shall be responsible for the inspection of the transmission facilities during and after project construction, and any subsequent CPM and CBO approved changes thereto, to ensure conformance with CPUC GO-95 or NESC, Title 8, CCR, Articles 35, 36 and 37 of the, "High Voltage Electric Safety Orders", applicable interconnection standards, NEC and related industry standards.</p>	<p>The project owner shall ensure that the following is transmitted to the CPM and CBO: c) A summary of inspections of the completed transmission facilities, and identification of any nonconforming work and corrective actions taken, signed and sealed by the registered engineer in charge.</p>	03/01/13

Appendix B contains the list of anticipated CBO submittals for the project.

Table 8-2 lists the on-going construction compliance activities.

Table 8-2 On-going Construction Compliance Activities

COC	Description Summary
AQ-SC3	AQCMP documentation for dust control measures
AQ-SC4	Dust plume response
AQ-SC5	Diesel-fueled engine control
BIO-2	Biological Resources monthly summary report
BIO-6	Implementation of BRMIMP
BIO-7	Impact Avoidance Mitigation Measures
BIO-8	Mitigation Management to Avoid Harassment or Harm
BIO-5 CUL-5 PAL-4	WEAP training for all on-site workers
CUL-3	CRMMP implementation
GEN-2.2 TSE-1.2	Project construction schedule updates
GEN-3.2	CBO Payment receipts
GEN-6.2 GEN-7.1 MECH-1.2 MECH-2.2 STRUC-4.2	Documenting of all CBO approvals (special inspections, CBO inspections, plan checks, corrective actions, submittals, and all other CBO approvals) and CBO submittal transmittal letters.
PAL-3	PRMMP implementation
WORKER SAFETY-3.2	CSS monthly safety inspection report

9.0 LISTING OF THE MONTH'S ADDITIONS TO THE COMPLIANCE FILE

The compliance file is being maintained by Sierra Research. An on-site file is also being maintained for all construction documents. For this reporting period, copies of submittals indicated in Table 4-1 were added to the compliance files.

10.0 REQUESTS TO DISPOSE OF ITEMS REQUIRED TO BE MAINTAINED IN THE COMPLIANCE FILE

For this reporting period, no requests for the disposal of items in the project owner's compliance files were made.

11.0 COMPLAINTS, NOTICES OF VIOLATIONS, WARNINGS AND CITATIONS

No complaints, notices of violation, official warnings, or citations have been received during this reporting period or to date on the project.

12.0 PENDING CEC APPROVALS

There are no outstanding CEC approvals for COCs submitted by the project that requested approvals by the end of January.

FIGURE 1
Construction Schedule

APPENDIX A
Key Events List &
CEC Compliance Matrix

KEY EVENT LIST

PROJECT: CPV Sentinel Energy Project **DATE ENTERED:** 1/9/2013

DOCKET #: 07-AFC-3C

Compliance PROJECT MANAGER: Craig Hoffman

Event Description	Date Assigned
Certification Date	1 Dec 2010
Obtain Site Control	1 Jun 2010
Online Date	1 Aug 2013
Power Plant Site Activities	
Start of Site Mobilization	1 Jun 2011
Start Ground Disturbance	1 Jun 2011
Start Grading	1 Jun 2011
Start Construction	1 Jun 2011
Begin Pouring Major Foundation Concrete	12 Sep 2011
Begin Installation of Major Equipment	Jan 2012
Completion of Installation of Major Equipment	Jan 2013
First Combustion of Gas Turbine	Dec 2012
Obtain Building Occupation Permit	Aug 2012
Start Commercial Operation	Aug 2013
Complete All Construction	Nov 2013
Transmission Line Activities	
Start T/L Construction	May 2012
Synchronization with Grid and Interconnection	Jan 2013
Complete T/L	May 2013
Fuel Supply Line Activities	
Start Gas Pipeline Construction and Interconnection	Dec 2011
Complete Gas Pipeline Construction	Oct 2012
Water Supply Activities	
Start of Water Supply Construction	Aug 2011
Complete Water Supply Construction	Feb 2012

Compliance Matrix for CPV Sentinel Project

Assumed Construction Start Date: 06/01/11
 Assumed Ground Disturbance Date: 6/1/2011
 Assumed Site Mobilization Date: 6/1/2011

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
AQ-1	OPS	The project owner shall limit the emissions from each gas fired combustion turbine train exhaust stack.	The project owner shall submit all emission calculations, fuel use, CEM records and a summary demonstrating compliance of all emission limits stated in this Condition for approval to the CPM on a quarterly basis in the quarterly emissions report.	No later than 30 days following the end of each calendar quarter per AQ-SC9	Quarterly				
AQ-10	OPS	The project owner shall keep records in a manner approved by the SCAQMD.	The project owner shall submit to the CPM for approval all fuel usage records on a quarterly basis as part of the quarterly emissions report of Condition of Certification AQ-SC9.	No later than 30 days following the end of each calendar quarter per AQ-SC9	Quarterly				
AQ-11	OPS	The owner/operator shall calculate and continuously record the ammonia (NH3) slip emission concentration from each exhaust stack for each gas turbine.	The project owner shall include ammonia slip concentrations averaged on an hourly basis as part of the Quarterly Operational Report required in Condition of Certification AQ-SC9 and calculated via the protocol provided in this condition. Exceedances of the ammonia limit shall be reported in the following quarterly report.	Reporting no later than 30 days following the end of each calendar quarter per AQ-SC9	Quarterly				
AQ-12	CON	The operator shall install and maintain an ammonia injection flow meter and recorder to accurately indicate and record the ammonia injection flow rate being supplied to each turbine. The device or gauge shall be accurate to within plus or minus 5 percent and shall be calibrated once every twelve months. The ammonia injection system shall be placed in full operation as soon as the minimum temperature is reached. The minimum temperature is listed as 540 degrees F at the inlet to the SCR reactor. Continuously recording is defined for this condition as at least once every hour and is based on the average of the continuous monitoring for that hour.	The project owner shall submit to the CPM no less than 30 days after installation, a written statement by a California registered Professional Engineer stating that said engineer has reviewed the as-built-designs or inspected the identified equipment and certifies that the appropriate device has been installed and is functioning properly. The project owner shall submit annual calibration results within 30 days of their successful completion.	No less than 30 days after installation - and - submit annual calibration results within 30 days of their successful completion.	10/08/12	10/7/2012	10/15/2012		Open
AQ-13	CON	The operator shall install and maintain a temperature gauge and recorder to accurately indicate and record the temperature in the exhaust at the inlet of the SCR reactor. The gauge shall be accurate to within plus or minus 5 percent and shall be calibrated once every twelve months. The catalyst temperature range shall remain between 740 degree F and 840 degree F. The catalyst temperature shall not exceed 840 degrees F. The temperature range requirement of this condition does not apply during startup operations of the turbine. Continuously recording is defined for this condition as at least once every hour and is based on the average of the continuous monitoring for that hour.	The project owner shall submit to the CPM no less than 30 days after installation, a written statement by a California registered Professional Engineer stating that said engineer has reviewed the as-built-designs or inspected the identified equipment and certifies that the appropriate device has been installed and is functioning properly. The project owner shall submit annual calibration results within 30 days of their successful completion.	No less than 30 days after installation - and - submit annual calibration results within 30 days of their successful completion.	10/08/12	10/7/2012	10/15/2012		Open

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
AQ-14	CON	The operator shall install and maintain a pressure gauge and recorder to accurately indicate and record the pressure differential across the SCR catalyst bed in inches of water column. The gauge shall be accurate to within plus or minus 5 percent and shall be calibrated once every twelve months. The pressure drop across the catalyst shall not exceed 12 inches of water column during the start-up period. Continuously recording is defined for this condition as at least once every month and is based on the average of the continuous monitoring for that month.	The project owner shall submit to the CPM no less than 30 days after installation, a written statement by a California registered Professional Engineer stating that said engineer has reviewed the as-built-designs or inspected the identified equipment and certifies that the appropriate device has been installed and is functioning properly. The project owner shall submit annual calibration results within 30 days of their successful completion.	No less than 30 days after installation - and - submit annual calibration results within 30 days of their successful completion.	10/08/12	10/7/2012	10/15/2012		Open
AQ-15	OPS	The project owner shall limit the operating time of the firewater pump to no more than 199.99 hours per year. The firewater pump shall be equipped with a non-resettable elapsed meter to accurately indicate the elapsed operating time of the engine. The firewater pump shall be equipped with a nonresettable totalizing fuel meter to accurately indicate the fuel usage of the engine. The firewater pump shall burn only diesel fuel that contains sulfur compounds less than or equal to 15 ppm by weight. An engine operating log shall be kept in writing, listing the date of operation, the elapsed time, in hours, and the reason for operation. The log shall be maintained for a minimum of 5 years and made available to SCAQMD personnel and CPM upon request. The project owner shall keep records in a manner approved by the Executive Officer; consisting of emergency use hours of operation, maintenance and testing hours, other operating hours (describe the reason for operation).	The project owner shall submit to the CPM no less than 30 days after installation, a written statement by a California registered Professional Engineer stating that said engineer has reviewed the as-built-designs or inspected the identified equipment and certifies that the appropriate devices have been installed and are functioning properly. The project owner shall submit all dates of operation, elapsed time in hours, and the reason for each operation in the Quarterly Operations Report (AQSC9).	PE statement no less than 30 days after installation; Reporting no later than 30 days following the end of each calendar quarter per AQ-SC9.	TBD				In progress
AQ-16	OPS	The project equipment shall not be operated unless the project owner demonstrates to the SCAQMD Executive Officer that the facility holds sufficient RTCs to offset the prorated annual emissions increase for the first compliance year of operation. In addition, this equipment shall not be operated unless the project owner demonstrates to the Executive Officer that, at the commencement of each compliance year after the first compliance year of operation, the facility holds sufficient RTCs in an amount equal to the annual emission increase. The project owner shall submit all such information to the CPM for approval.	The project owner shall submit evidence of sufficient RTCs to the CPM demonstrating compliance on an annual basis as part of the annual compliance report.	Annually	Annually				Open
AQ-2	OPS	The project owner/operator shall not produce emissions of oxides of nitrogen from the facility, including the firewater pump and all eight gas turbines combined, that exceed the RECLAIM Trading Credits holdings required in Condition of Certification AQ-16 within a calendar year.	The project owner/operator shall submit to the CPM no later than 60 days following the end of each calendar year, the SCAQMD required (via Rule 2004) Quarterly Certification of Emissions (or equivalent) for each quarter and the Annual Permit Emissions Program report (or equivalent) as prescribed by the SCAQMD Executive Officer.	No later than 60 days following the end of each calendar year	03/01/13				

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
AQ-3	OPS	The 2.5 ppm NOx emission limit, the 2.0- ppm VOC limit and the 4.0 ppm CO emission limit shall not apply during turbine commissioning, start-up and shutdown. The commissioning period shall not exceed 150 operating hours per turbine from the initial start-up. Following commissioning, start-ups shall not exceed 25 minutes and shutdowns shall not exceed 10 minutes. Written records of commissioning, start-ups and shutdowns shall be kept and made available to SCAQMD and submitted to the CPM for approval. Emissions of NOx shall not exceed 29.54 lbs/hr for any hour in which a startup occurs. Units 1 through 8 shall be limited to a maximum of 300 startups per year; The 19 lb/mmscf NOx emission limit(s) shall only apply during interim reporting period during initial turbine commissioning and the 12.26 lbs/mmscf shall apply only during the interim reporting period after the initial turbine commissioning period, to report RECLAIM emissions. The interim period shall not exceed 12 months from the initial start-up date. For this condition startup shall be defined as the start up process to bring the turbine in full successful operations. If during startup the process is aborted and the startup is restarted, then the startup and restart is defined as one startup. In this case the startup time shall not exceed 1 hour. The project owner/operator shall complete construction and the project shall be fully operational within three years of the issuance of the permit to construction from the District.	The project owner shall provide the SCAQMD and the CPM with the written notification of the initial start-up date no later than 60 days prior to the startup date. The project owner shall submit, commencing one month from the time of gas turbine first fire, a monthly commissioning status report throughout the duration of the commissioning phase that demonstrates compliance with this condition and the emission limits of Condition AQ-13. The monthly commissioning status report shall include criteria pollutant emission estimates for each commissioning activity and total commissioning emission estimates. The monthly commissioning status report shall be submitted to the CPM until the report includes the completion of the initial commissioning activities. The project owner shall provide start-up and shutdown occurrence and duration data as part as part of the Quarterly Operation Report (AQSC9) including records of all aborted turbine startups. The project owner shall make the site available for inspection of the commissioning and startup/shutdown records by representatives of the District, CARB and the Commission.	No later than 60 days prior to the startup date - and - Commencing one month from the time of gas turbine first fire - and Reporting no later than 30 days following the end of each calendar quarter per AQ-SC9	09/24/12	9/24/2012	9/28/2012	9/24/2012	Open
AQ-4	OPS	Each combustion turbine stack shall have the following emission limitations. <ul style="list-style-type: none"> • 2.5 PPM NOx emission averaged over 60 minutes at 15 percent oxygen, dry basis. • 4.0 ppm CO emission averaged over 60 minutes at 15 percent oxygen, dry basis. • 2.0 ppm VOC emission averaged over 60 minutes at 15 percent oxygen, dry basis. • 5.0 ppm NH3 emission averaged over 60 minutes at 15 percent oxygen, dry basis. 	The project owner shall submit to the CPM for approval all emissions and emission calculations on a quarterly basis as part of the quarterly emissions report of Condition of Certification AQ-SC9.	No later than 30 days following the end of each calendar quarter per AQ-SC9	Quarterly				
AQ-5	OPS	The project owner may at no time purposefully exceed either the mass or concentration emission limits set forth in Conditions of Certification AQ-1, -2, -3 or -4.	The project owner shall submit to the CPM for approval all emissions and emission calculations on a quarterly basis as part of the quarterly emissions report of Condition of Certification AQ-SC9.	No later than 30 days following the end of each calendar quarter per AQ-SC9	Quarterly				

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
AQ-6	OPS	The project owner shall limit the fuel usage during a commissioning period from each turbine to no more than 301 mmcf of pipeline quality natural gas per month. After the completion of commissioning, units 1 through 8 shall limit the fuel usage from each turbine to no more than 425 mmcf in any one commissioning calendar month and 2,455 mmcf in any one noncommissioning year. The operator shall maintain records in a manner approved by the District to demonstrate compliance with this condition. The operator shall install and maintain a fuel flow meter and recorder to accurately indicate and record the fuel usage being supplied to each turbine. The natural gas shall not exceed H2S concentrations of more than 0.25 gr/100scf on an annual average of the monthly samples of gas composition or gas supplier documentation. The natural gas fuel sample shall be tested using District Method 307-91 for total sulfur calculated as H2S.	The project owner shall submit to the CPM for approval all fuel usage records on a quarterly basis as part of the quarterly emissions report of Condition of Certification AQ-SC9.	No later than 30 days following the end of each calendar quarter per AQ-SC9	Quarterly				
AQ-7	COMM	The project owner shall conduct an initial source test for NOx, CO, SOx, VOC, NH3 and PM10 and periodic source test every three years thereafter for NOx, CO, SOx, VOC and PM10 of each gas turbine exhaust stack.	The project owner shall submit the proposed protocol for the initial source tests 45 days prior to the proposed source test date to both the SCAQMD and CPM for approval. The project owner shall submit source test results no later than 60 days following the source test date to both the SCAQMD and CPM. The project owner shall notify the SCAQMD and CPM no later than 10 days prior to the proposed initial source test date and time.	Proposed protocol - 45 days prior to the proposed source test date; Conduct initial source test no later than 180 days following date of first fire or 300 hours of operations after start-up; Source test results - no later than 60 days after test; Notify agencies no later than 10 days prior to proposed test date	12/03/12	12/3/2012	12/14/2012	12/21/2012	Open
AQ-8	COMM	The project owner shall conduct source testing of each gas turbine exhaust stack in accordance with the requirements.	The project owner shall submit the proposed protocol for the source tests 45 days prior to the proposed source test date to both the SCAQMD and CPM for approval. The project owner shall notify the SCAQMD and CPM no later than 7 days prior to the proposed source test date and time. The project owner shall submit source test results no later than 45 days following the source test date to both the SCAQMD and CPM.	Submit proposed protocol 45 days prior, notify 7 days prior and submit test results no later than 45 days after source test	12/03/12	12/9/2012	12/14/2012	12/21/2012	Open
AQ-9	COMM	The project owner shall install and maintain a CEMS in each exhaust stack of the combustion turbine trains.	Within 30 days of certification, the project owner shall notify the CPM of the completion of the certification process for the CEMS.	Within 30 days of certification	TBD				

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
AQ-SC10	OPS	The project owner shall perform quarterly cooling tower recirculating water quality testing, or shall provide for continuous monitoring of conductivity as an indicator, for total dissolved solids content.	The project owner shall submit to the CPM cooling tower recirculating water quality tests or a summary of continuous monitoring results and daily recirculating water flow in the Quarterly Operation Report (AQ-SC9). If the project owner uses continuous monitoring of conductivity as an indicator for total dissolved solids content, the project owner shall submit data supporting the calibration of the conductivity meter and the correlation with total dissolved solids content at least once each year in a Quarterly Operation Report (AQ-SC9).	No later than 30 days following the end of each calendar quarter.	Quarterly				
AQ-SC11	OPS	The cooling towers daily PM10 emissions shall be limited to 18.82 lb/day in total for all eight cooling tower cells. The cooling towers shall be equipped with a drift eliminator to control the drift fraction to 0.0005 percent of the circulating water flow. The project owner shall estimate daily PM10 emissions from the cooling towers using the water quality testing data or continuous monitoring data and daily circulating water flow data collected on a quarterly basis.	The project owner shall submit to the CPM daily cooling tower PM10 emission estimates in the Quarterly Operation Report (AQ-SC9).	No later than 30 days following the end of each calendar quarter.	Quarterly				
AQ-SC3	CON	Construction Fugitive Dust Control: The AQCM shall submit documentation to the CPM in each Monthly Compliance Report that demonstrates compliance with the Air Quality Construction Mitigation Plan (AQCMP) mitigation measures for the purposes of minimizing fugitive dust emission creation from construction activities and preventing all fugitive dust plumes from leaving the project. Any deviation from the AQCMP mitigation measures shall require prior CPM notification and approval.	The AQCM shall provide the CPM a Monthly Compliance Report (COMPLIANCE-6) to demonstrate control of fugitive dust emissions.	Monthly	Monthly				On-going
AQ-SC4	CON	Dust Plume Response Requirement: The AQCM or an AQCM Delegate shall monitor all construction activities for visible dust plumes. Observations of visible dust plumes that have the potential to be transported (A) off the project site and within 400 feet upwind of any regularly occupied structures not owned by the project owner or (B) 200 feet beyond the centerline of the construction of linear facilities indicate that existing mitigation measures are not resulting in effective mitigation. The AQCMP shall include a section detailing how the additional mitigation measures will be accomplished within the time limits specified. The AQCM or Delegate shall implement procedures for additional mitigation measures in the event that such visible dust plumes are observed.	The AQCM shall provide the CPM a Monthly Compliance Report (COMPLIANCE-6).	Monthly	Monthly				On-going
AQ-SC5	CON	Diesel-Fueled Engine Control: The AQCM shall submit to the CPM, in the Monthly Compliance Report, a construction mitigation report that demonstrates compliance with the AQCMP mitigation measures for purposes of controlling diesel construction-related emissions. Any deviation from the AQCMP mitigation measures shall require prior and CPM notification and approval.	The AQCM shall include in the Monthly Compliance Report (COMPLIANCE-6) information that demonstrates control of diesel construction-related emissions.	Monthly	Monthly				On-going

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
AQ-SC6	CON	The project owner, when obtaining dedicated on-road or off-road vehicles for facility maintenance activities, shall only obtain new model year vehicles that meet California on-road vehicle emission standards or appropriate U.S.EPA/California offroad engine emission standards for the model year when obtained.	At least 60 days prior to the start commercial operation, the project owner shall submit to the CPM a copy of the plan that identifies the size and type of the on-site vehicle and equipment fleet and the vehicle and equipment purchase orders and contracts and/or purchase schedule. The plan shall be updated every other year and submitted in the Annual Compliance Report (COMPLIANCE-7).	At least 60 days prior to the start commercial operation with updates every other year.	05/15/13				
AQ-SC7	CON	The project owner shall provide the CPM copies of all District issued Authority-to-Construct (ATC) and Permit-to-Operate (PTO) documents for the facility. The project owner shall submit to the CPM for review and approval any modification proposed by the project owner to any project air permit. The project owner shall submit to the CPM any modification to any permit proposed by the District or U.S. Environmental Protection Agency (U.S. EPA), and any revised permit issued by the District or U.S. EPA, for the project.	The project owner shall submit any ATC, PTO, and proposed air permit modifications to the CPM within 15 working days of its submittal either by 1) the project owner to an agency, or 2) receipt of proposed modifications from an agency. The project owner shall submit all modified air permits to the CPM within 15 days of receipt.	As Required. Within 5 working days of submittal. All modified air permits within 15 days of receipt.	As Required	4/20/2011	5/6/2011	4/20/2011	On-going
AQ-SC9	OPS	The project owner shall submit to the CPM Quarterly Operation Reports, following the end of each calendar quarter, that include operational and emissions information as necessary to demonstrate compliance with the Conditions of Certification herein. The Quarterly Operation Report will specifically note or highlight incidences of noncompliance.	The project owner shall submit the Quarterly Operation Reports to the CPM and APCO no later than 30 days following the end of each calendar quarter.	No later than 30 days following the end of each calendar quarter.	Quarterly				
BIO-1.2	CON	Replacement Designated Biologist - The project owner shall assign a Designated Biologist to the project. The project owner shall submit the resume of the proposed Designated Biologist, with at least 3 references and contact information, to the ECC Project Manager (CPM) for approval.	If a Designated Biologist needs to be replaced, the specified information of the proposed replacement must be submitted to the CPM at least 10 working days prior to the termination or release of the preceding Designated Biologist. In an emergency, the project owner shall immediately notify the CPM qualifications and approval of a short-term replacement while a permanent Designated Biologist is proposed to the CPM for consideration.	As Required	As Required				As Required

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
BIO-2	CON	<p>The project owner shall ensure that the Designated Biologist performs the following during any site (or related facilities) mobilization, ground disturbance, grading, construction, operation, and closure activities. The Designated Biologist may be assisted by the approved Biological Monitor(s), but remains the contact for the project owner and CPM.</p> <p>1. Advise the project owner's Construction and Operation Managers on the implementation of the biological resources Conditions of Certification;</p> <p>2. Consult on the preparation of the Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP), to be submitted by the project owner 3. Be available to supervise, conduct and coordinate mitigation, monitoring, and other biological resources compliance efforts, particularly in areas requiring avoidance or containing sensitive biological resources, such as special status species or their habitat; 4. Clearly mark sensitive biological resource areas, if present and inspect these areas at appropriate intervals for compliance with regulatory terms and conditions;5. Inspect active construction areas where animals may have become trapped prior to construction commencing each day. At the end of the day, inspect for the installation of structures that prevent entrapment or allow escape during periods of construction inactivity. Periodically inspect areas with high vehicle activity (i.e. parking lots) for animals in harm's way;</p> <p>6. Notify the project owner and the CPM of any non-compliance with any biological resources Condition of Certification;7. Respond directly to inquiries of the CPM regarding biological resource issues;8. Maintain written records of the tasks specified above and those included in the BRMIMP.</p>	<p>The Designated Biologist shall submit in the Monthly Compliance Report to the CPM copies of all written reports and summaries that document biological resources activities. If actions may affect biological resources during operation, a Designated Biologist shall be available for monitoring and reporting. During project operation, the Designated Biologist shall submit record summaries in the Annual Compliance Report unless their duties are ceased as approved by the CPM.</p>	Monthly	Monthly				On-going
BIO-4	CON	<p>The project owner's Construction/ Operation Manager shall act on the advice of the Designated Biologist and Biological Monitor(s) to ensure conformance with the biological resources Conditions of Certification. If required by the Designated Biologist and Biological Monitor(s) the project owner's Construction/Operation Manager shall halt all site activities in areas specified by the Designated Biologist. The Designated Biologist shall:</p> <p>1. Require a halt to all activities in any area when determined that there would be an unauthorized adverse impact to biological resources if the activities continued; 2. Inform the project owner and the Construction/Operation Manager when to resume activities; 3. Notify the CPM if there is a halt of any activities, and advise the CPM of any corrective actions that have been taken, or will be instituted, as a result of the work stoppage.</p>	<p>The project owner shall ensure that the Designated Biologist or Biological Monitor notifies the CPM immediately of any non-compliance or a halt of any site mobilization, ground disturbance, grading, construction, and operation activities. The project owner shall notify the CPM of the circumstances and actions being taken to resolve the problem. Whenever corrective action is taken by the project owner, a determination of success or failure will be made by the CPM within five working days after receipt of notice that corrective action is completed, or the project owner will be notified by the CPM that coordination with other agencies will require additional time before a determination can be made.</p>	As necessary - no later than the following morning of the incident, or Monday morning in the case of a weekend. Determination of success of corrective action within 5 working days of completion of action	As Required				As Required

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
BIO-5.2	CON	Each of the employees, as well as employees of contractors and subcontractors who work on the project site or any related facilities during site mobilization, ground disturbance, grading, construction, operation, and closure are informed about sensitive biological resources associated with the project.	The project owner shall provide in the Monthly Compliance Report the number of persons who have completed the training in the prior month and a running total of all persons who have completed the training to date. At least 10 days prior to site and related facilities mobilization, two copies of the CPM-approved materials shall be submitted. Training acknowledgement forms signed during construction shall be kept on file by the project owner for a period of at least six months after the start of commercial operation. During project operation, signed statements for operational personnel shall be kept on file employment. At least 60 days prior to the start of any site (or related facilities) the project owner shall provide in the Monthly Compliance Report the number of persons who have completed the training in the prior month and a running total of all persons who have completed the training to date. At least 10 days prior to site and related facilities mobilization, two copies of the CPM-approved materials shall be submitted. Training acknowledgement forms signed during construction shall be kept on file by the project owner for a period of at least six months after the start of commercial operation. During project operation, signed statements for operational personnel shall be kept on file employment.	Monthly. At least 10 days prior to site and related facilities mobilization, two copies of the CPM-approved materials shall be submitted.	Monthly				On-going
BIO-7.1	CON	Any time the project owner modifies or finalizes the project design they shall incorporate all feasible measures that avoid or minimize impacts to the local biological resources, including the following: 1. Design, install and maintain gas transmission lines, potable water lines, access roads, and storage and parking areas to avoid identified sensitive resources;	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Monthly	Monthly				On-going
BIO-7.2	CON	Any time the project owner modifies or finalizes the project design they shall incorporate all feasible measures that avoid or minimize impacts to the local biological resources, including the following: 2. Design, install, and maintain the transmission line from CPVS to SCE Devers Substation and all other electrical components if necessary in accordance with the Avian Power Line Interaction Committee (APLIC), Suggested Practices for Raptor Protection on Power Lines: The State of the Art in 2006 to reduce the likelihood of electrocutions of large birds;	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Monthly	Monthly				On-going

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
BIO-7.3	CON	Any time the project owner modifies or finalizes the project design they shall incorporate all feasible measures that avoid or minimize impacts to the local biological resources, including the following: 3. Design, install, and maintain structures and supports to prevent common raven (<i>Corvus corax</i>) nesting. Destroy nests that are established prior to egg laying and the modify the location to prevent future nest establishment (modified from applicant's Mitigation Measure Bio-9);	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Monthly	Monthly				On-going
BIO-7.4	CON	Any time the project owner modifies or finalizes the project design they shall incorporate all feasible measures that avoid or minimize impacts to the local biological resources, including the following: 4. Install silt fencing buried 1-foot deep and attached to a chain-link fence prior to construction to keep burrowing animals from easily tunneling into the site. Examine the fencing at least once a week and repair when necessary. Maintain the fencing until construction is complete (modified from applicant's Mitigation Measure Bio-10);	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Report - Monthly Silt Fence must be completed 2 weeks prior to construction start.	06/08/11	6/8/2011	6/8/2011	6/8/2011	On-going
BIO-7.5	CON	Any time the project owner modifies or finalizes the project design they shall incorporate all feasible measures that avoid or minimize impacts to the local biological resources, including the following: 5. Following installation of silt fence and prior to ground disturbance, conduct small mammal trapping for five nights in order to capture and relocate as many small mammals from within the project area as possible. Set traps near sign, burrows, or tracks at dusk each day and check at midnight or no later than dawn the next day to ensure no unnecessary deaths occur (modified from applicant's Mitigation Measure Bio-11);	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Report - Monthly Trapping to be completed immediately after silt fence is installed and prior to construction start.	06/08/11	6/8/2011	6/8/2011	6/8/2011	On-going
BIO-7.6	CON	Any time the project owner modifies or finalizes the project design they shall incorporate all feasible measures that avoid or minimize impacts to the local biological resources, including the following: 6. Eliminate any California Exotic Pest Plants of Concern (CalEPPC) List A species or plant species identified on Table 4-113 (Prohibited Invasive Plant Species) of the CVMSHCP from reseeding areas following temporary disturbance or from landscaping plans (integrated applicant's Mitigation Measure Bio-8);	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Monthly	Monthly				On-going

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
BIO-7.7	CON	Any time the project owner modifies or finalizes the project design they shall incorporate all feasible measures that avoid or minimize impacts to the local biological resources, including the following: 7. Prescribe a road sealant that is non-toxic to wildlife and plants;	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Monthly	Monthly				On-going
BIO-7.8	CON	Any time the project owner modifies or finalizes the project design they shall incorporate all feasible measures that avoid or minimize impacts to the local biological resources, including the following: 8. Design, install, and maintain facility lighting to prevent side casting of light towards wildlife habitat.	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Monthly	Monthly				On-going
BIO-7.9	CON	Any time the project owner modifies or finalizes the project design they shall incorporate all feasible measures that avoid or minimize impacts to the local biological resource	The project owner shall provide to the CPM for review and approval a written construction termination report identifying how measures have been completed.	Within thirty (30) days after completion of project construction	12/31/13				Not Started
BIO-8.1	CON	The project owner shall implement the following measures to manage their construction site, and related facilities, in a manner to avoid or minimize impacts to the local biological resources: 1. Install temporary fencing and provide wildlife escape ramps for construction areas that contain steep walled holes or trenches if outside of an approved, permanent exclusionary fence. The temporary fence shall be hardware cloth or similar materials that are approved by USFWS. Before such holes or trenches are filled, they should be thoroughly inspected for trapped animals by the Designated Biologist or Biological Monitor;	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Monthly. Within 30 days after completion of project construction, a written construction termination report	Monthly				On-going
BIO-8.2	CON	The project owner shall implement the following measures to manage their construction site, and related facilities, in a manner to avoid or minimize impacts to the local biological resources: 2. Make certain all food-related trash is disposed of in closed containers and removed at least once a week;	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Monthly. Within 30 days after completion of project construction, a written construction termination report	Monthly				On-going
BIO-8.3	CON	The project owner shall implement the following measures to manage their construction site, and related facilities, in a manner to avoid or minimize impacts to the local biological resources: 3. Prohibit feeding of wildlife by staff and subcontractors;	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Monthly. Within 30 days after completion of project construction, a written construction termination report	Monthly				On-going

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
BIO-8.4	CON	The project owner shall implement the following measures to manage their construction site, and related facilities, in a manner to avoid or minimize impacts to the local biological resources: 4. Prohibit non-security related firearms or weapons from being brought to the site;	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Monthly. Within 30 days after completion of project construction, a written construction termination report	Monthly				On-going
BIO-8.5	CON	The project owner shall implement the following measures to manage their construction site, and related facilities, in a manner to avoid or minimize impacts to the local biological resources: 5. Prohibit pets from being brought to the site;	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Monthly. Within 30 days after completion of project construction, a written construction termination report	Monthly				On-going
BIO-8.6	CON	The project owner shall implement the following measures to manage their construction site, and related facilities, in a manner to avoid or minimize impacts to the local biological resources: 6. Report all inadvertent deaths of sensitive species to the appropriate project representative. Injured animals shall be reported to CDFG or USFWS and the project owner shall follow instructions that are provided by CDFG or USFWS;	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Monthly. Within 30 days after completion of project construction, a written construction termination report	Monthly				On-going
BIO-8.7	CON	The project owner shall implement the following measures to manage their construction site, and related facilities, in a manner to avoid or minimize impacts to the local biological resources: 7. Minimize use of rodenticides in the project area	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Monthly. Within 30 days after completion of project construction, a written construction termination report	Monthly				On-going
BIO-8.8	CON	The project owner shall implement the following measures to manage their construction site, and related facilities, in a manner to avoid or minimize impacts to the local biological resources: 8. Prohibit vehicles and personnel from entering sensitive habitats.	All mitigation measures and their implementation methods shall be included in the BRMIMP. Implementation of the measures will be reported in the Monthly Compliance Reports by the Designated Biologist. Within 30 days after completion of project construction, the project owner shall provide to the CPM, for review and approval, a written construction termination report identifying how measures have been completed.	Monthly. Within 30 days after completion of project construction, a written construction termination report	Monthly				On-going

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
CIVIL-3	CON	<p>The project owner shall perform inspections in accordance with the 2007 CBC, Appendix Chapter 1, section 109, Inspections, and Chapter 17, section 1704, Special Inspections. All plant site grading operations for which a grading permit is required shall be subject to inspection by the CBO.</p> <p>If, in the course of inspection, it is discovered that the work is not being performed in accordance with the approved plans, the discrepancies shall be reported immediately to the resident engineer, the CBO, and the CPM (2007 CBC, Chapter 17, § 1704.1.2, Report Requirements). The project owner shall prepare a written report, with copies to the CBO and the CPM, detailing all discrepancies, non-compliance items, and the proposed corrective action.</p>	<p>Within five days of the discovery of any discrepancies, the resident engineer shall transmit to the CBO and the CPM a non-conformance report (NCR) and the proposed corrective action for review and approval. Within five days of resolution of the NCR, the project owner shall submit the details of the corrective action to the CBO and the CPM. A list of NCRs for the reporting month shall also be included in the following monthly compliance report.</p>	<p>NCR - Within five days of the discovery of any discrepancies. Within five days of resolution of the NCR, details of the corrective action</p>	As Required				Not Started
CIVIL-4	CON	<p>After completion of finished grading and erosion and sedimentation control and drainage work, the project owner shall obtain the CBO's approval of the final grading plans (including final changes) for the erosion and sedimentation control work. The civil engineer shall state that the work within his/her area of responsibility was done in accordance with the final approved plans</p>	<p>The project owner shall submit to the CBO, for review and approval the final grading plans and the responsible civil engineer's signed statement that the installation of the facilities and all erosion control measures were completed in accordance with the final approved combined grading plans, and that the facilities are adequate for their intended purposes, along with a copy of the transmittal letter to the CPM. The project owner shall submit a copy of the CBO's approval to the CPM in the next monthly compliance report.</p>	<p>Within 30 days (or project owner- and CBO-approved alternative time frame) of the completion of the erosion and sediment control mitigation and drainage work</p>	04/01/13				In progress
COMPLIANC E-1	CC	<p>The CPM, responsible Energy Commission staff, and delegate agencies or consultants shall be guaranteed and granted unrestricted access to the power plant site, related facilities, project-related staff, and the records maintained on site, for the purpose of conducting audits, surveys, inspections, or general site visits. Although the CPM will normally schedule site visits on dates and times agreeable to the project owner, the CPM reserves the right to make unannounced visits at any time.</p>	<p>The project owner shall grant Energy Commission staff and delegate agencies or consultants unrestricted access to the power plant site.</p>	Ongoing	On-going				On-going

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
COMPLIANC E-10	CC	Prior to the start of construction, the project owner must send a letter to property owners living within one mile of the project notifying them of a telephone number to contact project representatives with questions, complaints or concerns. If the telephone is not staffed 24-hours per day, it shall include automatic answering with date and time stamp recording. All recorded complaints shall be responded to within 24 hours. The telephone number shall be posted at the project site and made easily visible to passersby during construction and operation. The telephone number shall be provided to the CPM who will post it on the Energy Commission's web page. Any changes to the telephone number shall be submitted immediately to the CPM, who will update the web page. In addition to the monthly and annual compliance reporting requirements described above, the project owner shall report and provide copies to the CPM of all complaint forms, including noise and lighting complaints, notices of violation, notices of fines, official warnings, and citations, within 10 days of receipt. Complaints shall be logged and numbered. Noise complaints shall be recorded on the form provided in the NOISE conditions of certification. All other complaints shall be recorded on the complaint form.	The project owner shall report to the CPM, all notices, complaints, and citations.	Within 10 days of receipt	As Required	5/2/2011			As Required
COMPLIANC E-11	CC	In order to ensure that a planned facility closure does not create adverse impacts, a closure process that provides for careful consideration of available options and applicable laws, ordinances, regulations, standards, and local/regional plans in existence at the time of closure, will be undertaken. To ensure adequate review of a planned project closure, the project owner shall submit a proposed facility closure plan to the Energy Commission for review and approval at least 12 months (or other period of time agreed to by the CPM) prior to commencement of closure activities. The project owner shall file 120 copies (or other number of copies agreed upon by the CPM) of a proposed facility closure plan with the Energy Commission.	The project owner shall submit a closure plan to the CPM	At least 12 months prior to commencement of a planned closure	TBD				

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
COMPLIANC E-12	OPS	In order to ensure that public health and safety and the environment are protected in the event of an unplanned temporary facility closure, it is essential to have an on-site contingency plan in place. The on-site contingency plan will help to ensure that all necessary steps to mitigate public health and safety impacts and environmental impacts are taken in a timely manner. The project owner shall submit an on-site contingency plan for CPM review and approval. The plan shall be submitted no less than 60 days (or other time agreed to by the CPM) prior to commencement of commercial operation. The approved plan must be in place prior to commercial operation of the facility and shall be kept at the site at all times. The project owner, in consultation with the CPM, will update the on-site contingency plan as necessary. The CPM may require revisions to the on-site contingency plan over the life of the project. In the annual compliance reports submitted to the Energy Commission, the project owner will review the on-site contingency plan, and recommend changes to bring the plan up to date. Any changes to the plan must be approved by the CPM. In the event of an unplanned temporary facility closure, it is essential to have an on-site contingency plan in place. The on-site contingency plan will help to ensure that all necessary steps to mitigate public health and safety impacts and environmental impacts are taken in a timely manner. The project owner shall submit an on-site contingency plan for CPM review and approval. The approved plan must be in place prior to commercial operation of the facility and shall be kept at the site at all times.	To ensure that public health and safety and the environment are protected in the event of an unplanned temporary closure, the project owner shall submit an on-site contingency plan	No less than 60 days prior to commencement of commercial operation	06/01/13				
COMPLIANC E-13	CC	The on-site contingency plan required for unplanned temporary closure shall also cover unplanned permanent facility closure. All of the requirements specified for unplanned temporary closure shall also apply to unplanned permanent closure. In addition, the on-site contingency plan shall address how the project owner will ensure that all required closure steps will be successfully undertaken in the event of abandonment.	To ensure that public health and safety and the environment are protected in the event of an unplanned permanent closure, the project owner shall submit an on-site contingency plan	No less than 60 days prior to commencement of commercial operation	06/01/13				Not started

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
COMPLIANC E-14	CC	The project owner must petition the Energy Commission pursuant to Title 20, California Code of Regulations, section 1769, in order to modify the project (including linear facilities) design, operation or performance requirements, and to transfer ownership or operational control of the facility. It is the responsibility of the project owner to contact the CPM to determine if a proposed project change should be considered a project modification pursuant to section 1769. Implementation of a project modification without first securing Energy Commission, or Energy Commission staff approval, may result in enforcement action that could result in civil penalties in accordance with section 25534 of the Public Resources Code. A petition is required for amendments and for insignificant project changes as specified. Both shall be filed as a "Petition to Amend." Staff will determine if the change is significant or insignificant. For verification changes, a letter from the project owner is sufficient. In all cases, the petition or letter requesting a change should be submitted to the CPM, who will file it with the Energy Commission's Dockets Unit in accordance with Title 20, California Code of Regulations, section 1209.	The project owner must petition the Energy Commission to delete or change a condition of certification, modify the project design or operational requirements and/or transfer ownership of operational control of the facility.	As needed	As Required				As Required
COMPLIANC E-2	CC	For the life of the project, the project owner shall maintain project files on-site or at an alternative site approved by the CPM, unless a lesser period of time is specified by the conditions of certification. The files shall contain copies of all "as-built" drawings, all documents submitted as verification for conditions, and all other project-related documents.	The project owner shall maintain project files onsite. Energy Commission staff and delegate agencies shall be given unrestricted access to the files.	Ongoing	On-going				On-going
COMPLIANC E-3	CC	Each condition of certification is followed by a means of verification. The verification describes the Energy Commission's procedure(s) to ensure post-certification compliance with adopted conditions. The verification procedures, unlike the conditions, may be modified as necessary by the CPM.	The project owner is responsible for the delivery and content of all verification submittals to the CPM, whether such condition was satisfied by work performed or the project owner or his agent.	Ongoing	On-going				On-going
COMPLIANC E-5	CC	A compliance matrix shall be submitted by the project owner to the CPM along with each monthly and annual compliance report. The compliance matrix is intended to provide the CPM with the current status of all conditions of certification in a spreadsheet format.	The project owner shall submit a compliance matrix with each monthly and annual compliance report.	Monthly	Monthly				On-going
COMPLIANC E-6	CON	The first Monthly Compliance Report is due one month following the Energy Commission business meeting date upon which the project was approved, unless otherwise agreed to by the CPM. The first Monthly Compliance Report shall include the AFC number and an initial list of dates for each of the events identified on the Key Events List.	During construction, the project owner shall submit Monthly Compliance Reports (MCRs). The first MCR is due the month following the Energy Commission business meeting date on which the project was approved.	Monthly	Monthly				On-going

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
COMPLIANC E-7	OPS	After construction is complete, the project owner shall submit Annual Compliance Reports instead of Monthly Compliance Reports. The reports are for each year of commercial operation and are due to the CPM each year at a date agreed to by the CPM. Annual. Each Annual Compliance Report shall include the AFC number, identify the reporting period and shall contain the required information.	After construction ends and throughout the life of the project, the project owner shall submit Annual Compliance Reports instead of Monthly Compliance Reports.	Annual	Annually				
COMPLIANC E-8	CC	Any information that the project owner deems confidential shall be submitted to the Energy Commission's Dockets Unit with an application for confidentiality pursuant to Title 20, California Code of Regulations, section 2505(a). Any information that is determined to be confidential shall be kept confidential as provided for in Title 20, California Code of Regulations, section 2501 et. seq.	Any information the project owner deems confidential shall be submitted to the Energy Commission's Dockets Unit with a request for confidentiality.	Ongoing	On-going				On-going
COMPLIANC E-9	CC	Pursuant to the provisions of Section 25806(b) of the Public Resources Code, the project owner is required to pay an annual compliance fee, which is adjusted annually. The amount of the fee for FY2007-2008 was \$17,676. The initial payment is due on the date the Energy Commission adopts the final decision. You will be notified of the amount due. All subsequent payments are due by July 1 of each year in which the facility retains its certification. The payment instrument shall be made payable to the California Energy Commission and mailed to: Accounting Office MS-02, California Energy Commission, 1516 9th St., Sacramento, CA 95814.	Payment of Annual Energy Facility Compliance Fee	Annual	Annually				On-going
CUL-4.1	CON	The Project Owner shall submit the Cultural Resources Report (CRR) to the County of Riverside, and to the Chairpersons of all Native American groups that requested additional information on the CVP Sentinel cultural resources, for review and comment. After the Project Owner has received comments from the County of Riverside and from the Native American Chairpersons, he/she shall submit the CRR and all received comments to the CPM for review and approval. The CRR shall be written by or under the direction of the CRS, shall be provided in the ARMR format, and shall conform to Riverside County's requirements for archaeological reports. The CRR shall report on all field activities including dates, times and locations, findings, samplings, and analyses. All survey reports, Department of Parks and Recreation (DPR) 523 forms, and additional research reports not previously submitted to the California Historic Resource Information System (CHRIS) and the State Historic Preservation Officer (SHPO) shall be included as an appendix to the CRR. If the Project Owner requests a suspension of construction activities, then a draft CRR that covers all cultural resources activities associated with the project shall be prepared by the CRS and submitted to the CPM for review and approval on the same day as the suspension/extension request. The draft CRR shall be retained at the project site in a secure facility until construction resumes or the project is withdrawn. If the project is withdrawn, then a final CRR shall be submitted to the CPM for review and approval at the same time as the withdrawal request. If artifacts and documentation are to be curated, the Project Owner shall provide documentation for approval by the CPM.	Within 90 days after completion of ground disturbance (including landscaping), the Project Owner shall submit the CRR to the Cultural Resources Specialist for the County of Riverside and the Chairpersons of all Native American groups that requested additional information on CPV Sentinel cultural resources. Sixty days thereafter, whether or not the county or Native Americans provide comments, the Project Owner shall submit the CRR and the comments, if any, to the CPM for review and approval. If any reports have previously been sent to the CHRIS, then receipt letters from the CHRIS or other verification of receipt shall be included in an appendix.	Within 90 days after completion of ground disturbance	02/15/13				Submitted to County and NA groups

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
CUL-4.2	CON	The Project Owner shall submit the Cultural Resources Report (CRR) to the County of Riverside, and to the Chairpersons of all Native American groups that requested additional information on the CVP Sentinel cultural resources, for review and comment. After the Project Owner has received comments from the County of Riverside and from the Native American Chairpersons, he/she shall submit the CRR and all received comments to the CPM for review and approval. The CRR shall be written by or under the direction of the CRS, shall be provided in the ARMR format, and shall conform to Riverside County's requirements for archaeological reports. The CRR shall report on all field activities including dates, times and locations, findings, samplings, and analyses. All survey reports, Department of Parks and Recreation (DPR) 523 forms, and additional research reports not previously submitted to the California Historic Resource Information System (CHRIS) and the State Historic Preservation Officer (SHPO) shall be included as an appendix to the CRR. If the Project Owner requests a suspension of construction activities, then a draft CRR that covers all cultural resources activities associated with the project shall be prepared by the CRS and submitted to the CPM for review and approval on the same day as the suspension/extension request. The draft CRR shall be retained at the project site in a secure facility until construction resumes or the project is withdrawn. If the project is withdrawn, then a final CRR shall be submitted to the CPM for review and approval at the same time as the withdrawal request. If artifacts and documentation are to be curated, the Project Owner shall provide documentation for approval by the CPM.	Within 90 days after completion of ground disturbance (including landscaping), the Project Owner shall provide to the CPM a copy of an agreement with, or other written commitment from, a curation facility that meets the standards stated in the California State Historical Resources Commission's Guidelines for the curation of Archaeological Collections to accept cultural materials, if any, from this project. Any agreements concerning curation will be retained and available for audit for the life of the project.	Within 90 days after completion of ground disturbance	01/09/13	1/2/2013	1/9/2013	1/16/2013	Complete

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
CUL-4.3	CON	The Project Owner shall submit the Cultural Resources Report (CRR) to the County of Riverside, and to the Chairpersons of all Native American groups that requested additional information on the CVP Sentinel cultural resources, for review and comment. After the Project Owner has received comments from the County of Riverside and from the Native American Chairpersons, he/she shall submit the CRR and all received comments to the CPM for review and approval. The CRR shall be written by or under the direction of the CRS, shall be provided in the ARMR format, and shall conform to Riverside County's requirements for archaeological reports. The CRR shall report on all field activities including dates, times and locations, findings, samplings, and analyses. All survey reports, Department of Parks and Recreation (DPR) 523 forms, and additional research reports not previously submitted to the California Historic Resource Information System (CHRIS) and the State Historic Preservation Officer (SHPO) shall be included as an appendix to the CRR. If the Project Owner requests a suspension of construction activities, then a draft CRR that covers all cultural resources activities associated with the project shall be prepared by the CRS and submitted to the CPM for review and approval on the same day as the suspension/extension request. The draft CRR shall be retained at the project site in a secure facility until construction resumes or the project is withdrawn. If the project is withdrawn, then a final CRR shall be submitted to the CPM for review and approval at the same time as the withdrawal request. If artifacts and documentation are to be curated, the Project Owner shall provide documentation for approval by the CPM.	Within 10 days after CPM approval, the Project Owner shall provide documentation to the CPM confirming that copies of the CRR have been provided to the SHPO, the CHRIS, and the curating institution if archaeological materials were collected.	Within 10 days after CPM approval	TBD				Not Started
CUL-5.2	CON	Prior to and for the duration of ground disturbance, the Project Owner shall provide Worker Environmental Awareness Program (WEAP) training to all new workers within their first week of employment. The training shall be prepared by the CRS, may be conducted by any member of the archaeological team, and may be presented in the form of a video. The CRS shall be available (by telephone or in person) to answer questions posed by employees. The training may be discontinued when ground disturbance is completed or suspended, but shall be resumed when ground disturbance, such as landscaping, resumes.	On a monthly basis, the Project Owner shall provide in the Monthly Compliance Report (MCR) the WEAP Training Acknowledgement forms of persons who have completed the training in the prior month and a running total of all persons who have completed training to date.	Monthly	Monthly				On-going
ELEC-1	CON	Prior to the start of any increment of electrical construction for all electrical equipment and systems 480 Volts or higher with the exception of underground duct work and any physical layout drawings and drawings not related to code compliance and life safety, the project owner shall submit, for CBO design review and approval, the proposed final design, specifications, and calculations. Upon approval, the listed plans, together with design changes and design change notices, shall remain on the site or at another accessible location for the operating life of the project. The project owner shall request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS	The project owner shall submit to the CBO for design review and approval the above-listed documents. The project owner shall include in this submittal a copy of the signed and stamped statement from the responsible electrical engineer attesting compliance with the applicable LORS, and shall send the CPM a copy of the transmittal letter in the next monthly compliance report.	At least 30 days (or within a project owner- and CBO-approved alternative time frame) prior to the start of each increment of electrical construction	09/29/11	6/6/2011	10/31/2011		On-going

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
GEN-1.1	CON	The project owner shall design, construct, and inspect the project in accordance with the 2007 California Building Standards Code (CBSC), also known as Title 24, California Code of Regulations, which encompasses the California Building Code (CBC), California Administrative Code, California Electrical Code, California Mechanical Code, California Plumbing Code, California Energy Code, California Fire Code, California Code for Building Conservation, California Reference Standards Code, and all other applicable engineering laws, ordinances, regulations, and standards (LORS) in effect at the time initial design plans are submitted to the chief building official (CBO) for review and approval. The CBSC in effect is the edition that has been adopted by the California Building Standards Commission and published at least 180 days previously. The project owner shall ensure that all the provisions of the above applicable codes are enforced during the construction, addition, alteration, moving, demolition, repair, or maintenance of the completed facility (2007 CBC, Appendix Chapter 1, § 101.2, Scope). All transmission facilities (lines, switchyards, switching stations, and substations) are covered in the Conditions of Certification in the Transmission System Engineering section of this Decision.	The project owner shall submit to the CPM a statement of verification, signed by the responsible design engineer, attesting that all designs, construction, installation, and inspection requirements of the applicable LORS and the Energy Commission's decision have been met in the area of facility design.	Within 30 days following receipt of the certificate of occupancy	03/01/13				In Progress
GEN-1.2	CON	The project owner shall ensure that all the provisions of the above applicable codes are enforced during the construction, addition, alteration, moving, demolition, repair, or maintenance of the completed facility (2007 CBC, Appendix Chapter 1, § 101.2, Scope). All transmission facilities (lines, switchyards, switching stations, and substations) are covered in the Conditions of Certification in the Transmission System Engineering section of this Decision.	Once the certificate of occupancy has been issued, the project owner shall inform the CPM of any work to be performed on any portion(s) of the completed facility that requires CBO approval for compliance with the above codes. The CPM will then determine if the CBO needs to approve the work.	At least 30 days prior to any work performed	As Required				As Required
GEN-2.2	CON	Before submitting the initial engineering designs for CBO review, the project owner shall furnish the CPM and the CBO with a schedule of facility design submittals, master drawing and master specifications lists. The schedule shall contain a list of proposed submittal packages of designs, calculations, and specifications for major structures and equipment. To facilitate audits by Energy Commission staff, the project owner shall provide specific packages to the CPM upon request.	The project owner shall provide schedule updates in the monthly compliance report.	Monthly	Monthly				On-going
GEN-3.1	CON	The project owner shall make payments to the CBO for design review, plan checks, and construction inspections, based upon a reasonable fee schedule to be negotiated between the project owner and the CBO. These fees may be consistent with the fees listed in the 2007 CBC (2007 CBC, Appendix Chapter 1, § 108, Fees; Chapter 1, § 108.4, Permits, Fees, Applications and Inspections), adjusted for inflation and other appropriate adjustments; may be based on the value of the facilities reviewed; may be based on hourly rates; or may be otherwise agreed upon by the project owner and the CBO.	The project owner shall make the required payments to the CBO in accordance with the agreement between the project owner and the CBO.	In accordance with the agreement between the project owner and the CBO	04/15/11	4/7/2011			On-going

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
GEN-3.2	CON	The project owner shall make payments to the CBO for design review, plan checks, and construction inspections, based upon a reasonable fee schedule to be negotiated between the project owner and the CBO. These fees may be consistent with the fees listed in the 2007 CBC (2007 CBC, Appendix Chapter 1, § 108, Fees; Chapter 1, § 108.4, Permits, Fees, Applications and Inspections), adjusted for inflation and other appropriate adjustments; may be based on the value of the facilities reviewed; may be based on hourly rates; or may be otherwise agreed upon by the project owner and the CBO.	The project owner shall send a copy of the CBO's receipt of payment to the CPM in the next monthly compliance report indicating that applicable fees have been paid.	Monthly	Monthly				On-going
GEN-4.3	CON	The project owner shall assign a California registered architect, structural engineer, or civil engineer as the resident engineer in charge of the project.	If the resident engineer or the delegated engineer(s) is subsequently reassigned or replaced, the project owner shall submit the resume and registration number of the newly assigned engineer to the CBO for review and approval.	Within 5 days of designation	As Required				As Required
GEN-4.4	CON	The project owner shall assign a California registered architect, structural engineer, or civil engineer as the resident engineer in charge of the project.	The project owner shall notify the CPM of the CBO's approval of the new engineer	Within five days of approval	As Required				As Required
GEN-5.4	CON	Prior to the start of construction, the project owner shall assign at least one of each of the following California registered engineers to the project: a design engineer who is either a structural engineer or a civil engineer fully competent and proficient in the design of power plant structures and equipment supports; a mechanical engineer; and an electrical engineer.	If the designated responsible engineer is subsequently reassigned or replaced, the project owner has five days in which to submit the resume and registration number of the newly assigned engineer to the CBO for review and approval. The project owner shall notify the CPM of the CBO's approval of the new engineer	Within five days of the approval	As Required				As Required
GEN-6.2	CON	Prior to the start of an activity requiring special inspection, the project owner shall assign to the project qualified and certified special inspector(s) who shall be responsible for the special inspections required by the 2007 CBC, Chapter 17, Section 1704, Special Inspections; Chapter 17A, Section 1704A, Special Inspections; and Appendix Chapter 1, Section 109, Inspections. All transmission facilities (lines, switchyards, switching stations, and substations) are addressed in Conditions of Certification in the Transmission System Engineering section of this Decision.	The project owner shall also submit to the CPM a copy of the CBO's approval of the qualifications of all special inspectors in the next monthly compliance report.	Monthly	Monthly				On-going
GEN-6.3	CON	Prior to the start of an activity requiring special inspection, the project owner shall assign to the project qualified and certified special inspector(s) who shall be responsible for the special inspections required by the 2007 CBC, Chapter 17, Section 1704, Special Inspections; Chapter 17A, Section 1704A, Special Inspections; and Appendix Chapter 1, Section 109, Inspections. All transmission facilities (lines, switchyards, switching stations, and substations) are addressed in Conditions of Certification in the Transmission System Engineering section of this Decision.	If the special inspector is subsequently reassigned or replaced, the project owner shall submit the name and qualifications of the newly assigned special inspector to the CBO for approval.	Within 5 days of designation	As Required				As Required

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
GEN-6.4	CON	Prior to the start of an activity requiring special inspection, the project owner shall assign to the project qualified and certified special inspector(s) who shall be responsible for the special inspections required by the 2007 CBC, Chapter 17, Section 1704, Special Inspections; Chapter 17A, Section 1704A, Special Inspections; and Appendix Chapter 1, Section 109, Inspections. All transmission facilities (lines, switchyards, switching stations, and substations) are addressed in Conditions of Certification in the Transmission System Engineering section of this Decision.	The project owner shall notify the CPM of the CBO's approval of the newly assigned inspector	Within five days of the approval	As Required				As Required
GEN-7.1	CON	If any discrepancy in design and/or construction is discovered in any engineering work that has undergone CBO design review and approval, the project owner shall document the discrepancy and recommend required corrective actions. The discrepancy documentation shall be submitted to the CBO for review and approval. The discrepancy documentation shall reference this condition of certification and, if appropriate, applicable sections of the CBC and/or other LORS.	The project owner shall transmit a copy of the CBO's approval of any corrective action taken to resolve a discrepancy to the CPM in the next monthly compliance report.	Monthly	As Required				As Required
GEN-7.2	CON	If any discrepancy in design and/or construction is discovered in any engineering work that has undergone CBO design review and approval, the project owner shall document the discrepancy and recommend required corrective actions. The discrepancy documentation shall be submitted to the CBO for review and approval. The discrepancy documentation shall reference this condition of certification and, if appropriate, applicable sections of the CBC and/or other LORS.	If any corrective action is disapproved the project owner shall advise the CPM of the reason for disapproval and the revised corrective action to obtain CBO's approval.	Within five days of disapproval	As Required				As Required
GEN-8.1	CON	The project owner shall obtain the CBO's final approval of all completed work that has undergone CBO design review and approval. The project owner shall request the CBO to inspect the completed structure and review the submitted documents. The project owner shall notify the CPM after obtaining the CBO's final approval. The project owner shall retain one set of approved engineering plans, specifications, and calculations (including all approved changes) at the project site or at an alternative site approved by the CPM during the operating life of the project.	The project owner shall submit to the CBO, with a copy to the CPM, in the next monthly compliance report, (a) a written notice that the completed work is ready for final inspection, and (b) a signed statement that the work conforms to the final approved plans. After storing the final approved engineering plans, specifications, and calculations described above, the project owner shall submit to the CPM a letter stating both that the above documents have been stored and the storage location of those documents	Within 15 days of the completion of any work	TBD				Not Started
GEN-8.2	CON	Electronic copies of the approved plans, specifications, calculations, and marked-up as-builts shall be provided to the CBO for retention by the CPM.	The project owner shall provide to the CBO three sets of electronic copies of the above documents at its own expense.	Within 90 days of the completion of construction	11/01/13				Not Started
HAZ-1	OPS	The project owner shall not use any hazardous materials not listed in Appendix A, or in greater quantities or strengths than those identified by chemical name in Appendix B, unless approved in advance by the CPM.	The project owner shall provide to the CPM, in the Annual Compliance Report, a list of hazardous materials contained at the facility.	Annual	Annually				

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
HAZ-2	COMM	The project owner shall concurrently provide a Business Plan and a Risk Management Plan (RMP) prepared pursuant to the California Accidental Release Program (CalARP) to the Riverside County Department of Environmental Health and the CPM for review. After receiving comments from the Riverside County and the CPM, the project owner shall reflect all recommendations in the final documents. Copies of the final Business Plan and RMP shall then be provided to the Riverside County Department of Environmental Health for review and to the CPM for approval.	The project owner shall provide a copy of a final Business Plan to the CPM for approval. At least 30 days prior to delivery of aqueous ammonia to the site, the project owner shall provide the final RMP to the Certified Unified Program Agency for information and to the CPM for approval.	At least 30 days prior to receiving any hazardous material on the site for commissioning or operations	11/21/12	11/21/2012	12/7/2012		Awaiting Approval
HAZ-3	OPS	The project owner shall develop and implement a Safety Management Plan for delivery of aqueous ammonia and other liquid hazardous materials by tanker truck. The plan shall include procedures, protective equipment requirements, training, and a checklist. It shall also include a section describing all measures to be implemented to prevent mixing of incompatible hazardous materials including provisions to maintain lockout control by a power plant employee not involved in the delivery or transfer operation. This plan shall be applicable during construction, commissioning, and operation of the power plant.	The project owner shall provide a Safety Management Plan as described above to the CPM for review and approval.	At least 30 days prior to the delivery of any liquid hazardous material to the facility	11/21/12	11/21/2012	12/7/2012		Awaiting Approval
HAZ-9.2	OPS	The project owner shall fully implement the security plans and obtain CPM approval of any substantive modifications to this security plan.	In the Annual Compliance Report, the project owner shall include a statement that all current project employee and appropriate contractor background investigations have been performed and that updated certification statements have been appended to the operations security plan. In the Annual Compliance Report, the project owner shall include a statement that the Operations Security Plan includes all current hazardous materials transport vendor certifications for security plans and employee background investigations.	Annual	Annually				Not Started
MECH-1.1	CON	The project owner shall submit, for CBO design review and approval, the proposed final design, specifications and calculations for each plant major piping and plumbing system listed in FACILITY DESIGN Table 1, Condition of Certification GEN-2. The submittal shall also include the applicable QA/QC procedures. Upon completion of construction of any such major piping or plumbing system, the project owner shall request the CBO's inspection approval of that construction	The project owner shall submit to the CBO for design review and approval the final plans, specifications, and calculations, including a copy of the signed and stamped statement from the responsible mechanical engineer certifying compliance with applicable LORS, and shall send the CPM a copy of the transmittal letter in the next monthly compliance report.	At least 30 days (or within a project owner- and CBO-approved alternative time frame) prior to the start of any increment of major piping or plumbing construction listed in FACILITY DESIGN Table 1, Condition of Certification GEN-2	On-going				In Progress

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
MECH-1.2	CON	The project owner shall submit, for CBO design review and approval, the proposed final design, specifications and calculations for each plant major piping and plumbing system listed in FACILITY DESIGN Table 1, Condition of Certification GEN-2. The submittal shall also include the applicable QA/QC procedures. Upon completion of construction of any such major piping or plumbing system, the project owner shall request the CBO's inspection approval of that construction	The project owner shall transmit to the CPM, in the monthly compliance report following completion of any inspection, a copy of the transmittal letter conveying the CBO's inspection approvals.	Monthly as required	As Required				Not Started
MECH-2.2	CON	For all pressure vessels installed in the plant, the project owner shall submit to the CBO and California Occupational Safety and Health Administration (Cal-OSHA), prior to operation, the code certification papers and other documents required by applicable LORS. Upon completion of the installation of any pressure vessel, the project owner shall request the appropriate CBO and/or Cal-OSHA inspection of that installation.	The project owner shall transmit to the CPM, in the monthly compliance report following completion of any inspection, a copy of the transmittal letter conveying the CBO's and/or Cal/OSHA inspection approvals.	Monthly as required	06/15/12			8/13/2012	As Required
MECH-3	CON	The project owner shall submit to the CBO for design review and approval the design plans, specifications, calculations, and quality control procedures for any heating, ventilating, air conditioning (HVAC), or refrigeration system. Packaged HVAC systems, where used, shall be identified with the appropriate manufacturer's data sheets. The project owner shall design and install all HVAC and refrigeration systems within buildings and related structures in accordance with the CBC and other applicable codes. Upon completion of any increment of construction, the project owner shall request the CBO's inspection and approval of that construction. The final plans, specifications and calculations shall include approved criteria, assumptions, and methods used to develop the design. In addition, the responsible mechanical engineer shall sign and stamp all plans, drawings and calculations and submit a signed statement to the CBO that the proposed final design plans, specifications and calculations conform with the applicable LORS.	The project owner shall submit to the CBO the required HVAC and refrigeration calculations, plans, and specifications, including a copy of the signed and stamped statement from the responsible mechanical engineer certifying compliance with the CBC and other applicable codes, with a copy of the transmittal letter to the CPM.	At least 30 days (or within a project owner- and CBO-approved alternative time frame) prior to the start of construction of any HVAC or refrigeration system	TBD				In progress
NOISE-2	CON	Throughout the construction and operation of the CPV Sentinel project, the project owner shall document, investigate, evaluate, and attempt to resolve all project-related noise complaints. <ul style="list-style-type: none"> Use the Noise Complaint Resolution Form (below), or a functionally equivalent procedure acceptable to the CPM, to document and respond to each noise complaint; Attempt to contact the person(s) making the noise complaint within 24 hours; Conduct an investigation to determine the source of noise related to the complaint; Take all feasible measures to reduce the noise at its source if the noise is project related; Submit a report documenting the complaint and the actions taken. The report shall include: a complaint summary, including final results of noise reduction efforts, and if obtainable, a signed statement by the complainant stating that the noise problem is resolved to the complainant's satisfaction 	The project owner shall file a copy of the Noise Complaint Resolution Form with the CPM, documenting the resolution of the complaint. If mitigation is required to resolve a complaint, and the complaint is not resolved within a three-day period, the project owner shall submit an updated Noise Complaint Resolution Form when the mitigation is implemented.	Within five days of receiving a noise complaint	As Required				As Required

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
NOISE-4.1	OPS	The project design and implementation shall include appropriate noise mitigation measures adequate to ensure that operation of the project will not cause noise levels due solely to plant operation to exceed an average of 56 dBA Leq measured at monitoring location LT-1. No new pure-tone components may be caused by the project. No single piece of equipment shall be allowed to stand out as a source of noise that draws legitimate complaints. A. When each phase of the project first achieves a sustained output of 90 percent or greater of rated capacity, the project owner shall conduct a community noise survey at monitoring location LT-1 or at closer locations acceptable to the CPM. This survey shall be performed during power plant operation and shall also include measurement of one-third octave band sound pressure levels to determine whether new pure-tone noise components have been caused by the project.	Each survey shall take place within 30 days of each phase of the project first achieving a sustained output of 90 percent or greater of rated capacity.	Within 30 days of each phase of the project	TBD				
NOISE-4.2	OPS	B. If the results from either noise survey indicate that the power plant average noise level (Leq) at LT-1 exceeds the above value, mitigation measures shall be implemented to reduce noise to a level of compliance with this limit.	The project owner shall submit a summary report of the survey to the CPM. Included in each survey report will be a description of any additional mitigation measures necessary to achieve compliance with the above listed noise limit and a schedule, subject to CPM approval, for implementing these measures. When these measures are in place, the project owner shall repeat the noise survey.	Within 15 days after completing each survey	TBD				
NOISE-4.3	OPS	C. If the results from either noise survey indicate that pure tones are present, mitigation measures shall be implemented to eliminate the pure tones.	The project owner shall submit to the CPM a summary report of the new noise survey, performed as described above and showing compliance with this condition.	Within 15 days of completion of the new survey	TBD				
NOISE-5	OPS	Following each phase of the project first achieving a sustained output of 90 percent or greater of rated capacity, the project owner shall conduct an occupational noise survey to identify the noise hazardous areas in the facility. The survey shall be conducted by a qualified person in accordance with the provisions of Title 8, California Code of Regulations, sections 5095-5099 and Title 29, Code of Federal Regulations, section 1910.95. The survey results shall be used to determine the magnitude of employee noise exposure. The project owner shall prepare a report of the survey results and, if necessary, identify proposed mitigation measures that will be employed to comply with the applicable California and federal regulations.	The project owner shall submit the noise survey report to the CPM. The project owner shall make the report available to OSHA and Cal/OSHA upon request.	Within 30 days after completing each survey	TBD				

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
PAL-4.4	CON	Prior to ground disturbance and for the duration of construction activities involving ground disturbance, the project owner and the PRS shall prepare and conduct weekly CPM-approved training for the following workers: project managers, construction supervisors, foremen and general workers involved with or who operate ground-disturbing equipment or tools. Workers shall not excavate in sensitive units prior to receiving CPM-approved worker training. Worker training shall consist of an initial in-person PRS training during the project kick-off, for those mentioned above. Following initial training, a CPM approved video or in-person training may be used for new employees. The training program may be combined with other training programs prepared for cultural and biological resources, hazardous materials, or other areas of interest or concern. No ground disturbance shall occur prior to CPM approval of the Worker Environmental Awareness Program (WEAP), unless specifically approved by the CPM.	In the monthly compliance report (MCR, the project owner shall provide copies of the WEAP certification of completion forms with the names of those trained and the trainer or type of training (in-person or video) offered that month. The MCR shall also include a running total of all persons who have completed the training to date.	Monthly	Monthly				On-going
PAL-6	CON	The project owner, through the designated PRS, shall ensure that all components of the PRMMP are adequately performed including collection of fossil materials, preparation of fossil materials for analysis, analysis of fossils, identification and inventory of fossils, the preparation of fossils for curation, and the delivery for curation of all significant paleontological resource materials encountered and collected during project construction.	The project owner shall maintain in his/her compliance file copies of signed contracts or agreements with the designated PRS and other qualified research specialists. The project owner shall maintain these files for a period of three years after project completion and approval of the CPM-approved paleontological resource report. The project owner shall be responsible for paying any curation fees charged by the museum for fossils collected and curated as a result of paleontological mitigation. A copy of the letter of transmittal submitting the fossils to the curating institution shall be provided to the CPM.	Per PAL-7	As Required				In Progress
SOIL&WATER 10.1	CON	The project owner shall ensure that its recharge of groundwater complies with the following: 1. Recharge shall occur at the Desert Water Agency's (DWA's) Mission Creek Spreading Grounds	Verification: If recharge of other water is approved by the CPM pursuant to SOIL&WATER-11, the project owner shall, within 60 days of that approval, submit to the CPM copies of final agreements between the purchaser and the seller of the other water, between it and DWA, and between DWA and MWD (if water is to be delivered through an exchange with MWD) that ensure that the other water will be delivered to the Mission Creek spreading grounds. For clarification purposes of the condition, item a) in subcondition 3 references subcondition 1 and item b) in subcondition 3 references subcondition 2	Within 60 days of that approval of recharge of other water by the CPM	As Required				As Required
SOIL&WATER 10.2	OPS	The project owner shall ensure that its recharge of groundwater complies with the following: 2. Water purchased by the project owner for recharge shall be in addition to State Water Project (SWP) supplies acquired by DWA under its entitlements as a State Water Project contractor (including DWA's Table A allocation and any surplus SWP purchases) for its groundwater replenishment program	Verification: If recharge of other water is approved by the CPM pursuant to SOIL&WATER-11, the project owner shall, within 60 days of that approval, submit to the CPM copies of final agreements between the purchaser and the seller of the other water, between it and DWA, and between DWA and MWD (if water is to be delivered through an exchange with MWD) that ensure that the other water will be delivered to the Mission Creek spreading grounds. For clarification purposes of the condition, item a) in subcondition 3 references subcondition 1 and item b) in subcondition 3 references subcondition 2	Within 60 days of that approval of recharge of other water by the CPM	As Required				As Required

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
SOIL&WATER 10.3	OPS	The project owner shall ensure that its recharge of groundwater complies with the following: 3. The initial water used for recharge shall be the 8,350 acre-feet of Exchanged North Kern water (hereafter referred to as North Kern water) water secured from North Kern Water Storage District pursuant to the Water Supply Agreement between CPV Sentinel and DWA, dated August 19, 2008. Recharge of additional water must comply with subdivisions a) and b) of this condition and must be approved pursuant to SOIL&WATER-11	Verification: If recharge of other water is approved by the CPM pursuant to SOIL&WATER-11, the project owner shall, within 60 days of that approval, submit to the CPM copies of final agreements between the purchaser and the seller of the other water, between it and DWA, and between DWA and MWD (if water is to be delivered through an exchange with MWD) that ensure that the other water will be delivered to the Mission Creek spreading grounds. For clarification purposes of the condition, item a) in subcondition 3 references subcondition 1 and item b) in subcondition 3 references subcondition 2	Within 60 days of that approval of recharge of other water by the CPM	As Required				As Required
SOIL&WATER 10.4	OPS	The project owner shall ensure that its recharge of groundwater complies with the following: 4. The applicant shall provide to the CPM an annual accounting of cumulative water recharged on a monthly basis throughout the operating life of the project as part of the Annual Compliance Report, and in coordination with the annual reporting requirements in SOIL&WATER-16.	Verification: If recharge of other water is approved by the CPM pursuant to SOIL&WATER-11, the project owner shall, within 60 days of that approval, submit to the CPM copies of final agreements between the purchaser and the seller of the other water, between it and DWA, and between DWA and MWD (if water is to be delivered through an exchange with MWD) that ensure that the other water will be delivered to the Mission Creek spreading grounds. For clarification purposes of the condition, item a) in subcondition 3 references subcondition 1 and item b) in subcondition 3 references subcondition 2	Within 60 days of that approval of recharge of other water by the CPM	As Required				As Required
SOIL&WATER 11.2	OPS	2. Any Water Supply Plan submitted pursuant to this Condition shall include the following: A. Identification of the water source; B. Demonstration of the project owner's legal entitlement to the water; C. Demonstration of CEQA compliance; and D. An estimated schedule for delivery to the DWA's Mission Creek Spreading Grounds, including applicable agreements with water supply, transfer and conveyance entities.	The project owner shall submit a Water Supply Plan that meets the requirements of this condition.		As Required	6/26/2012			Open
SOIL&WATER 11.3	OPS	3. The project shall not utilize water other than North Kern water unless the CPM has approved the Water Supply Plan submitted pursuant to this Condition.	The project owner shall submit a Water Supply Plan that meets the requirements of this condition.		As Required				

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
SOIL&WATER 12.1	OPS	<p>The project owner shall treat all process wastewater streams with a Zero Liquid Discharge (ZLD) system that results in a residual solid waste. The solid waste shall be disposed of in the appropriate class of landfill suitable for the constituent concentrations in the waste. Surface or subsurface disposal of process wastewater from the CPV Sentinel is prohibited. The project owner shall operate the ZLD system in accordance with a ZLD management plan approved by the CPM. The ZLD management plan shall include the following elements:</p> <p>1. A flow diagram showing all water sources and wastewater disposal methods at the power plant</p>	<p>At least 60 days prior to the start of commercial operation, the project owner shall submit to the CPM evidence that the final design of the ZLD system has the approval of the Chief Building Officer. At least 60 days prior to the start of commercial operation, the project owner shall prepare a ZLD management plan for review and approval by the CPM. The ZLD management plan shall be updated by the project owner and submitted to the CPM for review and approval if a change in water source or infrastructure is needed. In the annual compliance report, the project owner shall submit a status report on operation of the ZLD system, including dates and length of disruptions, maintenance activities performed, volumes of interim wastewater streams stored on site, monthly volumes of residual salt cake or brine generated, and results of at least one annual sampling of the waste solids or brine comparing the constituent concentrations to the permit limits of the landfill. The annual compliance report shall contain an evaluation of whether the ZLD is being operated within the parameters described in the ZLD management plan. The ZLD management plan shall be updated by the project owner if the CPM has determined it is necessary based on the project owner's Annual Compliance Report.</p>	At least 60 days prior to the start of commercial operation	06/01/13				
SOIL&WATER 12.2	OPS	<p>2. A narrative of expected operation and maintenance of the ZLD system</p>	See SOIL&WATER 12.1	At least 60 days prior to the start of commercial operation	06/01/13				
SOIL&WATER 12.3	OPS	<p>3. A narrative of the redundant or back-up wastewater disposal method to be implemented during periods of ZLD system shutdown or maintenance</p>	See SOIL&WATER 12.1	At least 60 days prior to the start of commercial operation	06/01/13				

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
SOIL&WATER 12.4	OPS	4. A maintenance schedule	See SOIL&WATER 12.1	At least 60 days prior to the start of commercial operation	06/01/13				
SOIL&WATER 12.5	OPS	5. A description of on-site storage facilities and containment measures	See SOIL&WATER 12.1	At least 60 days prior to the start of commercial operation	06/01/13				
SOIL&WATER 12.6	OPS	6. A table identifying influent water quality	See SOIL&WATER 12.1	At least 60 days prior to the start of commercial operation	06/01/13				
SOIL&WATER 12.7	OPS	7. A table characterizing the constituent concentrations of the solid waste or brine and specifying the permit limits of the selected landfill. The CPV Sentinel operation and wastewater production shall not exceed the treatment capacity of the ZLD system or result in an industrial wastewater discharge.	See SOIL&WATER 12.1	At least 60 days prior to the start of commercial operation	06/01/13				
SOIL&WATER 13	OPS	The project owner will comply with the requirements of the Riverside County Department of Health and Human Services, Riverside County Ordinance Code 592.1, regarding a Septic Facility Permit for sanitary waste disposal facilities such as septic systems and leach fields.	The project owner will submit all necessary information and the appropriate fee to the county of Riverside to ensure that the project has complied with the county's sanitary waste disposal facilities requirements. A written assessment prepared by Riverside County of the project's compliance with these requirements must be provided to the CPM 60 days prior to the start of operation.	60 days prior to the start of operation	06/01/13				
SOIL&WATER 14.3	OPS	3. The project owner shall, in each calendar year following the start of commercial operation, ensure that the maximum available supply of DWA's recycled water that can be beneficially used by PSNGC will be delivered and used by PSNGC.	See SOIL&WATER 14.1	No later than 60 days prior to the start of conversion project operation	Annually				
SOIL&WATER 14.4	OPS	4. The project owner shall obtain records from DWA showing the volume of recycled water used and report, in acre-feet, the monthly and annual water use in the Annual Compliance Report. If any groundwater is used for irrigation of PSNGC, the project owner shall also obtain records showing the monthly and annual totals in acre-feet in the Annual Compliance Report and provide an explanation of why irrigation with groundwater was necessary.	See SOIL&WATER 14.1	No later than 60 days prior to the start of conversion project operation	Annually				
SOIL&WATER 14.5	OPS	5. In the event the PSNGC no longer requires recycled water service, the project owner shall notify the CPM within 10 days and shall comply with the requirements of SOIL&WATER-16.	See SOIL&WATER 14.1	No later than 60 days prior to the start of conversion project operation	As Required				

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
SOIL&WATER 15.1	CON	In accordance with the WSP, the project owner will fund installation by DWA of irrigation controllers in existing residences and businesses in DWA's service area to achieve fresh water conservation consistent with the WSP. The project owner shall: 1. Contribute funding sufficient for DWA's installation of 4,800 irrigation controllers in its services area at existing businesses or residences to conserve an estimated 480 to 706 acre-feet of groundwater per year	The project owner shall do all of the following: 1. No later than one year after funding implementation of the irrigation controller program the project owner shall develop and submit to the CPM for approval a methodology and outline for a report to evaluate the effectiveness of the irrigation controller program and estimate the water savings in the Upper Coachella Valley Groundwater Basin. The methodology shall address how to account for the number of controllers that remain in use over time as well as the amount of savings per controller installed. 2. Each year after initiating the irrigation controller program, and annually thereafter, for the life of the project, the project owner shall analyze the effectiveness of the irrigation controller program using the approved methods and report on the total water conservation achieved. The report should be included in the Annual Compliance Report for approval by the CPM. 3. Submit to the CPM, as part of the Annual Compliance Report documentation, the following: • The annual invoice paid to the DWA, in accordance with the Water Conservation Funding Agreement dated July 15, 2008. This shall include proof of invoice payment to the DWA; • The estimated total and average water conservation achieved based on the number of controllers; and • The accounting of the project owner's contributions to DWA's Irrigation controller Program over the life of the program. Calculations shall be on a calendar year basis.	No later than one year after funding implementation of the irrigation controller program; Annually	04/01/13		8/20/2012		In Progress
SOIL&WATER 15.2	OPS	2. Cause DWA to complete an evaluation of the effectiveness of the irrigation controller program using methods similar to those used by CVWD in their Final Report dated June 21, 2007 or other methods to be approved by the CPM.	See SOIL&WATER 15.1	No later than one year after funding implementation of the irrigation controller program; Annually	TBD				
SOIL&WATER 16.1	OPS	The project owner shall perform the following: 1. Provide annual reporting to assess whether the fresh water conservation benefits achieved by implementation of SOIL&WATER-14 and SOIL&WATER-15 have met the following requirements: A. Achieve 1,000 AFY in fresh water conservation benefits by the end of the first full calendar year following the project commercial operation date, increasing by 100 AFY annually over the subsequent 5 years to 1,500 AFY by the end of the 6th full calendar year following the commercial operation date. B. Achieve minimum cumulative water conservation benefits of 1,500 AFY for each year following the 6th full calendar year following the commercial operation date for the life of the project.	For each year following the commercial operation date, the project owner shall provide an Annual Compliance Report, an accounting of fresh water conservation benefits for the previous calendar year, and a summary of annual fresh water conservation quantities since inception. If the water conservation benefits are not in conformance with the fresh water performance measures included in this Condition, the project owner shall submit: 1. A revised Water Conservation Plan within 6 months of the annual report; 2. Obtain CPM approval of the revised plan; and 3. Implement additional fresh water conservation projects on the schedule identified in the approved plan that will achieve fresh water conservation that will include the makeup of any deficits in meeting the water conservation requirements of 1. A and B of this Condition.	within 6 months of the annual report	TBD				

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
SOIL&WATER 16.2	OPS	2. If the fresh water conservation benefits of the water supply conversion of the PSNGC and the irrigation program projects identified in 1. A and B above cannot be sustained for any reason, the project owner shall submit a revised Water Conservation Plan within 6 months of the annual report, obtain CPM approval of the revised plan, and implement additional fresh water conservation projects on the schedule identified in the approved plan that will achieve fresh water conservation that will include the makeup of any deficits in meeting the water conservation requirements of 1. A and B of this condition.	See SOIL&WATER 16.2	within 6 months of the annual report	04/01/15				As Required
SOIL&WATER R-2.3	OPS	The project owner shall complete all necessary plans, reports, documents, and monitoring necessary to satisfy the Conditions of Approval related to grading and flooding outlined in Draft Public Use Permit Number 897 issued by the County of Riverside, dated August 11, 2008, and Riverside County's Ordinance 754.2. Prior to initiation of construction activities, the project owner shall submit to the County of Riverside all necessary documentation, plans, and fees normally required for County's determination of compliance with Conditions of Approval, with copies to the CPM. The project shall not commence construction until the county of Riverside provides its written evaluation as to whether the proposed grading and flood control construction and operation activities complies with all county requirements and the CPM provides approval for construction. The project owner shall ensure compliance with all county standards and requirements for grading, erosion control, and flooding for the life of the project and shall provide the CPM with two (2) copies of all monitoring or other reports required for compliance with the County of Riverside requirements.	No later than 30 days prior to project operation, the project owner will facilitate inspections and provide documentation to the County of Riverside and CPM demonstrating that all necessary grading and flooding improvements have been completed and are operational. The submittal must be reviewed by the County of Riverside and approved by the CPM.	No later than 30 days prior to project operation	07/01/13				

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
SOIL&WATE R-3.2	CON	The project owner shall construct and operate up to five onsite groundwater wells that produce water from the Mission Creek Groundwater Sub-basin (MCGS). The project owner shall ensure that the wells are completed in accordance with all applicable state and local water well construction permits and requirements. Prior to initiation of well construction activities, the project owner shall submit a well construction packet to the County of Riverside, in accordance with the County of Riverside Ordinance 682, containing all documentation, plans, and fees normally required for the county's well permit, with copies to the CPM. The project shall not construct a well or extract and use any groundwater therefrom until the County of Riverside issues its written evaluation as to whether the proposed well construction and operation activities comply with all applicable county well requirements, and the CPM provides approval to construct the well. The project owner shall provide documentation to the CPM that the well has been properly completed. In accordance with California's Water Code section 13754, the driller of the well shall submit to the Department of Water Resources (DWR) a Well Completion Report for each well installed. The project owner shall ensure the Well Completion reports are submitted. The project owner shall ensure compliance with all county water well standards and requirements for the life of the wells and shall provide the CPM with two (2) copies of all monitoring or other reports required for compliance with the County of Riverside water well standards and operation requirements, as well as any changes made to the operation of the well.	No later than 60 days after installation of each well at the project site, the project owner shall ensure that the well driller submits a Well Completion Report to the DWR with a copy provide to the CPM. The project owner shall submit to the CPM together with the Well Completion Report a copy of well drilling logs, water quality analyses, and any inspection reports that may be: 1. Submit copies to the CPM of any proposed well construction or operation permit changes within ten (10) days of submittal to or receipt from the County of Riverside. 2. Submit copies of any water well permit-related well monitoring reports required by the County of Riverside to the CPM in the annual compliance report. 3. No later than fifteen (15) days after completion of the onsite water supply wells, the project owner shall submit documentation to the CPM and the RWQCB that well drilling ac available for each well installed.	No later than 60 days after installation of each well at the project site, submit a Well Completion Report	07/21/12	6/26/2012	7/7/2012	6/29/2012	CEC approved first part

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
SOIL&WATE R-3.3	CON	The project owner shall construct and operate up to five onsite groundwater wells that produce water from the Mission Creek Groundwater Sub-basin (MCGS). The project owner shall ensure that the wells are completed in accordance with all applicable state and local water well construction permits and requirements. Prior to initiation of well construction activities, the project owner shall submit a well construction packet to the County of Riverside, in accordance with the County of Riverside Ordinance 682, containing all documentation, plans, and fees normally required for the county's well permit, with copies to the CPM. The project shall not construct a well or extract and use any groundwater therefrom until the County of Riverside issues its written evaluation as to whether the proposed well construction and operation activities comply with all applicable county well requirements, and the CPM provides approval to construct the well. The project owner shall provide documentation to the CPM that the well has been properly completed. In accordance with California's Water Code section 13754, the driller of the well shall submit to the Department of Water Resources (DWR) a Well Completion Report for each well installed. The project owner shall ensure the Well Completion reports are submitted. The project owner shall ensure compliance with all county water well standards and requirements for the life of the wells and shall provide the CPM with two (2) copies of all monitoring or other reports required for compliance with the County of Riverside water well standards and operation requirements, as well as any changes made to the operation of the well.	During well construction and for the operational life of the well, the project owner shall: 1. Submit copies to the CPM of any proposed well construction or operation changes. 2. Submit copies of any water well monitoring reports required by the County of Riverside to the CPM in the annual compliance report. 3. No later than fifteen (15) days after completion of the onsite water supply wells, the project owner shall submit documentation to the CPM and the RWQCB that well drilling activities were conducted in compliance with Title 23, California Code of Regulations, Chapter 15, Discharges of Hazardous Wastes to Land, (23 CCR, sections 2510 et seq.) requirements and that any onsite drilling sumps used for project drilling activities were removed in compliance with 23 CCR section 2511(c).	During well construction and for the operational life of the well, submit proposed well construction or operation, Annually, Submit copies of any water well monitoring reports , No later than fifteen (15) days after completion of the onsite water supply wells, submit documentation that well drilling activities were conducted	TBD				Not Started
SOIL&WATE R-4.1	OPS	The project owner shall comply with the requirements of the general NPDES permit for discharges of storm water associated with industrial activity. The project owner shall develop, obtain CPM approval of, and implement an industrial SWPPP for the operation of the project.	At least 60 days prior to commercial operation, the project owner shall submit to the CPM a copy of the industrial SWPPP for operation of the project for review and approval prior to commercial operation. The project owner shall retain a copy on site.	At least 60 days prior to commercial operation	06/01/13				
SOIL&WATE R-4.2	OPS	The project owner shall comply with the requirements of the general NPDES permit for discharges of stormwater associated with industrial activity. The project owner shall develop and implement an industrial SWPPP for the operation of CPV Sentinel.	The project owner shall submit copies to the CPM of all correspondence between the project owner and the RWQCB regarding the general NPDES permit for discharge of storm water associated with industrial activity within 10 days of its receipt or submittal. Copies of correspondence shall include the Notice of Intent sent by the project owner to the SWRCB.	Within 10 days of its receipt or submittal	TBD				

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
SOIL&WATE R-5	OPS	<p>The project owner shall use potable water supplied by one of the following: (1) Mission Springs Water District (MSWD); or (2) onsite wells. The annual use of potable water shall not exceed 2-acre-feet per year. If MSWD or onsite wells are the source of potable water, the project owner shall monitor and record in gallons per day the total volume of potable water supplied to the CPV Sentinel Project. Prior to the use of potable water for commercial operation, the project owner shall either install and maintain metering devices as part of the water supply and distribution system or verify that the water supplier will provide metering allowing the project owner to document project water use as required. The metering devices shall be operational for the life of the project.</p> <p>Beginning with the commencement of commercial operation, the project owner shall prepare an annual summary of amount of water used for potable purposes. The summary shall include the monthly range and monthly average of daily water usage in cubic feet per month, and total water used on a monthly and annual basis in acre-feet. For years subsequent to the initial year of operation, the annual summary will also include the yearly range and yearly average water use. For calculating the total water use, the beginning of the one-year term will correspond to the date established for the annual compliance report submittal.</p>	<p>At least 60 days prior to commercial operation of CPV Sentinel project, the project owner shall submit to the CPM a copy of the water supply agreement, if applicable, and evidence that metering devices have been installed and are operational. Potable water use reporting may be based on metering from the supplier.</p>	<p>At least 60 days prior to commercial operation, submit copy of the water supply agreement. Annually, submit summary of amount of water used for potable purposes</p>	06/01/13				
SOIL&WATE R-8	OPS	<p>The CPV Sentinel Project shall use groundwater produced by the on-site wells identified in SOIL&WATER-3 for all non-potable plant construction and process uses during operation including cooling and landscape irrigation.</p>	<p>The project owner shall prepare an annual summary, which will include identification of the well or wells used, daily groundwater usage in gallons per day, maximum and minimum daily usage in for each month, and annually, and total volume of groundwater used on a monthly and annual basis in acre-feet. For years subsequent to the initial year of operation, the annual summary will also include the yearly maximum and minimum and yearly average water use by source. Calculations shall be performed on a calendar year basis. At least sixty (60) days prior to commercial operation of the CPV Sentinel project, the project owner shall submit to the CPM evidence that metering devices have been installed and are operational for process water supply and distribution.</p>	<p>Annual - summary. At least sixty (60) days prior to commercial operation</p>	06/01/13				Not Started

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
STRUC-2.1	CON	The project owner shall submit to the CBO the required number of sets of the following documents related to work that has undergone CBO design review and approval: 1. Concrete cylinder strength test reports	If a discrepancy is discovered in any of the above data, the project owner shall, within five days, prepare and submit an NCR describing the nature of the discrepancies and the proposed corrective action to the CBO, with a copy of the transmittal letter to the CPM (2007 CBC, Chapter 17, § 1704.1.2, Report Requirements). The NCR shall reference the condition(s) of certification and the applicable CBC chapter and section. Within five days of resolution of the NCR, the project owner shall submit a copy of the corrective action to the CBO and the CPM. The project owner shall transmit a copy of the CBO's approval or disapproval of the corrective action to the CPM within 15 days. If disapproved, the project owner shall advise the CPM, within five days, the reason for disapproval, and the revised corrective action necessary to obtain the CBO's approval.	Within five days of the discovery of any discrepancies - Within five days of disapproval - Within five days of resolution of the NCR - Within 15 days of approval - Within five days of disapproval	As Required				Not Started
STRUC-2.2	CON	The project owner shall submit to the CBO the required number of sets of the following documents related to work that has undergone CBO design review and approval: 2. Concrete pour sign-off sheets	If a discrepancy is discovered in any of the above data, the project owner shall, within five days, prepare and submit an NCR describing the nature of the discrepancies and the proposed corrective action to the CBO, with a copy of the transmittal letter to the CPM (2007 CBC, Chapter 17, § 1704.1.2, Report Requirements). The NCR shall reference the condition(s) of certification and the applicable CBC chapter and section. Within five days of resolution of the NCR, the project owner shall submit a copy of the corrective action to the CBO and the CPM. The project owner shall transmit a copy of the CBO's approval or disapproval of the corrective action to the CPM within 15 days. If disapproved, the project owner shall advise the CPM, within five days, the reason for disapproval, and the revised corrective action necessary to obtain the CBO's approval.	Within five days of the discovery of any discrepancies - Within five days of disapproval - Within five days of resolution of the NCR - Within 15 days of approval - Within five days of disapproval	As Required				Not Started
STRUC-2.3	CON	The project owner shall submit to the CBO the required number of sets of the following documents related to work that has undergone CBO design review and approval: 3. Bolt torque inspection reports (including location of test, date, bolt size, and recorded torques)	If a discrepancy is discovered in any of the above data, the project owner shall, within five days, prepare and submit an NCR describing the nature of the discrepancies and the proposed corrective action to the CBO, with a copy of the transmittal letter to the CPM (2007 CBC, Chapter 17, § 1704.1.2, Report Requirements). The NCR shall reference the condition(s) of certification and the applicable CBC chapter and section. Within five days of resolution of the NCR, the project owner shall submit a copy of the corrective action to the CBO and the CPM. The project owner shall transmit a copy of the CBO's approval or disapproval of the corrective action to the CPM within 15 days. If disapproved, the project owner shall advise the CPM, within five days, the reason for disapproval, and the revised corrective action necessary to obtain the CBO's approval.	Within five days of the discovery of any discrepancies - Within five days of disapproval - Within five days of resolution of the NCR - Within 15 days of approval - Within five days of disapproval	As Required				As Required

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
STRUC-2.4	CON	The project owner shall submit to the CBO the required number of sets of the following documents related to work that has undergone CBO design review and approval: 4. Field weld inspection reports (including type of weld, location of weld, inspection of non-destructive testing procedure and results, welder qualifications, certifications, qualified procedure description or number	If a discrepancy is discovered in any of the above data, the project owner shall, within five days, prepare and submit an NCR describing the nature of the discrepancies and the proposed corrective action to the CBO, with a copy of the transmittal letter to the CPM (2007 CBC, Chapter 17, § 1704.1.2, Report Requirements). The NCR shall reference the condition(s) of certification and the applicable CBC chapter and section. Within five days of resolution of the NCR, the project owner shall submit a copy of the corrective action to the CBO and the CPM. The project owner shall transmit a copy of the CBO's approval or disapproval of the corrective action to the CPM within 15 days. If disapproved, the project owner shall advise the CPM, within five days, the reason for disapproval, and the revised corrective action necessary to obtain the CBO's approval.	Within five days of the discovery of any discrepancies - Within five days of disapproval - Within five days of resolution of the NCR - Within 15 days of approval - Within five days of disapproval	As Required				As Required
STRUC-2.5	CON	The project owner shall submit to the CBO the required number of sets of the following documents related to work that has undergone CBO design review and approval: 5. Reports covering other structural activities requiring special inspections shall be in accordance with the 2007 CBC, Chapter 17, section 1704, Special Inspections, and section 1709.1, Structural Observations.	If a discrepancy is discovered in any of the above data, the project owner shall, within five days, prepare and submit an NCR describing the nature of the discrepancies and the proposed corrective action to the CBO, with a copy of the transmittal letter to the CPM (2007 CBC, Chapter 17, § 1704.1.2, Report Requirements). The NCR shall reference the condition(s) of certification and the applicable CBC chapter and section. Within five days of resolution of the NCR, the project owner shall submit a copy of the corrective action to the CBO and the CPM. The project owner shall transmit a copy of the CBO's approval or disapproval of the corrective action to the CPM within 15 days. If disapproved, the project owner shall advise the CPM, within five days, the reason for disapproval, and the revised corrective action necessary to obtain the CBO's approval.	Within five days of the discovery of any discrepancies - Within five days of disapproval - Within five days of resolution of the NCR - Within 15 days of approval - Within five days of disapproval	As Required				As Required
STRUC-3	CON	The project owner shall submit to the CBO design changes to the final plans required by the 2007 CBC, including the revised drawings, specifications, calculations, and a complete description of, and supporting rationale for, the proposed changes, and shall give to the CBO prior notice of the intended filing.	On a schedule suitable to the CBO, the project owner shall notify the CBO of the intended filing of design changes and shall submit the required number of sets of revised drawings and required number of copies of any other documents to the CBO, with a copy of the transmittal letter to the CPM. The project owner shall notify the CPM, via the monthly compliance report, when the CBO has approved the revised plans.	As required	As Required				As Required
STRUC-4.2	CON	Tanks and vessels containing quantities of toxic or hazardous materials exceeding amounts specified in the 2007 CBC, Chapter 3, Table 307.1(2), shall, at a minimum, be designed to comply with the requirements of that chapter.	The project owner shall send copies of the CBO approvals of plan checks to the CPM in the following monthly compliance report. The project owner shall also transmit a copy of the CBO's inspection approvals to the CPM in the monthly compliance report following completion of any inspection.	Monthly as required	As Required				As Required

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
TLSN-2	OPS	The project owner shall ensure that every reasonable effort is made to identify and correct, on a case-specific basis, any complaints of interference with radio or television signals from operation of the project-related lines and associated switchyards. The project owner shall maintain written records for a period of five years, of all complaints of radio or television interference attributable to line operation together with the corrective action taken in response to each complaint.	All reports of line-related complaints shall be summarized for the project-related lines and included during the first five years of plant operation in the Annual Compliance Report.	Annual	Annually				Not Started
TLSN-3.2	OPS	The project owner shall use an individual experienced in measuring EMF according to the American National Standard Institute/Institute of Electrical and Electronic Engineers (ANSI/IEEE) standard procedures to measure the strengths of the electric and magnetic fields from the line at the points of maximum intensity for which intensity estimates were provided by the project owner. The measurements shall be made before and after energization according to the American National Standard Institute/Institute of Electrical and Electronic Engineers (ANSI/IEEE) standard procedures. These measurements shall be completed not later than six months after the start of operations.	The project owner shall file copies of the post-energization measurements with the CPM. These measurements shall be completed not later than six months after the start of operations.	Within 60 days after completion of the measurements.	12/15/13				
TLSN-4	OPS	The project owner shall ensure that the rights-of-way of the proposed transmission line are kept free of combustible material.	During the first five years of plant operation, the project owner shall provide a summary of inspection results and any fire prevention activities carried out along the right-of-way and provide such summaries in the Annual Compliance Report.	Annual	Annually				
TLSN-5	OPS	The project owner shall ensure that all permanent metallic objects within the right-of-way of the project-related lines are grounded according to industry standards regardless of ownership. In the event of refusal by any property owner to permit such grounding, the project owner shall so notify the CPM. Such notification shall include, when possible, the owner's written objection. Upon receipt of such notice, the CPM may waive the requirement for grounding the object involved.	The project owner shall transmit to the CPM a letter confirming compliance with this condition.	At least 30 days before the lines are energized	TBD				

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
TRANS-2.1	CON	<p>The project owner shall comply with the applicable parking standards of the county of Riverside. The project owner shall prepare and submit to the CPM for approval a parking plan for the operation phase of the project in consultation with the county of Riverside.</p> <p>The operational parking plan shall show the location of the proposed parking area(s), a plot plan (diagram) with dimensions with an accurate portrayal of the number of parking spaces in accordance to the sizes stipulated in the applicable parking standards by the county of Riverside Transportation and Land Management Agency. The plan shall also show ingress/egress access (including emergency services vehicle access), parking lot circulation, car/van pool loading and unloading area(s) and any other item(s) that are requested by the county of Riverside Transportation and Land Use Management Agency subject to approval by the CPM.</p> <p>The operational parking plan shall include a policy to be enforced by the project owner stating all project-related parking occur onsite or in designated offsite parking areas as shown on the plan.</p>	<p>The project owner shall submit the proposed operation parking plan to the county of Riverside Department of Transportation for review and comment. The project owner shall provide to the CPM a copy of the transmittal letter submitted to the county of Riverside Department of Transportation requesting their review of the parking plan. The project owner shall provide any comment letters to the CPM for review.</p> <p>The applicant shall provide the county of Riverside Transportation and Land Management Agency 30 calendar days to review the parking plan and provide written comments to the project owner. The project owner shall provide a copy of the county of Riverside Transportation and Land Management Agency written comments and a copy of the parking plan(s) to the CPM for review and approval.</p>	At least 90 days prior to operation, allow 30 days to review	04/05/13				Not Started
TRANS-2.2	CON	<p>The project owner shall comply with the applicable parking standards of the county of Riverside. The project owner shall prepare and submit to the CPM for approval a parking plan for the operation phase of the project in consultation with the county of Riverside.</p> <p>The operational parking plan shall show the location of the proposed parking area(s), a plot plan (diagram) with dimensions with an accurate portrayal of the number of parking spaces in accordance to the sizes stipulated in the applicable parking standards by the county of Riverside Transportation and Land Management Agency. The plan shall also show ingress/egress access (including emergency services vehicle access), parking lot circulation, car/van pool loading and unloading area(s) and any other item(s) that are requested by the county of Riverside Transportation and Land Use Management Agency subject to approval by the CPM.</p> <p>The operational parking plan shall include a policy to be enforced by the project owner stating all project-related parking occur onsite or in designated offsite parking areas as shown on the plan.</p>	<p>At least 60 calendar days prior to the start of commercial operation, the project owner shall provide a copy of the operation phase parking plan to the CPM for review and approval.</p>	At least 60 days prior to start of commercial operation	05/15/13				Not Started

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
TRANS-4.2	CON	The project owner shall repair affected public rights-of-way (e.g., highway, road, bicycle path, pedestrian path) to original or near original condition that has been damaged due to construction activities conducted for the project and its associated facilities.	Within 60 calendar days after completion of construction, the project owner shall meet with the CPM, the county of Riverside Transportation and Land Management Agency, the city of Palm Springs Department of Public Works and Engineering, and Caltrans to identify sections of public right-of-way to be repaired, to establish a schedule to complete the repairs and to receive approval for the action(s). Following completion of any public right-of-way repairs, the project owner shall provide to the CPM a letter signed by the county of Riverside Transportation and Land Management Agency, the city of Palm Springs Department of Public Works and Engineering, and Caltrans stating their satisfaction with the repairs.	Within 60 calendar days after completion of construction	11/01/13				Not Started
TRANS-5	CON	Prior to the start of commercial operation, the project owner shall dedicate, and complete improvement of Melissa Lane from Dillon Road to the 16th Avenue according to the county of Riverside standard for a collector rural road – Riverside County Standard No. 136. The project owner shall improve this portion of Melissa Lane with 28-feet of asphalt concrete pavement within a 60-foot full-width dedicated right-of-way including standard corner cutback in accordance to county standards. The project owner shall also dedicate and complete improvement of roadway from 16th Avenue north to the project site to the County of Riverside standard for a commercial driveway – Riverside County Standard No. 207A, or improved to a standard agreed to by the Director of the County of Riverside Transportation and Land Management.	Not later than a 180 days prior to the estimated start of commercial operation, the project owner shall submit to the Director of the county of Riverside Transportation and Land Management Agency, Planning Department for review, the required improvement plan(s) for Melissa Lane, and the roadway north of 16th Avenue to the project site, and the completed forms for the dedication of the roadway segments. The project owner shall provide to the CPM a copy of the transmittal letter submitted to the county of Riverside Department of Transportation and Land Management Agency, Planning Department requesting their review of the improvement plans and dedication of roadway submitted for Melissa Lane and the roadway north of 16th Avenue to the project site. The project owner shall allow the Director of the county of Riverside Transportation and Land Management Agency, Planning Department 30 days to provide comment on the improvement plans and roadway dedication. The project owner shall provide a copy of the Director of the county of Riverside Transportation and Land Management Agency, Planning Department comments to the CPM prior to the start of construction of the improvements to Melissa Lane and the roadway north of 16th Avenue to the project site, and roadway dedication. If the CPM determines that the improvement plans and/or the roadway dedication requires revision, the project owner shall provide to the CPM and the Director of the county of Riverside Transportation and Land Management Agency, Planning Department a plan and/or roadway dedication	Not later than a 180 days prior to the estimated start of commercial operation	03/31/13		2/7/2013	Complete	
TSE-1.2	CON	The project owner shall ensure that a schedule of transmission facility design submittals, a Master Drawing List, a Master Specifications List, and a Major Equipment and Structure List are furnished to the CPM and to the CBO. The schedule shall contain a description and list of proposed submittal packages for design, calculations, and specifications for major structures and equipment. To facilitate audits by Energy Commission staff, the project owner shall provide designated packages to the CPM when requested.	The project owner shall provide schedule updates in the Monthly Compliance Report	Monthly	TBD	2/24/2012		3/5/2012	Approved

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
TSE-2.3	CON	Prior to the start of construction the project owner shall ensure that an electrical engineer and at least one of each of the following are assigned to the project: A) a civil engineer; B) a geotechnical engineer, or a civil engineer experienced and knowledgeable in the practice of soils engineering; C) a design engineer, who is either a structural engineer or a civil engineer fully competent and proficient in the design of power plant structures and equipment supports; or D) a mechanical engineer. (Bus. & Prof. Code §§ 6704 et seq., require state registration to practice as a civil engineer or structural engineer in California.)	If the designated responsible engineer is subsequently reassigned or replaced, the project owner must submit the name, qualifications, and registration number of the newly assigned engineer to the CBO for review and approval. The project owner shall notify the CPM of the CBO's approval of the new engineer within five days of the approval.	Within five days from notification	As Required				As Required
TSE-2.4	CON	Prior to the start of construction the project owner shall ensure that an electrical engineer and at least one of each of the following are assigned to the project: A) a civil engineer; B) a geotechnical engineer, or a civil engineer experienced and knowledgeable in the practice of soils engineering; C) a design engineer, who is either a structural engineer or a civil engineer fully competent and proficient in the design of power plant structures and equipment supports; or D) a mechanical engineer. (Bus. & Prof. Code §§ 6704 et seq., require state registration to practice as a civil engineer or structural engineer in California.)	The project owner shall notify the CPM of the CBO's approval of the new engineer	Within five days of the approval	As Required	2/24/2012		3/5/2012	Approved
TSE-3	CON	If any discrepancy in design and/or construction is discovered in any engineering work that has undergone CBO design review and approval, the project owner shall ensure that the discrepancy is documented and corrective action is recommended. (1998 CBC, Chap. 1, § 108.4, Approval Required; Chap. 17, § 1701.3, Duties and Responsibilities of the Special Inspector; appen. Chap. 33, § 3317.7, Notification of Noncompliance). The project owner shall ensure that the discrepancy documentation becomes a controlled document and is submitted to the CBO for review and approval and references this condition of certification.	The project owner shall ensure that a copy of the CBO's approval or disapproval of any corrective action taken to resolve a discrepancy is submitted to the CPM within 15 days of receipt. If disapproved, the project owner shall ensure that the CPM is advised, within five days, the reason for disapproval, and the revised corrective action required to obtain the CBO's approval.	Within 15 days of receipt	As Required				As Required
TSE-4	CON	For the power plant switchyard, outlet line and termination, the project owner shall ensure that until plans for that increment have been approved by the CBO construction does not begin any increment. These plans, together with design changes and design change notices, shall remain on the site for one year after completion of construction. The project owner shall ensure that the CBO is requested to inspect the installation to ensure compliance with the requirements of applicable LORS.	At least 30 days (or a lesser number of days mutually agreed to by the project owner and the CBO) prior to the start of each increment of construction, the project owner shall ensure that the final design plans, specifications and calculations for equipment and systems of the power plant switchyard, outlet line and termination, including a copy of the signed and stamped statement from the responsible electrical engineer attesting to compliance with the applicable LORS, are submitted to the CBO for review and approval and a copy of the transmittal letter is sent to the CPM in the next Monthly Compliance Report.	At least 30 days (or a lesser number of days mutually agreed to by the project owner and the CBO) prior to the start of each increment of construction	TBD	2/24/2012		3/5/2012	Approved

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
TSE-5.1	CON	The project owner shall ensure that the design, construction and operation of the proposed transmission facilities will conform to all applicable LORS, including the requirements listed below. The project owner shall ensure that the required number of copies of the design drawings and calculations are submitted to the CBO as determined by the CBO.	The project owner shall ensure that the following are submitted to the CBO for approval: a) Design drawings, specifications and calculations conforming with CPUC General Order 95 or NESC, Title 8, Articles 35, 36 and 37 of the "High Voltage Electric Safety Orders", NEC, applicable interconnection standards and related industry standards, for the poles/towers, foundations, anchor bolts, conductors, grounding systems and major switchyard equipment.	At least 60 days prior to the start of construction of transmission facilities (or a lesser number of days mutually agree to by the project owner and CBO	TBD	2/24/2012		3/5/2012	Approved
TSE-5.2	CON	The project owner shall ensure that the design, construction and operation of the proposed transmission facilities will conform to all applicable LORS, including the requirements listed below. The project owner shall ensure that the required number of copies of the design drawings and calculations are submitted to the CBO as determined by the CBO.	The project owner shall ensure that the following are submitted to the CBO for approval: b) For each element of the transmission facilities identified above, the submittal package to the CBO shall contain the design criteria, a discussion of the calculation method(s), a sample calculation based on "worst case conditions" and a statement signed and sealed by the registered engineer in responsible charge, or other acceptable alternative verification, that the transmission element(s) will conform with CPUC General Order 95 or NESC, Title 8, California Code of Regulations, Articles 35, 36 and 37 of the, "High Voltage Electric Safety Orders", NEC, applicable interconnection standards, and related industry standards.	At least 60 days prior to the start of construction of transmission facilities (or a lesser number of days mutually agree to by the project owner and CBO	TBD	2/24/2012		3/5/2012	Approved
TSE-5.3	CON	The project owner shall ensure that the design, construction and operation of the proposed transmission facilities will conform to all applicable LORS, including the requirements listed below. The project owner shall ensure that the required number of copies of the design drawings and calculations are submitted to the CBO as determined by the CBO.	The project owner shall ensure that the following are submitted to the CBO for approval: c) Electrical one-line diagrams signed and sealed by the registered professional electrical engineer in responsible charge, a route map, and an engineering description of equipment and the configurations covered by requirements TSE-5 a) through f)	At least 60 days prior to the start of construction of transmission facilities (or a lesser number of days mutually agree to by the project owner and CBO	TBD	2/24/2012		3/5/2012	Approved
TSE-5.4	CON	The project owner shall ensure that the design, construction and operation of the proposed transmission facilities will conform to all applicable LORS, including the requirements listed below. The project owner shall ensure that the required number of copies of the design drawings and calculations are submitted to the CBO as determined by the CBO.	The project owner shall submit to the CBO for approval: d) A line route drawing after selecting one of the alternate route options for the generator 230 kV interconnection tie line.	At least 60 days prior to the start of construction of transmission facilities (or a lesser number of days mutually agree to by the project owner and CBO	TBD	2/24/2012		3/5/2012	Approved
TSE-5.5	CON	The project owner shall ensure that the design, construction and operation of the proposed transmission facilities will conform to all applicable LORS, including the requirements listed below. The project owner shall ensure that the required number of copies of the design drawings and calculations are submitted to the CBO as determined by the CBO.	The project owner shall ensure that the following are submitted to the CBO for approval: e) The SPS sequencing and timing if applicable shall be provided concurrently to the CPM.	At least 60 days prior to the start of construction of transmission facilities (or a lesser number of days mutually agree to by the project owner and CBO	TBD	2/24/2012		3/5/2012	Approved

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
TSE-5.6	CON	The project owner shall ensure that the design, construction and operation of the proposed transmission facilities will conform to all applicable LORS, including the requirements listed below. The project owner shall ensure that the required number of copies of the design drawings and calculations are submitted to the CBO as determined by the CBO.	The project owner shall ensure that the following are submitted to the CBO for approval: f) The executed project owner and California ISO Large Generator Interconnection Agreement.	At least 60 days prior to the start of construction of transmission facilities (or a lesser number of days mutually agree to by the project owner and CBO	TBD	2/24/2012		3/5/2012	Approved
TSE-5.7	CON	The project owner shall ensure that the design, construction and operation of the proposed transmission facilities will conform to all applicable LORS, including the requirements listed below. The project owner shall ensure that the required number of copies of the design drawings and calculations are submitted to the CBO as determined by the CBO.	The project owner shall ensure that the following are submitted to the CBO for approval: g) A letter stating that the mitigation measures or projects selected by the transmission owners for each criteria violation are acceptable.	At least 60 days prior to the start of construction of transmission facilities (or a lesser number of days mutually agree to by the project owner and CBO	TBD	2/24/2012		3/5/2012	Approved
TSE-5.8	CON	The project owner shall ensure that the design, construction and operation of the proposed transmission facilities will conform to all applicable LORS, including the requirements listed below. The project owner shall ensure that the required number of copies of the design drawings and calculations are submitted to the CBO as determined by the CBO.	The project owner shall ensure that the following are submitted to the CBO for approval: h) The Operational study report based on 2010 system conditions (including operational mitigation measures) from the California SO and/or SCE.	At least 60 days prior to the start of construction of transmission facilities (or a lesser number of days mutually agree to by the project owner and CBO	TBD	2/24/2012		3/5/2012	Approved
TSE-6	CON	The project owner shall ensure that the CPM and CBO are informed of any impending changes that may not conform to requirements TSE-5 a) through f), and have not received CPM and CBO approval, and request approval to implement such changes. A detailed description of the proposed change and complete engineering, environmental, and economic rationale for the change shall accompany the request. Construction involving changed equipment or substation configurations shall not begin without prior written approval of the changes by the CBO and the CPM.	At least 60 days prior to the construction of transmission facilities, the project owner shall ensure that the CBO and the CPM are informed of any impending changes that may not conform to requirements of TSE-5 and request approval to implement such changes.	At least 60 days prior to the construction of transmission facilities	As Required				As Required
TSE-7.1	COMM	The project owner shall provide the following Notice to the California Independent System Operator (California ISO) prior to synchronizing the facility with the California Transmission system	The project owner shall provide copies of the California ISO letter to the CPM when it is sent to the California ISO	One week prior to initial synchronization with the grid	01/31/12	1/31/2013	2/11/2013	2/7/2013	Complete
TSE-7.2	COMM	The project owner shall provide the following Notice to the California Independent System Operator (California ISO) prior to synchronizing the facility with the California Transmission system	The project owner shall contact the California ISO Outage Coordination Department, Monday through Friday, between the hours of 0700 and 1530 at (916) 351-2300 at least one business day prior to synchronizing the facility with the grid for testing. A report of conversation with the California ISO shall be provided electronically to the CPM.	One business day prior to synchronizing the facility with the California transmission system for the first time	01/31/13	1/31/2013	2/11/2013	2/7/2013	Complete

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
TSE-8.1	CON	The project owner shall be responsible for the inspection of the transmission facilities during and after project construction, and any subsequent CPM and CBO approved changes thereto, to ensure conformance with CPUC GO-95 or NESC, Title 8, CCR, Articles 35, 36 and 37 of the, "High Voltage Electric Safety Orders", applicable interconnection standards, NEC and related industry standards.	The project owner shall ensure that the following is transmitted to the CPM and CBO: a) "As built" engineering description(s) and one-line drawings of the electrical portion of the facilities signed and sealed by the registered electrical engineer in responsible charge. A statement attesting to conformance with CPUC GO-95 or NESC, Title 8, California Code of Regulations, Articles 35, 36 and 37 of the, "High Voltage Electric Safety Orders", and applicable interconnection standards, NEC, related industry standards, and these conditions shall be provided concurrently.	Within 60 days after first synchronization of the project	TBD	2/24/2012		3/5/2012	Approved
TSE-8.2	CON	The project owner shall be responsible for the inspection of the transmission facilities during and after project construction, and any subsequent CPM and CBO approved changes thereto, to ensure conformance with CPUC GO-95 or NESC, Title 8, CCR, Articles 35, 36 and 37 of the, "High Voltage Electric Safety Orders", applicable interconnection standards, NEC and related industry standards.	The project owner shall ensure that the following is transmitted to the CPM and CBO: b) An "as built" engineering description of the mechanical, structural, and civil portion of the transmission facilities signed and sealed by the registered engineer in responsible charge or acceptable alternative verification. "As built" drawings of the electrical, mechanical, structural, and civil portion of the transmission facilities shall be maintained at the power plant and made available, if requested, for CPM audit as set forth in the "Compliance Monitoring Plan".	Within 60 days after first synchronization of the project	TBD	2/24/2012		3/5/2012	Approved
TSE-8.3	CON	The project owner shall be responsible for the inspection of the transmission facilities during and after project construction, and any subsequent CPM and CBO approved changes thereto, to ensure conformance with CPUC GO-95 or NESC, Title 8, CCR, Articles 35, 36 and 37 of the, "High Voltage Electric Safety Orders", applicable interconnection standards, NEC and related industry standards.	The project owner shall ensure that the following is transmitted to the CPM and CBO: c) A summary of inspections of the completed transmission facilities, and identification of any nonconforming work and corrective actions taken, signed and sealed by the registered engineer in charge.	Within 60 days after first synchronization of the project	03/01/13				Not Started
TSE-8.4	CON	The project owner shall be responsible for the inspection of the transmission facilities during and after project construction, and any subsequent CPM and CBO approved changes thereto, to ensure conformance with CPUC GO-95 or NESC, Title 8, CCR, Articles 35, 36 and 37 of the, "High Voltage Electric Safety Orders", applicable interconnection standards, NEC and related industry standards.	In case of non-conformance, the project owner shall inform the CPM and CBO in writing and describe the corrective actions to be taken.	within 10 days of discovering such nonconformance	As Required				As Required
VIS-1.3	CON	The project owner shall treat the surfaces of all project structures and buildings visible to the public so that their colors minimize visual intrusion and contrast by blending with the desert landscape in both color and value; b) their colors and finishes do not create excessive glare; and c) their colors and finishes are consistent with local policies and ordinances.	The project owner shall notify the CPM that surface treatment of all listed structures and buildings has been completed and they are ready for inspection and shall submit one set of electronic color photographs from the same key observation points (KOPs) analyzed in this report.	Prior to the start of commercial operation	07/01/13				Not Started
VIS-1.4	OPS	The project owner shall treat the surfaces of all project structures and buildings visible to the public so that their colors minimize visual intrusion and contrast by blending with the desert landscape in both color and value; b) their colors and finishes do not create excessive glare; and c) their colors and finishes are consistent with local policies and ordinances.	The project owner shall provide a status report regarding surface treatment maintenance in the Annual Compliance Report. The report shall specify a) the condition of the surfaces of all structures and buildings at the end of the reporting year; b) maintenance activities that occurred during the reporting year; and c) the schedule of maintenance activities for the next year.	Annual	Annually				

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
VIS-2.4	CON	Prior to commercial operation the project owner shall notify the CPM that the lighting has been completed and is ready for inspection.	If after inspection the CPM notifies the project owner that modifications to the lighting are needed the project owner shall implement the modifications and notify the CPM that the modifications have been completed and are ready for inspection.	Within 30 days of receiving that notification	As Required				As Required
VIS-2.5	OPS	Project Owner shall resolve all lighting complaints	Within 48 hours of receiving a lighting complaint, the project owner shall provide the CPM with a complaint resolution form report as specified in the Compliance General Conditions, including a proposal to resolve the complaint, and a schedule for implementation. The project owner shall notify the CPM within 48 hours after completing implementation of the proposal. A copy of the complaint resolution form report shall be submitted to the CPM within 30 days.	Within 34 days of receiving complaint	As Required				As Required
VIS-2.6	OPS	Project Owner shall resolve all lighting complaints	The project owner shall provide a status report regarding permanent exterior lighting in the Annual Compliance Report. The report shall specify a) the condition of the lighting that has been installed under the lighting plan at the end of the reporting year; b) any deviations in lighting from the plan that occurred during the reporting year; and c) any proposed deviations from the lighting plan for the next year.	Annual	Annually				
VIS-3.1	CON	The project owner shall develop a landscape plan that: a) reduces the visibility of the project from the south and west; b) utilizes drought tolerant landscaping and incorporates adequate drought-conscious irrigation systems; and c) complies with local policies and ordinances of Riverside County, including Policy WCVAP 12.4 which requires screening and/or landscaping of outdoor storage areas, such as contractor storage yards and similar uses. Plantings on the south side of the project are to screen views of the project by residents that live to the south and west of the project	The project owner shall submit to the CPM for review and approval and simultaneously to Riverside County for review and comment, a landscaping plan providing proper implementation that will satisfy these requirements.	At least 90 days prior to installation. Installation must occur the first optimal planting season following site mobilization.	TBD				Not started
VIS-3.2	CON	The project owner shall develop a landscape plan that: a) reduces the visibility of the project from the south and west; b) utilizes drought tolerant landscaping and incorporates adequate drought-conscious irrigation systems; and c) complies with local policies and ordinances of Riverside County, including Policy WCVAP 12.4 which requires screening and/or landscaping of outdoor storage areas, such as contractor storage yards and similar uses. Plantings on the south side of the project are to screen views of the project by residents that live to the south and west of the project	If the CPM determines that the plan requires revision, the project owner shall provide to the CPM and simultaneously to Riverside County a revised plan for review and approval by the CPM.	Within 30 days of receipt of comments	As Required				Not started

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
VIS-3.3	CON	The project owner shall develop a landscape plan that: a) reduces the visibility of the project from the south and west; b) utilizes drought tolerant landscaping and incorporates adequate drought-conscious irrigation systems; and c) complies with local policies and ordinances of Riverside County, including Policy WCVAP 12.4 which requires screening and/or landscaping of outdoor storage areas, such as contractor storage yards and similar uses. Plantings on the south side of the project are to screen views of the project by residents that live to the south and west of the project	The planting must occur during the first optimal planting season following site mobilization. The project owner shall simultaneously notify the CPM and Riverside County that the landscaping is ready for inspection.	Within seven days after completing installation of the landscaping	TBD				Not started
VIS-3.4	OPS	The project owner shall develop a landscape plan that: a) reduces the visibility of the project from the south and west; b) utilizes drought tolerant landscaping and incorporates adequate drought-conscious irrigation systems; and c) complies with local policies and ordinances of Riverside County, including Policy WCVAP 12.4 which requires screening and/or landscaping of outdoor storage areas, such as contractor storage yards and similar uses. Plantings on the south side of the project are to screen views of the project by residents that live to the south and west of the project	The project owner shall report landscape maintenance activities, including replacement of dead or dying vegetation, for the previous year of operation in each Annual Compliance Report.	Annual	Annually				
WASTE-10	OPS	At a minimum, the project owner shall conduct annual analyses of the solids residue from the ZLD process to determine if the solids are hazardous or non-hazardous and ensure appropriate disposal of the solids residue. The project owner shall also conduct analyses of the ZLD solids after any change in water supply to determine if the solids are hazardous or non-hazardous.	The project owner shall submit to the CPM a copy of documentation showing appropriate disposal of the ZLD solids	Within 10 days of the disposal	TBD				
WASTE-11	OPS	The project owner shall submit annual compliance reports to the CPM documenting the annual volumes of wastes generated and the method used to manage the waste generated, such as recycling or disposal. If such waste are disposed of offsite, the disposal facility(s) name and address shall be included in the report.	The project owner shall also document in each annual compliance report the actual volume of wastes generated and the waste management methods used during the year. The annual compliance report shall include a comparison of the actual waste generation and management methods used as compared to those proposed in the original Operation Waste Management Plan. The Operation Waste Management Plan shall be updated as necessary to address current waste generation and management practices.	Annual	Annually				
WASTE-3	CON	If an abandoned well is located during construction or operation, the project owner shall comply with Division of Oil, Gas, and Geothermal Resources (DOGGR) procedures for abandonment of an orphaned oil or gas wells and CCR Title 14, Division 2. The project owner shall also submit to the DOGGR, in writing: (1) a detailed description of the status of the oil/gas well; (2) an explanation of the results of the visual site survey and geophysical survey; and (3) a request, in accordance with DOGGR requirements to certify the well has been properly abandoned.	A copy of the project owner's written submittal to the DOGGR and a copy of the DOGGR response indicating the well has been properly abandoned, shall be forwarded to the CPM	Within 10 days of submittal and receipt of response	As Required				As Required

CEC Cond. #	Sort Code	Description	Verification/Action/Submittal Required by Project Owner	Timeframe	Date Due to CEC CPM	Date Submitted to CEC, CBO or Agency	Requested CEC (or CBO or Agency) Approval Date	CEC/ Agency Approval Date	Status
WASTE-6	CON	The project owner shall ensure that spills or releases of hazardous substances, hazardous materials, or hazardous wastes associated with the construction or operation of the project are reported, delineated, cleaned-up, and remediated as necessary, under the supervision of a California Professional Geologist or Engineer and in accordance with the requirements of the Riverside County Department of Environmental Health. This responsibility excludes construction, operation, and maintenance of the transmission lines, which will be installed, operated, and maintained by Southern California Edison.	The project owner shall document all unauthorized spills or releases of hazardous substances, materials, or wastes that occur on the project property or related pipeline and transmission corridors. Copies of the unauthorized spill documentation shall be provided to the CPM	Within 30 days of the date the release was discovered	As Required				As Required
WASTE-7	CON	Upon becoming aware of any impending waste management-related enforcement action by any local, state, or federal authority, the project owner shall notify the CPM of any such action taken or proposed to be taken against the project itself, or against any waste hauler or disposal facility or treatment operator with which the project owner contracts.	The project owner shall notify the CPM, in writing. The CPM shall notify the project owner of any changes that would be required in the way project-related wastes are managed.	Within 10 days of becoming aware of an impending enforcement action	As Required				As Required
WASTE-9.1	OPS	The project owner shall prepare an Operation Waste Management Plan for all wastes generated during operation of the facility, and shall submit the plan to the CPM for review and approval.	The project owner shall submit the Operation Waste Management Plan to the DTSC and RWQCB (copy to the CPM) for approval.	no less than 30 days prior to the start of project operation.	07/01/13	11/20/2012			Awaiting Approval
WASTE-9.2	OPS	The project owner shall prepare an Operation Waste Management Plan for all wastes generated during operation of the facility, and shall submit the plan to the CPM for review and approval.	The project owner shall submit any required revisions to the DTSC and RWQCB (copy to the CPM) that revisions are necessary.	within 20 days of notification from the CPM	As Required				As Required
WORKER SAFETY-2	OPS	The project owner shall submit to the CPM a copy of the Project Operations and Maintenance Safety and Health Program	The project owner shall submit to the CPM for approval a copy of the Project Operations and Maintenance Safety and Health Program. The project owner shall provide a copy of a letter to the CPM from the Riverside County Fire Department stating the Fire Department's comments on the Operations Fire Prevention Plan and Emergency Action Plan.	At least 30 days prior to the start of first fire or commissioning	11/21/12	11/21/2012	12/7/2012		Awaiting Approval
WORKER SAFETY-3.2	CON	The project owner shall provide a site Construction Safety Supervisor (CSS) who is knowledgeable of power plant construction activities and relevant laws, ordinances, regulations, and standards; is capable of identifying workplace hazards relating to construction activities; and has authority to take appropriate action to assure compliance and mitigate hazards.	The CSS shall submit in the Monthly Compliance Report a monthly safety inspection report	Monthly	Monthly				On-going

APPENDIX B
CBO Documentation

Submittals to CBO



Sentinel-1648-MM-M-Test Procedure.doc

ATTENTION: See Distribution List	DATE: January 8, 2013	ACTION DATE: N/A
SHIP TO: Gemma Power Systems 2461 Main Street Glastonbury, CT 06033	PROJECT: CPV Sentinel Project DESCRIPTION: Test Procedure	

SHIPPING METHOD: NEXT BUSINESS MORNING ♦ NEXT BUSINESS DAY ♦ 2ND DAY ♦ GROUND ♦ USPS EXPRESS ♦ USPS ♦ FTP TRANSFER ♦ EMAIL ♦ OTHER:

Issuing Engineer: Jim Walsh

Project Engineering Manager: Val Madden

Quantity of Sets Sent to Primary Destination: **Issued electronically**

SEE ATTACHED LIST OF TRANSMITTED DRAWINGS AND DOCUMENTS

Please mark VOID or destroy all previous versions of the documents issued as Mott MacDonald Deliverables unless the documents are a partial substitution into a larger package as defined in Special Notes or Actions. Mott MacDonald's deliverables which have an APPROVED status are considered released for all of the above stated purposes.

FOR MM ENGINEER USE ONLY – TYPE AND PURPOSE OF TRANSMITTAL

VENDOR DRAWING REVIEW:

- Mott MacDonald comments on vendor documents issued for Client Review
- Copy of vendor documents sent by Mott MacDonald directly to the vendor.
- Return of created documents submitted for Mott MacDonald review
- Other:

MOTT MACDONALD DELIVERABLES SUBMITTAL:

- Issued for Information Only
- Issued for Review and Comments
- Issued for Approval
- Issued for Constructability Review
- Issued for Bidding Purpose
- Issued for Ordering Material
- Issued for Construction
- Issued for Permitting
- Issued for Fabrication
- Issued for Record Purposes
- Other: Conformed



Issued Document Transmittal List

STATUS LEGEND			
RN	Reviewed As Noted-Extra Data Required	PR	Preliminary
RA	Reviewed and Accepted	SP	Superseded
CF	Certified – Final	VV	Void
IO	Information Only – No Approval Required		
NA	Not Approved – Not Released for Fabrication		

<u>Electronic File Name</u>	<u>Document Number</u>	<u>Sht</u>	<u>Rev</u>	<u>Title</u>	<u>Status</u>
289497-M-SP-19002 R2 - Unit Source Tests.pdf	289497-M-SP-19002 R2 - Unit Source Tests	-	2	289497-M-SP-19002 R2 - Unit Source Tests	For Review



Sentinel-1652-MM-CSA-Field Painting and Coating.doc

ATTENTION: See Distribution List	DATE: January 16, 2013	ACTION DATE: N/A
SHIP TO: Gemma Power Systems 2461 Main Street Glastonbury, CT 06033	PROJECT: CPV Sentinel Project DESCRIPTION: CSA Specification	

SHIPPING METHOD: NEXT BUSINESS MORNING ♦ NEXT BUSINESS DAY ♦ 2ND DAY ♦ GROUND ♦ USPS EXPRESS ♦ USPS ♦ FTP TRANSFER ♦ EMAIL ♦ OTHER:

Issuing Engineer: Mike Laffey

Project Engineering Manager: Val Madden

Quantity of Sets Sent to Primary Destination: **Issued electronically**

SEE ATTACHED LIST OF TRANSMITTED DRAWINGS AND DOCUMENTS

Please mark VOID or destroy all previous versions of the documents issued as Mott MacDonald Deliverables unless the documents are a partial substitution into a larger package as defined in Special Notes or Actions. Mott MacDonald's deliverables which have an APPROVED status are considered released for all of the above stated purposes.

FOR MM ENGINEER USE ONLY – TYPE AND PURPOSE OF TRANSMITTAL

VENDOR DRAWING REVIEW:

- Mott MacDonald comments on vendor documents issued for Client Review
- Copy of vendor documents sent by Mott MacDonald directly to the vendor.
- Return of created documents submitted for Mott MacDonald review
- Other:

MOTT MACDONALD DELIVERABLES SUBMITTAL:

- Issued for Information Only
- Issued for Review and Comments
- Issued for Approval
- Issued for Constructability Review
- Issued for Bidding Purpose
- Issued for Ordering Material
- Issued for Construction
- Issued for Permitting
- Issued for Fabrication
- Issued for Record Purposes
- Other:



Issued Document Transmittal List

STATUS LEGEND			
RN	Reviewed As Noted-Extra Data Required	PR	Preliminary
RA	Reviewed and Accepted	SP	Superseded
CF	Certified – Final	VV	Void
IO	Information Only – No Approval Required		
NA	Not Approved – Not Released for Fabrication		

<u>Electronic File Name</u>	<u>Document Number</u>	<u>Sht</u>	<u>Rev</u>	<u>Title</u>	<u>Status</u>
289497-CSA-SP-09903-Field Painting and Coating-Rev 0 Conform (3).doc	289497-CSA-SP-09903-Field Painting and Coating-Rev 0 Conform (3)	-	0	Field Painting and Coating Specification	For Construction



Sentinel-1653-MM-CSA-Field Painting and Coating.doc

ATTENTION: See Distribution List	DATE: January 17, 2013	ACTION DATE: N/A
SHIP TO: Gemma Power Systems 2461 Main Street Glastonbury, CT 06033	PROJECT: CPV Sentinel Project DESCRIPTION: CSA Specification	

SHIPPING METHOD: NEXT BUSINESS MORNING ♦ NEXT BUSINESS DAY ♦ 2ND DAY ♦ GROUND ♦ USPS EXPRESS ♦ USPS ♦ FTP TRANSFER ♦ EMAIL ♦ OTHER:

Issuing Engineer: Mike Laffey

Project Engineering Manager: Val Madden

Quantity of Sets Sent to Primary Destination: **Issued electronically**

SEE ATTACHED LIST OF TRANSMITTED DRAWINGS AND DOCUMENTS

Please mark VOID or destroy all previous versions of the documents issued as Mott MacDonald Deliverables unless the documents are a partial substitution into a larger package as defined in Special Notes or Actions. Mott MacDonald's deliverables which have an APPROVED status are considered released for all of the above stated purposes.

FOR MM ENGINEER USE ONLY – TYPE AND PURPOSE OF TRANSMITTAL

VENDOR DRAWING REVIEW:	MOTT MACDONALD DELIVERABLES SUBMITTAL:
<input type="checkbox"/> Mott MacDonald comments on vendor documents issued for Client Review	<input type="checkbox"/> Issued for Information Only
<input type="checkbox"/> Copy of vendor documents sent by Mott MacDonald directly to the vendor.	<input type="checkbox"/> Issued for Review and Comments
<input type="checkbox"/> Return of created documents submitted for Mott MacDonald review	<input type="checkbox"/> Issued for Approval
<input type="checkbox"/> Other:	<input type="checkbox"/> Issued for Constructability Review
	<input type="checkbox"/> Issued for Bidding Purpose
	<input type="checkbox"/> Issued for Ordering Material
	<input checked="" type="checkbox"/> Issued for Construction
	<input type="checkbox"/> Issued for Permitting
	<input type="checkbox"/> Issued for Fabrication
	<input type="checkbox"/> Issued for Record Purposes
	<input type="checkbox"/> Other:



Issued Document Transmittal List

STATUS LEGEND			
RN	Reviewed As Noted-Extra Data Required	PR	Preliminary
RA	Reviewed and Accepted	SP	Superseded
CF	Certified – Final	VV	Void
IO	Information Only – No Approval Required		
NA	Not Approved – Not Released for Fabrication		

<u>Electronic File Name</u>	<u>Document Number</u>	<u>Sht</u>	<u>Rev</u>	<u>Title</u>	<u>Status</u>
289497-CSA-SP-09903-Field Painting and Coating-Rev 0 Conform_3_.pdf	289497-CSA-SP-09903-Field Painting and Coating-Rev 0 Conform (3)	-	0	Field Painting and Coating Specification	For Construction



Sentinel-1655-MM-CSA-Field Painting and Coating.doc

ATTENTION: See Distribution List	DATE: January 23, 2013	ACTION DATE: N/A
SHIP TO: Gemma Power Systems 2461 Main Street Glastonbury, CT 06033	PROJECT: CPV Sentinel Project DESCRIPTION: CSA Specification	

SHIPPING METHOD: NEXT BUSINESS MORNING ♦ NEXT BUSINESS DAY ♦ 2ND DAY ♦ GROUND ♦ USPS EXPRESS ♦ USPS ♦ FTP TRANSFER ♦ EMAIL ♦ OTHER:

Issuing Engineer: Mike Laffey

Project Engineering Manager: Val Madden

Quantity of Sets Sent to Primary Destination: **Issued electronically**

SEE ATTACHED LIST OF TRANSMITTED DRAWINGS AND DOCUMENTS

Please mark VOID or destroy all previous versions of the documents issued as Mott MacDonald Deliverables unless the documents are a partial substitution into a larger package as defined in Special Notes or Actions. Mott MacDonald's deliverables which have an APPROVED status are considered released for all of the above stated purposes.

FOR MM ENGINEER USE ONLY – TYPE AND PURPOSE OF TRANSMITTAL	
VENDOR DRAWING REVIEW: <input type="checkbox"/> Mott MacDonald comments on vendor documents issued for Client Review <input type="checkbox"/> Copy of vendor documents sent by Mott MacDonald directly to the vendor. <input type="checkbox"/> Return of created documents submitted for Mott MacDonald review <input type="checkbox"/> Other:	MOTT MACDONALD DELIVERABLES SUBMITTAL: <input type="checkbox"/> Issued for Information Only <input type="checkbox"/> Issued for Review and Comments <input type="checkbox"/> Issued for Approval <input type="checkbox"/> Issued for Constructability Review <input type="checkbox"/> Issued for Bidding Purpose <input type="checkbox"/> Issued for Ordering Material <input type="checkbox"/> Issued for Construction <input type="checkbox"/> Issued for Permitting <input type="checkbox"/> Issued for Fabrication <input type="checkbox"/> Issued for Record Purposes <input checked="" type="checkbox"/> Other: Conformed



Issued Document Transmittal List

STATUS LEGEND			
RN	Reviewed As Noted-Extra Data Required	PR	Preliminary
RA	Reviewed and Accepted	SP	Superseded
CF	Certified – Final	VV	Void
IO	Information Only – No Approval Required		
NA	Not Approved – Not Released for Fabrication		

<u>Electronic File Name</u>	<u>Document Number</u>	<u>Sht</u>	<u>Rev</u>	<u>Title</u>	<u>Status</u>
289497-CSA-SP-09903-Field Painting and Coating-Rev 1 Conform.pdf	289497-CSA-SP-09903-Field Painting and Coating-Rev 1 Conform	-	1	Field Painting and Coating	Conformed



Sentinel-1658-MM-CSA-Field Painting and Coating.doc

ATTENTION: See Distribution List	DATE: January 28, 2013	ACTION DATE: N/A
SHIP TO: Gemma Power Systems 2461 Main Street Glastonbury, CT 06033	PROJECT: CPV Sentinel Project DESCRIPTION: CSA Specification	

SHIPPING METHOD: NEXT BUSINESS MORNING ♦ NEXT BUSINESS DAY ♦ 2ND DAY ♦ GROUND ♦ USPS EXPRESS ♦ USPS ♦ FTP TRANSFER ♦ EMAIL ♦ OTHER:

Issuing Engineer: Mike Laffey

Project Engineering Manager: Val Madden

Quantity of Sets Sent to Primary Destination: **Issued electronically**

SEE ATTACHED LIST OF TRANSMITTED DRAWINGS AND DOCUMENTS

Please mark VOID or destroy all previous versions of the documents issued as Mott MacDonald Deliverables unless the documents are a partial substitution into a larger package as defined in Special Notes or Actions. Mott MacDonald's deliverables which have an APPROVED status are considered released for all of the above stated purposes.

FOR MM ENGINEER USE ONLY – TYPE AND PURPOSE OF TRANSMITTAL

VENDOR DRAWING REVIEW: <input type="checkbox"/> Mott MacDonald comments on vendor documents issued for Client Review <input type="checkbox"/> Copy of vendor documents sent by Mott MacDonald directly to the vendor. <input type="checkbox"/> Return of created documents submitted for Mott MacDonald review <input type="checkbox"/> Other:	MOTT MACDONALD DELIVERABLES SUBMITTAL: <input type="checkbox"/> Issued for Information Only <input type="checkbox"/> Issued for Review and Comments <input type="checkbox"/> Issued for Approval <input type="checkbox"/> Issued for Constructability Review <input type="checkbox"/> Issued for Bidding Purpose <input type="checkbox"/> Issued for Ordering Material <input type="checkbox"/> Issued for Construction <input type="checkbox"/> Issued for Permitting <input type="checkbox"/> Issued for Fabrication <input type="checkbox"/> Issued for Record Purposes <input checked="" type="checkbox"/> Other: Conformed
---	---



Issued Document Transmittal List

STATUS LEGEND			
RN	Reviewed As Noted-Extra Data Required	PR	Preliminary
RA	Reviewed and Accepted	SP	Superseded
CF	Certified – Final	VV	Void
IO	Information Only – No Approval Required		
NA	Not Approved – Not Released for Fabrication		

<u>Electronic File Name</u>	<u>Document Number</u>	<u>Sht</u>	<u>Rev</u>	<u>Title</u>	<u>Status</u>
289497-CSA-SP-09903-Field Painting and Coating-Rev 2 Conform.pdf	289497-CSA-SP-09903-Field Painting and Coating-Rev 2 Conform	-	2	Field Painting and Coating	Conformed



Sentinel-1660-MM-CSA-Site Paving Plan and Typical Section.doc

ATTENTION: See Distribution List	DATE: January 31, 2013	ACTION DATE: N/A
SHIP TO: Gemma Power Systems 2461 Main Street Glastonbury, CT 06033	PROJECT: CPV Sentinel Project DESCRIPTION: CSA Drawing	

SHIPPING METHOD: NEXT BUSINESS MORNING ♦ NEXT BUSINESS DAY ♦ 2ND DAY ♦ GROUND ♦ USPS EXPRESS ♦ USPS ♦ FTP TRANSFER ♦ EMAIL ♦ OTHER:

Issuing Engineer: Mike Laffey

Project Engineering Manager: Val Madden

Quantity of Sets Sent to Primary Destination: **Issued electronically**

SEE ATTACHED LIST OF TRANSMITTED DRAWINGS AND DOCUMENTS

Please mark VOID or destroy all previous versions of the documents issued as Mott MacDonald Deliverables unless the documents are a partial substitution into a larger package as defined in Special Notes or Actions. Mott MacDonald's deliverables which have an APPROVED status are considered released for all of the above stated purposes.

FOR MM ENGINEER USE ONLY – TYPE AND PURPOSE OF TRANSMITTAL	
VENDOR DRAWING REVIEW: <input type="checkbox"/> Mott MacDonald comments on vendor documents issued for Client Review <input type="checkbox"/> Copy of vendor documents sent by Mott MacDonald directly to the vendor. <input type="checkbox"/> Return of created documents submitted for Mott MacDonald review <input type="checkbox"/> Other:	MOTT MACDONALD DELIVERABLES SUBMITTAL: <input type="checkbox"/> Issued for Information Only <input checked="" type="checkbox"/> Issued for Review and Comments <input type="checkbox"/> Issued for Approval <input type="checkbox"/> Issued for Constructability Review <input type="checkbox"/> Issued for Bidding Purpose <input type="checkbox"/> Issued for Ordering Material <input type="checkbox"/> Issued for Construction <input type="checkbox"/> Issued for Permitting <input type="checkbox"/> Issued for Fabrication <input type="checkbox"/> Issued for Record Purposes <input type="checkbox"/> Other: Conformed



Issued Document Transmittal List

STATUS LEGEND			
RN	Reviewed As Noted-Extra Data Required	PR	Preliminary
RA	Reviewed and Accepted	SP	Superseded
CF	Certified – Final	VV	Void
IO	Information Only – No Approval Required		
NA	Not Approved – Not Released for Fabrication		

<u>Electronic File Name</u>	<u>Document Number</u>	<u>Sht</u>	<u>Rev</u>	<u>Title</u>	<u>Status</u>
289497-Y-160-Site Paving Plan and Typ Section-RD.pdf	289497-Y-160-Site Paving Plan and Typ Section-RD	-	D	Site Paving Plan and Typical Section	For Construction

CBO Approvals

Amanda Johnson

From: susan.coddington-allen@us.bureauveritas.com
Sent: Tuesday, January 22, 2013 4:45 PM
To: karent@gemmapower.com; charlescollins@gemmapower.com;
thomasmastronarde@gemmapower.com; curtbrainard@gemmapower.com;
trishkohler@gemmapower.com; norbertmichnowski@gemmapower.com;
carlflodquist@gemmapower.com; jean.dillon@mottmacinc.com;
john.davenport@mottmacinc.com; larry.sullivan@mottmacinc.com;
val.madden@mottmacinc.com; eric.pretorius@mottmacinc.com;
michael.laffey@mottmacinc.com; robert.figuerado@mottmacinc.com;
jim.walsh@mottmacinc.com; Nizom.ghantous@mottmacinc.com;
mmcdaniels@cpv.com; jmurphy@cpv.com; mturner@cpv.com; john.kiefer@ge.com;
john.nutter@ge.com; joelkasper@aquagenicsinc.com; Maggie Fitzgerald;
johnseidler@spectrumenergy.com; Amanda Johnson;
sharikiefer@spectrumenergy.com; William.carey@mottmacinc.com;
Scott.kibby@hatchmott.com; Christopher.kirby@mottmacinc.com;
Ethanmccrea@gemmapower.com; David.porter@mottmacinc.com;
melissaslush@gemmapower.com; brettgish@gemmapower.com;
emily.smith@mottmacinc.com; toddcole@gemmapower.com
Cc: jamie.saldana@us.bureauveritas.com; aleta.sage@us.bureauveritas.com;
amy.tremayne@us.bureauveritas.com; raynard.hughes@us.bureauveritas.com;
shamica.zenn@us.bureauveritas.com; keith.long@us.bureauveritas.com
Subject: CPV Sentinel – MECH-1-3.01-Above Ground Piping Pipe Supports-PC3 - Approved

Hello,

The CPV Sentinel submittal, **MECH-1-3.01-Above Ground Piping Pipe Supports-PC3**, has been reviewed and Approved. You will find the documents on BVnet under the respective title. Feel free to contact me with any questions or concerns.

Respectfully,



Susan Coddington-Allen
CBO Project Coordinator – Power & Utilities
Bureau Veritas North America, Inc.
180 Promenade Circle #150
Sacramento, CA 95834
P: 916.514.4510
F: 916.617.2068
susan.coddington-allen@us.bureauveritas.com
www.us.bureauveritas.com/energyusa
ISO 9001:2008 Certified

*This message contains confidential information.
To know more, please click on the following link: <http://disclaimer.bureauveritas.com>*

 Please consider the environment before printing this e-mail

"This message contains confidential information.
To know more, please click on the following link: <http://disclaimer.bureauveritas.com>"

CBO Submittal and Drawing List



Submittal and Drawing List

Rev. 23

February 5, 2013

CPV Sentinel Energy Project



Gemma Power Systems, LLC
2461 Main Street
Glastonbury, CT 06033

Mott MacDonald, 400 Blue Hill Drive, Suite 100, North Lobby, Westwood, MA 02090, United States
T +1 (781) 915-0015 F +1 (781) 915-0001 W www.mottmac.com

CIVIL DESIGN SUBMITTALS

CEC Cond	CBO Submittal Number	Document Type	Source	Submittal Purpose	Description	Submittal Date
CIVIL-1.4	CIVIL-1-1.4	Report	URS	Approval	Geotech Report	3/21/2011
GEO-1	GEO-1-1.0	Report	URS	Approval	Geotech Report	4/26/2011
CIVIL-1	CIVIL-1-1.2	Drawing	Mott MacDonald	Approval	Existing Site Plan, Sheet 1	5/12/2011
CIVIL-1	CIVIL-1-1.2	Drawing	Mott MacDonald	Approval	Existing Site Plan, Sheet 2	5/12/2011
CIVIL-1	CIVIL-1-2.1	Drawing	Mott MacDonald	Approval	Soil and Erosion Control Plan, Sheet 1	5/12/2011
CIVIL-1	CIVIL-1-2.1	Drawing	Mott MacDonald	Approval	Soil and Erosion Control Plan, Sheet 2	5/12/2011
CIVIL-1	CIVIL-1-2.1	Drawing	Mott MacDonald	Approval	Soil and Erosion, Phase 1 - Preliminary Construction	5/12/2011
CIVIL-1	CIVIL-1-2.1	Drawing	Mott MacDonald	Approval	Soil and Erosion, Phase Plan	5/12/2011
CIVIL-1	CIVIL-1-2.1	Drawing	Mott MacDonald	Approval	Soil and Erosion, Road Plan	5/12/2011
CIVIL-1	CIVIL-1-XX	Drawing	Mott MacDonald	Approval	Soil and Erosion Control, Typical Details	5/12/2011
CIVIL-1	CIVIL-1-1.2	Drawing	Mott MacDonald	Approval	Mass Earthwork Plan	5/12/2011
CIVIL-1	CIVIL-1-1.2	Drawing	Mott MacDonald	Approval	Grading Plan	5/12/2011
CIVIL-1	CIVIL-1-1.2	Drawing	Mott MacDonald	Approval	Fire Pump Foundaton Grading	5/12/2011
CIVIL-1	CIVIL-1-1.2	Drawing	Mott MacDonald	Approval	Grading and Drainage Plan, Sheet 1	5/12/2011
CIVIL-1	CIVIL-1-1.2	Drawing	Mott MacDonald	Approval	Grading and Drainage Plan, Sheet 2	5/12/2011
CIVIL-1	CIVIL-1-1.2	Drawing	Mott MacDonald	Approval	Grading and Drainage Plan, Sheet 3	5/12/2011
CIVIL-1	CIVIL-1-1.2	Drawing	Mott MacDonald	Approval	Grading Plan - Construction Parking and Laydown	5/12/2011
CIVIL-1	CIVIL-1-XX	Drawing	Mott MacDonald	Approval	Site Roads	10/1/2011
CIVIL-1	CIVIL-1-XX	Drawing	Mott MacDonald	Approval	Pavement Details	10/15/2011
TRANS-2	TRANS-2.1	Drawings	Mott MacDonald	Approval	Site Trailer and Parking Plan and Details	4/8/2011
TRANS-2	TRANS-2.1	Drawings	Mott MacDonald	Approval	Off Site Construction Parking and Laydown Plan	4/8/2011
CIVIL-1	CIVIL-1-1.0	Drawings	Big Horn Consulting	Approval	Melissa Lane Drawings	4/12/2011
CIVIL-1	CIVIL-1-2.1	Report	Mott MacDonald	Approval	SWPPP Plan	5/13/2011
CIVIL-1	CIVIL-1	Specification	Mott MacDonald	Approval	Clearing and Grubbing	6/15/2011
CIVIL-1	CIVIL-1-1.5	Specification	Mott MacDonald	Approval	Erosion / Sediment Control	6/15/2011
CIVIL-1	CIVIL-1-1.5	Specification	Mott MacDonald	Approval	Excavation & Back Fill	5/2/2011
CIVIL-1	CIVIL-1-1.5	Specification	Mott MacDonald	Approval	Chain Link Fencing	9/15/2011
CIVIL-1	CIVIL-1-1.7	Specification	Mott MacDonald	Approval	Asphalt Paving	4/1/2012
CIVIL-1	CIVIL-1-1.8	Drawing	Mott MacDonald	Approval	Fence Details	7/31/2012
CIVIL-1	CIVIL-1-3.0	Report	Mott MacDonald	Approval	Hydrology Report	5/5/2011
GEN-1	GEN-1-1.0	Drawings	Mott MacDonald	Approval	Power Duct Profile-Road	5/13/2011

STRUCTURAL DESIGN SUBMITTALS

CEC Cond	Submittal Number	Document Type	Source	Submittal Purpose	Description	Submittal Date
STRUC-1	STRUC-1-1.0 PC1	Calculation	Mott MacDonald	Approval	Lateral Force Procedure	4/1/2011
STRUC-1	STRUC-1-1.0 PC2	Calculation	Mott MacDonald	Approval	Lateral Force Procedure	4/29/2011
STRUC-1	STRUC-1-2.0	Technical Specifications	Mott MacDonald	Approval	Cast-in-Place Concrete	4/29/2011
STRUC-1	STRUC-1-2.0	Drawing	Mott MacDonald	Approval	Concrete General Notes	4/29/2011
STRUC-1	STRUC-1-2.1 PC1	Drawing, Calculations	Mott MacDonald	Approval	Fire Pump Enclosure Foundation	4/1/2011
STRUC-1	STRUC-1-2.1 PC2	Drawing, Calculations	Mott MacDonald	Approval	Fire Pump Enclosure Foundation	4/29/2011
STRUC-1	STRUC-1-2.2	Drawing, Calculations	Mott MacDonald	Approval	Fire Pump Enclosure Pre-cast Foundation	5/24/2011
STRUC-1	STRUC-1	Drawing	Mott MacDonald	Reference	Foundation Location Plan	6/15/2011
STRUC-1	STRUC-1-3.0	Drawing, Calculations	Vendor	Approval	SCR/Exhaust Stack Structure	7/29/2011
STRUC-1	STRUC-1-4.0	Vendor Drawings,	Vendor	Approval	Raw Water/Fire Water Tank Structure	8/3/2011
STRUC-1	STRUC-1-5.0	Vendor Drawings,	Vendor	Approval	Wastewater Tank Structure	8/3/2011
STRUC-1	STRUC-1-6.0	Vendor Drawings,	Vendor	Approval	North Demin Water Tank Structure	8/3/2011
STRUC-1	STRUC-1-7.0	Vendor Drawings,	Vendor	Approval	South Demin Water Tank Structure	8/3/2011
STRUC-1	STRUC-1-8.0	Drawing, Calculations	Mott MacDonald	Approval	GSU Transformer Foundations	7/28/2011
STRUC-1	STRUC-1-8.0X1 PC2	Drawing, Calculations	Mott MacDonald	Approval	GSU Transformer Foundations	2/7/2012
STRUC-1	STRUC-1-9.0	Drawing, Calculations	Mott MacDonald	Approval	SCR/Exhaust Stack Foundation	7/29/2011
STRUC-1	STRUC-1-9.1	Drawing, Calculations	Mott MacDonald	Approval	SCR Ancillary Foundation	11/14/2011
STRUC-1	STRUC-1-10.0	Drawing, Calculations	Mott MacDonald	Approval	Combustion Turbine Generator/Air Inlet Fndns	7/29/2011
STRUC-1	STRUC-1-10.01	Drawing, Calculations	Mott MacDonald	Approval	CTG Anchorage	9/19/2011
STRUC-1	STRUC-1-11.0	Drawing, Calculations	Mott MacDonald	Approval	Raw Water/Fire Water Tank Foundation	8/5/2011
STRUC-1	STRUC-1-12.0	Drawing, Calculations	Mott MacDonald	Approval	Demin Water Tank Foundations	8/5/2011
STRUC-1	STRUC-1-13.0	Drawing, Calculations	Mott MacDonald	Approval	Wastewater Tank Foundation	8/5/2011
STRUC-1	STRUC-1-14.0	Drawing, Calculations	Mott MacDonald	Approval	Cooling Tower Foundation	8/16/2011
STRUC-1	STRUC-1-14.01	Vendor Drawings, Calculations	Vendor	Approval	Cooling Tower	8/23/2011
STRUC-1	STRUC-1-14.02	Vendor Drawings, Calculations	Vendor	Approval	Cooling Tower Stairway	10/10/2011
STRUC-1	STRUC-1-14.03	Vendor Drawings, Calculations	Vendor	Approval	Cooling Tower Documents	12/22/2011
STRUC-1	STRUC-1-15.0	Drawing, Calculations	Vendor	Approval	GE CTG & Air Inlet Structures	8/26/2011
STRUC-1	STRUC-1-15.1	Vendor Drawings, Calculations	Vendor	Approval	Turbine Unit	11/1/2011
STRUC-1	STRUC-1-15.2	Vendor Drawings, Calculations	Vendor	Approval	Turbine Aux Skid	11/1/2011
STRUC-1	STRUC-1-15.3	Vendor Drawings, Calculations	Vendor	Approval	Generator	11/1/2011
STRUC-1	STRUC-1-15.4	Vendor Drawings, Calculations	Vendor	Approval	VBV Stack	11/1/2011
STRUC-1	STRUC-1-15.5	Vendor Drawings, Calculations	Vendor	Approval	Cooling Water Skid	11/1/2011
STRUC-1	STRUC-1-15.6	Vendor Drawings, Calculations	Vendor	Approval	Intake Filter House	11/1/2011
STRUC-1	STRUC-1-15.7	Vendor Drawings, Calculations	Vendor	Approval	Intercooler System	11/1/2011
STRUC-1	STRUC-1-15.8	Vendor Drawings, Calculations	Vendor	Approval	PCM	11/2/2011
STRUC-1	STRUC-1-16.0	Drawing, Calculations	Mott MacDonald	Approval	SST Foundation	9/8/2011
STRUC-1	STRUC-1-16.0X1	Drawing, Calculations	Mott MacDonald	Approval	SST Foundation	11/22/2011
STRUC-1	STRUC-1-17.0	Drawing, Calculations	Mott MacDonald	Approval	PCM Foundations	11/30/2011
STRUC-1	STRUC-1-18.0	Drawing, Calculations	Mott MacDonald	Approval	Gas Compressors and Cooler Foundations	11/30/2011
STRUC-1	STRUC-1-18.1	Drawing, Calculations	Mott MacDonald	Approval	Gas Compressor Coalescing Filter Foundations	12/1/2011
STRUC-1	STRUC-1-19.0	Drawing, Calculations	Mott MacDonald	Approval	Intercooler System Foundation	11/30/2011
STRUC-1	STRUC-1-20.0	Drawing, Calculations	Mott MacDonald	Approval	ZLD FFE Foundation	12/2/2011
STRUC-1	STRUC-1-21.0	Drawing, Calculations	Mott MacDonald	Approval	Raw Water Pump Skid Foundation	12/27/2011
STRUC-1	STRUC-1-22.0	Drawing, Calculations	Mott MacDonald	Approval	Wastewater Pump Skid Foundation	12/27/2011
STRUC-1	STRUC-1-23.0	Drawing, Calculations	Mott MacDonald	Approval	Demin Water Pump Skid Foundation	12/28/2011
STRUC-1	STRUC-1-24.0	Drawing, Calculations	Mott MacDonald	Approval	Oil Water Separator Foundation	12/28/2011
STRUC-1	STRUC-1-25.0	Drawing, Calculations	Vendor	Approval	Operations Warehouse Structural Design	1/5/2012
STRUC-1	STRUC-1-25.1	Drawing, Calculations	Vendor	Approval	Operations Warehouse Architectural	1/9/2012
STRUC-1	STRUC-1-25.2	Drawing, Calculations	Vendor	Approval	Operations Warehouse Plumbing	1/9/2012
STRUC-1	STRUC-1-25.3	Drawing, Calculations	Vendor	Approval	Operations Warehouse HVAC	1/10/2012
STRUC-1	STRUC-1-25.4	Drawing, Calculations	Vendor	Approval	Operations Warehouse Electrical	1/10/2012
STRUC-1	STRUC-1-25.5	Drawing, Calculations	Vendor	Approval	Operations Warehouse Fire Alarm System	1/12/2012
STRUC-1	STRUC-1-25.6	Drawing, Calculations	Vendor	Approval	Operations Warehouse Lightning Protection	1/26/2012
STRUC-1	STRUC-1-25.7	Drawing, Calculations	Vendor	Approval	Operations Warehouse Fire Protection	2/24/2012
STRUC-1	STRUC-1-25.8	Drawing, Calculations	Vendor	Approval	Operations Warehouse HVAC Equipment Pads, Door Stoos and Aprons	6/27/2012
STRUC-1	STRUC-1-25.9	Drawing, Calculations	Vendor	Approval	Operations Warehouse Access Floor	6/13/2012
STRUC-1	STRUC-1-25.9	Drawing, Calculations	Vendor	Reference	Operations Warehouse Septic System Design	7/3/2012
STRUC-1	STRUC-1-26.0	Drawing, Calculations	Vendor	Approval	CEM Enclosure	1/13/2012
STRUC-1	STRUC-1-27.0	Drawing, Calculations	Mott MacDonald	Approval	Cooling Tower Chemical Feed System Fndn	1/11/2012
STRUC-1	STRUC-1-28.0	Drawing, Calculations	Mott MacDonald	Approval	Fuel Gas Final Filter Foundation	1/12/2012
STRUC-1	STRUC-1-29.0	Drawing, Calculations	Mott MacDonald	Approval	Demin Trailer Slab	1/24/2012
STRUC-1	STRUC-1-30.0	Drawing, Calculations	Mott MacDonald	Approval	ZLD System Foundation	1/26/2012
STRUC-1	STRUC-1-31.0	Drawing	Vendor	Approval	Laydown Area Building	2/2/2012

STRUCTURAL DESIGN SUBMITTALS

CEC Cond	Submittal Number	Document Type	Source	Submittal Purpose	Description	Submittal Date
STRUC-1	STRUC-1-32.0	Drawing, Calculations	Mott MacDonald	Approval	Ammonia Area Foundation	2/7/2012
STRUC-1	STRUC-1-33.0	Drawing, Calculations	Mott MacDonald	Approval	5 kV PEC Enclosure Foundation	2/8/2012
STRUC-1	STRUC-1-34.0	Drawing, Calculations	Vendor	Approval	Fire Pump Enclosure and Diesel Exhaust Stack	2/9/2012
STRUC-1	STRUC-1-33.0	Drawing, Calculations	Mott MacDonald	Approval	Open Tube Bus Support Foundations	2/15/2012
STRUC-1	STRUC-1-36.0	Drawing, Calculations	Vendor	Approval	Oily Waste Sump Calculations and Drawings	2/16/2012
STRUC-1	STRUC-1-37.0	Drawing, Calculations	Vendor	Approval	Blowdown Sump Calculations and Drawings	2/16/2012
STRUC-1	STRUC-1-38.0	Technical Specifications, General Notes	Mott MacDonald	Approval	Structural Steel	2/22/2012
STRUC-1	STRUC-1-39.0	Drawing	Mott MacDonald	Approval	PCM Stair Plan Sections and Details	2/22/2012
STRUC-1	STRUC-1-40.0	Drawing, Calculations	Mott MacDonald	Approval	Electrical Tray Fndns - Patio Slab	3/12/2012
STRUC-1	STRUC-1-41.0	Drawing, Calculations	Vendor	Approval	Open Tube Bus Support Steel	3/12/2012
STRUC-1	STRUC-1-42.0	Drawing, Calculations	Vendor	Approval	ZLD Support Steel	3/13/2012
STRUC-1	STRUC-1-43.0	Drawing, Calculations	Vendor	Approval	Non-Seg Bus Support Steel	3/19/2012
STRUC-1	STRUC-1-44.0	Drawing, Calculations		Approval	Safety Eye Wash Pads	3/27/2012
STRUC-1	STRUC-1-45.0	Drawing, Calculations		Approval	Lighting Pole and Lightning Mast Foundations	3/27/2012
STRUC-1	STRUC-1-46.0	Drawing, Calculations		Approval	Cable Tray Support Steel	3/28/2012
STRUC-1	STRUC-1-47.0	Drawings, Calculations	Vendor	Approval	Pump Skids	4/5/2012
STRUC-1	STRUC-1-48.0	Drawings, Calculations	Mott MacDonald	Approval	Pipe Support Foundations	4/6/2012
STRUC-1	STRUC-1-49.0	Drawings, Calculations	Mott MacDonald	Approval	Compressor Area Patio Slab	4/6/2012
STRUC-1	STRUC-1-50.0	Drawings, Calculations	Mott MacDonald	Approval	ZLD Area Patio Slab	4/13/2012
STRUC-1	STRUC-1-52.0	Drawing, Calculations	Vendor	Approval	5 kV PEC Enclosure Structural Design	5/8/2012
STRUC-1	STRUC-1-53.0	Drawing, Calculations	Mott MacDonald	Approval	Cable Tray Support Foundations at Unit 5	6/5/2012
STRUC-1	STRUC-1-54.0	Drawing, Calculations	Vendor	Approval	Lightning Mast Structural Calculations	6/5/2012
STRUC-1	STRUC-1-55.0	Drawing, Calculations	Mott MacDonald	Approval	Operations and Warehouse Electrical Cable Tray Supports	7/2/2012
STRUC-1	STRUC-1-55.1	Drawing, Calculations	Mott MacDonald	Approval	Cable Tray Supports in the Communications Room	9/27/2012
STRUC-1	STRUC-1-56.0	Drawing, Calculations	Mott MacDonald	Approval	Cable Tray Supports under the PCMs	9/25/2012
STRUC-1	STRUC-1-57.0	Drawing, Calculations	Mott MacDonald	Approval	Access Platforms	11/5/2012
STRUC-1	STRUC-1-58.0	Drawing, Calculations	Mott MacDonald	Approval	Raw Water Chemical Feed System Foundation	11/5/2012
STRUC-1	STRUC-1-59.0	Drawing, Calculations	Mott MacDonald	Approval	Line Side Cubicle Anchorage	11/7/2012

MECHANICAL DESIGN SUBMITTALS

CEC Cond	CBO Submittal Number	Document Type	Source	Submittal Purpose	Description	Submittal Date
MECH-1	MECH-1	Drawing	Mott MacDonald	Approval	General Arrangement Plan & Legend	07/10/11
MECH-1	MECH-1	Drawing	Mott MacDonald	Reference	General Arrangement - Overall CTG Unit Typical	07/10/11
MECH-1	MECH-1	Drawing	Mott MacDonald	Reference	Equipment Location Plan	07/15/11
MECH-1	MECH-1	Drawings	Mott MacDonald	Reference	Equipment Location Part Plan- Area CTG 01 -08	07/15/11
MECH-1	MECH-1	Drawing	Mott MacDonald	Reference	Equipment Location Plan Ammonia Tank Area	10/21/11
MECH-1	MECH-1	Drawing	Mott MacDonald	Reference	Eq. Loc. Part Plan - Area Fuel Gas Compressors 1	10/21/11
MECH-1	MECH-1	Drawing	Mott MacDonald	Reference	Eq. Loc. Part Plan - Area Fuel Gas Compressors 2	10/21/11
MECH-1	MECH-1	Drawing	Mott MacDonald	Reference	Eq. Loc. Part Plan - Area Admin/Warehouse	10/21/11
MECH-1	MECH-1	Drawing	Mott MacDonald	Reference	Eq. Loc. Part Plan - Area Zero Discharge System	10/21/11
MECH-1	MECH-1	Drawing	Mott MacDonald	Reference	Eq. Loc. Part Plan - Area Waste Water Storage Tank	10/21/11
MECH-1	MECH-1	Drawing	Mott MacDonald	Reference	Eq. Loc. Part Plan - Area Demineralized Water Tanks	10/21/11
MECH-1	MECH-1	Drawing	Mott MacDonald	Reference	Eq. Loc. Part Plan - Area Demineralizer Trailers	10/21/11
MECH-1	MECH-1	Drawing	Mott MacDonald	Reference	Eq. Loc. Part Plan - Area Raw Water Storage	10/21/11
MECH-1	MECH-1	Drawing	Mott MacDonald	Reference	Eq. Loc. Part Plan - Area Fuel Gas Metering Station	12/01/11
MECH-1	MECH-1-1.0 PC1	Drawings	Mott MacDonald	Approval	Underground Piping Plans -	08/12/11
MECH-1	MECH-1-1.0 PC2	Drawings	Mott MacDonald	Approval	Underground Piping Plans -	09/30/11
MECH-1	MECH-1-XX	Drawing	Mott MacDonald	Approval	Composite Piping Plans	02/17/12
MECH-1	MECH-1-1.01	Drawings	Mott MacDonald	Approval	Underground Piping Sections	11/13/12
MECH-1	MECH-1-2.0	Technical Specification	Mott MacDonald	Information	CTG Exhaust System SCR	08/26/11
MECH-1	MECH-1-1.1	Technical Specification	Mott MacDonald	Information	Zero Discharge System	11/01/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Fire Pump (Packaged Unit) & Building	08/19/11
MECH-1	MECH-1-2.0	Technical Specification	Mott MacDonald	Information	Field Erected Tanks - , Raw Water, Demin Water, etc	08/12/11
MECH-1	MECH-1.1.3	Technical Specification	Mott MacDonald	Information	Fuel Gas Compressors	09/14/11
MECH-1	MECH-1.1	Technical Specification	Mott MacDonald	Information	CTG Unit Cooling Tower	10/21/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Well Water Pumps	12/16/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Ammonia Storage Tank	11/01/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Gas Turbine Water Wash Drains Tank	10/21/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Piping Spec (includes all pipe classes)	08/12/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Piping Line List	08/12/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Buried Polyethylene Plastic Piping (Fire Protection)	09/09/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Secondary Containment Piping (PermaPipe)	08/12/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Fuel Gas Filter/Separator	12/16/11
MECH-1	MECH-1.1.3	Technical Specification	Mott MacDonald	Information	Air Comp. Skid, Receiver, & Dryer	09/14/11
MECH-1	MECH-1.1	Technical Specification	Mott MacDonald	Information	Cooling tower chem feed systems	11/01/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Equipment list	12/16/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Cast and Forged Steel Valves	11/01/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Small Bore Valves	11/01/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Large Butterfly and Wafer Check Valves	11/01/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Insulation	01/01/12
MECH-1	MECH-1.1	Technical Specification	Mott MacDonald	Information	Wastewater Sump Pumps	12/16/11
MECH-1	MECH-1.1	Technical Specification	Mott MacDonald	Information	Demin Water Pumps	11/18/11
MECH-1	MECH-1.1	Technical Specification	Mott MacDonald	Information	Ammonia forwarding pumps	11/18/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Misc Centrifugal Pumps	11/18/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Oil / Water Separator	11/01/11
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Water Wash Drains Tank	01/10/12
MECH-1	MECH-1	Technical Specification	Mott MacDonald	Information	Miscellaneous Piping Specialties	12/16/11
MECH-1	MECH-1.3.0	Drawings, Plans and Specifications	Mott MacDonald	Approval	Above Ground Piping	02/15/12
MECH-1	MECH-1.3.0	Drawings, Plans and Specifications	Mott MacDonald	Approval	Above Ground Piping Pipe Supports	11/13/12
MECH-2	MECH-1-4.0	Certifications, Reports	Vendor	Approval	Aqueous Ammonia Tank	03/21/12
MECH-2	MECH-2-1.0	Certifications, Reports	Vendor	Approval	Compressed Air Receiver, Dryers and Filtes	06/29/12
MECH-2	MECH-2-2.0	Certifications, Reports	Vendor	Approval	Fuel Gas System Pressure Vessels	07/13/12
MECH-2	MECH-2-3.0	Certifications, Reports	Vendor	Approval	Fuel Gas Coalescing Filters	07/10/12
MECH-2	MECH-2-4.0	Certifications, Reports	Vendor	Approval	ZLD System Pressure Vessels	07/31/12

ELECTRICAL DESIGN SUBMITTALS

CEC Cond	CBO Submittal Number	Document Type	Source	Submittal Purpose	Description	Submittal Date
ELEC-1	ELEC-1-1.0	Drawings	Mott MacDonald	Reference	Electrical Symbols And Legend	6/15/2011
ELEC-1	ELEC-1-2.0	Drawings	Mott MacDonald	Approval	Overall Plant Power One Line Diagram	9/11/2012
ELEC-1	ELEC-1-XX	Drawings	Vendor - GE	Approval	One Line Generator Protection And Metering	2/8/2013
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	One Line Diagram 4160 V Swgr	9/11/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	One Line Diagram 4160 V MCC	9/11/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	One Line Diagram 480 V Load Center Unit 1 (sheet 1)	9/11/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	One Line Diagram 480 V Load Center Unit 2-8	9/11/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	One Line Diagram 480 V BOP swgr	9/11/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	One Line Diagram 480 V MCC Unit 1 (sheet 1)	9/11/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	One Line Diagram 480 V MCC Unit 2-8	9/11/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	One Line Diagram 480 V Distribution Board schedules	9/11/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	One Line Diagram 480 V MCC Bop	9/11/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	One Line Diagram 480 V MCC water treatment	9/11/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	Dc One Line Diagram	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	Vital Ac One Line Diagram	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Reference	Power Panel schedules	4/24/2012
ELEC-1	ELEC-1-2.0	Drawings	Mott MacDonald	Approval	Grounding Details	9/28/2011
ELEC-1	ELEC-1-2.0	Drawings	Mott MacDonald	Approval	Grounding Plans Sh 1-13	9/28/2011
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	Area Classification Plan Sh 1-4	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Reference	General Site Plan - Sh1-4	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Reference	Power Block Part Plan Sh1-8	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	Generator Leads Open Aluminum Bus	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	CEMs Electrical Plan	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	Non-Seg Bus Duct	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	General Site Lighting Plan & Details	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	General Site Lighting Plan Sh 1-5	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	Lighting - Ctg Areas Task Lighting - Sh 1- 8	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	Lighting Misc Areas - Sh 1-12	4/24/2012
ELEC-1	ELEC-1-2.0	Drawings	Mott MacDonald	Approval	Underground Raceway Plans Sh 1-12	9/28/2012
ELEC-1	ELEC-1-2.0	Drawings	Mott MacDonald	Approval	Power Block Underground Raceway Plan Sh1 - 8	9/28/2012
ELEC-1	ELEC-1-2.0	Drawings	Mott MacDonald	Approval	Underground Raceway Details Sh 1-16	9/28/2011
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	Above Ground Power Block Raceway Plans	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	Above Ground Raceway Plan Area 2	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	Above Ground BOP Raceway Plan Areas	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	Schematic / Wiring Diagrams 480V Mcc Starter Typ1, 2, 3 4	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	Schematic / Wiring Diagrams 480V Swgr Breaker Typical	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	Schematic / Wiring Diagrams 4160 Starter Typical	4/24/2012
ELEC-1	ELEC-1-5.0	Drawings	Mott MacDonald	Approval	Schematic / Wiring Diagrams 4160 Breaker Typical	4/24/2012
ELEC-1	ELEC-1-5.0	List	Mott MacDonald	Reference	Cable / Conduit Schedule	4/24/2012
ELEC-1	ELEC-1-1.2	Technical Specification	Mott MacDonald	Information	Main Generator Stepup Transformer Spec	9/15/2011
ELEC-1	ELEC-1-1.2	Technical Specification	Mott MacDonald	Information	Station Service transformers 220kv-4.16 kv	9/15/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	4160 V Swgr Spec	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	4160 V Mcc Spec	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	Pad Mounted Transformers	10/28/2011
ELEC-1	ELEC-1-XX	Technical Specification	Mott MacDonald	Information	480 V Substation/SWGR BOP & U AUX	2/8/2013
ELEC-1	ELEC-1-XX	Technical Specification	Mott MacDonald	Information	480V Mcc Spec	2/8/2013
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	Generator Leads Open Aluminum Bus	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	4 KV Non-Seg Bus	10/28/2011
ELEC-1	ELEC-1.1	Technical Specification	Mott MacDonald	Information	Dc Battery & Charger Spec	12/15/2011
ELEC-1	ELEC-1.1	Technical Specification	Mott MacDonald	Information	120 Vac Ups Spec	12/16/2011
ELEC-1	ELEC-1.1	Technical Specification	Mott MacDonald	Information	Substation Testing & Commissioning	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	Revenue Meters	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	Relay and Protection Panels	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	125 V DC Station Batteries	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	220 kv Switchyard	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	220 kv Power Circuit Breaker	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	220 kv Disconnect Switches	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	Surge Arrestors	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	CCVT	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	PTs	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	Combined Instrument Transformers	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	Yard Lighting	10/28/2011
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	SCADA	10/28/2011
ELEC-1	ELEC-1-XX	Technical Specification	Mott MacDonald	Information	4 Kv Motor Spec	2/8/2013
ELEC-1	ELEC-1-XX	Technical Specification	Mott MacDonald	Information	Low Voltage Motors (600 V And Below)	2/8/2013
ELEC-1	ELEC-1-XX	Technical Specification	Mott MacDonald	Information	Cathodic Protection (Performance Spec.)	2/8/2013
ELEC-1	ELEC-1-1.1	Technical Specification	Mott MacDonald	Information	Elec. Req. For Packaged Mec. Systems	10/28/2011
ELEC-1	ELEC-1-3.0	Report/Calculations	Mott MacDonald	Approval	Lightning Protection Study	3/23/2012
ELEC-1	ELEC-1-4.0	Report/Calculations	Mott MacDonald	Approval	Lighting Study	3/23/2012
ELEC-1	ELEC-1-XX	Technical Specification	Mott MacDonald	Information	Grounding & Bonding	2/8/2013
ELEC-1	ELEC-1-XX	Technical Specification	Mott MacDonald	Information	Electrical Construction Methods	2/8/2013

ELECTRICAL DESIGN SUBMITTALS

CEC Cond	CBO Submittal Number	Document Type	Source	Submittal Purpose	Description	Submittal Date
ELEC-1	ELEC-1-6.0	Drawings	Mott MacDonald	Approval	One Line Diagram 480 V BOP Switchgear	8/30/2012
ELEC-1	ELEC-1-7.0	Drawings	Mott MacDonald	Approval	One Line Diagrams	9/7/2012
ELEC-1	ELEC-1-8.0	Drawings	Mott MacDonald	Approval	Electrical Schematics	11/15/2012
ELEC-1	ELEC-1-9.0	Drawings	Mott MacDonald	Approval	Panel Schedules and Lighting Details	11/15/2012
ELEC-1	ELEC-1-10.0	List	Mott MacDonald	Approval	Motor and Load List	11/15/2012
ELEC-1	ELEC-1-11.0	List	Mott MacDonald	Approval	Electrical Equipment List	11/15/2012
ELEC-1	ELEC-1-12.0					
ELEC-1	ELEC-1-13.0					
220KV SWITCHYARD						
TSE-4	TSE-4-1.0	Drawings	Beta Engineering	Approval	Switchyard Arrangement	1/9/2012
TSE-4	TSE-4-1.1	Drawings, Calculations	Beta Engineering	Approval	Switchyard Structural Calculations Steel Structures	2/8/2012
TSE-4	TSE-4-1.2	Drawings, Calculations	Beta Engineering	Approval	Switchyard Structural Calculations Steel Structures	1/10/2012
TSE-4	TSE-4-1.3	Calculations	Beta Engineering	Approval	Switchyard Bus Design	1/11/2012
TSE-4	TSE-4-1.4	Calculations	Beta Engineering	Approval	Switchyard Sag Tension Calculations	2/9/2012
TSE-4	TSE-4-1.5	Drawings	Beta Engineering	Approval	Switchyard Outdoor Lighting Design	1/11/2012
TSE-4	TSE-4-1.6	Drawings, Calculations	Beta Engineering	Approval	Switchyard Grounding Design	1/12/2012
TSE-4	TSE-4-1.7	Drawings	Beta Engineering	Approval	Switchyard Cable Trench and Conduit Design	1/12/2012
TSE-4	TSE-4-1.8	Drawings	Beta Engineering	Approval	Switchyard Foundation Design Calculations and Drawings	1/12/2012
TSE-4	TSE-4-1.9	Drawings	Beta Engineering	Approval	Switchyard Lightning Protection	2/22/2012
TSE-4	TSE-4-1.10	Drawings	Beta Engineering	Approval	Switchyard One Line Diagram	3/14/2012
TSE-4	TSE-4-1.11	Drawings	Beta Engineering	Approval	Switchyard Control House Foundation Design Calculations and Drawings	4/17/2012
TSE-4	TSE-4-1.12	Drawings, Calculations	Beta Engineering	Approval	Switchyard Control House Design Calculations and Drawings	5/1/2012
TSE-4	TSE-4-13	Drawings	Beta Engineering	Approval	Switchyard Cable Schedule	7/9/2012
TSE-4	TSE-4-14	Drawings	Beta Engineering	Approval	Switchyard Control House Equipment Arrangement and Panel Drawings	7/10/2012
TSE-4	TSE-4-15	Drawings	Beta Engineering	Approval	Switchyard Battery Sizing Calculations	7/9/2012
TSE-4	TSE-4-16	Drawings	Beta Engineering	Approval	Switchyard Fence Plan and Details	7/10/2012
TSE-4	TSE-4-17	Drawings	Beta Engineering	Approval	Switchyard AC and DC One Line Diagrams	7/25/2012
Electrical Calculations & Studies						
ELEC-1	ELEC-1-XX	Studies, Calculations	Mott MacDonald	Approval	Short Circuit Study (Plant)	11/15/2011
TSE-4	TSE-4-XX	Studies, Calculations	Vendor	Approval	Short Circuit Study (Switchyard)	4/1/2012
ELEC-1	ELEC-1-XX	Studies, Calculations	Mott MacDonald	Approval	Grounding Calculations (Plant)	10/28/2011
TSE-4	TSE-4-XX	Studies, Calculations	Vendor	Approval	Grounding Calculations (Switchyard)	10/28/2011
ELEC-1	ELEC-1-XX	Studies, Calculations	Mott MacDonald	Approval	Plant Relay Settings & Protection Coordination	11/16/2012
TSE-4	TSE-4-XX	Studies, Calculations	Mott MacDonald/Vendor	Approval	Switchyard Relay Settings & Protection Coordination	11/16/2012
ELEC-1	ELEC-1-XX	Studies, Calculations	Mott MacDonald/Vendor	Approval	Generator Protection Relay Settings (By GE) & Protection Coordination	11/16/2012
ELEC-1	ELEC-1-XX	Studies, Calculations	Mott MacDonald	Approval	Cable Ampacity & Derating Calculations	12/1/2011
ELEC-1	ELEC-1-XX	Studies, Calculations	Mott MacDonald	Approval	Arc Flash Study	11/16/2012
TSE-4	TSE-4-1.9	Studies, Calculations	Vendor	Approval	Lightning Study	2/2/2012
ELEC-1	ELEC-1-3.0	Studies, Calculations	Mott MacDonald	Approval	Lighting Calculations (Plant)	3/23/2012
TSE-4	TSE-4-1.5	Studies, Calculations	Vendor	Approval	Lighting Calculations (Switchyard)	1/11/2012

Civil/Structural/Architectural Drawings

Drawing Number	Description	Number of Drawings
Y-001	Title Sheet	1
Y-100	Existing Site Plan, Sheet 1	1
Y-101	Existing Site Plan, Sheet 2	1
Y-110	Site Plan	1
Y-120	Soil and Erosion Control Plan, Sheet 1	1
Y-121	Soil and Erosion Control Plan, Sheet 2	1
Y-122	Soil and Erosion, Phase I - Preliminary Construction	1
Y-123	Soil and Erosion, Phase 2 - Plan	1
Y-124	Soil and Erosion, Road Plan	1
Y-125	Soil and Erosion Control, Typical Details Sheet 1	1
Y-126	Soil and Erosion Control, Typical Details Sheet 2	1
Y-127	Soil and Erosion Control, Typical Details Sheet 3	1
Y-130	Mass Earthwork Plan	1
Y-131	Mass Earthwork Sections	1
Y-140	Grading Plan - Key Plan	1
Y-141	Fire Pump Foundation Grading	1
Y-142	Grading Plan - South	1
Y-143	Grading Plan - Center	1
Y-144	Grading Plan - North	1
Y-145	Grading Plan -Parcel 3 (South East)	1
Y-150	Grading Plan - Construction Parking and Laydown	1
Y-156	Drainage Plan South	1
Y-157	Drainage Plan Center	1
Y-158	Drainage Plan North	1
Y-159	Drainage Plan Details	1
Y-160	Site Paving Plan & Typical Details	1
Y-170	Fence Details	1
Y-171	Site Fencing Plan	1
Y-200	Site Trailer and Parking Plan	1
Y-201	Off Site Construction Parking and Laydown Plan	1
Y-202	Site Trailer Deck, Landing, and Ramp Details	1
Y-203	Power Duct Profile	1
Y-204	Plan-Construction Services Roadway	1
	Concrete Foundation Drawings	
C-001	General Foundation Notes	1
C-010	Fire Pumphouse Foundation Plan & Details	1
C-100	Foundation Location Plan	1
C-200	Combustion Turbine Generator Fnd. Plan	1
C-201	Combustion Turbine Generator Fnd. Sections and Details	1
C-202	CTG Anchorage	1
C-203	Intercooler and Cooling Water Pump Foundations	1
C-204	Intercooler and Cooling Water Pump Foundations	1
C-205	Intercooler Part Plan	1
C-206	Fuel Gas Final Filter	1
C-207	Patio Slab	1
C-208	Cable Tray Support at PCM-Unit 5	1
C-209	Line Side and Neutral Anchorage Plan	1
C-300	SCR Foundation Sections and Details	3
C-301	Ammonia Flow Control Unit Skid Foundation	1
C-400	Cooling Tower Fdns, Sections and Details	3
C-410	Cooling Tower Chemical Feed System Foundattion	1
C-500	Raw Water Tank Foundation	1
C-501	Demin Water Tank Foundation	1
C-502	Wastewater Tank Foundation	1
C-503	Demineralized Water Forwarding Pump Skid Foundation	1
C-504	Wastewater Forwarding Pump Skid Foundation	1
C-505	Gas Compressor Foundations	1
C-506	Gas Compressor Air Cooled Interccooler Foundations	1
C-507	Gas Filter Separator Foundation	1
C-508	Raw Water Forwarding Pump Skid Foundation	1
C-509	Raw Water Chem Feed Foundation	1
C-510	Oil Water Separator Foundation	1

Civil/Structural/Architectural Drawings

Drawing Number	Description	Number of Drawings
C-511	Gas Compressor Patio Slab	1
C-512	Gas Compressor Cable Tray Support Foundation	1
C-600	GSU Transformer Foundations, Units 1, 2, 3, 4, 6, 7 and 8	1
C-601	GSU Transformer Foundations, Unit 5	1
C-602	Station Service Transformer Foundations	1
C-603	SST Foundation Plan North	1
C-604	Auxiliary Transformer Foundations	1
C-605	Open Tube Bus Support Foundations	1
C-606	Site Lightning Mast Foundation	1
C-607	Site Lighting Pole Foundation	1
C-700	FFE Foundation Plan	3
C-701	ZLD Location Plan	1
C-702	Chem Feed and Sump	1
C-703	Vapor Compressor Foundation	1
C-704	Compressor Foundation and Mod Plan	1
C-705	ZLD Details	1
C-706	ZLD Piers and Anchors	1
C-707	ZLD Area Patio Slab	1
C-810	PCM Foundation	2
C-820	5 kV PEC Foundation	1
C-840	PCM Stair Foundations	1
C-841	5 kV Stair Foundation	1
C-843	Eye Wash and Safety Shower Foundation	1
C-850	Demin Trailer Pad Foundation	1
C-860	Electrical Cable Tray Foundations	1
C-870	Gas Pipeline Support Foundations	1
C-871	Gas Pipeline Support Foundations	1
C-890	Miscellaneous Foundation Details	1
C-900	Ammonia Unloading and Storage Tank Foundations	1
C-901	Ammonia Unloading and Storage Tank Foundations	1
C-902	Ammonia Unloading and Storage Tank Foundations	1
Steel Drawings		
S-001	Steel General Notes	1
S-002	Guardrails and Steel Details	1
S-100	PCM Stairs	2
S-110	5 kV PEC North Access Stairs	1
S-111	5 kV PEC South Access Stairs	1
S-130	Cable Tray Support steel Location Plan	1
S-131	Cable Tray Steel Details	1
S-132	Cable Tray Steel Location Plan	1
S-133	Cable Tray Supports	1
S-134	Cable Tray Supports	1
S-135	Cable Tray Supports	1
S-136	Cable Tray Supports	1
S-137	Cable Tray Support Details - ZLD Area	1
S-140	Cable Tray Supports under the PCMs	1
S-141	Cable Tray Supports O&M Building	1
S-142	Cable Tray Supports in Communication Room in O&M Building	1
S-150	CTG Steel Platforms	1
S-151	CTG Steel Platform Ladder & Details	1
S-152	Crossover Platforms	1

Mechanical Drawings

Drawing Number	Description	Number of Drawings
G-101	General Arrangement Plan & Legend	1
G-152	Eq. Loc. Part Plan - Area CTG 01	1
G-153	Eq. Loc. Part Plan - Area CTG 02	1
G-154	Eq. Loc. Part Plan - Area CTG 03	1
G-155	Eq. Loc. Part Plan - Area CTG 04	1
G-156	Eq. Loc. Part Plan - Area CTG 05	1
G-157	Eq. Loc. Part Plan - Area CTG 06	1
G-158	Eq. Loc. Part Plan - Area CTG 07	1
G-159	Eq. Loc. Part Plan - Area CTG 08	1
G-160	Eq. Loc. Part Plan - Area Ammonia Tank	1
G-161	Eq. Loc. Part Plan - Area Fuel Gas Compressors 1	1
G-163	Eq. Loc. Part Plan - Area Admin/Warehouse	1
G-164	Eq. Loc. Part Plan - Area Zero Discharge System	1
G-166	Eq. Loc. Part Plan - Area Demineralized Water Tanks	1
G-168	Eq. Loc. Part Plan - Area Raw Water Storage	1
P-201	Underground Piping Plan - Area CTG 01	1
P-202	Underground Piping Plan - Area CTG 02	1
P-203	Underground Piping Plan - Area CTG 03	1
P-204	Underground Piping Plan - Area CTG 04	1
P-205	Underground Piping Plan - Area CTG 05	1
P-206	Underground Piping Plan - Area CTG 06	1
P-207	Underground Piping Plan - Area CTG 07	1
P-208	Underground Piping Plan - Area CTG 08	1
P-209	Underground Piping Plan - Area Ammonia Tank	1
P-210	Underground Piping Plan - Area Fuel Gas Compressors 1	1
P-212	Underground Piping Plan - Area Admin/Warehouse	1
P-213	Underground Piping Plan - Area Zero Discharge System	1
P-215	Underground Piping Plan - Area Demineralized Water Tanks	1
P-216	Underground Piping Plan - Area Demineralizer Trailers	1
P-218	Underground Piping Plan - Area Fuel Gas Metering Station	1
P-219	Underground Piping Plan - Area Potable Water Pump	1
P-220	Underground Piping Plan - Area Potable Water Pump	1
P-221	Underground Piping Plan - Area Potable Water Pump	1
P-222	Underground Piping Plan - Fire Protection Area CTG Units 1,2 and 3	1
P-223	Underground Piping Plan - Fire Protection Area CTG Units 4,5 and 6	1
P-224	Underground Piping Plan - Fire Protection Area CTG Units 7 and 8	1
P-225	Underground Piping Plan - Area Raw Water Pump PW-2	1
P-226	Underground Piping Sections - CTG Area	1
P-227	Underground Piping Sections - CTG Area	1
P-228	Underground Piping Sections - CTG Area	1
P-229	Underground Piping Sections - CTG Area	1
P-230	Underground Piping Sections - CTG Area	1
P-231	Underground Piping Sections - CTG Area	1
P-232	Underground Piping Sections - CTG Area	1
P-233	Underground Piping Sections - CTG Area	1
P-234	Underground Piping Sections - CTG Area	1
P-235	Underground Piping Sections - CTG Area	1
P-101	Composite Piping Plan - Area CTG 01	1
P-102	Composite Piping Plan - Area CTG 02	1
P-103	Composite Piping Plan - Area CTG 03	1
P-104	Composite Piping Plan - Area CTG 04	1
P-105	Composite Piping Plan - Area CTG 05	1
P-106	Composite Piping Plan - Area CTG 06	1

Mechanical Drawings

Drawing Number	Description	Number of Drawings
P-107	Composite Piping Plan - Area CTG 07	1
P-108	Composite Piping Plan - Area CTG 08	1
P-109	Composite Piping Plan - Area Ammonia Tank	1
P-110	Composite Piping Plan - Area Fuel Gas Compressors 1	1
P-111	Composite Piping Plan - Area Fuel Gas Compressors 2	1
P-112	Composite Piping Plan - Area Admin/Warehouse	1
P-113	Composite Piping Plan - Area Zero Discharge System	1
P-114	Composite Piping Plan - Area Waste Water Storage Tank	1
P-115	Composite Piping Plan - Area Demineralized Water Tanks	1
P-116	Composite Piping Plan - Area Demineralizer Trailers	1
P-117	Composite Piping Plan - Area Raw Water Storage	1
P-302	Pipe Supports CTG 2	1
P-309	Pipe Supports Area Ammonia Tank	1
P-310	Pipe Supports - Fuel Gas Compressor Area	1
P-311	Pipe Supports - Fuel Gas Compressor Area	1
P-313	Pipe Supports Plan ZLD System	1
P-314	AG Pipe Supports Waste Water Tank	1
P-315	AG Pipe Supports Demineralized Waetr Tanks	1
P-316	AG Pipe Supports Demineralizer tarilers	1
P-317	AG Pipe Supposrts RW tank	1
P-318	Above Ground Support Plan	1
P-319	Above Ground Pipe Support Plan	1
P-320	Above Ground Pipe Support Details CTG Units	1

I&C Drawings

Drawing Number	Description	Number of Drawings
D-001	P&ID Legend & Symbols Sheet 1 of 2	1
D-002	P&ID Legend & Symbols Sheet 2 of 2	1
D-007	P&ID Fuel Gas System (Metering) Sheet 1 of 8	1
D-008	P&ID Fuel Gas System 45,000 lb/hr Single Unit Compressor (FGC 1A) Sheet 2 of 8	1
D-009	P&ID Fuel Gas System 45,000 lb/hr Single Unit Compressor (FGC 1B) Sheet 3 of 8	1
D-010	P&ID Fuel Gas System 90,000 lb/hr Dual Unit Compressor (FGC 2A) Sheet 4 of 8	1
D-011	P&ID Fuel Gas System 90,000 lb/hr Dual Unit Compressor (FGC 2B) Sheet 5 of 8	1
D-012	P&ID Fuel Gas System 90,000 lb/hr Dual Unit Compressor (FGC 2C) Sheet 6 of 8	1
D-013	P&ID Fuel Gas System 90,000 lb/hr Dual Unit Compressor (FGC 2D) Sheet 7 of 8	1
D-014	P&ID Fuel Gas System (FG Filters) Sheet 8 of 8	1
D-015	P&ID LMS100 Sheet 1 of 4	1
D-016	P&ID LMS100 Sheet 2 of 4	1
D-017	P&ID LMS100 Sheet 3 of 4	1
D-018	P&ID LMS100 Sheet 4 of 4	1
D-020	P&ID Compressed Air System	1
D-021	P&ID Ammonia System	1
D-022	P&ID Well & Raw Water System	1
D-023	P&ID Demin Water System	1
D-024	P&ID Waste Water Collection SH 1	1
D-025	P&ID Fire Protection	1
D-026	P&ID Potable Water	1
D-027	P&ID Waste Water Collection SH 2	1
D-029	P&ID ZLD System	1
D-050	Water Balance Diagram Sheets 1&2	2

Electrical Drawings

Drawing Number	Description	Number of Drawings
E-100	Electrical Symbols And Legend	1
E-101	Overall Plant Power One Line Diagram	1
E-104	One Line Diagram 4160 V Swgr	1
E-106	One Line Diagram 480 V Load Center Unit 1 (Sheets 1-8)	8
E-107	One Line Diagram 480 V BOP swgr	1
E-108	One Line Diagram 480 V MCC Unit 1 (Sheets 1-8)	8
E-109	One Line Diagram 480 V MCC BOP	2
E-111	Seasonal Power Panel	1
E-112	Vital Ac One Line Diagram	1
E-114	Demin Water Storage Area Power Panel Schedule	1
E-190	Construction Power One-Line Diagram	1
E-191	Temporary Construction Power	1
E-200	Grounding Details	1
E-201	Overall Grounding Plan	1
E-202	CTG #1 Grounding Plan	
E-203	GSU Grounding Plan	10
E-204	CTG Area Grounding Plans Sheets 1 through 8	10
E-205	Grounding Plans BOP Areas Sheets 1 through 6	6
E-305	Electrical Equipment Location Plan O&M Building	1
E-306	Area Classification Plan CTG Area Sh 1-9	9
E-307	Area Classification Plan Gas Compressor Area	9
E-310	Generator Leads Open Aluminum Bus (superseded by AZZ Calvert Drawings)	4
E-311	Non-Seg Bus Duct (superseded by AZZ Calvert Drawings)	2
E-401	Overall Underground Raceway Plan	1
E-403	GSU Underground Raceway Plan	10
E-404	Underground Raceway Plan CTG Units	12
E-405	Underground Raceway Plans BOP Areas	10
E-407	Cable Size Calculations	
E-500	Overall AG Raceway Details	1
E-501	Overall AG Raceway Plan	1
E-503	Above Ground Raceway Plans 5 kV SWGR Area	1
E-504	Above Ground Raceway Plans Cable Tray CTG Area	8
E-505	Above Ground Raceway Plans Power Conduit CTG Area	10
E-506	Above Ground Raceway Plans Control Conduit CTG Area	8
E-507	Above Ground Raceway Plans Instrument Conduit CTG Area	8
E-508	Above Ground Raceway Plans Cable Tray BOP Area	6
E-509	Above Ground Raceway Plans Power Conduit BOP Area	6
E-510	Above Ground Raceway Plans Control Conduit BOP Area	6
E-511	Above Ground Raceway Plans Instrument Conduit BOP Area	6
E-600	Electric Lighting Symbols and Details	1
E-601	Electric Lighting Pole Mounting Roadway	1
E-602	Electric Equipment Lighting CTG Areas	8
E-603	ZLD Lighting	3
E-701	Schematic / Wiring Diagrams 480V Mcc Starter Typ1, 2, 3 4	4
E-710	Schematic / Wiring Diagrams 480V Swgr Breaker Typical	1
E-711	Schematic / Wiring Diagrams 4160 Starter Typical	1
E-712	Schematic / Wiring Diagrams 4160 Breaker Typical	2
E-713	Schematic Manual Transfer Switch	1
E-800	Fire Detection Plan	10
E-901	Cable / Conduit Schedule	1
E-920	Electrical Equipment List	1
E-950	Motor & Load Schedule	1
	230KV SWITCHYARD	
E-170	Switchyard Rel& Mtr One Line Diagram Sheet 1	1
E-170	Switchyard Rel& Mtr One Line Diagram Sheet 2	1

Electrical Drawings

Drawing Number	Description	Number of Drawings
E-171	DC One Line Diagram	1
E-173	AC Station Service One Line Diagram	1
E-370	Switchyard Layout	1
E-371	Switchyard Sections	5
E-373	Switchyard Control Building Plans & Details	5

CBO Payment Receipt

Amanda Johnson

From: Mark McDaniels <mmcdaniels@cpv.com>
Sent: Monday, February 11, 2013 10:35 AM
To: Amanda Johnson
Subject: FW: Bureau Veritas Payment Receipt - December Invoice

From: sabrina.dickinson@us.bureauveritas.com [<mailto:sabrina.dickinson@us.bureauveritas.com>]
Sent: Monday, February 11, 2013 10:21 AM
To: Mark McDaniels; Michael Lewis
Cc: shamica.zenn@us.bureauveritas.com
Subject: Bureau Veritas Payment Receipt - December Invoice

Good Morning,

This is to confirm that Bureau Veritas has received payment for the following invoice:

Invoice 1174503
Dated 12-21-12
In the amount of \$84,604.01

Thank you!



Sabrina Dickinson
Operations Manager - Power & Utilities
Bureau Veritas North America, Inc.
180 Promenade Circle Suite 150
Sacramento, CA 95834
P: 916.617.2028
F: 916.617.2068
D: 916.514.4513
C: 916.627.9832
sabrina.dickinson@us.bureauveritas.com
www.us.bureauveritas.com/energyusa
ISO 9001:2008 Certified

This message contains confidential information.

To know more, please click on the following link: <http://disclaimer.bureauveritas.com>

"This message contains confidential information.

To know more, please click on the following link: <http://disclaimer.bureauveritas.com>"

APPENDIX C
WEAP Acknowledgement Forms

APPENDIX D
Worker Safety

PROJECT SAFETY EVALUATION - Jobsite Inspection

Project Name: CPV-Sentinel Project #: 1101253 Site Manager: Charles Collins
 Client: CPV Date: 01/24/13 Project Superintendent: Chris Smith
 # Workers: 212 Evaluator: M. Bennett Safety Manager: M. Brooks

Current Safety Statistics

Incident Rate: 1.21 Lost Time Rate: 0.31

Total Points Received	227
Total Points Possible	243
Points Received divided by Points Possible = % Compliance	93%

Subtract points if item not required to be implemented.

	Rating	Percent	Action
	Excellent	>95%	No action needed, strive for 100%. Safety plan is fully implemented.
Safety Manager Signature	Good	90-95%	Develop and publish action plans for improvement
	Fair	80-90%	Arrange for on-site assistance
	Marginal	<80%	

Site Manager Signature

AREA OF EVALUATION	Points Possible	Points Earned	ACTION REQUIRED
1. Safety Program Administration			
a. Incident Rate at 0 (3 points), improving (1 point), increasing (0 points)	3	1	Improving
b. Lost Time Rate at 0 (3 points), improving (1 point), increasing (0 points)	3	1	Improving
c. LWDI at 0 (3 points), improving (1 point), increasing (0 points)	3	1	Improving
d. Workers' Comp \$/mh .03 or less (3 points) .03-.10 (1 point)	3	3	
e. Are OSHA and other required notices posted	2	2	
f. Are required safety meetings held	4	4	
g. Are medical service, first aid equipment, and emergency plans in place	2	2	
h. Is the relationship with a doctor, clinic, and hospital established and effective	2	2	
i. Are safety records kept up-to-date and available	3	3	
j. Are emergency numbers and access/egress posted	2	2	
Total Points	27	21	
2. Housekeeping and Sanitation			
a. General neatness of work areas	2	2	
b. Regular disposal of waste and trash	2	2	
c. Passageways and walkways clear and unobstructed	2	2	
d. There is adequate lighting	2	2	
e. Projecting nails are removed	2	2	
f. Oil and grease is removed	2	2	
g. Waste containers are provided and used	2	2	
h. Sanitary facilities are adequate and clean	2	2	
i. An adequate supply of water or water jugs is available	3	3	
j. Disposable drinking cups and waste containers are available	2	2	
Total Points	21	21	

PROJECT SAFETY EVALUATION - Jobsite Inspection

AREA OF EVALUATION	Points Possible	Points Earned	ACTION REQUIRED
3. Fire Prevention			
a. Fire instructions are given to personnel	2	2	
b. Fire extinguishers are identified and checked monthly	3	3	
c. Phone number of the fire department is posted	2	2	
d. Hydrants are clear and access to public thoroughfare is open	0	n/a	
e. "No Smoking" signs are posted and enforced where needed	2	2	
f. Fire extinguishers are properly mounted or placed	2	2	
Total Points	11	11	
4. Hand Tools			
a. Proper tools are being used for each job	2	2	
b. Tools are stored neatly and carried safety	2	2	
c. Tools are inspected and maintained	2	2	
d. Damaged tools are repaired or replaced promptly. Employee tools are inspected and repaired.	2	1	Corrected
Total Points	8	7	
5. Electrical			
a. Adequate wiring, well insulated	2	1	Corrected
b. Proper fuse and breaker protection is provided	2	2	
c. Monthly ground assurance programs are in effect	2	2	
d. Electrical dangers are posted	2	1	Corrected
e. Proper fire extinguishers are provided	2	2	
f. Breaker boxes and switches are properly labeled	2	1	Corrected
g. Lockout/Tagout procedures are fully implemented	2	0	Repeat
Total Points	14	9	
6. Power Tools			
a. Good housekeeping is maintained where tools are used	2	2	
b. Tools and cords are in good condition	2	2	
c. Proper grounding	2	2	
d. Proper instruction is in use	2	2	
e. All mechanical safeguards are in use	2	2	
f. Tools are stored neatly when not in use	2	2	
g. Correct tool is being used for the job at hand	2	2	
h. Wiring is properly installed	2	2	
i. Pressure locks are removed	2	2	
Total Points	18	18	

PROJECT SAFETY EVALUATION - Jobsite Inspection

AREA OF EVALUATION	Points Possible	Points Earned	ACTION REQUIRED
7. Powder-Actuated Tools			n/a
a. All laws and ordinances are complied with			
b. All operators are qualified, carded and trained			
c. Tools and charges secured and separated			
d. Competent instruction and supervision is given			
e. Tools are checked and in good working order			
f. Tools are not used on anything other than recommended materials			
g. Safety goggles or face shields are worn			
h. Flying hazards checked by backing up, removal of personnel, or use of captive stud tool			
Total Points	0	0	
8. Ladders			
a. Ladders are inspected and in good condition	2	2	
b. Ladders are properly secured to prevent slipping, sliding, or falling	2	1	Corrected
c. Do ladder side rails extend 36" above top of landing?	2	2	
d. Rungs or cleats over 12" on center	2	2	
e. Step-ladders are fully open when in use	2	2	
f. Metal ladders are not used around electrical hazards	2	2	
g. Proper maintenance and storage of ladders	2	1	Corrected
Total Points	14	12	
9. Steel Erection			
a. Safety nets or planked floors are used	n/a	n/a	
b. Temporary periphery cable is at each floor level	n/a	n/a	
c. Taglines are used for tools	2	2	
d. Floor opening is covered and barricaded	2	2	
e. Ladders, stairs, or other access is provided	2	2	
f. Hoisting apparatus is checked	2	2	
Total Points	8	8	
10. Motor Vehicles			
a. Vehicles regularly inspected	2	2	
b. Drivers are qualified	2	1	Corrected
c. Local and state vehicle laws and regulations are observed	2	2	
d. Brakes, lights, and warning devices are operational	2	2	
e. Weight limits and load sizes controlled. Ice, grease?	2	2	
g. All glass in good condition	2	2	
h. Back up alarms provided when needed	2	2	
i. Fire extinguishers installed	2	2	
j. Seat belts used	2	2	
Total Points	18	17	

PROJECT SAFETY EVALUATION - Jobsite Inspection

AREA OF EVALUATION	Points Possible	Points Earned	ACTION REQUIRED
11. Scaffolding			
a. Erection is properly supervised by a competent person	2	2	
b. All structural members meet the safety factor	2	2	
c. All connections are secure	2	2	
d. Working areas are free of debris, snow, ice, and grease	2	2	
e. Planking cleats in place	2	2	
f. Workers are protected from falling objects	2	1	Corrected
g. The scaffold is plumb and square, with cross bracing	2	2	
h. Guard rails, intermediate rails and toe boards are in place	2	2	
i. Scaffold equipment is in good working order	2	2	
j. Ropes and cables are in good condition	2	2	
Total Points	20	19	
12. Hoists, Cranes, and Derricks			n/a
a. A competent person is designated			
b. Cables and sheaves inspected monthly			
b. Slings and chains, hook and eyes checked			
c. Equipment is firmly supported			
d. Outriggers used as required			
e. Power lines inactivated, removed, or at a safe distance			
f. Proper loading for capacity at lifting radius			
g. All equipment is properly lubricated and maintained			
h. There are signalmen where needed			
i. Signals are understood and observed			
j. Inspection and maintenance logs maintained			
k. Load charts are posted in the cab			
l. Fire extinguisher is installed			
Total Points	0	0	
13. Heavy Equipment			n/a
a. Regular inspection and maintenance logs completed			
b. Lubrication and repair of moving parts done			
c. Lights, brakes, and warning signals are operative			
d. Wheels chocked when necessary			
e. Haul road well maintained and laid out properly			
f. Back-up alarms installed and audible			
g. High-visibility safety vests required			
h. Equipment is protected from theft when not in use			
i. Shut-off devices are on hose lines in case of hose failure			
j. Noise arresters are in use			
k. Fire extinguisher is installed			
Total Points	0	0	

PROJECT SAFETY EVALUATION - Jobsite Inspection

AREA OF EVALUATION	Points Possible	Points Earned	ACTION REQUIRED
14. Barricades			
a. Floor openings planked over or barricaded	2	2	
b. Red and Yellow barricade tape used	2	2	
c. Roadways and sidewalks are effectively protected	2	2	
d. Adequate lighting is provided	2	2	
e. All barricades labeled	2	2	
f. Traffic controlled	2	2	
Total Points	12	12	
15. Personal Protective Equipment			
a. Eye protection	2	2	
b. Face shields	2	2	
c. Respirators and masks	2	2	
d. Helmets and hoods	2	2	
e. Head protection	2	2	
f. Gloves, aprons, and sleeves; rubber or plastic, designed to afford protection from alkalis and acids; electricians' rubber gloves with protectors	2	2	
g. Respirators for harmful dust, asbestos, sand blasting, welding (lead paint and galvanized zinc or cadmium). Adequate ventilation when painting or applying epoxy resins. When there is question about injurious exposure, notify superior immediately who in turn shall arrange for atmospheric samples to be taken.	2	2	
h. Proper fall protection (safety harness, retractables, etc)	2	2	
Total Points	16	16	
16. Handling and Storage of Materials			
a. Materials are properly stored or stacked	2	2	
b. Passageways are clear	2	2	
c. Stacks on firm footings and not too high	2	2	
d. Laydown areas neat and organized	2	2	
e. Workers are lifting loads correctly	2	2	
f. Materials protected from weather conditions	2	2	
g. Protection against falling into hoppers and bins provided	0	n/a	
h. Dust protection is observed	2	2	
i. Extinguishers and other fire protection available	2	2	
j. Traffic in storage area controlled	2	2	
Total Points	18	18	
17. Masonry			N/A
a. Proper scaffolding used			
b. Masonry saws properly equipped and dust protection provided			
c. Safe hoisting equipment used			
Total Points	0	0	

PROJECT SAFETY EVALUATION - Jobsite Inspection

AREA OF EVALUATION	Points Possible	Points Earned	ACTION REQUIRED
18. Welding and Cutting			
a. Screens and shields used	2	2	
b. Goggles, gloves, and proper clothing worn	2	2	
c. Equipment is in good operating condition	2	2	
d. Electrical equipment is grounded	2	2	
e. Power cables are protected and in good repair	2	2	
f. Fire extinguishers of proper type nearby	2	2	
g. Inspection for fire hazards done	2	2	
h. Flammable materials are protected	2	2	
i. Gas cylinders are chained upright and caps are in use	2	2	
j. Gas lines are protected and in good condition	2	2	
k. Carts are available for moving cylinders	2	2	
Total Points	22	22	
19. Flammable Gases and Liquids			
a. All containers clearly identified	2	2	
b. Signs posted: "No Smoking", "Flammable Materials"	2	2	
c. Fire Extinguishers within 25 feet	2	2	
d. Proper storage practices are observed	2	2	
e. Fire hazards checked	2	2	
f. Proper types and number of extinguishers are kept nearby	2	2	
g. Carts are available for moving cylinders	2	2	
h. Storage area bermed for spills (should hold 2 1/2 times largest tank)	2	2	
Total Points	16	16	
20. Excavation and Shoring			
a. Adjacent structures properly shored			N/A
b. Proper shoring and sheathing used for soil and depth			
c. Roads and sidewalks supported and protected			
d. Excavation barricaded and lighting is provided			
e. Equipment is a safe distance from edge of excavation			
f. Ladders provided where needed			
g. Equipment ramps are adequate			
h. Competent person designated			
i. Job supervision is adequate			
Total Points	0	0	

PROJECT SAFETY EVALUATION - Jobsite Inspection

AREA OF EVALUATION	Points Possible	Points Earned	ACTION REQUIRED
21. Garages and Repair Shops			N/A
a. Fire hazards checked			
b. Proper dispensing of fuels and lubricants			
c. Good housekeeping observed			
d. Adequate lighting			
e. Fuels and lubricants in proper condition			
f. Area is well ventilated to prevent carbon monoxide and other fumes			
g. Proper grounding and bonding used			
Total Points	0	0	
22. Concrete Construction			N/A
a. Forms properly installed and braced			
b. Adequate shoring, plumbed and cross braced			
c. Shoring remains in place until strength is attained			
d. Heating devices checked			
e. Mixing and transport equipment is supported and traffic planned and routed			
f. Adequate runways provided			
g. Protection from cement dust and concrete contact observed			
h. Shirts covering skin used			
i. Nails and stripped form material removed from area			
Total Points	0	0	

APPENDIX E
Biological Resources Monthly Summary Report



Memorandum

Date: February 5, 2013

To: Kathy Rushmore, CPV Sentinel Interim Project Manager, URS Corporation

From: David Kisner, CPV Sentinel Designated Biologist, URS Corporation

Subject: January 2013 Monthly Biology Compliance Summary Report for the CPV Sentinel Project

This monthly compliance summary report is being submitted to comply with conditions set forth by California Energy Commission (CEC). Project description information is contained within the following references and summarized below:

1. CPV Sentinel, LLC. 2007. CPV Sentinel Energy Project Application for Certification (07-AFC-35); and
2. California Energy Commission. 2010. Final Commission Decision – CPV Sentinel Energy Project Application for Certification (07-AFC-3) Riverside County.

Table 5 within the CPV Sentinel (Sentinel) Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP) provides a summary of compliance and mitigation measures identified by the CEC in the Conditions of Certification. Biological impacts have been minimized to the extent practical and linear facilities have been sited adjacent to existing roadways, to the greatest extent practical. The Project is located in, and surrounded by existing wind farms.

January 2013 Construction Activities Monitored

Sentinel construction activities during this reporting period within the 37-acre project site and along Melissa Lane included:

- Continued commissioning on CTGs 1, 2, 3, 4, 5 & 6;
- Continued construction/installation on CTGs 7 & 8;
- Continued commissioning of Zero Liquid Discharge (ZLD) system;
- Continued commissioning of Balance of Plant (BOP) systems;
- Continued construction on aboveground piping;
- Continued construction on aboveground electrical; and
- Completed First Fire on CTG 3.

Specific Mitigation Measures Implemented in January 2013 Include:

- BIO-5: Worker Environmental Awareness (WEAP) training.
The WEAP training video is administered on the first day that staff joins the Sentinel project. A complete list of all Sentinel project employees trained is available upon request.
- BIO-8: Mitigation Management to Avoid Harassment or Harm.

The on-site biological monitors are ensuring that the following measures are being followed:

1. Install temporary fencing and provide wildlife escape ramps for construction areas that contain steep-walled holes or trenches if outside of an approved, permanent exclusionary



Memorandum

- fence. The temporary fence shall be hardware cloth or similar materials that are approved by USFWS. Before such holes or trenches are filled, they shall be thoroughly inspected for trapped animals by the Designated Biologist or Biological Monitor;
2. Make certain all food-related trash is disposed of in closed containers and removed at least once a week;
 3. Prohibit feeding of wildlife by staff and subcontractors;
 4. Prohibit non-security related firearms or weapons from being brought to the site;
 5. Prohibit pets from being brought to the site;
 6. Report all inadvertent deaths of sensitive species to the appropriate project representative. Injured animals shall be reported to CDFG or USFWS and the project owner shall follow instructions that are provided by CDFG or USFWS;
 7. Minimize use of rodenticides in the project area; and
 8. Prohibit vehicles and personnel from entering sensitive habitats.

Results of Condition of Certification Activities:

- BIO-8: Mitigation Management to Avoid Harassment or Harm.

No animals found dead on the project site.

Compliance Issues Reported by the Designated Biologist and / or Biological Monitor:

No compliance issues were present at the time of the monitoring. All construction activities were in compliance.

Summary of Site Conditions:

Site conditions during the monitoring period had little or no habitat for native species. No sensitive or listed wildlife species were observed during these activities.

Attached:

January 2013 weekly summary of daily biological monitoring

cc:

Maggie Fitzgerald, Sierra Research

Amanda Johnson, Sierra Research

CPV Sentinel Power Project Weekly Summary Sheet

Dates covered: Thursday January 3 to Friday January 4, 2013

Biological Monitor(s): Bob Linder

Days Worked: Thursday January 3 to Friday January 4, 2013

Activities During the Week:

Barnhart and EMMERT demobilization

Gemma utility worked various punch list tasks and perimeter fencing

MILCO staging equipment in laydown, moved select units to plant site

BETA setup in switch yard

Species Detected:

No sensitive species seen

Any wildlife injured or killed? No X Yes _____

Compliance Observations and Issues

Noise

Trash

Work Limits

Other Notes:

CPV Sentinel Power Project

Weekly Summary Sheet

Dates covered: Monday January 7 to Friday January 11, 2013

Biological Monitor(s): Bob Linder

Days Worked: Monday January 7 to Friday January 11, 2013

Activities During the Week:

SIEMENS and GE working on GSU units #1 through #4

Gemma utility crew worked on various punch list tasks, graded road, and perimeter fencing

MILCO staging equipment in laydown, moved select units to plant site

BETA setup and work in switch yard

Species Detected:

No sensitive species seen

Any wildlife injured or killed? No Yes

Two CoRa observed at edge of sediment catchment basin

Compliance Observations and Issues

Noise

Trash

Work Limits

Other Notes:

CPV Sentinel Power Project

Weekly Summary Sheet

Dates covered: Monday January 14 to Friday January 18, 2013

Biological Monitor(s): Bob Linder

Days Worked: Monday January 14 to Friday January 18, 2013

Activities During the Week:

Gemma utility crew worked on various punch list tasks and perimeter fencing

MILCO staging equipment in laydown, moved select units to plant site

BETA setup and work in switch yard

Species Detected:

No sensitive species were observed

Any wildlife injured or killed? No X Yes _____

One CoRa observed perched in the employee parking area

CoRa observed perched on fence line west in lay down yard

Unknown bird observed in creosote adjacent to employee parking area

Compliance Observations and Issues

Noise

Trash

Work Limits

Other Notes:

CPV Sentinel Power Project

Weekly Summary Sheet

Dates covered: Monday January 21 to Friday January 25, 2013

Biological Monitor(s): Carter Carlton & Bob Linder

Days Worked: Monday January 21 to Friday January 25, 2013

Activities During the Week:

Gemma utility crew worked on various punch list tasks and on perimeter fencing

MILCO staged equipment in laydown, worked on piping, and moved select units to plant site

BETA setup and work in switch yard

Commissioning activities including certification testing and unit runs

Species Detected:

No sensitive species seen

Any wildlife injured or killed? No X Yes _____

Compliance Observations and Issues

Noise

Trash

Work Limits

Other Notes:

CPV Sentinel Power Project

Weekly Summary Sheet

Dates covered: Monday January 28 to Friday February 1, 2013

Biological Monitor(s): Bob Linder & Carter Carlton

Days Worked: Monday January 28 to Friday February 1, 2013

Activities During the Week:

Gemma utility crew worked on various punch list tasks, perimeter fencing, draining the cooling tower into water tank for coating, commissioning activities, and running units. MILCO staged equipment in laydown, moved select units to plant site, worked on piping/drift eliminator installation of units 1-8, and supporting system installations. BETA setup and work in switch yard

Commissioning activities including certification testing, running units for drift testing, and drift testing

Species Detected:

No sensitive species seen

Any wildlife injured or killed? No X Yes _____

Compliance Observations and Issues

Noise

Trash

Work Limits

Other Notes:

APPENDIX F
Air Quality

Daily AQCMP Compliance Forms

020 8AQCM TEMPLATE

Date: January 02, 2013 Hours of Operation: 7:00 am
 3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Medium winds 6.7 mph 10.0 mph gusts 47.5 degrees;
 P.M. Medium winds 4.5 mph with 11.9 mph gusts from the Northeast 66.6 degrees.

Current Construction Activities; Current Construction Activities; Gemma & subcontractors working on Unit 1-7
 equipment assembly, installation, and commissioning. Rocking and some site cleanup, no new dirt disturbance.
 Working in upper lay down yard for build-out of MSA gas-line shelter. .

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 14 Boom Lifts 9 _____
 Grader - _____ Other - 4-Crane Hoists _____
 Generator 2 _____
 Bobcat Loader T300 , John Deere 210LE _____
 Water Trucks - 1 and 0 water buffalo _____ Number of Water Loads -
 6 _____

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCMM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCMM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCMM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p>			
<p>Signature <u>Robert A. Parker</u></p>		<p>Date <u>01 02 2013</u></p>	
<p>Circle Title (AQCOMM) <u>(AQCOMM Delegate)</u></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road: _____

Signature: _____

020.8AQCM TEMPLATE

Date: January 03, 2013 Hours of Operation: 7:00 am
 3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Calm winds 4.6 mph 6.9 mph gusts 54.5 degrees;
 P.M. Calm winds 3.4 mph with 5.8 mph gusts from the North 71.8 degrees.

Current Construction Activities; Current Construction Activities; Gemma & subcontractors working on Unit 1-7
 equipment assembly, installation, and commissioning. Rocking and some site cleanup, no new dirt disturbance.
 Working in upper lay down yard for build-out of MSA gas-line shelter. .

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 15 Boom Lifts 9 _____
 Grader - _____ Other - 4-Crane Hoists _____
 Generator 2 _____
 Bobcat Loader T300 , John Deere 210LE _____
 Water Trucks - 1 and 0 water buffalo _____ Number of Water Loads -
 6 _____

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contract must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCMM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCMM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCMM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

020.8AQCM TEMPLATE

Date: **January 04, 2013** Hours of Operation: 7:00 am
3:30 pm

Form Completed by (AQCM or Delegate): **Robert A. Linder**

Site Conditions (e.g., calm windy) During the Day: **A.M. Calm winds 3.9 mph 5.8 mph gusts 47.5 degrees; P.M. Calm winds 3.5 mph with 5.1mph gusts from the Northeast 71.7 degrees.**

Current Construction Activities; **Current Construction Activities; Gemma & subcontractors working on Unit 1-7 equipment assembly, installation, and commissioning. Rocking and site cleanup. Grading the middle road. Working in upper lay down yard for build-out of MSA gas-line shelter. .**

Approximate Acreage of ground disturbed today: **<1 acres**

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 15 Boom Lifts 9
 Grader - _____ Other - 3-Crane Hoists
 Generator 2
 Bobcat Loader T300 , John Deere 210LE
 Water Trucks - 1 and 0 water buffalo _____ Number of Water Loads -
6

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCOMM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCOMM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCOMM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

020.8AQCM TEMPLATE

Date: January 07, 2013 Hours of Operation: 7:00 am
 3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Calm winds 2.4 mph 3.2 mph gusts 44.5 degrees;
 P.M. Calm winds 2.4 mph with 5.2 mph gusts from the North 72.8 degrees.

Current Construction Activities; Current Construction Activities; Gamma & subcontractors working on Unit 1-8 equipment assembly, installation, and commissioning. Rocking and ongoing site cleanup, dirt disturbance limited to grading middle road.

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 15 Boom Lifts 9
 Grader - _____ Other - 4 Crane Hoists
 Generator 2
 Bobcat Loader T300 , John Deere 210LE, Takeuchi TL150 Loader


Water Trucks - 1 and 0 water buffalo Number of Water Loads -
 6

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p> <p>Signature <u></u> Date <u>01 07 2013</u></p> <p>Circle Title (AQMM) <u>(AQMM Delegate)</u></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road. _____

Signature: _____

020 SAQCM TEMPLATE

Date: January 08, 2013 Hours of Operation: 7:00 am
3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Calm winds 1.2 mph 2.5 mph gusts 50.5 degrees;
P.M. Calm winds 0.8 mph with 1.4 mph gusts from the North 85.2 degrees.

Current Construction Activities: Gemma & subcontractors working on Unit 1-8 equipment assembly, installation, and
commissioning. Rocking and ongoing site cleanup, dirt disturbance limited to grading middle road.

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 15 Boom Lifts 9

Grader - _____ Other - 4-Crane Hoists

Generator 2

Bobcat Loader T300, John Deere 210LE, Takeuchi T150 Loader _____


Water Trucks - 1 and 0 water buffalo _____ Number of Water Loads -
6

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCMM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCMM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCMM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p>			
<p>Signature <u></u></p>		<p>Date <u>01 08 2013</u></p>	
<p>Circle Title (AQMM) <u>(AQMM Delegate)</u></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road: _____

Signature: _____

020.8AQCM TEMPLATE

Date: January 09, 2013 Hours of Operation: 7:00 am
 3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Calm winds 1.1 mph 2.9 mph gusts 54.5 degrees;
 P.M. Calm winds 2.6 mph with 5.1 mph gusts from the South 75.9 degrees.

Current Construction Activities: Gemma & subcontractors working on Unit 1-8 equipment assembly, installation, and commissioning. Rocking and ongoing site cleanup, dirt disturbance limited to grading middle road.

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:


Scraper - _____ Fork Lift - 15 Boom Lifts 9
 Grader - _____ Other - 4-Crane Hoists
 Generator 2
 Bobcat Loader T300, John Deere 210LE, Takeuchi T150 Loader
 Water Trucks - 1 and 0 water buffalo Number of Water Loads -
 6

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.</p>	<p>Yes</p>	<p>Monitored</p>	
<p>A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.</p>	<p>Yes</p>	<p>Monitored</p>	
<p>All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.</p>	<p>Yes</p>	<p>Monitored</p>	<p>No dust plumes observed.</p>
<p>If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.</p>	<p>NA</p>		
<p>Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.</p>	<p>N/A</p>		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCMMD showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCMMD—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCMMD that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p> <p>Signature <u></u> Date <u>01 09 2013</u></p> <p>Circle Title (AQCMR) <u>(AQCMR Delegate)</u></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road. _____

Signature: _____

020.8AQCM TEMPLATE

Date: January 10, 2013 Hours of Operation: 7:00 am
 3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Medium winds 10.1 mph 13.5 mph gusts 55.5 degrees; P.M. High winds 13.5 mph with 20.8 mph gusts from the South 64.7 degrees.

Current Construction Activities: Gemma & subcontractors working on Unit 1-8 equipment assembly, installation, and commissioning. Rocking and ongoing site cleanup, dirt disturbance limited to grading middle road.

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 15 Boom Lifts 9
 Grader - _____ Other - 4-Crane Hoists _
 Generator 2 _____
 Bobcat Loader T300 , John Deere 210LE, Takeuchi T150 Loader _____

Water Trucks - 1 and 0 water buffalo _____ Number of Water Loads -
 6 _____

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.</p>	Yes	Monitored	
<p>A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.</p>	Yes	Monitored	
<p>All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.</p>	Yes	Monitored	No dust plumes observed.
<p>If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.</p>	NA		
<p>Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.</p>	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCMM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCMM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCMM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

020 8AQCM TEMPLATE

Date: January 11, 2013 Hours of Operation: 7:00 am
 3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Calm winds 2.9 mph 6.7 mph gusts 44.5 degrees;
 P.M. Calm winds 5.8 mph with 7.2 mph gusts from the West 62.6 degrees.

Current Construction Activities: Gamma & subcontractors working on Unit 1-8 equipment assembly, installation, and commissioning. Rocking and ongoing site cleanup, dirt disturbance limited to grading middle road.

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 15 Boom Lifts 9 _____
 Grader - _____ Other - 4-Crane Hoists _____
 Generator 2 _____
 Bobcat Loader T300 , John Deere 210LE _____
 Water Trucks - 1 and 0 water buffalo _____ Number of Water Loads -
 6 _____

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCMM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCMM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCMM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.			
Signature <u><i>[Handwritten Signature]</i></u>		Date <u>01 11 2013</u>	
Circle Title (AQCM) <u>(AQCM Delegate)</u>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road. _____

Signature: _____

020.8AQCM TEMPLATE

Date: **January 14, 2013** Hours of Operation: 7:00 am
3:30 pm

Form Completed by (AQCM or Delegate): **Robert A. Linder**

Site Conditions (e.g., calm windy) During the Day: **A.M. Calm winds 1.2 mph 2.3 mph gusts 37.5 degrees; P.M. Calm winds 2.3 mph with 3.9 mph gusts from the North 54.8 degrees.**

Current Construction Activities: **Gemma & subcontractors working on Unit 1-8 equipment assembly, installation, and commissioning. Rocking and ongoing site cleanup, dirt disturbance limited to grading middle road.**

Approximate Acreage of ground disturbed today: **<1 acres**

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 15 Boom Lifts 9
 Grader - _____ Other - 4-Crane Hoists
 Generator 2
 Bobcat Loader T300 , John Deere Z10LE
 Water Trucks - 1 and 0 water buffalo _____ Number of Water Loads -
6

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCMM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCMM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCMM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

020.8AQCM TEMPLATE

Date: January 15, 2013 Hours of Operation: 7:00 am
 3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Calm winds 3.5 mph 5.3 mph gusts 37.5 degrees;
 P.M. Calm winds 6.1 mph with 9.1 mph gusts from the North 63.1 degrees.

Current Construction Activities: Gemma & subcontractors working on Unit 1-8 equipment assembly, installation, and commissioning. Rocking and ongoing site cleanup, dirt disturbance limited to grading middle road.

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 15 Boom Lifts 9 _____
 Grader - _____ Other - 4 Crane Hoists _____
 Generator 2 _____
 Bobcat Loader T300, John Deere 210LEr _____
 Water Trucks - 1 and 0 water buffalo _____ Number of Water Loads -
 6 _____

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contract must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p>			
<p>Signature <u>W. A. Linder</u></p>		<p>Date <u>01 15 2013</u></p>	
<p>Circle Title (AQCOMM) <u>(AQCOMM Delegate)</u></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road.

Signature:

020.8AQCM TEMPLATE

Date: January 16, 2013 Hours of Operation: 7:00 am
 3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Calm winds 0.4 mph 1.2 mph gusts 38.5 degrees;
 P.M. Calm winds 6.3 mph with 8.9 mph gusts from the Southeast 63.5 degrees.

Current Construction Activities: Gemma & subcontractors working on Unit 1-6 equipment assembly, installation, and commissioning. Rocking and ongoing site cleanup, dirt disturbance limited to grading middle road. Excavation and pour concrete for fence gate.

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 15 Boom Lifts 9
 Grader - _____ Other - 4 Crane Hoists
 Generator 2
 Bobcat Loader T300 , John Deere 210LE
 Water Trucks - 1 and 0 water buffalo Number of Water Loads -
 6

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCMMD showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCMMD—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCMMD that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p>			
<p>Signature <u><i>R. H. A. Linder</i></u></p>		<p>Date <u>01 16 2013</u></p>	
<p>Circle Title (AQCMD) <u>(AQCMD Delegate)</u></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road.

Signature:

020.8AQCM TEMPLATE

Date: January 17, 2013 Hours of Operation: 7:00 am
3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Calm winds 2.6 mph 6.8 mph gusts 59.5 degrees; P.M. Calm winds 5.7 mph with 10.3 mph gusts from the Northeast 71.7 degrees.

Current Construction Activities: Gamma & subcontractors working on Unit 1-8 equipment assembly, installation, and commissioning. Rocking and ongoing site cleanup, dirt disturbance limited to grading middle road. Finishing fencing and gate.

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:


Scraper - _____ Fork Lift - 15 Boom Lifts 9
 Grader - _____ Other - 4 Crane Hoists
 Generator 2
 Bobcat Loader T300, John Deere 210LE
 Water Trucks - 1 and 0 water buffalo _____ Number of Water Loads - 6

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCOMM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCOMM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCOMM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AD are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p> <p>Signature <u></u> Date <u>01 17 2013</u></p> <p>Circle Title (AQMMM) <u>(AQMMM Delegate)</u></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road. _____

Signature: _____

020.8AQCM TEMPLATE

Date: January 18, 2013 Hours of Operation: 7:00 am
 3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Calm winds 1.3 mph 2.4 mph gusts 47.5 degrees;
 P.M. Calm winds 2.9 mph with 4.9 mph gusts from the Northeast 70.9 degrees.

Current Construction Activities: Gamma & subcontractors working on Unit 1-8 equipment assembly, installation, and commissioning. Rocking and ongoing site cleanup, dirt disturbance limited to grading middle road.

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 10 Boom Lifts 8
 Grader - _____ Other - 3-Crane Hoists
 Generator 1
 Bobcat Loader T300 , John Deere 210LE
 Water Trucks - 1 and 0 water buffalo Number of Water Loads -
 6

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.</p>	Yes	Monitored	
<p>A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.</p>	Yes	Monitored	
<p>All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.</p>	Yes	Monitored	No dust plumes observed.
<p>If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.</p>	NA		
<p>Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.</p>	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCMM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCMM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCMM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p> <p>Signature <u>W.H.A. Linder</u> Date <u>01 18 2013</u></p> <p>Circle Title (AQCOMM) <u>(AQCOMM Delegate)</u></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road: _____

Signature: _____

020.8AQCM TEMPLATE

Date: January 22, 2013 Hours of Operation: 7:00 am
 3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Calm winds 2.5 mph 3.9 mph gusts 53.5 degrees;
 P.M. Calm winds 2.1 mph with 3.1 mph gusts from the Northeast 76.5 degrees.

Current Construction Activities: Gemma & subcontractors working on Unit 1-8 equipment assembly, installation, and commissioning. Rocking and ongoing site cleanup, dirt disturbance limited to grading middle road.

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 10 Boom Lifts 8 _____
 Grader - _____ Other - 2-Crane Hoists _____
 Generator 1 _____
 Bobcat Loader T300 , John Deere 210LE _____
 Water Trucks - 1 and 0 water buffalo _____ Number of Water Loads -
 6 _____

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCMMD showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCMMD—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCMMD that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p> <p>Signature <u>Robert A. Linder</u> Date <u>01 22 2013</u></p> <p>Circle Title (AQMM) <u>(AQMM Delegate)</u></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road.

Signature:

020.8AQCM TEMPLATE

Date: **January 23, 2013** Hours of Operation: 7:00 **am**
3:30 **pm**

Form Completed by (AQCM or Delegate): **Robert A. Linder**

Site Conditions (e.g., calm windy) During the Day: **A.M. Calm winds 1.0 mph 1.6 mph gusts 67.6 degrees; P.M. Calm winds 0.9 mph with 1.6 mph gusts from the Northeast 65.8 degrees.**

Current Construction Activities: **Gemma & subcontractors working on Unit 1-8 equipment assembly, installation, and commissioning. Rocking and ongoing site cleanup, dirt disturbance limited to grading middle road.**

Approximate Acreage of ground disturbed today: **<1 acres**

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 10 Boom Lifts 8
 Grader - _____ Other - 2-Crane Hoists _____
 Generator 1 _____
 Bobcat Loader **T300** , John Deere **210LE** _____
 Water Trucks - 1 and 0 water buffalo _____ Number of Water Loads -
6

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCMM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCMM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCMM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

020.8AQCM TEMPLATE

Date: January 24, 2013 Hours of Operation: 7:00 am
3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Calm winds 4.6 mph 8.7 mph gusts 66.5 degrees;
P.M. Calm winds 1.4 mph with 2.5 mph gusts from the Northeast 69.8 degrees.

Current Construction Activities: Gemma & subcontractors working on Unit 1-8 equipment assembly, installation, and
commissioning. Rocking and ongoing site cleanup, dirt disturbance limited to grading middle road.

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 10 Boom Lifts 8
 Grader - _____ Other - 2-Crane Hoists
 Generator 1
 Bobcat Loader T300 , John Deere 210LE
 Water Trucks - 1 and 0 water buffalo _____ Number of Water Loads -
6

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCMMD showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCMMD—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCMMD that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p>			
<p>Signature <u>Robert A. Linder</u></p>		<p>Date <u>01 24 2013</u></p>	
<p>Circle Title (AQCOMM) <u>(AQCOMM Delegate)</u></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road.

Signature:

020 8AQCM TEMPLATE

Date: January 25, 2013 Hours of Operation: 7:00 am
 3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Calm winds 0.8 mph 1.5 mph gusts degrees; P.M. Calm winds 1.3 mph with 2.1 mph gusts from the North 67.4 degrees.

Current Construction Activities: Gemma & subcontractors working on Unit 1-3 equipment assembly, installation, and commissioning. Rocking and ongoing site cleanup, dirt disturbance limited to grading middle road.

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:


Scraper - _____ Fork Lift - 10 Boom Lifts 8 _____
 Grader - _____ Other - 2-Crane Hoists _____
 Generator 1 _____
 Bobcat Loader T300 , John Deere 210LE _____
 Water Trucks - 1 and 0 water buffalo _____ Number of Water Loads -
 6 _____

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCMM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCMM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCMM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p> <p>Signature <u></u> Date <u>01 25 2013</u></p> <p>Circle Title (AQMMM) <u>(AQMMM Delegate)</u></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road: _____

Signature: _____

020.8AQCM TEMPLATE

Date: January 28, 2013 Hours of Operation: 7:00 am to 3:30pm

Form Completed by (AQCM or Delegate): Carter B. Carlton

Site Conditions During the Day: A.M. moderate winds 4 mph with 25 mph gusts 46 degrees; P.M. moderate winds 4 mph with 33 mph gusts from the South 62 degrees.

Current Construction Activities; Punch list tasks, fencing perimeter, draining cooling tower for coating, units running for commissioning activities & certification activities.

Approximate Acreage of ground disturbed today: 0 acres

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 14 Boom Lifts 9 _____

Grader - _____ Other - 3-Crane Hoists _____

Generator 3 _____

Water Trucks - 1 _____ Number of Water Loads - 8 _____

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken If Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCOMM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCOMM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCOMM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p>			
<p>Signature <u></u></p>		<p>Date <u>01 28 2013</u></p>	
<p>Circle Title (AQCOMM) <u>(AQCOMM Delegate)</u></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road: _____

Signature: _____

020.8AQCM TEMPLATE

Date: January 29, 2013 Hours of Operation: 7:00 am to 3:30pm

Form Completed by (AQCM or Delegate): Carter B. Carlton

Site Conditions During the Day: A.M. calm winds 2 mph with 6 mph gusts 42 degrees; P.M. calm winds 6 mph with 12 mph gusts from the South 65 degrees.

Current Construction Activities; Punch list tasks, fencing perimeter, draining cooling tower for coating, units running for commissioning activities & certification activities including drill testing.

Approximate Acreage of ground disturbed today: 0 acres

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 14 Boom Lifts 9

Grader - _____ Other - 3-Crane Hoists

Generator 3

Water Trucks - 1 Number of Water Loads - 9

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken If Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCOMM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCOMM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCOMM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p>			
<p>Signature <u></u></p>		<p>Date <u>01 29 2013</u></p>	
<p>Circle Title (AQMM) <u>(AQMM Delegate)</u></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road: _____

Signature: _____

020.8AQCM TEMPLATE

Date: January 30, 2013		Hours of Operation: 7:00 am to 3:30pm	
Form Completed by (AQCM or Delegate): Carter B. Carlton			
Site Conditions During the Day: A.M. calm winds 1 mph with 7 mph gusts 42 degrees; P.M. calm winds 6 mph with 14 mph gusts from the South 69 degrees.			
Current Construction Activities; Punch list tasks, fencing perimeter, draining cooling tower for coating, units running for commissioning activities & certification activities including drift testing, drift eliminator install.			
Approximate Acreage of ground disturbed today: 0 acres			
Quantity, Model #, Serial # of Equipment Operating:			
Scraper - _____ Fork Lift - <u>14</u> Boom Lifts <u>9</u>			
Grader - _____ Other - <u>3-Crane Hoists</u>			
Generator <u>3</u>			
Water Trucks - <u>1</u> Number of Water Loads - <u>7</u>			
Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCOMM showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCOMM—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCOMM that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p>			
<p>Signature <u></u></p>		<p>Date <u>01 30 2013</u></p>	
<p>Circle Title (AQCM) <input type="radio"/> (AQCM Delegate) <input checked="" type="radio"/></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road: _____

Signature: _____

020.8AQCM TEMPLATE

Date: January 31, 2013 Hours of Operation: 7:00 am
 3:30 pm

Form Completed by (AQCM or Delegate): Robert A. Linder

Site Conditions (e.g., calm windy) During the Day: A.M. Calm winds 1.1 mph 2.4 mph gusts 50.5 degrees;
 P.M. Calm winds 2.1 mph with 3.1 mph gusts from the North 81.4 degrees.

Current Construction Activities: Gamma & subcontractors working on Unit 1-8 equipment assembly, installation, and commissioning. Rocking and ongoing site cleanup and grouting.

Approximate Acreage of ground disturbed today: <1 acres

Quantity, Model #, Serial # of Equipment Operating:

Scraper - _____ Fork Lift - 10 Boom Lifts 6
 Grader - _____ Other - 2-Crane Hoists
 Generator 1
 Bobcat Loader T300, John Deere 210LE
 Water Trucks - 1 and 0 water buffalo Number of Water Loads -
 6

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved roads and disturbed areas in the project and linear construction sites shall be watered as frequently as necessary to comply with the dust mitigation objectives.	Yes	Monitored	
No vehicle shall exceed 10 miles per hour within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads.	Yes	Monitored	
The construction site entrances shall be posted with visible speed-limit signs.	Yes	Monitored	
All construction vehicle tires shall be inspected and washed as necessary to be cleaned free of dirt prior to entering paved roadways.	Yes	Monitored with wash station available as needed.	Melissa Lane connected to Dillon Road.
Gravel ramps at least 20 feet in length must be provided at the tire washing/cleaning station.	Yes	Gravel surface in place.	Melissa Lane connected to Dillon Road

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All unpaved exits from the construction site shall be graveled or treated to prevent track-out to public roadways.	Yes	Monitored	
All construction vehicles shall enter the construction site through the treated entrance roadways, unless an alternative route has been submitted to and approved by the CPM.	Yes	Monitored	
Construction areas adjacent to any paved roadway shall be provided with sandbags or other measures as specified in the Storm Water Pollution Prevention Plan (SWPPP) to prevent run-off to roadways.	Yes	Monitored	Melissa Lane paved road does reach Dillon Road.
All paved roads within the construction site shall be swept daily (or less during periods of precipitation) on days when construction activity occurs to prevent the accumulation of dirt and debris.	Yes	Monitored	New paved road within the project site swept with water truck.
At least the first 500 feet of any public roadway exiting from the construction site shall be swept at least twice daily (or less during periods of precipitation) on days when construction activity occurs or on any other day when dirt or runoff from the construction site is visible on the public roadways. Track out extending more than 25 feet (cumulative) from any site access point will be removed.	Yes	Monitored	
All soil storage piles that remain inactive for longer than 10 days shall be covered, or shall be treated with appropriate dust suppressant compounds.	Yes	N/A	Nothing on site inactive for >10 days
All vehicles that are used to transport solid bulk material on public roadways and that have potential to cause visible emissions shall be provided with a cover, or the materials shall be sufficiently wetted and loaded onto the trucks in a manner to provide at least 2 feet of freeboard.	N/A		No bulk transported on roadways
Wind erosion control techniques (such as windbreaks, water, chemical dust suppressants, and/or vegetation) shall be used on all construction areas that may be disturbed. Any windbreaks installed to comply with this measure/condition shall remain in place until the soil is stabilized or permanently covered with vegetation.	Yes	Inspected	Tackified and Water application

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
Signage that identifies 24-hour manned phone numbers for dust complaints shall be installed and maintained on each side of the Project area and within 50 feet of the Project site boundary. The telephone number listed for the developer contact must be a local or a toll-free number and manned 24 hours a day, 7 days per week.	Yes	Monitored	
A copy of AQCMP must be on site and available to workers and SCAQMD employees. All work on the site is subject to the requirements of the approved Dust Control Plan. Failure to abide by the Plan by anyone on site may be subject to enforcement action.	Yes	Monitored	
All construction activities for visible dust plumes are monitored. Observations of visible dust plumes that are 100 feet in length, 20 percent opacity, or have the potential to be transported: (1) off the Project site or (2) 200 feet beyond the center line of the construction of linear facilities; or (3) within 400 feet upwind of any regularly occupied structures not owned by the Project owner indicate that existing mitigation measures are not resulting in effective mitigation. In the event that such visible dust plumes are observed, implement a more intensive application of existing mitigation methods within 15 minutes of making such a determination.	Yes	Monitored	No dust plumes observed.
If the above fails, direct an implementation of additional methods of dust suppression to result in adequate mitigation within 30 minutes of the original determination.	NA		
Direct a temporary shutdown of activity causing the emissions if the additional dust suppression methods above fail to result in effective reduction of dust within 1 hour of the original determination. Activity will not restart until appropriate additional mitigation/other site conditions have changed such that visual dust plumes will not result upon restarting the shutdown fugitive dust source. The owner/operator may appeal to the CPM directive to shut down activity, provided that shutdown shall go into effect within 1 hour of the original determination, unless the CPM overrules appeal before that time.	N/A		

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
All diesel-fueled engines used in the construction of the facility shall have clearly visible tags issued by the on-site AQCMMD showing that the engine meets the conditions set forth herein.	Yes	Monitored	All vehicles have tags
All construction diesel engines with a rating of 50 hp or more shall meet, at a minimum, the Tier 3 California Emission Standards for Off-Road Compression-Ignition Engines, as specified in California Code of Regulations, Title 13, section 2423(b)(1) unless a good-faith effort to the satisfaction of the —certified by the on-site AQCMMD—demonstrates that such engine is not available for a particular item of equipment. In the event that a Tier 3 engine is not available for any off-road equipment larger than 50 hp, that equipment shall be equipped with a Tier 2 engine, or an engine that is equipped with retrofit controls to reduce exhaust emissions of nitrogen oxides (NO _x) and diesel particulate matter (DPM) to no more than Tier 2 levels, unless certified by engine manufacturers or the on-site AQCMMD that the use of such devices is not practical for specific engine types.	Yes	Monitored	All applicable vehicles have been checked
The use of a retrofit control device may be terminated immediately, provided that the CPM and AO are informed within 10 working days of the termination, and that a replacement for the equipment item in question meeting the controls required above occurs within 10 days of termination of use, if the equipment would be needed to continue working at this site for more than 15 days after use of the retrofit control device is terminated.	N/A		
All heavy earthmoving equipment and heavy-duty construction-related trucks with engines meeting the above requirements shall be properly maintained, and the engines tuned to the engine manufacturer's specifications.	Yes	Contact with owner	
All diesel heavy construction equipment shall not remain running at idle for more than 5 minutes, to the extent practical. Vehicles that need to idle as part of their normal operation (such as concrete trucks) are exempted from this requirement.	Yes	Monitored	

Required Mitigation	Activities in Compliance?	Method of Checking Compliance	Explanation and Actions Taken if Non-Compliant
<p>I confirm that the information presented above accurately represents mitigation measures for control of air pollutant emissions for this day of the construction project.</p>			
<p>Signature <u>Robert A. Linder</u></p>		<p>Date <u>01 31 2013</u></p>	
<p>Circle Title (AQCOMM) <u>(AQCOMM Delegate)</u></p>			

Field Notes

Project Name: Sentinel Energy Center

Date:

Name:

road. _____

Signature: _____

Equipment Log

CPV Sentinel Energy Project Site
Equipment On Site
January 2013

Rental Equipment									
Sub ID	Brand	Type	CARB/License Tag	F/R	Model	Engine Type	URS ID	Arrive on-site	Leave Site
Rental	Peterbuilt	Water Truck	576180 (CA plate)	F	NA	On-Road	0165	29-Aug-11	9-Nov-12
Rental	Ford	Water Truck	CA-202716	F	F-750	On-Road	0296	12-Nov-12	
GEMMA									
Sub ID	Brand	Type	EIN or CARB No	F/R	Model	Engine Type	URS ID	Arrive on-site	Leave Site
Rental	JLG	Forklift	XF9R89	F	G10-55A	Tier3	0325	31-May-12	
Rental	John Deere	Loader	BY5F53	F	210LJ	Tier3	0185	13-Aug-12	
Rental	Doosan	Air Compressor	159452	NA	Cummins EMUT-3	Tier3	0233	20-Aug-12	23-Oct-12
Rental	MQ Power	Air Compressor	136186	NA	DCA400SSV	Tier2	0259	22-Oct-12	2-Nov-12
Rental	Kobelco	Excavator	JN3S49	F	SK210	Tier3	0341	12-Nov-12	6-Dec-12
Rental	Tekuichi	Loader	CE7J94	F	TL150	Tier3	0343	4-Jan-13	11-Jan-13
Rental	JLG	Forklift	BJ5B48	F	G10-55A	Tier3	0386	6-Dec-12	
MJ Electric									
Sub ID	Brand	Type	EIN or CARB No	F/R	Model	Engine Type	URS ID	Arrive on-site	Leave Site
Rental	JLG	Forklift	XA5183	R	G12-55A	Tier3	0136	20-Jan-12	
Rental	Sky Power	Jig Lift	JY3J44	F	600S	Tier2	0324	31-May-12	28-Jan-13
Rental	Genie	Jig Lift	JS9F64	R	Z-80/60	Tier2	0096	20-Jul-12	28-Jan-13
Rental	JLG	Boom Lift	WC9F84	R	660SJ	Tier3	0168	9-Aug-12	
Rental	JLG	Forklift	AB6M49	F	G9-43A	Tier3	0248	6-Aug-12	
Rental	JLG	Boom Lift	LE7W68	R	800AJ	Tier3	0253	11-Sep-12	
Barnhart Crane & R									
Sub ID	Brand	Type	EIN or CARB No	F/R	Model	Engine Type	URS ID	Arrive on-site	Leave Site
Rental	Ford	Dump Truck	CA 7R53921	F	F-6 50 XL	On Road	0153	11-Jan-12	3-Dec-12
Rental	Western Star	Tractor	TNS975HZ	F	Detroit Diesel 0015	On Road	0088	9-Jan-12	3-Dec-12
Rental	CAT	Forklift	HT7W88	F	TL1055	Tier3	0199	13-Aug-12	26-Dec-12
Rental	CAT	Forklift	DF9U37	F	330	Tier3	0268	21-Sep-12	3-Dec-12
Milco Constructors Inc.									
Sub ID	Brand	Type	EIN or CARB No	F/R	Model	Engine Type	URS ID	Arrive on-site	Leave Site
Rental	HYSTER	Forklift	LK6T66	R	Hyster 300	Tier2	0104	23-Jan-12	
Rental	EXTREME	Forklift	RE4G59	R	XRM1254	Tier2	0072	1-Mar-12	
Rental	MGM	Forklift	SK5T95	R	Terex TH1056C	Tier3	0140	9-Mar-12	
Rental	Maxim Crane	Crane Hoist	MT5U88	R	Link Belt 8090	Tier3	0138	14-Mar-12	
Rental	Atlas Copco	Air Compressor	AR141567	NA	Stationary	Tier2	0155	15-Mar-12	
Rental	Maxim Crane	Crane Hoist	CT8S49	F	RT-2250	Tier3	0383	2-Apr-12	24-Jan-13
Rental	JLG	Boom Lift	MD5B83	R	JLG800AJ	Tier3	0025	11-Apr-12	
Rental	JLG	Boom Lift	WK5K84	R	JLG 800AJ	Tier3	0369	25-Apr-12	
Rental	JLG	Boom Lift	DM3C86	R	JLG 800AJ	Tier3	0350	4-May-12	
Rental	Hyster	Forklift	KH9A63	F	210	Tier2	0283	26-Sep-12	
Rental	skytrak	FORKLIFT	UF9E78	F	10054	Tier3	0204	26-Sep-12	2-Jan-12

CPV Sentinel Energy Project Site
Equipment On Site
January 2013

Rental	Gradall	Forklift	JT9P56	F	534B	Tier2	0282	26-Sep-12	
Rental	JLG	Boom Lift	HA6K65	R	600S	Tier3	0312	1-Nov-12	
Rental	Maxim Crane	Terex Crane	PA- AF-12861	F	1933	Open Road	0297	9-Nov-12	
Rental	Extreme	Forklift	RG5C68	F	842	Tier3	0387	7-Dec-12	
Rental	EXTREME	Forklift	GY4R88	F	XRM1045	Tier3	0371"	1-Jan-13	
BETA									
Sub ID	Brand	Type	EIN or CARB No	F/R	Model	Engine Type	URS ID	Arrive on-site	Leave Site
Rental	JLG	Forklift	UA4979	R	JLG10054	Tier3	0370	23-Apr-12	10-Oct-12
Babcock & Wilcox									
Sub ID	Brand	Type	EIN or CARB No	F/R	Model	Engine Type	URS ID	Arrive on-site	Leave Site
Rental	JLG	Forklift	AW6L59	R	JLG 10054	Tier3	0070	27-Mar-12	25-Oct-12
Rental	Mr Crane	Crane Hoist	GH6U87	F	Epic 888	Tier3	0021	3-Apr-12	25-Oct-12
Rental	JLG	Boom Hoist	HB6F59	R	JLG 600AJ	Tier3	0054	3-Apr-12	25-Oct-12
Rental	JLG	Boom Hoist	ST5S64	F	JLG800A	Tier4	0400	25-Apr-12	24-Oct-12
Rental	Inquipco	Crane Hoist	HR3X86	F	RT-780	Tier3	0167	7-Aug-12	25-Oct-12
Rental	Genie	Boom Lift	VK3B57	R	Z-60/34	Tier3	0184	10-Aug-12	1-Oct-12
Rental	JLG	Boom Lift	TE7W96	R	600S	Tier3	0313	1-Oct-12	24-Oct-12
ACCO									
Sub ID	Brand	Type	EIN or CARB No	F/R	Model	Engine Type	URS ID	Arrive on-site	Leave Site
Rental	JLG	Forklift	NW3033	F	8062	Tier3	0352	8-May-12	12-Nov-12
Rental	JLG	Forklift	KU7A57	F	8042	Tier3	0163	11-Jun-12	12-Nov-12
Rental	JLG	Forklift	NH5T49	F	10054	Tier3	0172	29-Jun-12	12-Nov-12
Rental	Genie	Boom Lift	NK9H97	R	S-85	Tier4	0186	18-Jun-12	12-Nov-12
Rental	Maxim	Crane	CC8X65	F	RT450	Tier1	0235	23-Jul-12	17-Oct-12
Rental	Genie	Boom Lift	SP9S45	R	S-80	Tier2	0388	3-Aug-12	12-Nov-12
Rental	JLG	Boom Lift	WY3P84	R	1200SJP	Tier3	0095	13-Aug-12	12-Nov-12
Rental	Genie	Boom Lift	EL3K98	R	S-85	Tier4	0200	20-Aug-12	12-Nov-12
Rental	Maxim	Crane	GF9D89	F	RT600E	Tier3	0257	18-Oct-12	12-Nov-12
Rental	Link Belt	Crane	FN9D65	F	RTG8075	Tier3	0258	18-Oct-12	12-Nov-12
Rental	Skypower	Boom Lift	WJ6B94	R	860SJ	Tier3	0311	22-Oct-12	12-Nov-12
SIEMANS									
Sub ID	Brand	Type	EIN or CARB No	F/R	Model	Engine Type	URS ID	Arrive on-site	Leave Site
Rental	MQ Power	Generator	148955	NA	NA	Tier3	0264	19-Jul-12	18-Jan-13
Rental	Genie	Boom Lift	NA3M59	R	S-85	Tier3	0220	27-Jul-12	18-Jan-13
Rental	JLG	Forklift	GP7S78	F	10054	Tier4	0326	1-Aug-12	18-Jan-13
Rental	JLG	Forklift	KY5L93	F	10054	Tier3	0201	17-Aug-12	18-Jan-13
Rental	Link Belt	Crane	BY6R33	F	RTG8065	Tier3	0231	23-Aug-12	18-Jan-13
Rental	JLG	Forklift	XT4L56	F	8042	Tier3	0373	2-Jan-13	18-Jan-13
Rental	Genie	Forklift	AB6Y73	F	G10-55A	Tier3	0298	1-Nov-12	18-Jan-13
ARB									

CPV Sentinel Energy Project Site
Equipment On Site
January 2013

Sub ID	Brand	Type	EIN or CARB No	F/R	Model	Engine Type	URS ID	Arrive on-site	Leave Site
ARB	Volvo	Pipelayer	WX9E35	F	PL3005SD	Tier4	0143	41142	41192
ARB	CAT	Excavator	DS7W38	F	336DL	Tier3	0094	21-Aug-12	10-Oct-12
Quinn CAT	CAT	Dozer	MK8H55	F	D6N	Tier3	0144	21-Aug-12	8-Oct-12
Quinn CAT	CAT	Loader	RR4P47	F	966K	Tier3	0112	21-Aug-12	10-Oct-12
Coastline Eqp	John Deere	Trackhoe	KH6F64	F	710J	Tier3	0111	21-Aug-12	23-Oct-12
ARB	Ford	Utility Truck	CA56931F1	F	F550	Open Road	0109	21-Aug-12	2-Oct-12
Sunbelt Rentals	Skytrak	Forklift	TU7C34	F	10054	Tier3	0125	21-Aug-12	31-Oct-12
ARB	Ford	Crew Truck-coating	CA3139E1	F	F550	Open Road	0159	21-Aug-12	29-Oct-12
ARB	CAT	Side Boom	LF8R66	F	583T	Tier3	0160	23-Aug-12	8-Oct-12
ARB	Ford	Boom Truck	CA8J15814	F	F-550	Open Road	0110	23-Aug-12	1-Oct-12
ARB	Freightliner	Water Truck	CA570672	F	NA	Open Road	0158	23-Aug-12	2-Oct-12
ARB	Ford	Utility Truck	CA7E30139	F	F-650	Open Road	0157	23-Aug-12	24-Oct-12
ARB	CAT	Side Boom	EC7V55	F	D6K	Tier3	0141	23-Aug-12	8-Oct-12
Rental	Peterbuilt	Water Truck	CA58573B1	F	NA	Open Road	0217	27-Aug-12	24-Oct-12
Rental	John Deere	Loader/Back Hoe	HU6E83	F	710J	Tier3	0262	28-Aug-12	9-Oct-12
Rental	Ford	Water Truck	CA493648	F	NA	Open Road	0260	28-Aug-12	10-Oct-12
ARB	CAT	Excavator	SS5D33	F	336E	Tier3	0277	29-Aug-12	24-Oct-12
Rental	International	Water Truck	CG49867 AZ	F	4400 DT466	Open Road	0261	29-Aug-12	10-Oct-12
Rental	Ford	Utility Truck	CA7K91302	F	F-650	Open Road	0275	29-Aug-12	5-Oct-12
Rental	Perterbuilt	Haul Truck	CA9D67081	F	NA	Open Road	0276	29-Aug-12	24-Oct-12
Rental	International	Water Truck	CA202716 DOT	F	Max Force Work Sta	Open Road	0292	28-Aug-12	10-Oct-12
Miller Eqp	CAT	Grader	CT7W37	F	16H	Tier3	0215	31-Aug-12	9-Oct-12
ARB	CAT	Side Boom	XK8U48	F	572G	Tier3	0132	30-Aug-12	8-Oct-12
ARB	BOMAG	Sheepsfoot Roller	GY6F89	F	BW-213PDH-40	Tier3	0291	4-Sep-12	24-Oct-12
ARB	CAT	Excavator	VJ6T56	F	336DL	Tier3	0322	11-Aug-12	10-Oct-12
ARB	CAT	Loader	XE4U38	F	966K	Tier3	0290	10-Aug-12	10-Oct-12
ARB	TEREX	Crane	MR9U89	F	RT780	Tier2	0321	24-Sep-12	24-Oct-12
ARB	CAT	Excavator	HB4S59	F	321DL	Tier3	0281	25-Sep-12	5-Oct-12
ARB	CAT	Loader	CT5A83	F	966H	Tier3	0224	26-Sep-12	24-Oct-12

Griffith Company

Sub ID	Brand	Type	EIN or CARB No	F/R	Model	Engine Type	URS ID	Arrive on-site	Leave Site
Renat	John Deere	Post Hole Digger	GM3H75	F	328	Tier3	0329	27-Nov-12	12-Dec-12

Diesel Fuel Receipts

KENNY STRICKLAND INC.

FED ID# 95-3627683

PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92236
 P.O. BOX 343, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92546
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7068
 OFFICE: 951-922-8882 FAX: 951-922-8896

SOLD TO:

ACCOUNT NUMBER:

NUMBER

SHIP TO:

DATE

PURCHASE ORDER NUMBER		RELEASE	ORDERED BY	TERMS	DUPLICATE	DELIVERY DATE
SALES REP.		DRIVER	TRUCK NUMBER	CARRIER	BY NUMBER	TIME IN / TIME OUT

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES		PRICE	AMOUNT
					FED	STATE/MISC.		
9		...		3/1/8				
13		...						
13		...						
2		...						

PRODUCT BEFORE	PRODUCT AFTER	ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.	SALES TAX
CASH SALE <input type="checkbox"/>		CHECK AMOUNT	TOTAL

PAST DUE AFTER: If account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees if account is referred to an attorney for collection. The undersigned hereby states that he is authorized to bind the principal to the terms hereof.

Number of Drums Returned X \$ < >

EMERGENCY CONTACT: CHEMTREC 1-800-424-9300

ADJUSTED TOTAL →

ABOVE GROUND TANK
 UNDER GROUND TANK
 CERTIFIED INVOICE
 DELIVERED BY (SIGNATURE IN FULL)
 RECEIVED IN GOOD ORDER

PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92235
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92546
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7068
 OFFICE: 951-922-8882 FAX: 951-922-8896

SOLD TO:

Chem-Trec

ACCOUNT NUMBER:

NUMBER

SHIP TO:

Chem-Trec

DATE

7-3-13

PHASE ORDER NUMBER	RELEASE	ORDERED BY	TERMS	DUPLICATE	DELIVERY DATE	
SALES REP	DRIVER	TRUCK NUMBER	CARRIER	B/L NUMBER	TIME IN	TIME OUT

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES		PRICE	AMOUNT
					FED	STATE/MISC.		
		<i>not Diesel</i>		<i>10</i>				
		<i>4 drums - 4</i>						
		<i>4 drums - 4</i>						

PRODUCT								
BEFORE	<i>1795.0</i>							
AFTER	<i>1746.2</i>							
CASH SALE <input type="checkbox"/>	CHARGE SALE <input type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD			TOTAL	

PAST DUE AFTER: If account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees if account is referred to an attorney for collection. The undersigned hereby states that he is authorized to bind the principal to the terms hereof.

Number of Drums Returned **X \$** < >

EMERGENCY CONTACT: CHEMTREC 1-800-424-9300

ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION. **ADJUSTED TOTAL**

ABOVE GROUND TANK UNDER GROUND TANK CERTIFIED INVOICE DELIVERED BY (SIGNATURE IN FULL) **X** RECEIVED IN GOOD ORDER **X**



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92236
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92546
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7098
 OFFICE: 951-922-8882 FAX: 951-922-8896

SOLD TO: *[Handwritten]*

ACCOUNT NUMBER:
 SHIP TO:

NUMBER
 DATE

PURCHASE ORDER NUMBER	RELEASE	ORDERED BY	TERMS	DATE	DELIVERY DATE
-----------------------	---------	------------	-------	------	---------------

SALES REP.	DRIVER	TRUCK NUMBER	CARRIER	B/L NUMBER	TIME IN	TIME OUT
------------	--------	--------------	---------	------------	---------	----------

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES			PRICE	AMOUNT
					FED	STATE	MISC.		
<i>5</i>		<i>[Faded]</i>		<i>96</i>					
<i>7</i>		<i>[Faded]</i>							
<i>3</i>		<i>[Faded]</i>							
<i>24</i>		<i>[Faded]</i>							

PRODUCT BEFORE	PRODUCT AFTER	ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.			SALES TAX
CASH SALE <input type="checkbox"/>	CHARGE SALE <input type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD	TOTAL

PAST DUE AFTER *[blank]* If account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees if account is referred to an attorney for collection. The undersigned hereby states that he is authorized to bind the principal to the terms hereof.

Number of Drums Returned *X* \$ *<* *>*

EMERGENCY CONTACT: CHEMTREC 1-800-424-9300

ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION.

ADJUSTED TOTAL *→*

ABOVE GROUND TANK UNDER GROUND TANK CERTIFIED INVOICE DELIVERED BY (SIGNATURE IN FULL) RECEIVED IN GOOD ORDER



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- REMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92236
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92346
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-396-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-858-5180 FAX: 951-658-7068
 OFFICE: 951-922-8882 FAX: 951-922-8898

SOLD TO:

STANLEY STEEL CO. INC.
 700 S. G ST.
 BAKERSFIELD, CALIF.

ACCOUNT NUMBER:

NUMBER:

SHIP TO:

DATE:

140000
 00000000
 0000 0000 0000 0000
 00000000000000000000

11/28/00

PURCHASE ORDER NUMBER	RELEASE	ORDERED BY	TERMS	DATE	DELIVERY DATE	
SALES REP.	DRIVER	TRUCK NUMBER	CARRIER	B/L NUMBER	TIME IN	TIME OUT

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES			PRICE	AMOUNT
					FED	STATE	MISC.		
	BULK	1000 Gallons Diesel Fuel 1000 Red Diesel Fuel 1000 Penalty for Tampered Seal 1000 15% OIL TAX 1000 ENVIRONMENTAL FEE 1000 OR SALES TAX 1000 DELIVERY CHARGE 1000 DELIVERY CHARGE ALL INVOICES PAID WITH CREDIT MUST BE SUBJECT TO A 30 DAY VISIT TO ALL...		49					

Fuel - 6
 Penalty - 16
 SKD - 7
 4000 - 70

PRODUCT					ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.	SALES TAX	
BEFORE							
AFTER							
CASH SALE <input type="checkbox"/>	CHARGE SALE <input type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD		TOTAL	

PAST DUE AFTER: If account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees. If account is referred to an attorney for collection, the undersigned hereby states that he is authorized to bind the principal to the terms hereof.
 Number of Drums Returned: X \$ < >
 EMERGENCY CONTACT: CHEMTREC 1-800-424-9300

ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION.
 ADJUSTED TOTAL
 ABOVE GROUND TANK UNDER GROUND TANK CERTIFIED INVOICE DELIVERED BY (SIGNATURE IN FULL) RECEIVED IN GOOD ORDER



KENNY STRICKLAND INC.

FED ID# 95-3627683



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY.
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92236
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92346
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7088
 OFFICE: 951-922-8882 FAX: 951-922-8886

SOLD TO:

GENMA POWER SYSTEM
 760 671 3845
 2461 MAIN STREET
 BLASTONBURY, CT 06033


ACCOUNT NUMBER: 10034
 SHIP TO: 0000002
 ROBERT HOT SPRINGS
 PROJECT: 1101253
 MEMBER: 1088703
 DATE: 01/16/13

PURCHASE ORDER NUMBER	RELEASE	ORDERED BY	TERMS	DUE DATE	DELIVERY DATE
11-01853-0365		CSA	NET DUE 15 DAY	01/31/13	01/16/13

SALES REP.	DRIVER	TRUCK NUMBER	CARRIER	B / L NUMBER	TIME IN	TIME OUT
001	HECTOR	39				

NO. OF PKGS	BULK OR PACKAGE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES FED/STATE/LOCAL	PRICE	AMOUNT
	BULK	*** Diesel Fuel, 3 N81093, 415 11 - Combustible Liquid *** Red dyed Diesel For Nontaxable Use Only *** Penalty for Taxable Use. 000143 PROHIBITED U.S. DSEL ENVIRONMENT FEE FUEL CA SALES TAX PAYABLE *** DELIVERY NOTES *** *** DELIVERY MESSAGE *** ALL INVOICES PAID WITH CREDIT CARD WILL BE SUBJECT TO 0.5% SERVICE FEE VISIT US AT www.kennystrickland.com		47		01093	***

Forklift - 15
 Skid - 1
 Mixer - 3
 Forklift - 3
 Light - 14
 Light - 5
 welder - 3
 welder - 4



PRODUCT	4				ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.	SALES TAX	See Above
BEFORE	6084569					TOTAL	0.00
AFTER							
CASH SALE <input type="checkbox"/>	CHARGE SALE <input type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD			

PAST DUE AFTER 01/31/13. If account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees if account is referred to an attorney for collection. The undersigned hereby states that he is authorized to bind the principal to the terms hereof.

Number of Drums Returned: X 3

EMERGENCY CONTACT: OILTRIP 1-800-424-0000

ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION.				ADJUSTED TOTAL	0.00
<input type="checkbox"/> ABOVE GROUND TANK	<input type="checkbox"/> UNDER GROUND TANK	<input type="checkbox"/> CERTIFIED INVOICE	DELIVERED BY SIGNATURE (IF PLZ)	RECEIVED BY GOOD ORDER	



KENNY STRICKLAND INC.

FED ID# 95-9627683



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92236
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92348
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7068
 OFFICE: 951-822-8882 FAX: 951-822-8898

SOLD TO:

GEMMA POWER SYSTEM
 760 671 3245
 2461 MAIN STREET
 GLASTONBURY, CT 06033

17

ACCOUNT NUMBER:

10094

ORDER NUMBER

1089114

SHIP TO: 0000002

DATE

01/21/13

DESERT HOT SPRINGS
 PROJECT #1101253

11-01253-0365	010	NET DUE 15 DAY	02/05/13	01/21/13
---------------	-----	----------------	----------	----------

001	HECTOR	39
-----	--------	----

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES		PRICE	AMOUNT
					FED	STATE/LOCAL		
	BULK	*** Diesel Fuel, 3 NA1993, PG II - Combustible Liquid *** Red Dyed Diesel For Nontaxable Use Only *** Penalty for Taxable Use. 000143 PREM/DYED ULS DSL ENVIRONMENT FEE/FUELS CA SALES TAX PAYABLE *** DELIVERY NOTES *** *** DELIVERY MESSAGE *** ALL INVOICES PAID WITH CREDIT/DEBIT CARD WILL BE SUBJECT TO A 2.5% SERVICE FEE VISIT US AT www.kennystrickland.com		6			NA1993	*** *** ***

SKLO - 2
 FOUKLI - 4

PRODUCT	BEFORE	AFTER	ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.	SALES TAX	See Above
CASH SALE <input type="checkbox"/>	CHARGE SALE <input type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD	TOTAL 0.00

PAST DUE AFTER 02/05/13. If account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees if account is referred to an attorney for collection. This undersigned hereby states that he is authorized to bind the principal to the terms hereof.

Number of Drums Returned X \$ < >
 EMERGENCY CONTACT: CHEMTREC 1-800-424-9300

ADJUSTED TOTAL 0.00

ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION.

ABOVE GROUND TANK
 UNDER GROUND TANK
 CERTIFIED INVOICE
 DELIVERED BY COMPANY

RECEIVED IN GOOD ORDER
 X [Signature]

SEE REVERSE SIDE FOR EMERGENCY RESPONSE AND HAZARD WARNING

Kenny Strickland

Delivery Invoice 1089475

Gemma Power

10094

FROM BRANCH OR TERMINAL

20

0010826		DATE	12/2/13
PAY CODE		* CASH SALE DETAIL	
<input type="checkbox"/> 01 CASH	CASH		
	CHECKS		
<input checked="" type="checkbox"/> 02 CHARGE	CREDIT OFFERS		
	TOWEL		
<input type="checkbox"/> 03 EXTEND TERM	NUMBER OF PAYMENTS		
	CCM-ADDITIONS	MA	TR

METER READINGS	CLOSING	PROD. LINE	TEMP	CLOSING	PROD. LINE	TEMP	TYPE SALE	CARRIER CODE / TRUCK #	FREIGHT
	OPENING	CORRECTION FACTOR		OPENING	CORRECTION FACTOR		<input type="checkbox"/> 01 <input type="checkbox"/> 03		<input type="checkbox"/> PPD <input type="checkbox"/> CO.
FORM NO.	PURCHASE ORDER NO.		ISSUE NO.	ORDER #/S NO.		SHIP TO, KIT	TEK. ORDER NO.		

PROD. LINE	PRODUCT	QTY.	BULK OR PKG. SIZE	NO. OF PKGS.	QUANTITY	PRICE PER UNIT	AMOUNT
1	GASOLINE, 3, UN 1203, PG II (PREMIUM)						
2	GASOLINE, 3, UN 1203, PG II (UNLEADED)						
3	DIESEL FUEL, 3, NA 1993, PG III				168		
4	FORKLIF-7						
	SKLD-5						
	welder-6						
	Light-38						
	Generator-15						
	Light-18						
	welder-2						
	Light-25						
	Light-12						
	FL3X.B8-11						
	Light-11						
	Light-24						

INDEPENDENT MARKETER OF 76 PRODUCTS

RETURNABLE BARRELS	SIX (6) INCLUDED IN PRICE (LIST SEPARATELY ABOVE)	ON DEPOSIT	DELTD	LESS RETD	CRDT	BARREL DEPOSIT \$
CIRCLE HEATING OILS & FUEL OILS	<input type="checkbox"/> UNLIM. INTO (CHECK ONE) <input type="checkbox"/> STORAGE <input type="checkbox"/> FUEL TANK AWAY EQUIPMENT <input type="checkbox"/> FUEL TANK NON-AWAY EQUIPMENT	SALES TAXABLE DOLLARS		SALES OR USE TAX %		
DELIVERED BY	<input checked="" type="checkbox"/> USED AS MOTOR VEHICLE FUEL SHOW PERMIT NO. _____ EMBLEM NO. _____ LICENSE NO. _____	TOTAL		RECEIVED BY		
				X. [Signature]		

SEE REVERSE SIDE FOR BARREL TERMS AND TAX INFORMATION. PLEASE PRESERVE THIS IS THE ONLY INVOICE GOOD TO SUPPORT CLAIM FOR TAX REFUND

FORM 32R21 (REV. 7-07) FOR STATE OF HAWAII. COMPLETE MEASUREMENTS SENT INFORMATION ON BACK OF ORIGINAL GASOLINE Reid Vapor Pressure is equal to or less than the applicable EPA and State standard.

ORIGINAL - CUSTOMER



KENNY STRICKLAND INC.

FED ID# 95-3627683



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 988, COACHELLA, CA 92236
 P.O. BOX 948, IMPERIAL, CA 92251
 P.O. BOX 768, HEMET, CA 92348
 276 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2081 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7068
 OFFICE: 951-922-8582 FAX: 951-922-8886

ORDER

ACCOUNT NUMBER: 10054

NUMBER 1088944

SOLD TO:

GEMMA POWER SYSTEM
 760 671 3245
 2461 MAIN STREET
 GLASTONBURY, CT 06033

SHIP TO: 0000002
 DESERT HOT SPRINGS
 PROJECT #1101253

DATE 01/18/13

INVOICE NO.	RELEASE	ORDER NO.	TERMS	ISSUE DATE	DELIVER DATE
11-01253-1385		612	NET DUE 15 DAY	02/22/13	01/18/13

ALIAS	TYPE	NUMBER	SYSTEM	TIME
-------	------	--------	--------	------

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES		PRICE	AMOUNT
					FED	STATE/MISC		
		*** Diesel Fuel, 3 NA1993, PG II + Combustible Liquid					NA1993	***
		*** Red Dyed Diesel For Nontaxable Use Only						***
		*** Penalty for Taxable Use.						***
	BULK	000143 PREM/DYED ULS DSL ENVIRONMENT FEE/FUELS CA SALES TAX PAYABLE						
		*** DELIVERY NOTES ***						
		*** DELIVERY MESSAGE ***						
		ALL INVOICES PAID WITH CREDIT/DEBIT CARD WILL BE SUBJECT TO A 2.5% SERVICE FEE VISIT US AT www.kennystrickland.com						
		<i>Diesel clear water truck 22</i>		<i>22</i>				
		<i>SKLD</i>		<i>12</i>				
		<i>Forklift</i>		<i>17</i>				
		<i>Light</i>		<i>7</i>				
		<i>welder</i>		<i>3</i>				
		<i>welder</i>		<i>2</i>				
		<i>Light</i>		<i>6</i>				
		<i>Light</i>		<i>4</i>				
		<i>COPIES: 000143</i>						

PRODUCT	BEFORE	AFTER	CASH SALE	CHARGE	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD	ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.	SALES TAX	See Above
									TOTAL	0.00

PAST DUE AFTER	Number of Drums Returned	X \$	<	>
EMERGENCY CONTACT: CHEMTREC 1-800-424-0300				0.00

ADJUSTED TOTAL	RECEIVED IN GOOD ORDER
ABOVE GROUND TANK	UNDER GROUND TANK
CERTIFIED INVOICE	DELIVERED BY
	<i>X John McCreary</i>

XX

15

GEMMA POWER SYSTEM
760 671 3245
2461 MAIN STREET
GLASTONBURY, CT 06033

ORDER 10094 1089534
0000002 01/24/13
DESERT HOT SPRINGS
PROJECT #1101253

11-01253-0365 010 NET DUE 15 DAY 02/08/13 01/24/13
001 HECTOR 39

*** Diesel Fuel, 3 NA1993, PG II - Combustible Liquid NA1993 ***
*** Red Dyed Diesel For Nontaxable Use Only ----- ***
*** Penalty for Taxable Use. ***

BULK 000143 PREM/DYED ULS DSL
ENVIRONMENT FEE/FUELS
CA SALES TAX PAYABLE

113

*** DELIVERY NOTES ***

*** DELIVERY MESSAGE ***
ALL INVOICES PAID WITH CREDIT/DEBIT CARD
WILL BE SUBJECT TO A 2.5% SERVICE FEE
VISIT US AT www.kennystrickland.com

FORKLIF — 6
AIRCOMP — 8
FORKLIF — 18
SKID — 4
Light — 13
Generator — 4
welder — 7
welder — 8
Light — 21
welder — 7
Light — 11
Light — 6

4

0095547
0095660

See Above

0.00

0.00

XX

ORDER

10094

1089662
01/25/13

00000002

DESERT HOT SPRINGS
PROJECT #1101253

GEMMA POWER SYSTEM
760 671 3245
2461 MAIN STREET
GLASTONBURY, CT 06033

11-01253-0365

024

NET DUE 15 DAY 02/09/13

01/25/13

024

HECTOR

39

*** Diesel Fuel, 3 NA1993, PG II - Combustible Liquid NA1993 ***

*** Red Dyed Diesel For Nontaxable Use Only ----- ***

*** Penalty for Taxable Use. ***

BULK 000143 PREM/DYED ULS DSL

45

ENVIRONMENT FEE/FUELS

CA SALES TAX PAYABLE

*** DELIVERY NOTES ***

*** DELIVERY MESSAGE ***

ALL INVOICES PAID WITH CREDIT/DEBIT CARD

WILL BE SUBJECT TO A 2.5% SERVICE FEE

VISIT US AT www.kennystrickland.com

Clear Diesel water truck - 11

*SKLD - 3
welds - 4
welds - 5
light - 15
light - 8
light - 8
welds - 8*

5

4

0096801

0096812

0096812

0096857

See Above

0.00

02/09/13

0.00



KENNY STRICKLAND INC.

FED ID# 95-3627683



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY.
- KENNY STRICKLAND, INC.

P.O. BOX 999, COACHELLA, CA 92236
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92548
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7068
 OFFICE: 951-922-8882 FAX: 951-922-8896

ACCOUNT NUMBER:

NUMBER

SOLD TO: *LA JOLLA*

SHIP TO: *LA JOLLA*

DATE: *1/1/12*

PURCHASE ORDER NUMBER		RELEASE	ORDERED BY	TERMS	DUE DATE	DELIVERY DATE
SALES REP.	DRIVER	TRUCK NUMBER	CARRIER	S / L NUMBER	TIME IN	TIME OUT
	<i>Hecker</i>	<i>1038</i>				

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES			PRICE	AMOUNT
					FED	STATE	MISC.		
				<i>41</i>					

*Rec
 Pd
 12/31/12*

PRODUCT								
BEFORE	<i>0.00</i>							
AFTER	<i>0.00</i>							
CASH SALE <input type="checkbox"/>	CHARGE SALE <input type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD				

ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.

SALES TAX

TOTAL

PAST DUE AFTER: If account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees if account is referred to an attorney for collection. The undersigned hereby states that he is authorized to bind the principal to the terms hereof.		Number of Drums Returned <i>X</i> \$ <i><</i> <i>></i>
ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION.		EMERGENCY CONTACT: CHEMTREC 1-800-424-9300
<input type="checkbox"/> ABOVE GROUND TANK <input type="checkbox"/> UNDER GROUND TANK <input type="checkbox"/> CERTIFIED INVOICE		DELIVERED BY SIGNATURE IN FULL: <i>X</i>
<input type="checkbox"/> RECEIVED IN GOOD ORDER		ADJUSTED TOTAL ➔



KENNY STRICKLAND INC.

FED ID# 95-3627683



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92236
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92546
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7068
 OFFICE: 951-922-8882 FAX: 951-922-8896

SOLD TO: *MU Metric*

ACCOUNT NUMBER:

NUMBER

SHIP TO:
67449
1111

DATE: *1/10/13*

PURCHASE ORDER NUMBER		RELEASE	ORDERED BY	TERMS	DUE DATE	DELIVERY DATE
SALES REP.	DRIVER	TRUCK NUMBER	CARRIER	B/L NUMBER	TIME IN	TIME OUT
	<i>1111</i>	<i>1111</i>				

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES			PRICE	AMOUNT
					FED	STATE	MISC		
		<i>1 - 55 gal Diesel</i>		<i>42</i>					

Rec
RS
1/10/13
95156012100

PRODUCT	<i>11</i>								
BEFORE	<i>11/10/13</i>								
AFTER	<i>11/10/13</i>								
CASH SALE <input type="checkbox"/>	CHARGE SALE <input type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD				TOTAL	

ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.

SALES TAX

TOTAL

PAST DUE AFTER ... if account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees. If account is referred to an attorney for collection, the undersigned hereby states that he is authorized to bind the principal to the terms hereof.

Number of Drums Returned **X \$** < >

EMERGENCY CONTACT: CHEMTREC 1-800-424-9300

ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION.

ADJUSTED TOTAL →

ABOVE GROUND TANK UNDER GROUND TANK CERTIFIED INVOICE

DELIVERED BY (SIGNATURE, N FULL) *X*

RECEIVED IN GOOD ORDER *X*



KENNY STRICKLAND INC.

FED ID# 95-3627683



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92236
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 768, HEMET, CA 92346
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7068
 OFFICE: 951-922-8882 FAX: 951-922-8896

SOLD TO: *M J L...*

ACCOUNT NUMBER:

NUMBER

SHIP TO: *G...*

DATE: *1/15/13*

PURCHASE ORDER NUMBER	RELEASE	ORDERED BY	TERMS	DUE DATE	DELIVERY DATE	
SALES REP.	DRIVER	TRUCK NUMBER	CARRIER	B / L NUMBER	TIME IN	TIME OUT
	<i>M...</i>	<i>1187</i>				

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES			PRICE	AMOUNT
					FED	STATE	MISC.		
				<i>31</i>					

*Recs
R8
1/15/13
28150012100*

PRODUCT					ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.	SALES TAX	
BEFORE	<i>0.00</i>						
AFTER	<i>281.50</i>					TOTAL	
CASH SALE <input type="checkbox"/>	CHARGE SALE <input type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD			

PAST DUE AFTER: If account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees if account is referred to an attorney for collection. The undersigned hereby states that he is authorized to bind the principal to the terms hereof.		Number of Drums Returned	X \$	<	>
ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION.		ADJUSTED TOTAL			
<input type="checkbox"/> ABOVE GROUND TANK <input type="checkbox"/> UNDER GROUND TANK <input type="checkbox"/> CERTIFIED INVOICE	DELIVERED BY (SIGNATURE IN FULL) <i>X</i>	RECEIVED IN GOOD ORDER <i>X</i>			



KENNY STRICKLAND INC.

FED ID# 95-3627683



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 996, COACHELLA, CA 92236
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92346
 270 W LINCOLN, BANNING, CA 92223

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7058
 OFFICE: 951-922-8882 FAX: 951-922-8896

SOLD TO: *M. J. ...*

ACCOUNT NUMBER:

NUMBER

SHIP TO:

DATE

*Ch...
1/15/13*

01/15/13

PURCHASE ORDER NUMBER		RELEASE	ORDERED BY	TERMS	DUE DATE	DELIVERY DATE
SALES REP.		DRIVER	TRUCK NUMBER	CARRIER	S / L NUMBER	TIME IN / TIME OUT
		<i>119010</i>	<i>7127</i>			

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES			PRICE	AMOUNT
					FED	STATE	MISC.		
		<i>Be R8 1/15/13 29150012100</i>		<i>31</i>					

PRODUCT					ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.	SALES TAX	
BEFORE	<i>010 143</i>					TOTAL	
AFTER	<i>010 143</i>						
CASH SALE <input type="checkbox"/>	CHARGE SALE <input type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD			

PAST DUE AFTER: If account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees if account is referred to an attorney for collection. The undersigned hereby states that he is authorized to bind the principal to the terms hereof.

Number of Drums Returned *X \$* < >

EMERGENCY CONTACT: CHEMTREC 1-800-424-9300

ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION. **ADJUSTED TOTAL**

ABOVE GROUND TANK UNDER GROUND TANK CERTIFIED INVOICE DELIVERED BY SIGNATURE IN FILE RECEIVED IN GOOD ORDER



KENNY STRICKLAND INC.

FED ID# 95-3627683



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92236
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92546
 273 W L'NCCLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-3338
 OFFICE: 951-658-6180 FAX: 951-658-7068
 OFFICE: 951-922-8882 FAX: 951-922-8886

SOLD TO: *M...*

ACCOUNT NUMBER:

NUMBER

SHIP TO:

DATE

PURCHASE ORDER NUMBER	RELEASE	ORDERED BY	TERMS	DUE DATE	DELIVERY DATE
-----------------------	---------	------------	-------	----------	---------------

SALES REP.	DRIVER	TRUCK NUMBER	CARRIER	B / L NUMBER	TIME IN	TIME OUT
------------	--------	--------------	---------	--------------	---------	----------

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES			PRICE	AMOUNT
					FED	STATS	NIIGC		
				97					

*Rec
 R
 1/21/13
 2825000200*

PRODUCT									
BEFORE									
AFTER									

ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.

SALES TAX

TOTAL

CASH SALE <input type="checkbox"/>	CHARGE SALE <input type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD
------------------------------------	--------------------------------------	-------------	--------------	-------------

PAST DUE AFTER	If account unpaid within time period, customer agrees to pay interest at 18% PER ANNUM and attorney's fees if account is referred to an attorney for collection. The undersigned hereby states that he is authorized to bind the principal to the terms hereof.	Number of Drums Returned	X \$	<	>
----------------	---	--------------------------	------	---	---

EMERGENCY CONTACT: CHEMTREC 1-800-424-9300

ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION.	ADJUSTED TOTAL	➔
--	----------------	---

ABOVE GROUND TANK
 UNDER GROUND TANK
 CERTIFIED INVOICE
 DELIVERED BY SIGNATURE (IN FULL) *X*
 RECEIVED IN GOOD ORDER *X*



KENNY STRICKLAND INC.

FED ID# 95-3627683



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92236
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 786, HEMET, CA 92346
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7068
 OFFICE: 951-922-8882 FAX: 951-922-8896

OLD TO: *M. Smith*

ACCOUNT NUMBER:

NUMBER

SHIP TO:

DATE

PURCHASE ORDER NUMBER	RELEASE	ORDERED BY	TERMS	DUE DATE	DELIVERY DATE
-----------------------	---------	------------	-------	----------	---------------

SALES REP.	DRIVER	TRUCK NUMBER	CARRIER	B/L NUMBER	TIME IN	TIME OUT
------------	--------	--------------	---------	------------	---------	----------

Q. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES			PRICE	AMOUNT
					FED	STATE	MISC.		
				25					

*Rec
 RD
 1/22/13
 28250010100*

PRODUCT	QUANTITY	UNIT	DESCRIPTION	ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.	SALES TAX
					TOTAL

CHARGE SALE CASH AMOUNT CHECK AMOUNT CREDIT CARD

IF ACCOUNT UNPAID WITHIN TIME PERMITTED, CUSTOMER TO PAY INTEREST AT 18% PER ANNUM AND ATTORNEY'S FEES IF ACCOUNT IS REFERRED TO AGENCY FOR COLLECTION. THE UNDERSIGNED HEREBY STATES THAT HE IS AUTHORIZED TO BIND THE COMPANY TO THE TERMS HEREOF.

NUMBER OF DRUMS RETURNED X \$ < >

EMERGENCY CONTACT: CHEMTREC 1-800-424-9300

ADJUSTED TOTAL **➔**

UNDER GROUND TANK CERTIFIED INVOICE DELIVERED BY (SIGNATURE IN FULL) *X* RECEIVED IN COCOP DRUM *X*



KENNY STRICKLAND INC.

FED ID# 95-3627683



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92236
 P.O. BOX 949, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92546
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0308
 OFFICE: 951-658-5180 FAX: 951-658-7083
 OFFICE: 951-922-8862 FAX: 951-922-8896

SOLD TO: *MUELECTRIC*

ACCOUNT NUMBER:

NUMBER

SHIP TO: *GERMAN Plant*

DATE *01/25/13*

PURCHASE ORDER NUMBER		RELEASE	ORDERED BY	TERMS	DUE DATE	DELIVERY DATE
SALES REP.	DRIVER	TRUCK NUMBER	CARRIER	B / L NUMBER	TIME IN	TIME OUT
	<i>Mector</i>	<i>439</i>				

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES		PRICE	AMOUNT
					FED	STATE/MISC.		
		<i>RED DIESEL</i>		<i>40</i>				

*REC RD
1/30/13
28150012100*

PRODUCT	<i>4</i>						
BEFORE	<i>0100437</i>						
AFTER	<i>0100437</i>						
CASH SALE <input type="checkbox"/>	CHARGE SALE <input checked="" type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD		TOTAL	

ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.

PAST DUE AFTER: If account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees if account is referred to an attorney for collection. The undersigned hereby states that he is authorized to bind the principal to the terms hereof.

Number of Drums Returned *X* \$ < >

EMERGENCY CONTACT: CHEMTREC 1-800-424-9300

ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION.

ADJUSTED TOTAL **➔**

ABOVE GROUND TANK UNDER GROUND TANK CERTIFIED INVOICE

DELIVERED BY SIGNATURE IN FULL: *[Signature]*

RECEIVED GOOD ORDER *X NOT S*



STORE 307
 6605 N. Indian Canyon Drive
 N. Palm Springs, CA 92258
 (760) 329-5562
 01/05/2013

SALE
 Transaction #: 1693647

Qty Name	Price	Total
1 Auto Diesel 1	302.44	302.44
Pump:	9	
Gallons:	74.511	
Price / Gal:	4.059	

Subtotal 302.44
 Sales Tax 0.00
 Total 302.44

Received:
 MC Fleet 302.44
 XXXXXXXXXXXXXXX8142 SWIPED
 Approved
 Auth #: 527430

[Handwritten Signature]



030701693647

Pos:1 Clerk:577 01/05/2013 11:01:15
 ORIGINAL RECEIPT



Milco

STORE 307
 6605 N. Indian Canyon Drive
 N. Palm Springs, CA 92258
 (760) 329-5562
 01/05/2013

SALE
 Transaction #: 2210507

Qty Name	Price	Total
1 Auto Diesel 1	339.13	339.13
Pump:	10	
Gallons:	83.551	
Price / Gal:	4.059	

Subtotal 339.13
 Sales Tax 0.00
 Total 339.13

Received
 MC Fleet 339.13
 XXXXXXXXXXXXXXX8142 SWIPED
 Approved
 Auth #: 514797

[Handwritten Signature]

Odometer 4165
 VehicleID 630
 TruckingCompany Name milco constructors



030702210507

Pos:2 Clerk:156
 ORIGINAL RECEIPT



STORE 307
 6605 N. Indian Canyon Drive
 N. Palm Springs, CA 92258
 (760) 329-5562
 01/03/2013

SALE
 Transaction #: 6294686

Qty Name	Price	Total
1 Auto Diesel 1	310.61	310.61
Pump:	9	
Gallons:	76.525	
Price / Gal:	4.059	
Subtotal		310.61
Sales Tax		0.00
Total		310.61

Received
 MC Fleet 310.61
 XXXXXXXXXXXXX8142 SWIPED
 Approved
 Auth #: 547848

Odometer 4165
 VehicleID 630
 TruckingCompanyName "R" TRUCKING CO LLC



030706294686

Pos:5 Clerk:501
 ORIGINAL RECEIPT

Milco



STORE 307
 6605 N. Indian Canyon Drive
 N. Palm Springs, CA 92258
 (760) 329-5562
 01/03/2013

SALE
 Transaction #: 6292912 ****PREPAY****

Qty Name	Price	Total
1 Prepay	350.00	350.00
Pump:	10	
Gallons:	1.000	
Price / Gal:	.000	

Subtotal	350.00
Sales Tax	0.00
Total	350.00

Received:
 MC Fleet 350.00
 XXXXXXXXXXXXX8142 SWIPED
 Approved
 Auth #: 129111

Odometer 4165
 VehicleID 615

MyRewards Card# XXXXXXXXXXXX4755
 COFFEE CLUB:
 Current Purchases: 1/5
 COMBO CLUB:
 Current Purchases: 2/9
 CONTEST ENTRIES:
 Mars Harley Giveaway: 12

Pos:5 Clerk:583 01/03/2013 16:20:04
 ORIGINAL RECEIPT

Milco



STORE 307
6605 N. Indian Canyon Drive
N. Palm Springs, CA 92258
(760) 329-5562
01/07/2013

SALE
Transaction #: 6296575 ****PREPAY****

Qty	Name	Price	Total
1	Prepay Pump:	300.00	300.00
	Gallons:	10	
	Price / Gal:	1.000	
		.000	

Subtotal	300.00
Sales Tax	0.00
Total	300.00

Received:
MC Fleet
XXXXXXXXXXXX8142 SWIPED 300.00
Approved
Auth #: 646183

Odometer 4165
VehicleID 615



030706296575
Pos:5 Clerk:543 01/07/2013 11:32:27
ORIGINAL RECEIPT



STORE 307
6605 N. Indian Canyon Drive
N. Palm Springs, CA 92258
(760) 329-5562
01/07/2013

SALE
Transaction #: 2211775 ****PREPAY****

Qty	Name	Price	Total
1	Prepay Pump:	350.00	350.00
	Gallons:	10	
	Price / Gal:	1.000	
		.000	

Subtotal	350.00
Sales Tax	0.00
Total	350.00

Received:
MC Fleet
XXXXXXXXXXXX8142 SWIPED 350.00
Approved
Auth #: 633787

Odometer 4165
VehicleID 615



030702211775
Pos:2 Clerk:600 01/07/2013 10:58:29
ORIGINAL RECEIPT



STORE 307
 6605 N. Indian Canyon Drive
 N. Palm Springs, CA 92258
 (760) 329-5562
 01/09/2013

SALE
 Transaction #: 2213416 ****PREPAY****

Qty Name	Price	Total
1 Prepay	350.00	350.00
Pump: 9		
Gallons: 1.000		
Price / Gal: .000		

Subtotal	350.00
Sales Tax	0.00
Total	350.00

Received:
 MC Fleet 350.00
 XXXXXXXXXXXXXXX8142 SWIPED
 Approved
 Auth #: 452744

Odometer 4165
 VehicleID 615

FUEL MORE GET MORE
 SPECIAL PROMOTION



Mitco

STORE 307
 6605 N. Indian Canyon Drive
 N. Palm Springs, CA 92258
 (760) 329-5562
 01/12/2013

SALE
 Transaction #: 2216411 ****PREPAY****

Qty Name	Price	Total
1 Prepay	350.00	350.00
Pump: 9		
Gallons: 1.000		
Price / Gal: .000		

Subtotal	350.00
Sales Tax	0.00
Total	350.00

Received:
 MC Fleet 350.00
 XXXXXXXXXXXXXXX8142 SWIPED
 Approved
 Auth #: 295444

Odometer 4165
 VehicleID 615

FUEL MORE GET MORE
 SPECIAL PROMOTIONAL OFFER





STORE 307
 6605 N. Indian Canyon Drive
 N. Palm Springs, CA 92258
 (760) 329-5562
 01/11/2013

SALE
 Transaction #: 6300156 ****PREPAY****

Qty Name	Price	Total
1 Prepay	350.00	350.00
Pump:	10	
Gallons:	1.000	
Price / Gal:	.000	

Subtotal 350.00
 Sales Tax 0.00
 Total 350.00

Received:
 MC Fleet
 XXXXXXXXXXXXXXX8142 SWIPED 350.00
 Approved
 Auth #: 027818

Odometer 4165
 VehicleID 615

MyRewards Card# XXXXXXXXXXX8409
 COFFEE CLUB:
 Current Purchases: 1/5
 COMBO CLUB:
 Current Purchases: 2/9



030706300156
 Pos:5 Clerk:543 01/11/2013 08:52:05
 ORIGINAL RECEIPT

Milco



STORE 307
 6605 N. Indian Canyon Drive
 N. Palm Springs, CA 92258
 (760) 329-5562
 01/10/2013

SALE
 Transaction #: 2214555 ****PREPAY****

Qty Name	Price	Total
1 Prepay	350.00	350.00
Pump:	9	
Gallons:	1.000	
Price / Gal:	.000	

Subtotal 350.00
 Sales Tax 0.00
 Total 350.00

Received:
 MC Fleet
 XXXXXXXXXXXXXXX8142 SWIPED 350.00
 Approved
 Auth #: 821748

Odometer 4165
 VehicleID 615

FUEL MORE GET MORE
 SPECIAL PROMOTIONAL OFFER





STORE 307
 6605 N. Indian Canyon Drive
 N. Palm Springs, CA 92258
 (760) 329-5562
 01/11/2013

SALE
 Transaction #: 6300233 ****PREPAY****

Qty Name	Price	Total
1 Prepay	150.00	150.00
Pump:	2	
Gallons:	1.000	
Price / Gal:	.000	

Subtotal 150.00
 Sales Tax 0.00

Total 150.00

Received:
 MC Fleet 150.00
 XXXXXXXXXXXX8142 SWIPED
 Approved
 Auth #: 067901

Odometer 4165
 VehicleID 615

MyRewards Card# XXXXXXXXXXXX8409

COFFEE CLUB:
 Current Purchases: 1/5

COMBO CLUB:
 Current Purchases: 2/9



030706300233

Pos:5 Clerk:543 01/11/2013 10:37:55
 ORIGINAL RECEIPT

Milco



STORE 307
 6605 N. Indian Canyon Drive
 N. Palm Springs, CA 92258
 (760) 329-5562
 01/29/2013

SALE
 Transaction #: 1700797 ****PREPAY****

Qty Name	Price	Total
1 Prepay	350.00	350.00
Pump:	9	
Gallons:	1.000	
Price / Gal:	.000	

Subtotal 350.00
 Sales Tax 0.00

Total 350.00

Received:
 MC Fleet 350.00
 XXXXXXXXXXXX8142 SWIPED
 Approved
 Auth #: 413114

Odometer 416
 VehicleID



STORE 307
6605 N. Indian Canyon Drive
N. Palm Springs, CA 92258
(760) 329-5562
01/12/2013

SALE
Transaction #: 2216324 ****PREPAY****

Qty Name	Price	Total
1 Prepay Pump:	350.00	350.00
Gallons:	10	
Price / Gal:	1.000	
	.000	

Subtotal 350.00
Sales Tax 0.00
Total 350.00

Received:
MC Fleet XXXXXXXXXXXX8142 SWIPED 350.00
Approved
Auth #: 277520

Odometer
VehicleID

4165
615

FUEL MORE GET MORE

SPECIAL PROMOTION OFFER

Milco



STORE 307
6605 N. Indian Canyon Drive
N. Palm Springs, CA 92258
(760) 329-5562
01/29/2013

SALE
Transaction #: 1703775 ****PREPAY****

Qty Name	Price	Total
1 Prepay Pump:	150.00	150.00
Gallons:	9	
Price / Gal:	1.000	
	.000	

Subtotal 150.00
Sales Tax 0.00
Total 150.00

Received:
MC Fleet XXXXXXXXXXXX8142 SWIPED 150.00
Approved
Auth #: 389329

Odometer 4165
VehicleID 615

MyRewards Card# XXXXXXXXXXXX4755

COFFEE CLUB:
Current Purchases: 2/5
COMBO CLUB:
Current Purchases: 4/9
CONTEST ENTRIES:
\$10K Giveaway: 8



030701703775

Pos:1 Clerk:101 01/29/2013 07:50:05
ORIGINAL RECEIPT



KENNY STRICKLAND INC.

FED ID# 95-3627883



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92236
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92346
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7068
 OFFICE: 951-922-8882 FAX: 951-922-8806

ACCOUNT NUMBER:

NUMBER

SHIP TO:

DATE 01/17/13

SOLD TO: MILCO

LEMA
PLANT

PURCHASE ORDER NUMBER	RELEASE	ORDERED BY	TERMS	DOE DATE	DELIVERY DATE
-----------------------	---------	------------	-------	----------	---------------

SALES REP.	DRIVER	TRUCK NUMBER	CARRIER	B/L NUMBER	TIME IN	TIME OUT
------------	--------	--------------	---------	------------	---------	----------

		<u>HECTOR</u>	<u>4135</u>			
--	--	---------------	-------------	--	--	--

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES		PRICE	AMOUNT
					FED	STATE/ADDC		
		<u>RED DIESEL</u>		<u>52</u>				

PRODUCT	<u>7</u>							
BEFORE	<u>12087226</u>							
AFTER	<u>12087222</u>							
CASH SALE <input type="checkbox"/>	CHARGE SALE <input type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD			TOTAL	

PAST DUE AFTER If account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees if account is referred to an attorney for collection. The undersigned hereby states that he is authorized to bind the principal to the terms hereof.

Number of Drums Returned X \$ < >

EMERGENCY CONTACT: CHEMTREC 1-800-424-9300

ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION.				ADJUSTED TOTAL
<input type="checkbox"/> ABOVE GROUND TANK	<input type="checkbox"/> UNDER GROUND TANK	<input type="checkbox"/> CERTIFIED INVOICE	DELIVERED BY (SIGNATURE IN FULL) <u>X</u>	RECEIVED IN GOOD ORDER <u>X</u>



KENNY STRICKLAND INC.

FED ID# 95-3627683



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY.
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92236
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92546
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7068
 OFFICE: 951-922-8882 FAX: 951-922-8896

SOLD TO: *MILECO*

ACCOUNT NUMBER:

NUMBER

SHIP TO:

DATE

*60149
12/01*

1/07/11

PURCHASE ORDER NUMBER		RELEASE	ORDERED BY	TERMS	DUE DATE	DELIVERY DATE	
SALES/REP		DRIVER	TRUCK NUMBER	CARRIER	B/L NUMBER	TIME IN	TIME OUT
		<i>Hector</i>	<i>1185</i>				

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES			PRICE	AMOUNT
					FED	STMS	MISC		
		<i>Red diesel</i>		<i>131</i>					

PRODUCT	<i>41</i>								
BEFORE	<i>01/24/11</i>								
AFTER	<i>01/24/11</i>								
CASH SALE <input type="checkbox"/>	CHARGE SALE <input checked="" type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD	ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.			SALES TAX	
								TOTAL	

PAST DUE AFTER If account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees if account is referred to an attorney for collection. The undersigned hereby states that as is authorized to bind the principal to the terms hereof.

Number of Drums Returned: *X 5*

EMERGENCY CONTACT: CHEMTREC 1-800-424-9300

ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION.

ADJUSTED TOTAL

ABOVE GROUND TANK
 UNDER GROUND TANK
 CERTIFIED INVOICE
 DELIVERED BY (SIGNATURE IN FULL) *X*
 RECEIVED IN GOOD ORDER *X*



KENNY STRICKLAND INC.

FED ID# 95-3827683



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92236
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92546
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7068
 OFFICE: 951-922-8882 FAX: 951-922-8886

SOLD TO: *MILCO*

ACCOUNT NUMBER:

NUMBER

SHIP TO:

DATE *01/04/13*

GEMMA PLANT

PURCHASE ORDER NUMBER		RELEASE	ORDERED BY	TERMS	DUE DATE	DELIVERY DATE	
SALES REP	DRIVER	TRUCK NUMBER	CARRIER	B/L NUMBER	TIME IN	TIME OUT	
	<i>MELTON</i>	<i>1139</i>					
NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES FED STATE NISC.	PRICE	AMOUNT
		<i>RED DIESEL</i>		<i>102</i>			
PRODUCT					ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.	SALES TAX	
BEFORE	<i>209500</i>					TOTAL	
AFTER	<i>9576</i>						
CASH SALE <input type="checkbox"/>	CHARGE SALE <input checked="" type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD			
PAST DUE AFTER: If account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees if account is referred to an attorney for collection. The undersigned hereby states that he is authorized to bind the principal to the terms hereof.				Number of Drums Returned		X \$	
ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION.				EMERGENCY CONTACT: CHEMTREC 1-800-424-9300			
				ADJUSTED TOTAL		➔	
ABOVE GROUND TANK <input type="checkbox"/>	UNDER GROUND TANK <input type="checkbox"/>	CERTIFIED INVOICE <input type="checkbox"/>	DELIVERED BY (SIGNATURE IN FULL)		RECEIVED IN GOOD ORDER		
			<i>X</i>		<i>X</i>		



KENNY STRICKLAND INC.

FED ID# 95-3627683



PLEASE REMIT PAYMENT TO THE OFFICE CHECKED BELOW:

- KENNY STRICKLAND, INC.
- KENNY STRICKLAND, INC.
- HEMET OIL COMPANY,
- KENNY STRICKLAND, INC.

P.O. BOX 998, COACHELLA, CA 92236
 P.O. BOX 943, IMPERIAL, CA 92251
 P.O. BOX 766, HEMET, CA 92546
 270 W LINCOLN, BANNING, CA 92220

OFFICE: 760-398-2031 FAX: 760-398-1921
 OFFICE: 760-355-0332 FAX: 760-355-0338
 OFFICE: 951-658-5180 FAX: 951-658-7068
 OFFICE: 951-922-8882 FAX: 951-922-8896

ACCOUNT NUMBER:

NUMBER

SHIP TO: *Coachella*

DATE: *1/15/06*

SOLD TO: *Asst*

PURCHASE ORDER NUMBER	RELEASE	ORDERED BY	TERMS	DUE DATE	DELIVERY DATE
-----------------------	---------	------------	-------	----------	---------------

SALES REP.	DRIVER	TRUCK NUMBER	CARRIER	B / L NUMBER	TIME IN	TIME OUT
------------	--------	--------------	---------	--------------	---------	----------

1156700
1179

NO. OF PKG'S	BULK OR PKG. SIZE	PRODUCT DELIVERED	ORDERED	DELIVERED	TAXES		PRICE	AMOUNT
					FED	STATE		
		<i>105 drums</i>		<i>105</i>				

PRODUCT					ALL APPLICABLE GAS AND DIESEL FUEL TAXES ARE SHOWN AS SEPARATE LINE ITEMS.	SALES TAX	
BEFORE	<i>0.00</i>						
AFTER	<i>0.00</i>					TOTAL	

CASH SALE <input type="checkbox"/>	CHARGE SALE <input type="checkbox"/>	CASH AMOUNT	CHECK AMOUNT	CREDIT CARD
------------------------------------	--------------------------------------	-------------	--------------	-------------

PAST DUE AFTER If account unpaid within time permitted, customer agrees to pay interest at 18% PER ANNUM and attorney's fees if account is referred to an attorney for collection. The undersigned hereby states that he is authorized to bind the principal to the terms hereof.

Number of Drums Returned *X* \$ *<* *>*

EMERGENCY CONTACT: CHEMTREC 1-800-424-9300

ERRORS IN PRICE, EXTENSION AND ADDITION SUBJECT TO CORRECTION.

ADJUSTED TOTAL

ABOVE GROUND TANK UNDER GROUND TANK CERTIFIED INVOICE DELIVERED BY SIGNATURE IN FULL

RECEIVED IN GOOD ORDER

RE: January Maintenance Letter and Fuel Receipts

Armstrong, Melvin D [melvin.armstrong@siemens.com]

Sent: Wednesday, January 23, 2013 12:53 PM
To: Bob Linder
Cc: charlescollins@gemmapower.com; charlesputnam@gemmapower.com; mikebennett@gemmapower.com; ccej@cpv.com
Attachments: Diesel Engine Maintenance ~1.doc (30 KB)

Bob,

Please see the attached fuel letter. We used a total of 440 gallons of fuel during this period. Please contact me if you have any questions.

Regards,

Melvin Armstrong
SIEMENS Industry, Inc.
Infrastructure & Cities Sector
Smart Grid Division
Asset Services
7000 Siemens Road
Wendell, NC 27581-6309
919.365.2365 Office
919.271.6343 Mobile
919.365.1238 Fax
melvin.armstrong@siemens.com

From: Bob Linder [mailto:blinder@landservices.us.com]
Sent: Wednesday, January 23, 2013 2:44 PM
To: Armstrong, Melvin D
Cc: charlescollins@gemmapower.com; charlesputnam@gemmapower.com; mikebennett@gemmapower.com; ccej@cpv.com
Subject: January Maintenance Letter and Fuel Receipts

Hello Melvin,

As a result of SIEMENS demobilizing from the CPV Sentinel Project early this month I am attaching here the Maintenance Letter. Please follow the same procedure you carried through for December 2012 and sign letter, Assemble fuel receipts or total. Then e-mail these to Bob Linder Gemma Environmental Coordinator:
blinder@landservices.us.com

If you have any questions: Call Bob Linder 435 559 1860 or e-mail to address above.

Thank you for your cooperation.

Bob Linder Gemma Power Systems CA

This message and any attachments are solely for the use of intended recipients. The information contained herein may include trade secrets, protected health or personal information, privileged or otherwise confidential information. Unauthorized review, forwarding, printing, copying, distributing, or using such information is strictly prohibited and may be unlawful. If you are not an intended recipient, you are hereby notified that you received this email in error, and that any review, dissemination, distribution or copying of this email and any attachment is strictly prohibited. If you have received this email in error, please contact the sender and delete the message and any attachment from your system. Thank you for your cooperation.

 Reply  Reply to All  Forward         

RE: Monthly Maintenance Letter and Fuel Receipts December

Armstrong, Melvin D [melvin.armstrong@siemens.com]

Sent: Wednesday, January 02, 2013 3:35 PM

To: Bob Linder

Cc: charlesputnam@gemmapower.com

Attachments:  Diesel Engine Maintenance ~1.doc (30 KB) [Open as Web Page]

Bob,

Please let me know if this is sufficient. The crew used 335 gallons of fuel this month.

Regards,

Melvin Armstrong
SIEMENS Industry, Inc.
Infrastructure & Cities Sector
Smart Grid Division
Asset Services
7000 Siemens Road
Wendell, NC 27591-8309
919.365.2365 Office
919.271.6343 Mobile
919.365.1236 Fax
melvin.armstrong@siemens.com

From: Bob Linder [mailto:blinder@landservices.us.com]

Sent: Wednesday, December 26, 2012 11:57 AM

Equipment Owner Letters

Sierra Research
Attn. Tom Andrews

31 January 2013

Dear Mr. Andrews,

For site work construction at the CPV Sentinel Energy Project, LLC (CSEP) site, Gemma Power Systems CA will use the following diesel-powered equipment:

1. JLG Forklift G10-55A T-3 URS#0325
2. John Deere Loader 210LJ T-3 URS#0185

This equipment arrived at the CSEP site starting 24-Oct 2011. All off-road equipment exceeding 50 hp has either been outfitted with a Tier 3 engine, or there does not exist an available replacement machine of this type with a Tier 3 engine as verified by an attempt by Gemma Power Systems CA to locate it. This level of effort is satisfactory to the AQCOMM. In the event a Tier 3 engine was not available, the following equipment suppliers were contacted in attempt to locate this equipment:

Supplier 1: _____ Date: _____

Name Point-of-contact: _____ Phone#: _____

Supplier 2: _____ Date: _____

Name Point-of-contact: _____ Phone#: _____

Gemma Power Systems CA certifies that it maintains its equipment on a regular basis to factory specifications.

All diesel fuel sold in California is ultra-low sulfur diesel. Since Gemma Power Systems CA will not be moving its equipment out of state, all fuel purchased for utilization on this project will be ultra-low sulfur diesel.

Name: Chris Tenzelle Date: 1-31-13

Company: Gemma Power Title: Civil Superintendent

Sierra Research
Attn. Tom Andrews

31 January 2013

Dear Mr. Andrews,

For site work construction at the CPV Sentinel Energy Project, LLC (CSEP) site, MJ Electric will use the following diesel-powered equipment:

1. JLG Forklift G1255A T-3 URS#0136
2. Sky Power Jig Lift 600S T-2 URS#0324
3. Genie Jig Lift Z-80/60 T-2 URS#0096
4. JLG Boom Lift 660SJ T-3 URS#0168
5. JLG Forklift G9-43A T-3 URS#0248
6. JLG Boom Lift 800AJ T-3 URS#0253

} called off 1-28-13

This equipment arrived at the CSEP site starting 20-January-2012. All off-road equipment exceeding 50 hp has either been outfitted with a Tier 3 engine, or there does not exist an available replacement machine of this type with a Tier 3 engine as verified by an attempt by MJ Electric to locate it. This level of effort is satisfactory to the AQCM. In the event a Tier 3 engine was not available, the following equipment suppliers were contacted in attempt to locate this equipment:

Supplier 1: _____ Date: _____

Name Point-of-contact: _____ Phone#: _____

Supplier 2: _____ Date: _____

Name Point-of-contact: _____ Phone#: _____

MJ Electric certifies that it maintains its equipment on a regular basis to factory specifications.

All diesel fuel sold in California is ultra-low sulfur diesel. Since MJ Electric will not be moving its equipment out of state, all fuel purchased for utilization on this project will be ultra-low sulfur diesel.

Name: Kevin Anderson Date: 1-31-13

Company: MJ Electric Title: Project Manager

Sierra Research
Attn. Tom Andrews
31 January 2013

Dear Mr. Andrews,

For site work construction at the CPV Sentinel Energy Project, LLC (CSEP) site, MILCO will use the following diesel-powered equipment:

1. EXTREME Forklift XRM1254 T-2 URS#0072
2. MGM TEREX Forklift 1056C T-3 URS#0140
3. Maxim Crane Link Belt 8090 T-3 URS#0138
4. Maxim Crane RT-2250 T-3 URS#0383
5. JLG Boom Lift 800AJ T-3 URS#0025
6. JLG Boom Lift 800AJ T-3 URS#0369
7. JLG Boom Lift DM3C86 T-3 URS#0350
8. Air Compressor Generator AR 141567 T-2 URS# 0155
9. Hyster Forklift 300 T-2 URS#0104
10. Hyster Forklift 210 T-2 URS#0283
11. Gradall Forklift 534B T-2 URS#0282
12. JLG Boom Lift 600S T-3 URS#0312
13. Maxim Crane 1933 Open Road URS#0297

This equipment arrived at the CSEP site starting 1-March-2012. All off-road equipment exceeding 50 hp has either been outfitted with a Tier 3 engine, or there does not exist an available replacement machine of this type with a Tier 3 engine as verified by an attempt by MILCO to locate it. This level of effort is satisfactory to the AQCM. In the event a Tier 3 engine was not available, the following equipment suppliers were contacted in attempt to locate this equipment:

Supplier 1: PDP Date: 1-31-13

Name Point-of-contact: MARK Phone#: 800-975-7368

Supplier 2: AMERICAN Date: 1-31-13

Name Point-of-contact: CARLOS Phone#: 800-300-9997

MILCO certifies that it maintains its equipment on a regular basis to factory specifications.

All diesel fuel sold in California is ultra-low sulfur diesel. Since MILCO will not be moving its equipment out of state, all fuel purchased for utilization on this project will be ultra-low sulfur diesel.

Name: BRIAN LICHTWALD Date: 1-31-13

Company: MILCO CONSTRUCTORS Title: SUPERINTENDENT

Sierra Research
Attn. Tom Andrews
31 January 2013

Dear Mr. Andrews,

For site work construction at the CPV Sentinel Energy Project, LLC (CSEP) site, SIEMENS will use the following diesel-powered equipment:

1. MQ Power Generator 148955 T-3 URS#0264
2. Genie Boom Lift S-85 T-3 URS#0220
3. JLG Forklift 10054 T-4 URS#0326
4. JLG Forklift 10054 T-3 URS#0201
5. Link Belt Crane RTG8065 T- 3 URS#0231
6. Genie Forklift G10-55A T-3 URS#0298

This equipment arrived at the CSEP site starting 18-July 2012. All off-road equipment exceeding 50 hp has either been outfitted with a Tier 3 engine, or there does not exist an available replacement machine of this type with a Tier 3 engine as verified by an attempt by SIEMENS to locate it. This level of effort is satisfactory to the AQCOMM. In the event a Tier 3 engine was not available, the following equipment suppliers were contacted in attempt to locate this equipment:

Supplier 1: _____ Date: _____

Name Point-of-contact: _____ Phone#: _____

Supplier 2: _____ Date: _____

Name Point-of-contact: _____ Phone#: _____

SIEMENS certifies that it maintains its equipment on a regular basis to factory specifications.

All diesel fuel sold in California is ultra-low sulfur diesel. Since SIEMENS will not be moving its equipment out of stata, all fuel purchased for utilization on this project will be ultra-low sulfur diesel.

Name: Melvin Armstrong Date: 1/23/13

Company: Siemens Industry Title: Project Manager

Sierra Research
Attn. Tom Andrews
31 December 2012

Dear Mr. Andrews,

For site work construction at the CPV Sentinel Energy Project, LLC (CSEP) site, SIEMENS will use the following diesel-powered equipment:

1. MQ Power Generator 148955 T-3 URS#0264
2. Genie Boom Lift S-85 T-3 URS#0220
3. JLG Forklift 10054 T-4 URS#0326
4. JLG Forklift 10054 T-3 URS#0201
5. Link Belt Crane RTG8065 T- 3 URS#0231
6. Genie Forklift G10-55A T-3 URS#0298

This equipment arrived at the CSEP site starting 18-July 2012. All off-road equipment exceeding 50 hp has either been outfitted with a Tier 3 engine, or there does not exist an available replacement machine of this type with a Tier 3 engine as verified by an attempt by SIEMENS to locate it. This level of effort is satisfactory to the AQCOMM. In the event a Tier 3 engine was not available, the following equipment suppliers were contacted in attempt to locate this equipment:

Supplier 1: _____ Date: _____

Name Point-of-contact: _____ Phone#: _____

Supplier 2: _____ Date: _____

Name Point-of-contact: _____ Phone#: _____

SIEMENS certifies that it maintains its equipment on a regular basis to factory specifications.

All diesel fuel sold in California is ultra-low sulfur diesel. Since SIEMENS will not be moving its equipment out of state, all fuel purchased for utilization on this project will be ultra-low sulfur diesel.

Name: Melvin Armstrong

Date: 1/2/13

Company: Siemens Industry

Title: Project Manager



Siemens 1/3/13

Commissioning Phase Data for January 2013

January 2013 - CPV Sentinel Commissioning Unit 1 Emissions												
Day	SCAQMD Device Number	Daily Operating Hours (hrs/day)	Daily Fuel Use (MMscf/day)	Calculated Emissions					Cooling Tower Emissions			
				NOx (lbs/day)	CO (lbs/day)	VOC (lbs/day)	SOx (lbs/day)	PM10 (lbs/day)	Daily Water Flow Rate (gallons/day)	Circulating Water TDS Level (ppm)	Emissions PM10 (lbs/day)	
1	D1	0	0	0	0	0	0	0	0	268,652	0	0
2	D1	0	0	0	0	0	0	0	0	321,362	0	0
3	D1	0	0	0	0	0	0	0	0	417,823	0	0
4	D1	0	0	0	0	0	0	0	0	161,722	131.0	0.0
5	D1	0	0	0	0	0	0	0	0	139,732	199.4	0.0
6	D1	0	0	0	0	0	0	0	0	195,582	199.4	0.0
7	D1	0	0	0	0	0	0	0	0	376,329	204.5	0.0
8	D1	0	0	0	0	0	0	0	0	367,646	206.6	0.0
9	D1	6.4	1.6	29.6	60.0	3.2	0.2	3.9	2,541,516	207.1	0.0	
10	D1	6.4	3.9	74.0	56.0	8.0	0.5	9.7	2,733,982	212.0	0.0	
11	D1	7.2	5.0	95.5	72.3	10.4	0.6	12.5	2,997,740	204.8	0.0	
12	D1	7.5	4.9	93.2	70.5	10.1	0.6	12.2	3,069,429	145.1	0.0	
13	D1	6.6	3.6	69.3	52.5	7.5	0.4	9.1	2,780,877	145.1	0.0	
14	D1	6.5	3.5	67.1	50.8	7.3	0.4	8.8	2,776,517	146.4	0.0	
15	D1	14.3	12.7	241.2	182.6	26.2	1.5	31.6	5,822,982	142.1	0.0	
16	D1	16.4	8.8	167.1	126.5	18.1	1.1	21.9	5,938,064	157.0	0.0	
17	D1	11.2	7.5	142.2	107.6	15.4	0.9	18.6	4,414,094	223.3	0.0	
18	D1	0	0	0	0	0	0	0	0	237.4	0	
19	D1	3.6	1.5	29.4	22.3	3.2	0.2	3.9	1,630,120	156.5	0.0	
20	D1	3.6	1.6	30.0	22.7	3.2	0.2	3.9	1,651,335	156.5	0.0	
21	D1	3.6	1.6	30.2	22.8	3.3	0.2	4.0	1,635,920	230.1	0.0	
22	D1	3.6	1.7	31.8	24.1	3.5	0.2	4.2	1,658,712	253.6	0.0	
23	D1	0	0	0	0	0	0	0	0	278.7	0	
24	D1	0	0	0	0	0	0	0	0	277.1	0	
25	D1	0	0	0	0	0	0	0	0	263.1	0	
26	D1	0	0	0	0	0	0	0	0	263.0	0	
27	D1	0	0	0	0	0	0	0	337	271.0	0.0	
28	D1	0	0	0	0	0	0	0	159	273.0	0.0	
29	D1	0	0	0	0	0	0	0	9,123	264.8	0.0	
30	D1	4.2	2.2	41.2	31.2	4.5	0.3	5.4	1,867,007	303.1	0.0	
31	D1	0	0	0	0	0	0	0	0	287.4	0	
Total Monthly =		101.1	60.1	1142.1	902.0	123.8	7.2	149.7				0.3

January 2013 - CPV Sentinel Commissioning Unit 2 Emissions											
Day	SCAQMD Device Number	Daily Operating Hours (hrs/day)	Daily Fuel Use (MMscf/day)	Calculated Emissions					Cooling Tower Emissions		
				NOx (lbs/day)	CO (lbs/day)	VOC (lbs/day)	SOx (lbs/day)	PM10 (lbs/day)	Daily Water Flow Rate (gallons/day)	Circulating Water TDS Level (ppm)	Emissions PM10 (lbs/day)
1	D7	0	0	0	0	0	0	0	74	65.4	0.0
2	D7	0	0	0	0	0	0	0	112	65.1	0.0
3	D7	0	0	0	0	0	0	0	18	65.0	0.0
4	D7	0	0	0	0	0	0	0	144	65.5	0.0
5	D7	0	0	0	0	0	0	0	132	65.6	0.0
6	D7	0	0	0	0	0	0	0	51	65.2	0.0
7	D7	0	0	0	0	0	0	0	13	65.3	0.0
8	D7	0	0	0	0	0	0	0	0	63.6	0
9	D7	0	0	0	0	0	0	0	50	63.2	0.0
10	D7	0	0	0	0	0	0	0	201,486	64.9	0.0
11	D7	2.9	1.0	18.2	13.8	2.0	0.1	2.4	1,979,751	66.1	0.0
12	D7	6.6	3.1	58.5	44.3	6.3	0.4	7.7	2,733,806	66.1	0.0
13	D7	7.6	4.1	78.4	59.3	8.5	0.5	10.3	3,084,184	64.6	0.0
14	D7	7.6	5.4	102.4	77.5	11.1	0.6	13.4	3,096,039	63.9	0.0
15	D7	6.4	3.3	62.3	47.2	6.8	0.4	8.2	2,970,007	62.8	0.0
16	D7	7.1	3.8	71.4	54.0	7.7	0.5	9.4	2,876,918	61.7	0.0
17	D7	3.6	1.6	30.5	23.1	3.3	0.2	4.0	1,640,974	58.9	0.0
18	D7	0	0	0	0	0	0	0	74	33.9	0.0
19	D7	3.6	1.6	30.6	23.2	3.3	0.2	4.0	1,622,337	0	0
20	D7	3.6	1.6	30.3	22.9	3.3	0.2	4.0	1,639,807	0	0
21	D7	3.6	1.6	31.0	23.4	3.4	0.2	4.1	1,598,812	0	0
22	D7	3.2	1.3	24.6	18.6	2.7	0.2	3.2	1,483,737	0	0
23	D7	0	0	0	0	0	0	0	103	0	0
24	D7	0	0	0	0	0	0	0	28	0	0
25	D7	0	0	0	0	0	0	0	108	0	0
26	D7	0	0	0	0	0	0	0	6	0	0
27	D7	0	0	0	0	0	0	0	11	0	0
28	D7	0	0	0	0	0	0	0	0	0	0
29	D7	0	0	0	0	0	0	0	0	0	0
30	D7	10.2	8.4	158.7	120.1	17.2	1.0	20.8	3,881,299	0	0
31	D7	8.7	6.4	121.9	92.2	13.2	0.8	16.0	3,122,163	288.8	0.0
Total Monthly =		74.7	43.1	818.8	619.7	88.8	5.2	107.3			0.1

January 2013 - CPV Sentinel Commissioning Unit 3 Emissions											
Day	SCAQMD Device Number	Daily Operating Hours (hrs/day)	Daily Fuel Use (MMscf/day)	Calculated Emissions					Cooling Tower Emissions		
				NOx (lbs/day)	CO (lbs/day)	VOC (lbs/day)	SOx (lbs/day)	PM10 (lbs/day)	Daily Water Flow Rate (gallons/day)	Circulating Water TDS Level (ppm)	Emissions PM10 (lbs/day)
1	D13	0	0	0	0	0	0	0	0	0	0
2	D13	0	0	0	0	0	0	0	0	0	0
3	D13	0	0	0	0	0	0	0	0	0	0
4	D13	0	0	0	0	0	0	0	0	0	0
5	D13	0	0	0	0	0	0	0	0	0	0
6	D13	0	0	0	0	0	0	0	0	0	0
7	D13	0	0	0	0	0	0	0	0	0	0
8	D13	0	0	0	0	0	0	0	0	0	0
9	D13	0	0	0	0	0	0	0	0	0	0
10	D13	0	0	0	0	0	0	0	0	0	0
11	D13	0	0	0	0	0	0	0	0	0	0
12	D13	4.5	0.5	10.0	20.2	1.1	0.1	1.3	0	0	0
13	D13	0	0	0	0	0	0	0	0	0	0
14	D13	0	0	0	0	0	0	0	0	0	0
15	D13	0	0	0	0	0	0	0	0	0	0
16	D13	0	0	0	0	0	0	0	0	0	0
17	D13	0	0	0	0	0	0	0	14,398,560	0	0
18	D13	0	0	0	0	0	0	0	6,949,148	0	0
19	D13	0	0	0	0	0	0	0	0	0	0
20	D13	0	0	0	0	0	0	0	0	0	0
21	D13	4.2	1.3	23.8	18.0	2.6	0.2	3.1	2,167,221	0	0
22	D13	7.5	4.0	75.4	57.0	8.2	0.5	9.9	2,813,662	0	0
23	D13	8.7	5.1	96.3	72.9	10.4	0.6	12.6	3,139,853	0	0
24	D13	6.6	3.8	71.3	53.9	7.7	0.5	9.3	2,414,594	0	0
25	D13	3.6	1.6	30.9	23.4	3.3	0.2	4.0	2,561,374	0	0
26	D13	3.7	1.6	30.9	23.4	3.3	0.2	4.0	1,343,280	0	0
27	D13	3.6	1.6	30.5	23.1	3.3	0.2	4.0	1,331,289	0	0
28	D13	3.5	1.6	30.0	22.7	3.3	0.2	3.9	1,320,607	0	0
29	D13	0	0	0	0	0	0	0	238	0	0
30	D13	0	0	0	0	0	0	0	0	0	0
31	D13	0.1	0.0	0.2	0.2	0.0	0.0	0.0	66,352	318.3	0.0
Total Monthly =		46.0	21.0	399.2	314.8	43.3	2.5	52.3			0.0