

DELEGATE CBO INSPECTION RECORD

Today's Date 6-14-12

Description of Inspection; Structure PCM1 to CT Embedded Conduit Area: BOP

The embedded conduit coming into the pull box west of the cooling tower are ready for concrete pour. The list of conduit that will be poured are:

D2501, D2502, D2503, D2504, D2505, D2506, D2507, D2508, D2509, D2510, D2511, D2512, D2513, D2514,
D2515, D2516, D2517, D2518, D2519, D2520, D2521, D2522, D2523, D2524, D2525, D2526, D2527, D2528,
D2529, D2530, D2531, D2532

D2601, D2602, D2603, D2604, D2605, D2606

Please see attached drawings (2010-031-ED-120, 2010-031-ED-130, 2010-031-ED-220, and 2010-031-ED-230) for
location of concrete placement.

The Work described above conforms to the final approved plans.

Superintendent Signature: Phil Work Date: 6-14-12
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6-15-12 A.M./P.M. 1 P.M. Contact: Matt Vessell

Overtime Requested: YES/NO SIGN: _____ Cell/Tel. Number: (626) 626-8737

Inspection Results: PASS: X REPAIR REQUIRED: _____

Inspector's Comments:

Approved per attached plans

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-15-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date: 6-11-12

Description of Inspection;

Area: Admin. Building

Tyvek wrap inspection North and South and West elevations GL A-C, and CL 1-5

The Work described above conforms to the final approved plans.

Superintendent Signature: John Zegarski (303) 204-5947 Date: 6-12-12
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6-14-12 (1330.) Contact: Harvey Thomas

Overtime Requested: YES/NO X SIGN: Cell/Tel. Number: 661-609-1928

Inspection Results: PASS: X

REPAIR REQUIRED:

Inspector's Comments:

Approved—Ok to install insulation

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-15-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6/15/12

Description of Inspection; Structure : Monopole Area: _____

Concrete Pour for Monopole Drilled Pier

The Work described above conforms to the final approved plans.

Superintendent Signature: B.P.A. Date: 6/15/12
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6/15/12 A.M./P.M.- 12:00 Contact: Brandon Parker

Overtime Requested: NO X SIGN: B.P.A. Cell/Tel. Number: 707-753-3163

Inspection Results: PASS: X REPAIR REQUIRED: _____

Inspector's Comments:

Cage is set in place with appropriate clearances—Ok to pour concrete

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-18-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6-14-12

Description of Inspection; Structure PCM1 to CT Embedded Conduit Area: BOP

The embedded conduit coming into the pull box west of the cooling tower are ready for concrete pour. The list of conduit that will be poured are:

D2501, D2502, D2503, D2504, D2505, D2506, D2507, D2508, D2509, D2510, D2511, D2512, D2513, D2514,
D2515, D2516, D2517, D2518, D2519, D2520, D2521, D2522, D2523, D2524, D2525, D2526, D2527, D2528,
D2529, D2530, D2531, D2532

Please see attached drawings (2010-031-ED-120, 2010-031-ED-130, 2010-031-ED-220, and 2010-031-ED-230) for
location of concrete placement.

The Work described above conforms to the final approved plans.

Superintendent Signature: Phil Work Date: 6-14-12
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6-15-12 A.M./P.M. 1 P.M. Contact: Matt Vessell

Overtime Requested: YES/NO SIGN: _____ Cell/Tel. Number: (626) 626-8737

Inspection Results: PASS: X REPAIR REQUIRED: _____

Inspector's Comments:

Approved per attached plan

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-18-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6/15/2012

Description of Inspection; Structure: Water Treatment Building Pads Area: Water Treatment Area

Inspection of all rebar and formwork prior to pouring water treatment pads.

The Work described above conforms to the final approved plans.

Superintendent Signature: _____ Date: _____
Kiewit Power Constructors

Inspection Schedule: *One day advance notice required:*

Request Date: 6/18/2012 **A.M./P.M.** 8:00 Contact: William Nutting

Overtime Requested:___ YES/NO___ SIGN: _____ Cell/Tel. Number: 913-602-4982

Inspection Results: PASS:___X___ REPAIR REQUIRED:_____

Inspector's Comments:

Forms and rebar approved—Ok to place concrete

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record:___ Harvey Thomas___ Date:_____6-18-12_____

— TRB + Associates

Harvey Thomas—(661) 609-1928

DELEGATE CBO INSPECTION RECORD

Today's Date 6/15/12

Description of Inspection; Structure Ductbank Area: Unit 1 S1

Initial through Final Inspection for electrical ductbank at Unit 1 S1.

Conduits E1157 through E1168

Conduits E1130 through E1131

Conduits E1134 through E1135

Conduits E1120, E1121, E1123, E1124, E1125, E1128, E1129

Conduits E1079 through E1081

Drawings ED-133 and ED-231. See attached.

The Work described above conforms to the final approved plans.

Superintendent Signature: _____ Date: _____
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6/18/12 A.M./P.M. 12:00 am Contact: Nicholas Ries

Overtime Requested: YES/NO SIGN: Nicholas Ries Cell/Tel. Number: (651)245-7579

Inspection Results: PASS: X REPAIR REQUIRED:

Inspector's Comments:

Approved per attached plan

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-19-12

 TRB + Associates

Harvey Thomas—(661) 609-1928

DELEGATE CBO INSPECTION RECORD

Today's Date 6-18-2012

Description of Inspection;

Area: Admin. Building

Partial Frame and Partial Electrical Inspection in DCS room

The Work described above conforms to the final approved plans.

Superintendent Signature: John Zegarski Date: 6-18-12 Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6-19-12 (1030) Contact: Harvey

Overtime Requested: YES/NO X SIGN: Cell/Tel. Number: 661-609-1928

Inspection Results: PASS: X

REPAIR REQUIRED:

Inspector's Comments:

- 1. Rough conduit approved**
- 2. Framing conditionally approved: must provide 2 hour assembly approval which shows spacing of studs, and installation of drywall. (How joints are staggered)**

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-19-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6-19-12

Description of Inspection; Structure _____ Area: South of Finger 1

PDR in the south portion of Finger 1

The Work described above conforms to the final approved plans.

Superintendent Signature: _____ Date: _____
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 06/19/12 A.M./P.M. 2:00 Contact: Shrenik S.

Overtime Requested: X YES/NO SIGN: _____ Cell/Tel. Number: _____

Inspection Results: PASS: _____ REPAIR REQUIRED: _____

Inspector's Comments:

Approved per attached plan

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-19-12

 TRB + Associates

Harvey Thomas—(661) 609-1928

DELEGATE CBO INSPECTION RECORD

Today's Date 6-18-2012

Description of Inspection;

Area: Admin Building

Rigid foam insulation and masonry wall tie inspection south elevation CL 1-5

The Work described above conforms to the final approved plans.

Superintendent Signature: John Zegarski Date: 6-19-12 Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6-19-12 (1500.) Contact: Harvey

Overtime Requested: YES/NO X SIGN: Cell/Tel. Number: 661-609-1928

Inspection Results: PASS: X

REPAIR REQUIRED:

Inspector's Comments:

Approve—partial, inspection is ongoing. Insulation complete except area where control room ties to warehouse.

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-20-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6-18-2012

Description of Inspection;

Area: Gas Comp. Building

In slab rigid conduit inspection

The Work described above conforms to the final approved plans.

Superintendent Signature: John Zegarski Date: 6-20-12 Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6-20-12 (1500.) Contact: Harvey

Overtime Requested: YES/NO X SIGN: _____ Cell/Tel. Number: 661-609-1928

Inspection Results: PASS: X

REPAIR REQUIRED: _____

Inspector's Comments:

Conduit OK

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-20-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6-20-2012

Description of Inspection;

Area: Admin. Building

DensGlas screw inspection North Elevation CL 5-6, South Elevation CL 5-6

The Work described above conforms to the final approved plans.

Superintendent Signature: John Zegarski Date: 6-20-12 Kiewit Building Group

Inspection Schedule: One day advance notice required:

Request Date: 6-26-12 (1100.) Contact: Harvey

Overtime Requested: YES/NO X SIGN: Cell/Tel. Number: 661-609-1928

Inspection Results: PASS: X

REPAIR REQUIRED:

Inspector's Comments:

Except for section @ top wall of south side where bldg. join.

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-21-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6/20/12

Description of Inspection; Structure Ductbank Area: Unit 5 S1

Initial through Final Inspection for electrical ductbank Unit 5 S1.

Conduits D5157 through D5168

Conduits E5135, E5134, 5121, E5120, E5081, E5080, E5079, E5131, E5130, E5129, E5128, E5123 E5124, E5125, E5012, E5011, E5010.

Drawings ED-163,164,261,262. See attached.

The Work described above conforms to the final approved plans.

Superintendent Signature: _____ Date: _____
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6/20/12 A.M./P.M. 2:00 pm Contact: Nicholas Ries

Overtime Requested: YES/NO SIGN: Nicholas Ries Cell/Tel. Number: (651)245-7579

Inspection Results: PASS: X REPAIR REQUIRED:

Inspector's Comments:

Approved per attached plan.

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-21-12

 TRB + Associates

Harvey Thomas—(661) 609-1928

DELEGATE CBO INSPECTION RECORD

Today's Date 6-20-2012

Description of Inspection;

Area: Admin. Building

Drywall Screw Inspection in DSC room 2nd layer of drywall (one side)

The Work described above conforms to the final approved plans.

Superintendent Signature: John Zegarski Date: 6-20-12 Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6-20-12 (1130.) Contact: Harvey

Overtime Requested: YES/NO X SIGN: _____ Cell/Tel. Number: 661-609-1928

Inspection Results: PASS: X

REPAIR REQUIRED: _____

Inspector's Comments:

- 1. Drywall approved for one side of 2 hr wall**
- 2. Need to know what approved fire caulking will be used for elect conduit penetration**

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-21-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6/21/12

Description of Inspection; Structure : 95' H-Frame Area: _____

Concrete Pour for 730-2 & 730-10 Drilled Piers

The Work described above conforms to the final approved plans.

Superintendent Signature: *B.P.A.* Date: 6/21/12
Kiewit Power Constructors

Inspection Schedule: *One day advance notice required:*

Request Date: 6/18/12 A.M./P.M.- 11:30 Contact: Brandon Parker

Overtime Requested: NO X SIGN: *B.P.A.* Cell/Tel. Number: 707-753-3163

Inspection Results: PASS: X REPAIR REQUIRED: _____

Inspector's Comments:

Cage clearance ok—approved to place concrete

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-22-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6/21/12

Description of Inspection; Structure : Line H-Frame Area: _____

Rebar Cages for piers 730-2 & 730-10

The Work described above conforms to the final approved plans.

Superintendent Signature: B.P.P. Date: 6/21/12
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6/21/12 A.M./P.M.- 8:00 Contact: Brandon Parker

Overtime Requested: NO X SIGN: B.P.P. Cell/Tel. Number: 707-753-3163

Inspection Results: PASS: X REPAIR REQUIRED: _____

Inspector's Comments:

Correction to a 180 degree bends made—rebar Ok.

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-22-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6-22-12

Description of Inspection;

Area: Admin Building Warehouse

Partial inspection on 1st layer 2 hr fire rated wall on the South outer wall of the DCS room(portion above door height only)

Partial inspection on staggered layer of the 2hr fire rated wall. This is on the South outer wall of the DCS room

The Work described above conforms to the final approved plans.

Superintendent Signature: Mike Huffhines Date: 6-25-12
Kiewit Building Group

Inspection Schedule: *One day advance notice required:*

Request Date: 6-22-12 Contact: Mike Huffhines /John Zegarski

Overtime Requested: NO SIGN: _____ Cell/Tel. Number: 913-707-3752

Inspection Results: PASS: X REPAIR REQUIRED: _____

Inspector's Comments:

First layer only approved

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-22-12

DELEGATE CBO INSPECTION RECORD

Today's Date _____

Description of Inspection; Structure _____ Area: South of Unit 2

PDR in the South Road Unit 2 (YP-240) 6" PDR0833

The Work described above conforms to the final approved plans.

Superintendent Signature: _____ Date: _____
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 06/26/12 A.M./P.M. 11:00 AM Contact: Shrenik S.

Overtime Requested: YES/NO X SIGN: _____ Cell/Tel. Number: _____

Inspection Results: PASS: X REPAIR REQUIRED: _____

Inspector's Comments:

Approved per attached plan

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-26-12
_ TRB + Associates

Harvey Thomas—(661) 609-1928

DELEGATE CBO INSPECTION RECORD

Today's Date: 6-26-12

Description of Inspection;

Area: Admin Bldg

Drywall screw inspection at 2 hr. wall in room 110(Womens Restroom) 1st layer

The Work described above conforms to the final approved plans.

Superintendent Signature: John Zegarski Date: 6-26-12
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6-27-12 (0900.) Contact: Harvey

Overtime Requested: YES/NO X: Cell/Tel. Number: 661-609-1928

Inspection Results: PASS: X

REPAIR REQUIRED: _____

Inspector's Comments:

Except lift access opening in wall

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-27-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6-20-2012

Description of Inspection;

Area: Admin. Building

Tyvec / Flashing Inspection North Elevation CL 5-6, South Elevation CL 5-6

The Work described above conforms to the final approved plans.

Superintendent Signature: John Zegarski Date: 6-20-12 Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6-27-12 (1400.) Contact: Harvey

Overtime Requested: YES/NO X SIGN: Cell/Tel. Number: 661-609-1928

Inspection Results: PASS: X

REPAIR REQUIRED:

Inspector's Comments:

Tyvec and flashing completed

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-27-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6-26-12

Description of Inspection; Structure Fuel Gas Embedded Conduit Area: BOP

The embedded conduit in the Fuel Gas area are ready for concrete pour. The list of conduit that will be poured are:

D0570, D0571, D0572, A, B, C (A,B,C are spare conduits)

Please see attached drawing (2010-031-ED-170) for location of concrete placement.

The Work described above conforms to the final approved plans.

Superintendent Signature: Phil Work Date: 6-26-12
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6-27-12 A.M./P.M. 8 A.M. Contact: Matt Vessell

Overtime Requested: YES/NO SIGN: Cell/Tel. Number: (626) 626-8737

Inspection Results: PASS: X REPAIR REQUIRED:

Inspector's Comments:

Approved per attached plan

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-27-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6-26-2012

Description of Inspection;

Structure GSU #1 SOG Area: Powerblock #1

Inspection is needed on rebar before pour on the GSU #1 SOG. Please see drawings

2010-031-SF-027, 028

The Work described above conforms to the final approved plans.

Superintendent Signature: BEAU BURNS Date: 6-26-2012
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6-27-2012 A.M./P.M. 1:00 PM Contact: BEAU BURNS / CHASE MASHBURN

Overtime Requested: NO SIGN: _____ Cell/Tel. Number: 949-351-3639

Inspection Results: PASS: X REPAIR REQUIRED: _____

Inspector's Comments:

Forms, rebar, water stop and clearances are approved—Ok to place concrete.

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-27-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6/26/12

Description of Inspection; Structure : Unit 1 Piers Area: _____

Concrete Pour for 731-02, 731-03, 731-04, 731-05, 731-10, 731-11, 731-12, 731-14 drilled piers

The Work described above conforms to the final approved plans.

Superintendent Signature: BJP Date: 6/26/12
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6/27/12 A.M. P.M.- 11:00 Contact: Brandon Parker

Overtime Requested: NO X SIGN: BJP Cell/Tel. Number: 707-753-3163

Inspection Results: PASS: X REPAIR REQUIRED: _____

Inspector's Comments:

Ok to place concrete—Deputy inspector to ensure clearance and placement of concrete.

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-27-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6/26/12

Description of Inspection; Structure : Switchyard Unit 1 Area: _____

Rebar Cages for piers 731-02, 731-03, 731-04, 731-05, 731-10, 731-11, 731-12, 731-14

The Work described above conforms to the final approved plans.

Superintendent Signature: BJP Date: 6/26/12
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6/27/12 A.M./P.M.- 9:00 Contact: Brandon Parker

Overtime Requested: NO X SIGN: BJP Cell/Tel. Number: 707-753-3163

Inspection Results: PASS: X REPAIR REQUIRED: _____

Inspector's Comments:

Rebar approved—Ok to install cages

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-27-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6/28/12

Description of Inspection; Structure : Switchyard Piers Unit 1 Area: _____

Rebar Cages for piers 731-06, 731-13, 731-16, 731-17

The Work described above conforms to the final approved plans.

Superintendent Signature: BJP Date: 6/28/12
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6/28/12 A.M./P.M.- 9:00 Contact: Brandon Parker

Overtime Requested: NO X SIGN: BJP Cell/Tel. Number: 707-753-3163

Inspection Results: PASS: X REPAIR REQUIRED: _____

Inspector's Comments:

Rebar approved—Deputy inspector to monitor placement of concrete and cage clearances.

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-28-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6/27/12

Description of Inspection; Structure _____ Area: unit 1
 Head test PDR drain line on south road unit 1
 4" PDR - 840/ 960

The Work described above conforms to the final approved plans.

Superintendent Signature: Shrenik Savani Date: 6/27/12
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6/28/12 (1.30 PM.) Contact: Shrenik Saani

Overtime Requested: YES/NO SIGN: _____ Cell/Tel. Number: _____

Inspection Results: PASS: X REPAIR REQUIRED: _____

Inspector's Comments:

Approved per attached plans

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-29-12
TRB + Associates

DELEGATE CBO INSPECTION RECORD

Today's Date 6/29/12

Description of Inspection; Structure : Switchyard Unit 1 Piers Area: _____

Rebar & Concrete Pour for 731-01, 731-04, 731-09, 731-12, 731-15 drilled piers

The Work described above conforms to the final approved plans.

Superintendent Signature: BJP Date: 6/29/12
Kiewit Power Constructors

Inspection Schedule: One day advance notice required:

Request Date: 6/29/12 A.M. P.M.- 11:00 Contact: Brandon Parker

Overtime Requested: NO X SIGN: BJP Cell/Tel. Number: 707-753-3163

Inspection Results: PASS: X REPAIR REQUIRED: _____

Inspector's Comments:

Cage & clearances approved

NOTE: *Corrections must be performed, inspected and approved prior to continuing work in affected area.*

Inspector of Record: Harvey Thomas Date: 6-29-12
TRB + Associates

Attachment C-6 – Non-Conformance Report Log

Attachment C-7 – CBO Proof of Payment (GEN-3)

Walnut Creek Energy Park (05-AFC-2C)
CBO Proof of Payment (GEN-3)
June 2012 Reporting Period

Check information			
Check number	300000070	Currency	USD
Payment date	06/29/2012	Amount paid	138,253.65
Check encashment	07/03/2012	Cash discount amount	0.00

Check recipient	
Name	TRB and Associates
City	San Ramon
Payee's country	US
Regional code	CA