

California Energy Action Plan

Power Plant Projects Expected to be On-line by Summer 2005

PROJECT and COUNTY	Total MW (Summer derated)	PERCENT COMPLETE	ON-LINE DATE	OWNER	STATUS
NORTHERN CALIFORNIA					
Donald Von Raesfeld Power Plant (PICO) Santa Clara	141	98%	week of 3/21/05	Silicon Valley Power, City of Santa Clara	SVP is completing the performance testing at Pico, and expects to declare commercial operations sometime the week of March 21.
KINGS RIVER Fresno	86	65%	20-Jun-2005	KRCD Multi Co Special District	The online date has slipped slightly (from 6/8/05) because they are going to change out the turbine combustor which will take a few more days to complete.
METCALF Santa Clara	575	95%	30-Jun-2005	Metcalf Energy Center, LLC	First fire and first synchronization with the grid is tentatively scheduled for 4/11/05. Amendment to approve AQ changes during commissioning and change startup/shutdown requirements approved at business meeting on 3/16/05.
Total	802				
SOUTHERN CALIFORNIA					
PASTORIA Phase 1 Kern	240	99%	28-Mar-2005	Pastoria Energy Center, LLC	First fire and first synchronization with the grid completed on 2/16/05.
MAGNOLIA Los Angeles	315	96%	22-Jun-2005	SCPPA	Online schedule has slipped almost a month due to delays caused by bad weather.
PASTORIA Phase 2 Kern	480	84%	30-Jun-2005	Pastoria Energy Center, LLC	On schedule. First fire scheduled for April 2005.
MALBURG GEN STATION Los Angeles	129	74%	31-Aug-2005	City of Vernon	The Malburg project on-line date will be delayed from June 30, 2005 to August 31, 2005. The applicatn indicated that there are several reasons, including late delivery of the cooling tower assembly and water treatment system (due to vendor issues).
Total	1,164				
CALIFORNIA TOTAL	1,966				