

Project Name and Address	Authority Having Jurisdiction
Name:	Enforcement Agency:
Address:	Permit Number:
City, Zip:	Permit Application Date:

- mennigi	Building:	Floor:	Room:	Control/tag:
-----------	-----------	--------	-------	--------------

Construction inspection and functional testing comply	Data Submitted to AH1
Does not comply	Date Submitted to AFJ.

**Intent:** This document is used to demonstrate compliance with acceptance requirements for variable speed screw compressors. Reference NRCC-MCH-E for nonresidential (including nonresidential spaces in high-rise multifamily) building permits. Submit one Certificate of Acceptance for each system that must demonstrate compliance. Reference §120.6(a)5C and NA7.10.4.

## **Table A: Construction Inspection**

Prior to functional testing, verify and document all of the following:

Step	Entry	Item	Code Reference
1.0	Pass Fail	All single open-drive screw compressors dedicated to a suction group have variable speed control.	NA7.10.4.1(a)
2.1	Pass	All compressor suction and discharge pressure sensors read accurately using a standard.	NA7.10.4.1(b)
2.2	psig N/A	Provide appropriate pressure offset (psig), if applicable.	NA7.10.4.1(b)
3.1	Pass	All input or control temperature sensors read accurately using temperature standard	NA7.10.4.1(c)
3.2	°F □ N/A	Provide appropriate temperature offset (°F), if applicable.	NA7.10.4.1(c)
4.0	Pass	All sensor readings used by the condenser controller convert or calculate to the correct conversion units at the controller	NA7.10.4.1(d)
5.0	Pass	Compressor speed controls are operational and connected to compressor motors.	NA7.10.4.1(e)
6.0	Pass	All speed controls are in "auto" mode.	NA7.10.4.1(f)
7.0	Pass	Compressor panel control readings for "RPMs," "% speed," "kW", and "amps" match the readings from the PLC or other control systems.	NA7.10.4.1(g)
8.0	Pass	Verify that compressor nameplate data is correctly entered into the PLC or other control system.	NA7.10.4.1(h)
9.0	Pass	Check "Pass" if construction inspection complies with all requirements. Check "Fail" if construction inspection does not comply with all requirements.	N/A



## Table B: Functional Testing

The system cooling load must be sufficiently high to run the test. Artificially increase or decrease evaporator loads (add or shut off zone loads, change setpoints, etc.) as may be required to perform the Functional Testing.

			Code
Step	Entry	Functional Test	Reference
1.0	No Fata	Override any conflicting controls before	NA7.10.4.2
1.0	NO ETUry	performing the Functional Tests.	Step 1
2.0	No Fotor	Measure and document <b>all</b> of the following	NA7.10.4.2
2.0	NO ETUry	operating conditions in 2.1 and 2.2.	Step 2
2.1		Measure and document the current	NA7.10.4.2
2.1		compressor operating suction pressure. (psig)	Step 2
2.2		Measure and document the current compressor operating saturated suction temperature (SST). (°F)	NA7.10.4.2 Step 2
3.0	No Entry	Document the "test suction pressure/saturated suction temperature setpoint" follow steps 3.1, 3.2, and 3.3 to determine this setpoint.	NA7.10.4.2 Step 3
3.1	psig °F	Document the suction pressure setpoint (psig) or the Saturated Suction Temperature setpoint (°F)	NA7.10.4.2 Step 3
3.2	No Entry	Program into the control system a target setpoint equal to the current operating condition measured in Step #2.	NA7.10.4.2 Step 3
3.3	No Entry	Allow 5 minutes for system to normalize.	NA7.10.4.2 Step 3
4.0	No Entry	Verify the compressor operation below maximum speed with steps 4.1, 4.2, 4.3, and 4.4.	NA7.10.4.2 Step 4
4.1	No Entry	Raise the test suction setpoint in 1 psi increments until the compressor controller modulates to decrease compressor speed.	NA7.10.4.2 Step 4
4.2	Pass	Verify that the compressor speed decreases.	NA7.10.4.2 Step 4(a)
4.3	Pass	Verify that the compressor speed continues to decrease to minimum speed.	NA7.10.4.2 Step 4(b)
4.4	Pass Fail	Verify that any slide valve or other unloading means does not unload until after the minimum speed is reached	NA7.10.4.2 Step 4(c)
5.0	No Entry	Verify the compressor operation at maximum speed with steps 5.1, 5.2, 5.3, and 5.4.	NA7.10.4.2 Step 5
5.1	No Entry	Lower the test suction setpoint in 1 psi increments until the compressor controller modulates to increase compressor speed.	NA7.10.4.2 Step 5
5.2	Pass Fail	Verify that any slide valve or other unloading first goes to 100% before compressor increases from minimum speed.	NA7.10.4.2 Step 5(d)



Step	Entry	Functional Test	Code Reference
5.3	Pass Fail	Verify that the compressor begins to increase speed.	NA7.10.4.2 Step 5(e)
5.4	Pass Fail	Verify that the compressor speed continues to increase to 100%.	NA7.10.4.2 Step 5(f)
6.0	No Entry	Restore suction setpoints back to original settings documented in Step 3.	NA7.10.4.2 Step 6
7.0	No Entry	Restore any controls disabled in step 1.	NA7.10.4.2 Step 7
8.0	Pass Fail	Verify that the Functional Test complies with all requirements.	N/A



Declaration Statement	Signatory
Document Author	
I assert that this Certificate of Acceptance documentation is accurate and complete	
Field Technician	
I assert the following under penalty of perjury, under the laws of the State of California:	
The information provided on this Certificate of Acceptance is true and correct. I am the person who	
performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The	
construction or installation identified on this Certificate of Acceptance complies with the applicable	
acceptance requirements indicated in the plans and specifications approved by the enforcement agency	
and conforms to the applicable acceptance requirements and procedures specified in Reference	
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or	
installation identified on this Certificate of Acceptance has been completed and signed by the responsible	
builder/installer and has been posted or made available with the building permit(s) issued for the building.	
Responsible Person	
I assert the following under penalty of perjury, under the laws of the State of California:	
I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and	
I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3	
of the Business and Professions Code in the applicable classification to accept responsibility for the system	
design, construction or installation of features, materials, components, or manufactured devices for the	
scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement	
(responsible acceptance person). The information provided on this Certificate of Acceptance substantiates	
that the construction or installation identified on this Certificate of Acceptance complies with the	
acceptance requirements indicated in the plans and specifications approved by the enforcement agency	
and conforms to the applicable acceptance requirements and procedures specified in Reference	
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction	
or installation identified on this Certificate of Acceptance has been completed and is posted or made	
available with the building permit(s) issued for the building. I understand that a completed, signed copy of the building nermit(s) issued for the	
unis ceruncate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable increations, and I will take the	
building, and made available to the enforcement agency for all applicable inspections, and I will take the	
Continues of Accordance is required to be included with the decumentation the builder provides to the	
building owner at occupancy, and I will take the necessary stops to ensure this requirement is	
accomplished	