

CERTIFICATE OF ACCEPTANCE		LTG-2A
Lighting Control Acceptance Document		(Page 1 of 3)
Project Name/Address:		
System Name or Identification/Tag:	System Location or Area Served:	
Enforcement Agency:	Permit Number:	
<i>Note: Submit one Certificate of Acceptance for each system that must demonstrate compliance.</i>	Enforcement Agency Use: Checked by/Date	

FIELD TECHNICIAN'S DECLARATION STATEMENT

- I certify under penalty of perjury, under the laws of the State of California, the information provided on this form is true and correct.
- I am the person who performed the acceptance requirements verification reported on this Certificate of Acceptance (Field Technician).
- I certify that the construction/installation identified on this form complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7.
- I have confirmed that the Installation Certificate(s) for the construction/installation identified on this form has been completed and is posted or made available with the building permit(s) issued for the building.

Company Name:		
Field Technician's Name:	Field Technician's Signature:	
	Date Signed:	Position With Company (Title):

RESPONSIBLE PERSON'S DECLARATION STATEMENT

- I certify under penalty of perjury, under the laws of the State of California, that I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this form.
- I am a licensed contractor, architect, or engineer, who is eligible under Division 3 of the Business and Professions Code, in the applicable classification, to take responsibility for the scope of work specified on this document and attest to the declarations in this statement (responsible person).
- I certify that the information provided on this form substantiates that the construction/installation identified on this form complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7.
- I have confirmed that the Installation Certificate(s) for the construction/installation identified on this form has been completed and is posted or made available with the building permit(s) issued for the building.
- I will ensure that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy.

Company Name:		Phone:
Responsible Person's Name:	Responsible Person's Signature:	
License:	Date Signed:	Position With Company (Title):

Occupant Sensor, Manual Daylighting Control, and Automatic Time Switch Control		
Intent:	Lights are turned off when not needed per Section 119(d) & 131(d).	
Construction Inspection		
1	Instrumentation to perform test includes, but not limited to:	
	a.	Hand-held amperage and voltage meter
	b.	Power meter
continued on next page		

CERTIFICATE OF ACCEPTANCE		LTG-2A
Lighting Control Acceptance Document		(Page 2 of 3)
Project Name/Address:		
System Name or Identification/Tag:	System Location or Area Served:	

2	Occupancy Sensor Construction Inspection		
	<input type="checkbox"/>	Occupancy sensor has been located to minimize false signals	
	<input type="checkbox"/>	Light meter	
	<input type="checkbox"/>	Ultrasonic occupancy sensors do not emit audible sound (119a) 5 feet from source	
3	Manual Daylighting Controls Construction Inspection		
	<input type="checkbox"/>	If dimming ballasts are specified for light fixtures within the daylit area, make sure they meet all the Standards requirements, including "reduced flicker operation" for manual dimming control systems	
4	Automatic Time Switch Controls Construction Inspection		
	a.	Automatic time switch control is programmed for (check all):	
	<input type="checkbox"/>	Weekdays	
	<input type="checkbox"/>	Weekend	
	<input type="checkbox"/>	Holidays	
	b.	Document for the owner automatic time switch programming (check all):	
	<input type="checkbox"/>	Weekdays settings	
	<input type="checkbox"/>	Weekend settings	
	<input type="checkbox"/>	Holidays settings	
	<input type="checkbox"/>	Set-up settings	
	<input type="checkbox"/>	Preference program setting	
	<input type="checkbox"/>	Verify the correct time and date is properly set in the time switch	
	<input type="checkbox"/>	Verify the battery is installed and energized	
	<input type="checkbox"/>	Override time limit is no more than 2 hours	
	<input type="checkbox"/>	Occupant Sensors and Automatic Time Switch Controls have been certified to the Energy Commission in accordance with the applicable provision in Section 119 of the Standards, and model numbers for all such controls are listed on the Commission database as Certified Appliance and Control Devices	
A. Select Acceptance Test (Indicate lighting control systems Names/Designations by the applicable tests below)			
<input type="checkbox"/>	1	Occupancy Sensor	
<input type="checkbox"/>	2	Manual Daylighting Controls	
<input type="checkbox"/>	3	Automatic Time Switch Controls	
B. Equipment Testing Requirements		Applicable Lighting Control Systems	
Check and verify those items applicable to selected system:			
Occupancy Sensor - Step 1: Simulate an unoccupied condition		1	2
a.	Lights controlled by occupancy sensors turn off within a maximum of 30 minutes from start of an unoccupied condition per Standard Section 119(d)	Y / N	Y / N
b.	The occupant sensor does not trigger a false "on" from movement in an area adjacent to the controlled space or from HVAC operation	Y / N	Y / N
c.	Signal sensitivity is adequate to achieve desired control	Y / N	Y / N
Occupant Sensor - Step 2: Simulate an occupied condition			
a.	Status indicator or annunciator operates correctly	Y / N	Y / N
b.	Lights controlled by occupancy sensors turn on when Immediately upon an occupied condition <i>OR</i> (this requirement is mutually exclusive with Step 2.c.)	Y / N	Y / N
c.	Sensor indicates space is "occupied" and lights turn on manually	Y / N	Y / N

continued on next page

