

2005 ACCEPTANCE REQUIREMENTS FOR CODE COMPLIANCE

Lighting Control Acceptance Document

LTG-2-A

Form __ of __

PROJECT NAME		DATE
PROJECT ADDRESS		<div>Checked by/Date Enforcement Agency Use</div>
TESTING AUTHORITY	TELEPHONE	
LIGHTING CONTROL SYSTEM NAME / DESIGNATION		

Intent: Lights are turned off when not needed per 119(d) & 131(d).

Construction Inspection

- 1 Instrumentation to perform test includes, but not limited to:
 - a. Light meter
 - b. Hand-held amperage and voltage meter
 - c. Power meter
- 2 Occupancy Sensor Construction Inspection
 - ☐ Occupancy sensor has been located to minimize false signals
 - ☐ Occupancy sensors do not encounter any obstructions that could adversely effect desired performance
 - ☐ Ultrasonic occupancy sensors do not emit audible sound (119a) 5 feet from source
- 3 Manual Daylighting Controls Construction Inspection
 - ☐ If dimming ballasts are specified for light fixtures within the daylit area, make sure they meet all the Standards requirements, including "reduced flicker operation" for manual dimming control systems
- 4 Automatic Time Switch Controls Construction Inspection
 - a. Automatic time switch control is programmed for (check all):
 - ☐ Weekdays
 - ☐ Weekend
 - ☐ Holidays
 - b. Document for the owner automatic time switch programming (check all):
 - ☐ Weekdays settings
 - ☐ Weekend settings
 - ☐ Holidays settings
 - ☐ Set-up settings
 - ☐ Preference program setting
 - ☐ Verify the correct time and date is properly set in the time switch
 - ☐ Verify the battery is installed and energized
 - ☐ Override time limit is no more than 2 hours

Certification Statement: I certify that all statements are true on this LTG-2-A form including the PASS/FAIL Evaluation.

I affirm I am eligible to sign this form under the provisions described in the Statement of Acceptance on form LTG-1-A

Name: _____

Company: _____

Signature: _____

Date: _____

: 