

# 2005 ACCEPTANCE REQUIREMENTS FOR CODE COMPLIANCE

## Automatic Daylighting Controls Acceptance Document

LTG-3-A

Form \_\_ of \_\_

PROJECT NAME		DATE
PROJECT ADDRESS		Checked by/Date Enforcement Agency Use
TESTING AUTHORITY	TELEPHONE	
AUTOMATIC DAYLIGHTING CONTROL NAME / DESIGNATION		

**Intent:** Verify operation of daylighting systems meet 119(e)2.

### Construction Inspection

- 1 Instrumentation to perform test includes, but not limited to:
  - a. Light meter
  - b. Hand-held amperage and voltage meter
  - c. Power meter
- 2 Documentation of all control devices (photocells) have been properly located including:
  - a. Factory-calibrated (proof required)
    - Factory-calibration certificate attached
  - b. Field-calibrated
    - Setpoint properly set
    - Lighting threshold
- 3 Documentation has been provided by the installer for:
  - Setpoints for each device
  - Settings for each device
  - Programming for each device
- 4 Luminaires controlled by automatic daylighting controls are only in daylit areas; and
  - Separately circuited for daylit areas by windows and daylit areas under skylights

**Certification Statement:** I certify that all statements are true on this LTG-3-A form including the PASS/FAIL Evaluation.

I affirm I am eligible to sign this form under the provisions described in the Statement of Acceptance on form LTG-1-A

Name: \_\_\_\_\_

Company: \_\_\_\_\_

Signature: \_\_\_\_\_

Date: \_\_\_\_\_

