

2005 ACCEPTANCE REQUIREMENTS FOR CODE COMPLIANCE

Automatic Daylighting Controls Acceptance Document

LTG-3-A

Form __ of __

PROJECT NAME		DATE
PROJECT ADDRESS		<div>Checked by/Date Enforcement Agency Use</div>
TESTING AUTHORITY	TELEPHONE	
AUTOMATIC DAYLIGHTING CONTROL NAME / DESIGNATION		

Intent: Verify operation of daylighting systems meet 119(e)2.

Construction Inspection

- 1 Instrumentation to perform test includes, but not limited to:
 - a. Light meter
 - b. Hand-held amperage and voltage meter
 - c. Power meter
- 2 Documentation of all control devices (photocells) have been properly located including:
 - a. Factory-calibrated (proof required)
 - ☐ Factory-calibration certificate attached
 - b. Field-calibrated
 - ☐ Setpoint properly set
 - ☐ Lighting threshold
- 3 Documentation has been provided by the installer for:
 - ☐ Setpoints for each device
 - ☐ Settings for each device
 - ☐ Programming for each device
- 4 Luminaires controlled by automatic daylighting controls are only in daylit areas; and
 - ☐ Separately circuited for daylit areas by windows and daylit areas under skylights

Certification Statement: I certify that all statements are true on this LTG-3-A form including the PASS/FAIL Evaluation.

I affirm I am eligible to sign this form under the provisions described in the Statement of Acceptance on form LTG-1-A

Name: _____

Company: _____

Signature: _____

Date: _____

