

2005 ACCEPTANCE REQUIREMENTS FOR CODE COMPLIANCE

Packaged HVAC Systems Acceptance Document MECH-3-A

NJ.4.1 Form of

PROJECT NAME		DATE	
PROJECT ADDRESS		Checked by/Date _____ Enforcement Agency Use	
TESTING AUTHORITY	TELEPHONE		
PACKAGED HVAC NAME / DESIGNATION			

Intent: Verify that under a specific load whether in occupied or unoccupied condition, the system meets a specific sequence of operation.

Construction Inspection

- 1 Instrumentation to perform test includes, but not limited to:
 - a. None required
- 2 Installation
 - Thermostat or zone temperature sensor is located within the zone that the HVAC system serves
 - Thermostat or sensor is wired to the HVAC system correctly
- 3 Programming (check **all** of the following)
 - Heating and cooling thermostats are capable of a 5°F deadband where cooling and heating are at a minimum (§122b3)
 - Occupied, unoccupied, and holiday schedule have been programmed.
 - Pre-occupancy purge (at least lesser of minimum outside air or 3 ACH for one hour prior to occupancy) programmed (§121.c.2)
 - Set up and set back setpoints have been programmed as required

Certification Statement: I certify that all statements are true on this MECH-3-A form including the PASS/FAIL Evaluation. I affirm I am eligible to sign this form under the provisions described in the Statement of Acceptance on form MECH-1-A

Name: _____

Company: _____

Signature: _____

Date: _____



: _____