

Project Name/Address:

System Name or Identification/Tag:

System Location or Area Served:

Enforcement Agency:

Permit Number:

Note: Submit one Certificate of Acceptance for each system that must demonstrate compliance.

Enforcement Agency Use: Checked by/Date

Documentation Author's Declaration Statement

- I certify that this Certificate of Acceptance documentation is accurate and complete.

Name:

Signature:

Company :

Date:

Address:

If Applicable: CEA or CEPE (Certification #):

City/State/Zip:

Phone:

FIELD TECHNICIAN'S DECLARATION STATEMENT

- I certify under penalty of perjury, under the laws of the State of California, the information provided on this form is true and correct.
- I am the person who performed the acceptance requirements verification reported on this Certificate of Acceptance (Field Technician).
- I certify that the construction/installation identified on this form complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7.
- I have confirmed that the Installation Certificate(s) for the construction/installation identified on this form has been completed and is posted or made available with the building permit(s) issued for the building.

Company Name:

Field Technician's Name:

Field Technician's Signature:

Date Signed:

Position With Company (Title):

RESPONSIBLE PERSON'S DECLARATION STATEMENT

- I certify under penalty of perjury, under the laws of the State of California, that I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this form.
- I am a licensed contractor, architect, or engineer, who is eligible under Division 3 of the Business and Professions Code, in the applicable classification, to take responsibility for the scope of work specified on this document and attest to the declarations in this statement (responsible person).
- I certify that the information provided on this form substantiates that the construction/installation identified on this form complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7.
- I have confirmed that the Installation Certificate(s) for the construction/installation identified on this form has been completed and is posted or made available with the building permit(s) issued for the building.
- I will ensure that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy.

Company Name:

Phone:

Responsible Person's Name:

Responsible Person's Signature:

License:

Date Signed:

Position With Company (Title):

Project Name/Address:

System Name or Identification/Tag:

System Location or Area Served:

Intent:

Verify that the electric resistance underslab heating system is thermostatically controlled and disabled during the summer on-peak period defined by the local electric utility.

Construction Inspection

- 1 Instrumentation to perform test includes, but not limited to:
 - a. Calibrated electric test meter
- 2 Installation
 - Summer on-peak period is programmed into all electric resistance underslab heating system controls.

A. Functional Testing	Results
Step 1: Using the control system, lower the slab temperature setpoint. Verify and document the following using an electrical test meter:	
a. The underslab electric resistance heater turns OFF	Y / N
Step 2: Using the control system, raise the slab temperature setpoint. Verify and document the following using an electrical test meter:	
a. The underslab electric resistance heater turns ON	Y / N
Step 3: Using the control system, change the control system's date and time corresponding to the local utility's summer on-peak period. If control system only accounts for time, set system time corresponding to the local utility's summer on-peak period. Verify and document the following using an electrical test meter:	
a. The underslab electric resistance heater turns OFF	Y / N
Step 4: Restore system to correct date and time, and control set points.	
	Y / N
B. Testing Results	PASS / FAIL
When the slab temperature setpoint was lowered in Step 1 the underslab electric resistance heater turned OFF	
When the slab temperature setpoint was raised in Step 2 the underslab electric resistance heater turned ON	
When the control system's date and time was changed in Step 3 the underslab electric resistance heater turns OFF	
C. Evaluation:	
<input type="checkbox"/>	PASS: All Construction Inspection responses are complete and all Testing Results responses are "Pass"
<input type="checkbox"/>	