

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****CERTIFICATE OF VERIFICATION**

Note: This table completed by HERS Registry.

Project Name:	Enforcement Agency:
Dwelling Address:	Permit Number:
City and Zip Code:	Permit Application Date:

A. Ducted Cooling System Information

01	System Identification or Name	
02	System Location or Area Served	
03	Indoor Unit Name or Description of Area Served	
04	System Installation Type	
05	Nominal Cooling Capacity (tons) of Condenser	
06	Condenser Speed Type	
07	Cooling System Zonal Control Type	
08	Central Fan Integrated (CFI) Ventilation System Status	
09	System Bypass Duct Status	
10	Date of System Airflow Rate Measurement	
11	Airflow Rate Protocol Utilized	
12	Central Fan Ventilation Cooling System Status	

B. Fan Watt Measurement Apparatus and Procedure Information

Instrument Specifications are given in RA3.3.1, and system fan watt measurement apparatus information is given in RA3.3.2.2.

01	Fan Watt Verification Device Used	
----	-----------------------------------	--

MCH-22d Forced Air System Fan Efficacy Measurement – Newly Installed Zoned Single-Speed Compressor Systems with Central Fan Ventilation Cooling**C. Forced Air System Fan Efficacy Measurement – All Zones Calling**

The procedures for System Fan Watt Verification are specified in Reference Residential Appendix RA3.3.

01	Actual Tested Watts	
02	Actual Tested Airflow from MCH-23 (cfm)	
03	Required Fan Efficacy (watts/cfm)	
04	Actual Fan Efficacy (watts/cfm)	
05	Compliance Statement:	

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****D. Forced Air System Fan Efficacy Measurement – All Zonal Control Modes**

The procedures for System Fan Efficacy Verification are specified in Reference Residential Appendix RA3.3. Note: For compliance with verification in all zonal control modes, it is sufficient to verify fan efficacy for operation of each individual zone when the individual zone is the sole zone calling for conditioning. It is not necessary to verify fan efficacy for combinations of 2 or more zones that are less than all zones calling (e.g., 2 out of three zones calling).

01	Number of Independently Controlled Zones (i.e., number of thermostats or temperature sensors that independently control one or more dampers.)				
02	Required Fan Efficacy in All Zonal Control Modes(Watt/cfm)				
03	04	05	06	07	08
Zone Name	Zone Description	Measured Watt Draw with all Other Zones Off	Measured Airflow with all Other Zones Off (cfm)	Calculated Fan Efficacy (Watts/cfm)	Zone Compliance Status
09	Compliance Statement:				

E. Central Fan Ventilation Cooling System Fan Efficacy Measurement

The procedures for Central Fan Ventilation Cooling System Fan Watt Verification are specified in Reference Residential Appendix RA3.3.4.

01	Actual Tested Watts	
02	Actual Tested Ventilation Airflow from MCH-23 (cfm)	
03	Required Fan Efficacy (watts/cfm)	
04	Actual Fan Efficacy (watts/cfm)	
05	Compliance Statement:	

F. Additional Requirements

01	All registers were fully open during the diagnostic test.	
02	System fan was set at maximum speed during the diagnostic test.	
03	If fresh air duct is part of the HVAC system it was not closed during the diagnostic test.	
04	Airflow rate and fan watt draw shall be simultaneous measurements when used to calculate the fan efficacy tested value.	
05	Multi-speed compressor space cooling systems or variable speed compressor systems shall verify airflow (cfm/ton) and fan efficacy (watt/cfm) with system operating in cooling mode at the maximum compressor speed and the maximum air handler fan speed.	
06	Zoned cooling air distribution systems with single speed compressors shall meet both the airflow (cfm/ton) and fan efficacy (watt/cfm) criteria in every zonal control mode.	
07	Portable Watt meters used for measurements of air-handler watt draws shall be true power measurement systems (i.e., sensor plus data acquisition system) having an accuracy of $\pm 2\%$ of reading or ± 10 watts whichever is greater.	
	Verification Status:	<input type="checkbox"/> <u>Pass</u> - all applicable requirements are met; or <input type="checkbox"/> <u>Fail</u> - one or more applicable requirements are not met. Enter reason for failure in corrections notes field below; or <input type="checkbox"/> <u>All N/A</u> - This entire table is not applicable
	Correction Notes:	

The responsible person's signature on this compliance document affirms that all applicable requirements in this table have been met unless otherwise noted in the Verification Status and the Corrections Notes in this table.

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****G. Determination of HERS Verification Compliance**

All applicable sections of this document shall indicate compliance with the specified verification protocol requirements in order for this Certificate of Verification as a whole to be determined to be in compliance.

01	
----	--

For information and data collection only. Not valid until registered with a HERS provider

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****DOCUMENTATION AUTHOR'S DECLARATION STATEMENT**

1. I certify that this Certificate of Verification documentation is accurate and complete.

1. I certify that this Certificate of Verification documentation is accurate and complete.	
Documentation Author Name:	Documentation Author Signature:
Company:	Date Signed:
Address:	CEA/HERS Certification Information (if applicable):
City/State/Zip:	Phone:

RESPONSIBLE PERSON'S DECLARATION STATEMENT

2. I certify the following under penalty of perjury, under the laws of the state of California:

1. The information provided on this Certificate of Verification is true and correct.
2. I am the certified HERS Rater who performed the verification identified and reported on this Certificate of Verification (responsible rater).
3. The installed features, materials, components, manufactured devices, or system performance diagnostic results that require HERS verification identified on this Certificate of Verification comply with the applicable requirements in Reference Appendices RA2, RA3, and the requirements specified on the Certificate of Compliance for the building approved by the enforcement agency.
4. The information reported on applicable sections of the Certificate(s) of Installation (CF2R) signed and submitted by the person(s) responsible for the construction or installation conforms to the requirements specified on the Certificate(s) of Compliance (CF1R) approved by the enforcement agency.
5. I understand that a registered copy of this Certificate of Verification shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections, and I will take the necessary steps to ensure this requirement is accomplished.
6. I understand that a registered copy of this Certificate of Verification is required to be included with the documentation the builder provides to the building owner at occupancy, and I will take the necessary steps to ensure this requirement is accomplished.

BUILDER OR INSTALLER INFORMATION AS SHOWN ON THE CERTIFICATE OF INSTALLATION

Company Name (Installing Subcontractor, General Contractor, or Builder/Owner):	
Responsible Builder or Installer Name:	CSLB License:

HERS PROVIDER DATA REGISTRY INFORMATION

Sample Group Number (if applicable):	Dwelling Test Status in Sample Group (if applicable):
--------------------------------------	---

HERS RATER INFORMATION

HERS Rater Company Name:	
Responsible Rater Name:	Responsible Rater Signature:
Responsible Rater Certification Number w/ this HERS Provider:	Date Signed:

For assistance or questions regarding the Energy Standards, contact the Energy Hotline at: 1-800-772-3300

CERTIFICATE OF VERIFICATION – DATA FIELD DEFINITIONS AND CALCULATIONS	CF3R-MCH-22-H
Space Conditioning System Fan Efficacy	(Page 1 of 3)

CF3R-MCH-22d-H User Instructions

Section A. Ducted Cooling System Information

1. *System Identification or Name:* This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.
2. *System Location or Area Served:* This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.
3. *Indoor Unit Name:* This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.
4. *System Installation Type:* This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.
5. *Nominal Cooling Capacity (tons) of Condenser:* This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.
6. *Condenser Speed Type:* This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.
7. *Cooling System Zonal Control Type:* This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.
8. *Central Fan Integrated (CFI) Ventilation System Status:* This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.
9. *System Bypass Duct Status:* This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.
10. *Date of System Airflow Rate Measurement:* This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.
11. *Airflow Rate Protocol utilized:* This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.
12. *Central Fan Ventilation Cooling System Status:* This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.

Section B. Fan Watt Measurement Apparatus and Procedure Information

1. *Fan Watt Verification Device Used:* If the device used to measure fan watts was a portable watt meter then select "Portable Watt Meter". This can include plug-in devices such as a "Watts-Up" meter, or a "Kill-a-Watt" meter, or a clamp-on type meter that reads true power watts directly (must account for power factor – multiplying amps x volts is not adequate).

Section C. Forced Air System Fan Efficacy Measurement – All Zones Calling

1. *Actual Tested Watts:* Enter the number of watts tested using the device specified in Section B and tested with all zones calling for cooling simultaneously.
2. *Actual Tested Airflow from MCH-23 (cfm):* This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.
3. *Required Fan Efficacy (watts/cfm):* This field is filled out automatically and referenced from MCH-01. Values below are used unless higher efficacy values are listed on the CF1R for performance compliance.
 - a. 0.62 watts/cfm for small duct high velocity HP or AC systems
 - b. 0.45 watts/cfm for central gas furnace or packaged gas furnace systems
 - c. 0.58 watts/cfm for all other systems

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS**

4. *Actual Fan Efficacy (watts/cfm)*: This field is filled out automatically. It is calculated by dividing the actual tested watts by the actual tested airflow.
5. *Compliance Statement*: This field is filled out automatically. The result is based on whether or not the actual fan efficacy meets the required fan efficacy.

Section D. Forced Air System Fan Efficacy Measurement – All Zonal Control Modes

1. *Number of Independently Controlled Zones*: Enter the number of independently controlled zones.
2. *Required Fan Efficacy (Watts/cfm)*: This field is filled out automatically and referenced from MCH-01. Values below are used unless higher efficacy values are listed on the CF1R for performance compliance.
 - a. 0.62 watt/cfm for small duct high velocity HP or AC systems
 - b. 0.45 watt/cfm for central gas furnace or packaged gas furnace systems
 - c. 0.58 watt/cfm for all other systems
3. *Zone Name*: Enter a unique name for each independent zone.
4. *Zone Description*: Enter a description of the zone (e.g. upstairs, downstairs).
5. *Measured Watt Draw with All Other Zones Off*: Enter the number of watts tested using the device specified in Section B and tested with all other zones off.
6. *Measured Airflow with All Other Zones Off*: This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.
7. *Calculated Fan Efficacy*: This field is filled out automatically. It is calculated by dividing the measured watt draw by the measured airflow.
8. *Zone Compliance Status*: This field is filled out automatically. The result is based on whether or not the actual fan efficacy meets the required fan efficacy for this zone.
9. *Compliance Statement*: This field is filled out automatically. The result is based on whether or not the actual fan efficacy meets the required fan efficacy for all zones tested.

Section E. Central Fan Ventilation Cooling System Fan Efficacy Measurement

1. *Actual Tested Watts*: Enter the number of watts tested using the device specified in Section B and tested at ventilation cooling airflow rate.
2. *Actual Tested Ventilation Airflow from MCH-23*: This field is filled out automatically. It is referenced from the CF2R-MCH-23, which must be completed prior to this document.
3. *Required Fan Efficacy*: This field is filled out automatically and referenced from MCH-01. Values below are used unless higher efficacy values are listed on the CF1R for performance compliance.
 - a. 0.62 watt/cfm for small duct high velocity HP or AC systems
 - b. 0.45 watt/cfm for central gas furnace or packaged gas furnace systems
 - c. 0.58 watt/cfm for all other systems
4. *Actual Fan Efficacy*: This field is filled out automatically. This is calculated by dividing the measured watt draw by the measured airflow.
5. *Compliance Statement*: This field is filled out automatically. The result is based on whether or not the actual fan efficacy meets the required fan efficacy for all zones tested.

Section F. Additional Requirements

1. This field must be a true statement (or not applicable) for the system to comply.
2. This field must be a true statement (or not applicable) for the system to comply.

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS**

3. This field must be a true statement (or not applicable) for the system to comply.
4. This field must be a true statement (or not applicable) for the system to comply.
5. This field must be a true statement (or not applicable) for the system to comply.
6. This field must be a true statement (or not applicable) for the system to comply.
7. This field must be a true statement (or not applicable) for the system to comply.
8. *Verification Status:* If this Section does not apply, then select “All N/A”. If the system meets the criteria for *Ducts Located in Conditioned Space* credit then select “Pass”, otherwise select “Fail”. The latter selection means that the system does not meet the requirements and the CF1R will have to be revised, or the system will need to be modified to meet the requirements.
9. *Correction Notes:* If one or more applicable requirements are not met “Fail” will appear in the row above. When this occurs the rater is required to enter detailed notes here that describe what failed and why.

Section G. Determination of HERS Verification Compliance

1. This field is filled out automatically. Compliance requires that all individual criteria pass.

Documentation Declaration Statements

1. The person who prepared the CF3R will sign and complete the fields for their name, company (if applicable), address, phone number, certification information (if applicable), date and signature.
2. The person who is assuming responsibility for the project being built to comply with Title 24, Part 6, will complete the fields (if applicable) for their company, responsible builder or installer name, CSLB license number, sample group number, dwelling test status in sample group, HERS Rater company name, HERS Rater name, HERS Rater signature, HERS Rater certification number and date signed.