



Project Name and Address	Authority Having Jurisdiction
Name:	Enforcement Agency:
Address:	Permit Number:
City, Zip:	Permit Application Date:

<input type="checkbox"/> Construction inspection and functional testing comply <input type="checkbox"/> Does not comply	Date Submitted to AHJ:
--	------------------------

<b>Intent:</b>	This document is used to demonstrate compliance with acceptance requirements in §140.9(c)4 and Reference Nonresidential Appendix NA7.17 for fume hood automatic sash closure systems. Attach additional copies of pages 1 through 2, as required, for all fume hoods that must be tested.
----------------	---

### Fume Hood Location

Building:	Floor:	Room:	Fume Hood Reference:
-----------	--------	-------	----------------------

### Table A: Construction Inspection

Prior to functional testing, verify and document all the following

Step	Entry	Item	Code Reference
1	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Sash zone presence sensor factory calibration certificate is valid.	NA7.17.1(a)
2	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Sash obstruction sensor factory calibration certificate is valid.	NA7.17.1(b)
3	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Presence sensor has been located and adjusted to minimize false signals.	NA7.17.1(c)
4	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Presence sensor pattern does not enter adjacent zones.	NA7.17.1(d)
5	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Obstruction sensor has been installed according to manufacturer instructions.	NA7.17.1(e)
6	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Presence sensor has been installed according to manufacturer instructions.	NA7.17.1(f)
7	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Check if Construction Inspection complies with all requirements.	N/A

### Table B: Functional Testing

For each sash closure control system to be tested, perform the following

Step	Entry	Functional Test	Code Reference
1	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Test Auto Close Operation.	NA7.17.2(a) §140.9(c)4Ai
1.1	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Open sash to maximum position or sash stop, whichever is lower. Vacate zone presence sensor range to simulate unoccupied state. Sash closes automatically to minimum, closed position within 5 min.	NA7.17.2(a)1 NA7.17.2(a)2



Step	Entry	Functional Test	Code Reference
1.2	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Simulate movement in an area adjacent to sash zone. Sash does not open from movement in adjacent zones.	NA7.17.2(a)3
2	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Confirm Manual Control Operation: Open Test.	NA7.17.2(b) §140.9(c)4Aiv
2.1	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	If equipped, disable any auto open control mode. Close sash to its minimum, closed position. Simulate movement in the sash zone. Sash does not open automatically.	NA7.17.2(b) Open test 1-2
2.2	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	If equipped, open the sash using a push button, foot pedal or similar mechanism. Sash raises to the maximum position or sash stop.	NA7.17.2(b) Open test 3
3	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Confirm Manual Control Operation: Closed Test.	NA7.17.2(c)
3.1	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	If equipped, close the sash using a push button, foot pedal, or similar mechanism. Otherwise, close sash by hand. Sash closes to minimum, closed height.	NA7.17.2(b) Closed test 1
3.2	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Open sash. If equipped, close sash using push button or similar mechanism. While sash is closing, trigger the stop button. Sash stops immediately when stop button is activated.	NA7.17.2(b) Closed test 2
4	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Confirm Sash Object Detection Operation	NA7.17.2(c)
4.1	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Open sash to maximum position or sash stop, whichever is lower. Place transparent object in pathway. Vacate zone presence sensor range to simulate unoccupied state. Verify sash does not close automatically within 5 min.	NA7.17.2(c) 1,2
4.2	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Open sash to maximum position or sash stop, whichever is lower without any obstructions in path of sash. Vacate zone presence sensor range to simulate unoccupied state. When sash begins to close, insert transparent object into path and verify sash stops before contact.	NA7.17.2(c) 3,4
5	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Confirm Sash Net Downward Force	NA7.17.2(d)
5.1	lbs.	Disable object detection controls. Place scale in sash opening of fume hood. Close sash manually using push button, foot pedal, or similar mechanism. Enter sash closing force in lbs. Closing force shall not exceed 10 lbs.	NA7.17.2(d)1-4



Step	Entry	Functional Test	Code Reference
5.2	lbs.	Leaving scale in place, open sash to maximum position or sash stop, whichever is lower. Simulate unoccupied state by vacating sash zone. Enter sash closing force in lbs. Closing force shall not exceed 10 lbs.	NA7.17.2(d)5 §140.9(c)4Aii
6	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	Check if functional test complies with all requirements.	N/A



<b>Declaration Statement</b>	<b>Signatory</b>
<p><b>Document Author</b> I assert that this Certificate of Acceptance documentation is accurate and complete.</p>	
<p><b>Field Technician</b> I certify the following under penalty of perjury, under the laws of the State of California: The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and signed by the responsible builder/installer and has been posted or made available with the building permit(s) issued for the building.</p>	
<p><b>Responsible Person</b> I assert the following under penalty of perjury, under the laws of the State of California: I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement (responsible acceptance person). The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building. I understand that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections, and I will take the necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy, and I will take the necessary steps to ensure this requirement is accomplished.</p>	