



Project Name and Address	Authority Having Jurisdiction
Name:	Enforcement Agency:
Address:	Permit Number:
City, Zip Code:	Permit Application Date:

☐ Steam trap sample group passes all tests and complies. ☐ Steam trap sample group fails and does not comply. Steam Trap Sample Group:	Date Submitted to AHJ:
--	------------------------

Intent:	This certificate of acceptance may optionally be completed for steam systems with more than seven (7) steam traps and must accompany NRCA-PRC-18a-F. One NRCA-PRC-18c-F must be completed for each sample group. Steam systems that include up to seven (7) steam traps are required to use certificate of acceptance NRCA-PRC-18b-F and may not use sampling. If the first steam trap in the sample group passes the acceptance test, the remaining steam traps in the sample group also pass. If the first steam trap in the sample group fails, the rest of the steam traps in that group must be tested individually using NRCA-PRC-18b-F and the failed steam trap must be remediated until it passes as well. Reference Section 120.6(i) and NA7.19.
----------------	--

Table B-1: Sample Group Members

List each steam trap in this sample group (minimum 1, limit 7) and indicate which steam trap was tested.

Steam Trap	Tested (at least one must be tested)
	☐ Tested ☐ Not Tested
	☐ Tested ☐ Not Tested
	☐ Tested ☐ Not Tested
	☐ Tested ☐ Not Tested
	☐ Tested ☐ Not Tested
	☐ Tested ☐ Not Tested
	☐ Tested ☐ Not Tested

**Table B-2: Functional Testing**

If any tested steam trap fault detection sensor fails it must be remediated until it passes the test.

Step	Entry	Functional Test	Code Reference
1.0	☐ Pass ☐ Fail	Identify the status of the steam trap. If the steam line is operational select 'pass.' Otherwise if it is nonoperational at the time of the functional test, select 'fail.'	NA7.19.1.2 Step 1
2.0	☐ Pass ☐ Fail	Confirm that central steam trap monitoring system is receiving a signal that reflects the status of the steam trap.	NA7.19.1.2 Step 2
3.0	☐ Pass ☐ Fail	Generate a fault at the steam trap sensor for each tested steam trap and select 'pass.' If unable to generate a fault, select 'fail.'	NA7.19.1.2 Step 3
4.0	☐ Pass ☐ Fail	Verify that the central steam trap monitoring system detects the fault and reports the fault detection to the operator.	NA7.19.1.2 Step 4
5.0	☐ Pass ☐ Fail	Reconnect steam trap sensor and verify the fault detection sensor is communicating with the central steam trap monitoring system.	NA7.19.1.2 Step 5
6.0	☐ Pass ☐ Fail	Verify that central steam trap monitoring system does not report a fault.	NA7.19.1.2 Step 6
7.0	☐ Pass ☐ Fail	Return system to initial operating conditions.	N/A
8.0	☐ Pass ☐ Fail	Check pass if all Functional Test Compliance Results are 'pass.' Check fail if any Functional Test Compliance Results are 'fail'. If failed, then all members of the steam trap group (Table B-1) must be tested individually using NRCA-PRC-18b-F and the tested steam trap must be remediated until it passes.	N/A



Document Author I assert that this Certificate of Acceptance documentation is accurate and complete	Author Name Company Name Author Signature Date Signed
Field Technician I certify the following under penalty of perjury, under the laws of the State of California: The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and signed by the responsible builder/installer and has been posted or made available with the building permit(s) issued for the building.	Field Tech. Name Company Name Title Phone Field Tech. Signature Date Signed
Responsible Person I assert the following under penalty of perjury, under the laws of the State of California: I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement. The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building. I understand that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building and shall be made available to the enforcement agency for all applicable inspections, and I will take the necessary steps to fulfill this requirement. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy. I will take the necessary steps to ensure this requirement.	Responsible Name Company Name License No. Title Phone Responsible Signature Date Signed