## S/A TEMP RESET CONTROLS

2025-CEC-NRCA-MCH-16-A

Project Name and Address		Authority Having Jurisdiction	
Name: Project Name		Enforcement Agency: Agency	
Address: Project Address		Permit Number: Permit Number	
City, Zip: City, Zip Code		Permit Acceptance Date: Date	
		•	
Building: Enter Value	Floor: Enter Value	Room: Enter Value	Control/tag: Value
		•	

Construction inspection and functional testing comply  Does not comply	Date Submitted to AHJ: Date

## Intent:

Verify that the supply air temperature modulates to meet system temperature setpoint(s). Reference NRCC-MCH-E for nonresidential (including nonresidential spaces in high-rise multifamily) building permits or LMCC-MCH-E for nonresidential spaces in low-rise multifamily building permits or LMCC-PRF-E or NRCC-PRF-E for the performance path. Submit one Certificate of Acceptance for each system that must demonstrate compliance. References: §120.5(a)15, §140.4(f), §160.3(d)10, §170.2(c)4D, and NA7.5.15.

## **Table A: Construction Inspection**

Prior to functional testing, verify and document all of the following:

Step	Entry	Item	Code Reference
1	No Entry	Check the following Required Documentation:	N/A
1.1	☐ Pass ☐ Fail	Designs, plans, schematics, and schedules as approved by the authority having jurisdiction.	N/A
1.2	☐ Pass ☐ Fail	NRCC-MCH-E or LMCC-MCH-E or LMCC-PRF-E or NRCC-PRF-E as approved by the authority having jurisdiction	§10-103(a)2A
1.3	☐ Pass ☐ Fail	Manufacturer specifications, calibration certificates, or tear sheets for the installed system as available.	N/A
2	No Entry	Prior to functional testing, verify and document the following:	NA7.5.15.1
2.1	Pass Fail	Supply air temperature reset controls are installed as specified by the requirements.	NA7.5.15.1(a), §140.4(f), §170.2(c)4D
2.2	☐ Pass ☐ Fail	All system air temperature sensors are factory or field calibrated within 2% of a calibrated reference temperature sensor.	NA7.5.15.1(b)
2.3	Enter Value	Document current supply air temperature (°F).	NA7.5.15.1(c)
3	Pass Fail	Verify that the Construction Inspection complies with <b>ALL</b> requirements.	N/A



## **Table B: Functional Testing**

Step	Entry	Functional Test	Code Reference
0	☐ Pass ☐ Fail ☐ N/A	Check to make sure that chilled/hot water coils, if used, are not already fully open and calling for maximum cooling/heating. If so, reverse Steps 2 and 3 and/or change the set point range as necessary to conduct this test.  (Pass, Fail, N/A)	NA7.5.15.2(a)
1	No Entry	Identify the control parameter.	NA7.5.15.2(b)
1.1, or	☐ Check or ☐ NA	Outside air temperature.	N/A
1.2, or	☐ Check or ☐ NA	Zone or return air temperature.	N/A
1.3, or	☐Check or ☐ NA	Zone calling for heating or cooling.	N/A
1.4	☐ Check or ☐ NA	Other.	N/A
2	No Entry	During occupied mode, adjust the reset control parameter to decrease the supply air temperature (to the lower supply temperature limit). Verify and document the following:	NA7.5.15.2 Step 1
2.1	☐ Pass ☐ Fail	Supply air temperature controls modulate as intended.	NA7.5.15.2 Step 1(a)
2.2	Pass Fail	Actual supply air decreases to meet the new setpoint within ±2°F.	NA7.5.15.2 Step 1(b)
2.2.1	Enter Value °F	Supply air temperature set point.	N/A
2.2.2	Enter Value °F	Actual supply air temperature.	N/A
2.3	Pass Fail	Supply air temperature stabilizes within 15 minutes.	NA7.5.15.2 Step 1(c)
3	No Entry	During occupied mode, adjust the reset control parameter to increase the supply of air temperature (to the upper supply temperature limit). Verify the following:	NA7.5.15.2 Step 2
3.1	☐ Pass ☐ Fail	Supply air temperature controls modulate as intended.	NA7.5.15.2 Step 2(a)
3.2	Pass Fail	Actual supply air temperature changes to meet the new setpoint within ±2°F.	NA7.5.15.2 Step 2(b)

Step	Entry	Functional Test	Code Reference
3.2.1	Enter Value °F	Supply air temperature set point.	N/A
3.2.2	Enter Value °F	Actual supply air temperature.	N/A
3.3	Pass Fail	Supply air temperature stabilizes within 15 minutes.	NA7.5.15.2 Step 2(c)
4	No Entry	Restore reset control parameter to automatic control. Verify and document the following:	NA7.5.15.2 Step 3
4.1	Pass Fail	Supply air temperature controls modulate as intended.	NA7.5.15.2 Step 3(a)
4.2	☐ Pass ☐ Fail	Actual supply air temperature changes to meet the new setpoint within ±2°F.	NA7.5.15.2 Step 3(b)
4.2.1	Enter Value °F	Supply air temperature set point.	N/A
4.2.2	Enter Value °F	Actual supply air temperature.	N/A
4.3	Pass Fail	Supply air temperature stabilizes within 15 minutes.	NA7.5.15.2 Step 3(c)
5	Pass Fail	Verify that the Functional Test complies with <b>ALL</b> requirements.	N/A
40			



Declaration Statement	Signatory
Document Author	Name
I assert that this Certificate of Acceptance documentation is accurate and complete	Company Name
	Author Signature
	Date Signed
Acceptance Test Technician	
I certify the following under penalty of perjury, under the laws of the State of California:	Name
The information provided on this Certificate of Acceptance is true and correct. I am the person who	Company Name
performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The	ATT No.: ATT Cert. No.
construction or installation identified on this Certificate of Acceptance complies with the applicable	Title
acceptance requirements indicated in the plans and specifications approved by the enforcement agency	Phone
and conforms to the applicable acceptance requirements and procedures specified in Reference	Signature
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or	Date Signed
installation identified on this Certificate of Acceptance has been completed and signed by the responsible	
builder/installer and has been posted or made available with the building permit(s) issued for the building.	
Responsible Person	
I assert the following under penalty of perjury, under the laws of the State of California:	
I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and	
I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3	
of the Business and Professions Code in the applicable classification to accept responsibility for the system	
design, construction or installation of features, materials, components, or manufactured devices for the	Name
scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement.	Company Name
The information provided on this Certificate of Acceptance substantiates that the construction or	Lic. No.: License No.
installation identified on this Certificate of Acceptance complies with the acceptance requirements	Title
indicated in the plans and specifications approved by the enforcement agency and conforms to the	Phone
applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I	Signature
have confirmed that the Certificate(s) of Installation for the construction or installation identified on this	Date Signed
Certificate of Acceptance has been completed and is posted or made available with the building permit(s)	
issued for the building. I understand that a completed, signed copy of this Certificate of Acceptance shall	
be posted, or made available with the building permit(s) issued for the building and shall be made	
available to the enforcement agency for all applicable inspections. I will take the necessary steps to fulfill	
this requirement. I understand that a signed copy of this Certificate of Acceptance is required to be	
included with the documentation the builder provides to the building owner at occupancy. I will take the	
necessary steps to fulfill this requirement.	