



Project Name and Address	Authority Having Jurisdiction
Name:	Enforcement Agency:
Address:	Permit Number:
City, Zip Code:	Permit Application Date:

Building:	Floor:	Room:	Control/tag:
-----------	--------	-------	--------------

☐ Construction inspection and functional testing comply ☐ Does not comply	Date Submitted to AHJ:
--	------------------------

Intent:	Compressor System: 3 or more compressors and greater than 100hp. Per Section 120.6(e)2, this acceptance test applies to compressed air systems with three or more compressors and with a combined horsepower greater than 100, excluding medical gas compressed air systems serving healthcare facilities. Complete a separate form for each compressor system. For compressor systems with two or fewer compressors, review acceptance test NRCA-PRC-01b-F. Reference Section 120.6(e)2, 120.6(e)3, NA7.13.1, and NA7.13.2.
----------------	---

Table A-1: Compressor System Data (System must include at least three compressors)

For compressor systems with two or fewer compressors, review acceptance test NRCA-PRC-01b-F. Control types typically include Load/Unload, Modulating, Variable Displacement, Variable Speed, Start/Stop, Dual/Auto Dual, or Other. See the Quick Reference Guide for further details. Prior to functional testing, verify and document all of the following:

Unit Number	Rated Size (hp) NA7.13.1.1(a)	Rated Capacity (acfm) NA7.13.1.1(a)	Control Type NA7.13.1.1(a)	Designated as Trim NA7.13.1.1(d)
1				☐ True ☐ False
2				☐ True ☐ False
3				☐ True ☐ False
4				☐ True ☐ False
5				☐ True ☐ False
6				☐ True ☐ False
7				☐ True ☐ False
8				☐ True ☐ False
9				☐ True ☐ False

Total System Capacity

hp

(NA7.13.1.1(b))

System Operating Pressure

psi

(NA7.13.1.1(c))

**Table A-2: Construction Inspection - Compressor system control capabilities**

Prior to functional testing, verify and document all of the following:

Step	Entry	Item	Code Reference
1.0	☐ Pass ☐ Fail	Verify that there is a means for observing and recording the state of each compressor in the system, including Off, Unloaded, Partially loaded, Fully loaded, Short cycling, Blow off	NA7.13.1.1(e)
2.0	☐ Pass ☐ Fail	Verify that the monitoring system has the following measurement capabilities: header or compressor discharge pressure, amps or power of each compressor, airflow (cfm), maintained data storage, visual trending display of each recorded point, load, and specific efficiency.	NA7.13.2.1 (a)-(c), (e), and (f).
3.0	☐ Pass ☐ Fail	Verify that the monitoring system is capable of data logging pressure, power, airflow, and calculated compressed air system specific efficiency (kW/100 cfm) at intervals of 5 minutes or less.	NA7.13.2.1(d)

Table A-3: Construction Inspection Compliance

Step	Entry	Item	Code Reference
1.0	☐ Pass ☐ Fail	Table A-1 must include all compressors in the system and must be no fewer than three (3) and the Total System Capacity and System Operating Pressure must be entered.	N/A
2.0	☐ Pass ☐ Fail	All steps in Table A-3 must show as passed.	N/A
3.0	☐ Pass ☐ Fail	PASS: If all steps in Table A-3 show as passed, then the compressor system passes the Construction Inspection requirements and must complete the functional testing requirements in Table B. FAIL: If any steps in Table A-3 show as failed, remediate the system until it passes. If it cannot be made to pass, then the compressor system fails and may not proceed to functional testing. Mark page 1 as 'Does not comply.'	N/A

**Table B: Functional Testing**

Step	Entry	Functional Test	Code Reference
1.0	☐ Pass ☐ Fail	Verify that the methods from the Construction Inspection table A-2 and have been employed to verify that the compressor states can be observed and recorded for every compressor and that the current air demand can be measured or inferred.	NA7.13.1.2 Step 1
2.0	☐ Pass ☐ Fail	Run the compressed air supply system steadily at a load within (or close to) the expected operational load range as can be practically implemented for a duration of at least 10 minutes. Select 'pass' if it perform this test run, 'fail' if unable.	NA7.13.1.2 Step 2
2.1	☐ Pass ☐ Fail	During the test (Step 2.0), observe that data is being recorded to a log file that can be opened and viewed to see the trends of airflow, power, and specific efficiency in at least 5 minute intervals.	NA7.13.2.2(a)
2.2	☐ Pass ☐ Fail	During the test (Step 2.0), observe that airflow and compressor power data vary with loading and unloading of the compressor within typical performance expectations. Measurements should be observed across various loading, whether manually varied in response to actual operational loads.	NA7.13.2.2(d)
3.0	No entry	Confirm that the combinations of compressors states meet the following criteria.	NA7.13.1.2 Step 4
3.1	☐ Pass ☐ Fail	No compressor exhibits short-cycling (loading and unloading more often than once per minute).	NA7.13.1.2 Step 4a
3.2	☐ Pass ☐ Fail	No compressor exhibits blowoff (venting compressed air at the compressor itself).	NA7.13.1.2 Step 4b
3.3	☐ Pass ☐ Fail ☐ N/A	For new systems only: The trim compressors are the only compressors partially loaded, while the base compressors will either be fully loaded or off by the end of the test.	NA7.13.1.2 Step 4c
4.0	☐ Pass ☐ Fail	Return system to initial operating conditions.	N/A
5.0	☐ Pass ☐ Fail	Check pass if all Functional Test Compliance Results comply. Check fail if any Functional Test Compliance Results does not comply.	N/A

**Table C: Compressor Status (NA7.13.1.2, Step 3)**

During the test (Table B, Step 2.0), observe and record the state and air demand for each compressor.

Unit Number	Compressor State (Passing)		Compressor State (Failing)	Current Air Demand (acfm)
1	☐ Off ☐ Unloaded	☐ Part Loaded ☐ Fully Loaded	☐ Blowoff ☐ Short Cycling	
2	☐ Off ☐ Unloaded	☐ Part Loaded ☐ Fully Loaded	☐ Blowoff ☐ Short Cycling	
3	☐ Off ☐ Unloaded	☐ Part Loaded ☐ Fully Loaded	☐ Blowoff ☐ Short Cycling	
4	☐ Off ☐ Unloaded	☐ Part Loaded ☐ Fully Loaded	☐ Blowoff ☐ Short Cycling	
5	☐ Off ☐ Unloaded	☐ Part Loaded ☐ Fully Loaded	☐ Blowoff ☐ Short Cycling	
6	☐ Off ☐ Unloaded	☐ Part Loaded ☐ Fully Loaded	☐ Blowoff ☐ Short Cycling	
7	☐ Off ☐ Unloaded	☐ Part Loaded ☐ Fully Loaded	☐ Blowoff ☐ Short Cycling	
8	☐ Off ☐ Unloaded	☐ Part Loaded ☐ Fully Loaded	☐ Blowoff ☐ Short Cycling	
9	☐ Off ☐ Unloaded	☐ Part Loaded ☐ Fully Loaded	☐ Blowoff ☐ Short Cycling	
10	☐ Off ☐ Unloaded	☐ Part Loaded ☐ Fully Loaded	☐ Blowoff ☐ Short Cycling	



Document Author I assert that this Certificate of Acceptance documentation is accurate and complete	Author Name Company Name Author Signature Date Signed
Field Technician I certify the following under penalty of perjury, under the laws of the State of California: The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and signed by the responsible builder/installer and has been posted or made available with the building permit(s) issued for the building.	Field Tech. Name Company Name Title Phone Field Tech. Signature Date Signed
Responsible Person I assert the following under penalty of perjury, under the laws of the State of California: I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement. The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building. I understand that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building and shall be made available to the enforcement agency for all applicable inspections, and I will take the necessary steps to fulfill this requirement. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy. I will take the necessary steps to ensure this requirement.	Responsible Name Company Name License No. Title Phone Responsible Signature Date Signed