

BUILDING LEAKAGE WORKSHEET

CEC-CF2R-MCH-24-H (Revised 06/16)

CALIFORNIA ENERGY COMMISSION



CERTIFICATE OF INSTALLATION		CF2R-MCH-24-H
Building Leakage Worksheet		(Page 1 of 3)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City	Zip Code

A. Building Air Leakage – General Information

01	Indoor Temperature During Test (degreeF)	
02	Outdoor Temperature During Test (degreeF)	
03	Blower Door Location	
04	Building Elevation (ft)	
05	Building Volume (ft ³)	
06	Date of the Diagnostic Test for this Dwelling	

B. Diagnostic Equipment Information

01	Number of Manometers Used to Measure Home Pressurization				
	02	03	04	05	06
	Manometer Make	Manometer Model	Manometer Serial Number	Manometer Calibration Date	Manometer Calibration Status
07	Number of Fans Used to Pressurize Home				
	08	09	10	11	
	Fan Make	Fan Model	Fan Serial Number	Fan Configuration (rings)	

C. Envelope Leakage Worksheet - Depressurization - MCH24c - Multi-Point Air Tightness Test

01	Name and Version of ASTM E779-10 Compliant Software used for Multi-Point Test.	
02	Pre-test Baseline Building Pressure	
03	Time Average Period of Meter	
04	Test Methodology	Depressurization
05	Unadjusted Building Pressure Target	
06	Unadjusted Building Pressure Measured	
07	Induced Building Pressure	
08	A minimum of eight readings were taken spaced evenly between -15 Pa and -60 Pa (or lowest attainable pressure).	
09	Post-test Baseline Building Pressure	
10	Corrected CFM50 (from software)	

Note:

- For multifamily, each dwelling unit must be tested individually and shown to meet the leakage requirements. Depressurization of the adjacent dwelling units while conducting this test is not allowed.

D. Altitude and Temperature Correction (not used, performed by blower door software)**E. Accuracy Adjustment**

01	Percent Uncertainty @ 95% Confidence Level (from software)	
02	Accuracy Level	
03	Accuracy Adjustment Factor	
04	Adjusted CFM50 Depressurization (measured air leakage rate)	

BUILDING LEAKAGE WORKSHEET

CEC-CF2R-MCH-24-H (Revised 06/16)

CALIFORNIA ENERGY COMMISSION



CERTIFICATE OF INSTALLATION		CF2R-MCH-24-H
Building Leakage Worksheet		(Page 2 of 3)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City	Zip Code

F. Envelope Leakage Worksheet – Pressurization - MCH24c – Multi-Point Air Tightness Test

01	Name and Version of ASTM E779-10 Compliant Software used for Multi-Point Test.	
02	Pre-test Baseline Building Pressure	
03	Time Average Period of Meter	
04	Test Methodology	Pressurization
05	Unadjusted Building Pressure Target	
06	Unadjusted Building Pressure Measured	
07	Induced Building Pressure	
08	A minimum of eight readings were taken spaced evenly between 15 Pa and 60 Pa (or highest attainable pressure).	
09	Post-test Baseline Building Pressure	
10	Corrected CFM50 (from software)	

Note:

- For multifamily, each dwelling unit must be tested individually and shown to meet the leakage requirements. Pressurization of the adjacent dwelling units while conducting this test is not allowed.

G. Altitude and Temperature Correction (not used, performed by blower door software)**H. Accuracy Adjustment**

01	Percent Uncertainty @ 95% Confidence Level (from software)	
02	Accuracy Level	
03	Accuracy Adjustment Factor	
04	Adjusted CFM50 Pressurization (measured air leakage rate)	

BUILDING LEAKAGE WORKSHEET

CEC-CF2R-MCH-24-H (Revised 06/16)

CALIFORNIA ENERGY COMMISSION



CERTIFICATE OF INSTALLATION		CF2R-MCH-24-H
Building Leakage Worksheet		(Page 3 of 3)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City	Zip Code

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT

1. I certify that this Certificate of Installation documentation is accurate and complete.

Documentation Author Name:	Documentation Author Signature:
Documentation Author Company Name:	Date Signed:
Address:	CEA/HERS Certification Identification (if applicable):
City/State/Zip:	Phone:

RESPONSIBLE PERSON'S DECLARATION STATEMENT

I certify the following under penalty of perjury, under the laws of the State of California:

- The information provided on this Certificate of Installation is true and correct.
- I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction, or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Installation and attest to the declarations in this statement (responsible builder/installer), otherwise I am an authorized representative of the responsible builder/installer.
- The constructed or installed features, materials, components or manufactured devices (the installation) identified on this Certificate of Installation conforms to all applicable codes and regulations, and the installation conforms to the requirements given on the plans and specifications approved by the enforcement agency.
- I understand that a HERS rater will check the installation to verify compliance, and that if such checking identifies defects; I am required to take corrective action at my expense. I understand that Energy Commission and HERS Provider representatives will also perform quality assurance checking of installations, including those approved as part of a sample group but not checked by a HERS rater, and if those installations fail to meet the requirements of such quality assurance checking, the required corrective action and additional checking/testing of other installations in that HERS sample group will be performed at my expense.
- I reviewed a copy of the Certificate of Compliance approved by the enforcement agency that identifies the specific requirements for the scope of construction or installation identified on this Certificate of Installation, and I have ensured that the requirements that apply to the construction or installation have been met.
- I will ensure that a registered copy of this Certificate of Installation shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a registered copy of this Certificate of Installation is required to be included with the documentation the builder provides to the building owner at occupancy.

Responsible Builder/Installer Name:	Responsible Builder/Installer Signature:	
Company Name: (Installing Subcontractor or General Contractor or Builder/Owner)	Position With Company (Title):	
Address:	CSLB License:	
City/State/Zip:	Phone:	Date Signed:
Third Party Quality Control Program (TPQCP) Status:	Name of TPQCP (if applicable):	

CF2R-MCH-24c-H User Instructions**Section A. Building Air Leakage – General Information**

1. Enter the indoor temperature measured at the time that the building air leakage test was performed.
2. Enter the outdoor temperature measured at the time that the building air leakage test was performed.
3. Provide a brief description of the location where the blower door was installed for the test. (Examples: “front entry door on west side of house”, “door between house and garage”, “large window in family room”)
4. Enter the building elevation; use the value for the closest city found in Joint Appendix JA2.2. Only elevations higher than 5,000 feet require an adjustment to the calculations.
5. This number is automatically pulled from the performance approach Certificate of Compliance. It is used to calculate air changes.
6. Enter the date that the building leakage test data was collected.

Section B. Diagnostic Equipment Information

1. Enter the number of manometers used to measure the home pressurization. If more than one system is used, the fan flow numbers need to be manually added together, unless blower door software is used that will accommodate multiple fan systems running simultaneously.
2. Enter the make (brand) of the manometer used to collect the building air leakage data. (Examples: Retrotec, Energy Conservatory)
3. Enter the model of the manometer used to collect the building air leakage data. (Examples: DM-2 Mark II, DG700)
4. Enter the serial number of the manometer used to collect the building air leakage data.
5. Enter the most recent date that the manometer was calibrated by following manufacturer’s calibration specifications.
6. This field is automatically filled. If the calibration date was more than 12 months prior to the test date entered in Row A.6 above, an error will appear.
7. Enter the number of blower door fan systems required to run simultaneously to pressurize the home for the building air leakage test. If more than one system is used, the fan flow numbers need to be manually added together, unless blower door software is used that will accommodate multiple fan systems running simultaneously.
8. Enter the make (brand) of the fan used to collect the building air leakage data. (Examples: Retrotec, Energy Conservatory)
9. Enter the model of the fan used to collect the building air leakage data. (Examples: US1000, Q46, BD3, BD4)
10. Enter the serial number of the fan used to collect the building air leakage data.
11. Enter the fan configuration shown on the meter. This is sometimes referred to as “range configuration”, “CONFIG” or “rings”. (Examples: Open, A, B, C8)

Section C. Envelope Leakage (MCH24c) - Depressurization

1. This version of the MCH-24 requires the use of an ASTM E779-10 compliant software, typically provided by the blower door manufacturer. Confirm with the software vendor that it is compliant. Enter the name and version here.
2. Enter the Pre-test Baseline Building Pressure.
3. Enter the time average period used on the manometer during the DEPRESSURIZATION test. Must be at least 10 seconds.
4. Type of test being performed: Depressurization (air blowing out of house). All blower door induced pressures are to be negative relative to outside.
5. This field is automatically calculated when using the online form. The Unadjusted Building Pressure Target is the Pre-test Baseline Building Pressure plus the target building pressure (-60 Pa).
6. Enter the Measured Unadjusted Building Pressure straight from the manometer. It should be as close to the Unadjusted Building Pressure Target as possible. All blower door induced pressures for the depressurization tests are to be negative relative to outside.
7. Enter the Induced Building Pressure straight from the manometer. All blower door induced pressures for the depressurization tests are to be negative relative to outside.
8. When using the software for a multi-point test, a minimum of eight measurements must be taken over a range of pressures. This is where the user acknowledges that this was done.
9. Enter the Post-test Baseline Building Pressure from the manometer.
10. Enter the final Corrected CFM50 reading from the software.

Section D. Altitude and Temperature Correction (not used, performed by blower door software)**Section E. Accuracy Adjustment**

1. The software will provide a “Percent Uncertainty” value based on the readings taken. Enter that value here.
2. This field is automatically calculated when using the online form. If the Percent Uncertainty level is 10% or less, the Accuracy Level is “Standard”. If the Percent Uncertainty level is greater than 10%, the Accuracy Level is “Reduced”.
3. This field is automatically calculated when using the online form:
 - a. If the Accuracy Level is “Standard”, the Accuracy Adjustment Factor will be 1 (no adjustment).
 - b. If the Accuracy Level is “Reduced”, the Accuracy Adjustment Factor will be adjusted by the Percent Uncertainty.
4. This field is automatically calculated when using the online form. The Adjusted CFM50 is the Corrected CFM50 multiplied by the Accuracy Adjustment Factor.

Section F. Envelope Leakage (MCH24c) - Pressurization

1. This version of the MCH-24 requires the use of an ASTM E779-10 compliant software, typically provided by the blower door manufacturer. Confirm with the software vendor that it is compliant. Enter the name and version here.
2. Enter the Pre-test Baseline Building Pressure.
3. Enter the Time Average Period used on the manometer during the PRESSURIZATION test. Must be at least 10 seconds.
4. Type of test being performed: Pressurization (air blowing into house). All blower door induced pressures are to be positive relative to outside.
5. This field is automatically calculated when using the online form. The Unadjusted Building Pressure Target is the Pre-test Baseline Building Pressure plus the target building pressure (60 Pa).
6. Enter the Measured Unadjusted Building Pressure straight from the manometer. It should be as close to the Unadjusted Building Pressure Target as possible. All blower door induced pressures for the pressurization tests are to be positive relative to outside.
7. Enter the Induced Building Pressure straight from the manometer. All blower door induced pressures for the pressurization tests are to be positive relative to outside.
8. When using the software for a multi-point test, a minimum of eight measurements must be taken over a range of pressures. This is where the user acknowledges that this was done.
9. Enter the Post-test Baseline Building Pressure from the manometer.
10. Enter the final Corrected CFM50 reading from the software.

Section G. Altitude and Temperature Correction (not used, performed by blower door software)**Section H. Accuracy Adjustment**

1. The software will provide a "Percent Uncertainty" value based on the readings taken. Enter that value here.
2. This field is automatically calculated when using the online form. If the Percent Uncertainty level is 10% or less, the Accuracy Level is "Standard". If the Percent Uncertainty level is greater than 10%, the Accuracy Level is "Reduced".
3. This field is automatically calculated when using the online form:
 - c. If the Accuracy Level is "Standard", the Accuracy Adjustment Factor will be 1 (no adjustment).
 - d. If the Accuracy Level is "Reduced", the Accuracy Adjustment Factor will be adjusted by the Percent Uncertainty.
4. This field is automatically calculated when using the online form. The Adjusted CFM50 is the Corrected CFM50 multiplied by the Accuracy Adjustment Factor.