



CERTIFICATE OF VERIFICATION		CF3R-MCH-26-H
Rated Space Conditioning System Equipment Verification		(Page 1 of 3)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City:	Zip Code:

**A. System Information**

Procedures for verification of High SEER and EER Equipment are described in Reference Appendix RA3.4. Each HVAC system requiring verification must use a separate form.

01	System Name or Identification/Tag	
02	System Location or Area Served	
03	Status: SEER and EER Performance Compliance Credit Check	
04	Directory Used to Certify Product Performance	
05	AHRI Certification Number for the Installed Space Conditioning System from <a href="http://www.ahridirectory.org">http://www.ahridirectory.org</a>	
06	Does the directory used to certify product performance require a specific air handler/furnace make and model? Is a specific air handler/furnace make and model required by the AHRI certification document?	
07	Is a time delay relay specifically called out (+TDR) on the AHRI certification document?	
08	Is a TXV specifically called out (+TXV) on the AHRI certification document?	

**B. Rated Space Conditioning System Equipment Verification**

The data on nameplate of the installed component shall conform to the data for the component as shown in the Directory used to certify product performance in order to demonstrate compliance.

	Data from Nameplate of Installed System Component		Data from the Directory Used to Certify the Rated System Component	
Outdoor Condenser or Package Unit - Installed Manufacturer Name	01		02	
Outdoor Condenser or Package Unit - Installed Model Number	03		04	
Inside Coil - Installed Manufacturer Name	05		06	
Inside Coil - Installed Model Number	07		08	
Air Handler/Furnace - Installed Manufacturer Name	09		10	
Air Handler/Furnace - Installed Model Number	11		12	

**C. Verified Cooling System SEER**

01	Required Minimum SEER	
02	Installed SEER	
03	Compliance Statement:	
Signature by responsible party below certifies that the installed cooling equipment meets or exceeds the required value listed on the CF2R.		

**D. Verified Cooling System EER**

01	Required Minimum EER	
02	Installed EER	
03	Compliance Statement:	
Signature by responsible party below certifies that the installed cooling equipment meets or exceeds the required value listed on the CF2R.		

**E. Verified Cooling System Air Handler/Furnace**

01	If a specific air handler or furnace is required by the AHRI certificate, the responsible party certifies by signing below that the installed air handler/furnace matches the equipment on the AHRI Certificate.	
02	Verification Status:	
03	Correction Notes:	
The responsible person's signature on this compliance document affirms that all applicable requirements in this table have been met unless otherwise noted in the Verification Status and the Corrections Notes in this table.		

Registration Number:

Registration Date/Time:

HERS Provider:

CA Building Energy Efficiency Standards - 2013~~6~~ Residential Compliance

&lt;Date&gt;



CERTIFICATE OF VERIFICATION		CF3R-MCH-26-H
Rated Space Conditioning System Equipment Verification		(Page 2 of 3)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City:	Zip Code:

**F. Verified Cooling System Time Delay Relay**

01 If a Time Delay Relay is required by the AHRI certificate, the responsible party certifies by signing below that the Time Delay Relay is installed and has been tested to operate correctly according to the protocols of RA3.4.3.

02 Verification Status:

03 Correction Notes:

**The responsible person's signature on this compliance document affirms that all applicable requirements in this table have been met unless otherwise noted in the Verification Status and the Corrections Notes in this table.**

**G. Verified Cooling System TXV**

01 If a TXV is required by the AHRI certificate, the responsible party certifies by signing below that the TXV is properly installed and has been visually verified, including proper placement of sensing bulb.

02 Verification Status:

03 Correction Notes:

**The responsible person's signature on this compliance document affirms that all applicable requirements in this table have been met unless otherwise noted in the Verification Status and the Corrections Notes in this table.**

**H. Determination of HERS Verification Compliance**

All applicable sections of this document shall indicate compliance with the specified verification protocol requirements in order for this Certificate of Verification as a whole to be determined to be in compliance.

01



CERTIFICATE OF VERIFICATION		CF3R-MCH-26-H
Rated Space Conditioning System Equipment Verification		(Page 3 of 3)
Project Name:	Enforcement Agency:	Permit Number:
Dwelling Address:	City:	Zip Code:

**DOCUMENTATION AUTHOR'S DECLARATION STATEMENT**

1. I certify that this Certificate of Verification documentation is accurate and complete.

Documentation Author Name:	Documentation Author Signature:
Company:	Date Signed:
Address:	CEA/HERS Certification Information (if applicable):
City/State/Zip:	Phone:

**RESPONSIBLE PERSON'S DECLARATION STATEMENT**

I certify the following under penalty of perjury, under the laws of the State of California:

- The information provided on this Certificate of Verification is true and correct.
- I am the certified HERS Rater who performed the verification identified and reported on this Certificate of Verification (responsible rater).
- The installed features, materials, components, manufactured devices, or system performance diagnostic results that require HERS verification identified on this Certificate of Verification comply with the applicable requirements in Reference Appendices RA2, RA3, and the requirements specified on the Certificate of Compliance for the building approved by the enforcement agency.
- The information reported on applicable sections of the Certificate(s) of Installation (CF2R) signed and submitted by the person(s) responsible for the construction or installation conforms to the requirements specified on the Certificate(s) of Compliance (CF1R) approved by the enforcement agency.
- I will ensure that a registered copy of this Certificate of Verification shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a registered copy of this Certificate of Verification is required to be included with the documentation the builder provides to the building owner at occupancy.

**BUILDER OR INSTALLER INFORMATION AS SHOWN ON THE CERTIFICATE OF INSTALLATION**

Company Name (Installing Subcontractor, General Contractor, or Builder/Owner):	
Responsible Builder or Installer Name:	CSLB License:

**HERS PROVIDER DATA REGISTRY INFORMATION**

Sample Group Number (if applicable):	Dwelling Test Status in Sample Group (if applicable):
--------------------------------------	---

**HERS RATER INFORMATION**

HERS Rater Company Name:	
Responsible Rater Name:	Responsible Rater Signature:
Responsible Rater Certification Number w/ this HERS Provider:	Date Signed:

Registration Number:

Registration Date/Time:

HERS Provider:

CA Building Energy Efficiency Standards - 2013~~6~~ Residential Compliance

&lt;Date&gt;

**CF3R-MCH-26-H User Instructions****Section A. System Information**

1. System Identification or Name: This field is filled out automatically. It is referenced from the CF2R-MCH-01, which must be completed prior to this document.
2. System Location or Area Served: This field is filled out automatically. It is referenced from the CF2R-MCH-01, which must be completed prior to this document.
3. Status: SEER and EER performance compliance credit check: This field is filled out automatically. It is referenced from the CF2R-MCH-01, which must be completed prior to this document.
4. Directory ~~Used~~ to ~~Certify~~ ~~Product~~ ~~Performance~~: User to select from dropdown list the certification data base used to document equipment efficiency.
5. AHRI ~~Certification~~ ~~Number~~ for the ~~Installed~~ ~~Space~~ ~~Conditioning~~ ~~System~~: If not using AHRI, select “N/A.” Otherwise, enter the complete AHRI certification number for the equipment installed. This number represents a specific piece of equipment (e.g., package units) or combination of equipment (e.g., split systems) that must match the installed equipment.
6. ~~If a specific air handler/furnace make and model required by the AHRI certification document~~ Does the directory used to certify product performance require a specific air handler/furnace make and model?: If not using AHRI, select “N/A.” Note that when using AHRI, this does not apply to package units. Sometimes, for split systems, a specific model air handler/furnace will be called out in addition to the condenser and coil. When it is, it must be installed and verified for the AHRI certificate to be valid for the installed system. Sometimes, the AHRI certificate only calls out the condenser and coil model numbers. In this case the furnace make/model need not be verified. If not, select “No”.
7. Is a time delay relay specifically called out (+TDR) on the AHRI certification document?: If not using AHRI, select “N/A.” If the AHRI certificate specifies that a TDR was on the system when it was tested, then the TDR is required for the system to achieve its certified efficiency and it must be verified. If not, select “No”. The indication for a TDR usually consists of a “+TDR” at the end of the model number. Sometimes it may just be a “+D” (delay).
8. Is a TXV specifically called out (+TXV) on the AHRI certification document?: If not using AHRI, select “N/A.” If the AHRI certificate specifies that a TXV was on the system when it was tested, then the TXV is required for the system to achieve its certified efficiency and it must be verified. If not, select “No”. The indication for a TXV usually consists of a “+TXV” at the end of the model number. Sometimes it may just be a “+V” (valve).

**Section B. Rated Space Conditioning System Equipment Verification**

1. Outdoor Condenser or Package Unit - Installed Manufacturer Name, Data from Nameplate of Installed system component: This field is filled out automatically. It is referenced from the CF2R-MCH-01, which must be completed prior to this document.
2. Outdoor Condenser or Package Unit - Installed Manufacturer Name, Data from the Directory used to certify product performance for the rated system component: Enter the Manufacturer’s name for the condenser as it appears in the Directory. For Package units, this will be the only Manufacturer’s name.
3. Outdoor Condenser or Package Unit - Installed Model Number, Data from Nameplate of Installed system component: This field is filled out automatically. It is referenced from the CF2R-MCH-01, which must be completed prior to this document.
4. Outdoor Condenser or Package Unit - Installed Model Number, Data from the Directory used to certify product performance for the rated system component: Enter the Manufacturer’s model number for the condenser as it appears in the Directory. For Package units, this will be the only model number required.
5. Inside Coil - Installed Manufacturer Name, Data from Nameplate of Installed system component: This field is filled out automatically. It is referenced from the CF2R-MCH-01, which must be completed prior to this document.
6. Inside Coil - Installed Manufacturer Name, Data from the Directory used to certify product performance for the rated system component: Enter the Manufacturer’s name for the inside coil (aka, indoor coil, evaporator coil) as it appears in the Directory. For package units and fan coil units, there is no separate inside coil, so enter “N/A”.
7. Inside Coil - Installed Model Number, Data from Nameplate of Installed system component: This field is filled out automatically. It is referenced from the CF2R-MCH-01, which must be completed prior to this document.
8. Inside Coil - Installed Model Number, Data from the Directory used to certify product performance for the rated system component: Enter the Manufacturer’s model number for the inside coil (aka, indoor coil, evaporator coil) as it appears in the Directory. For package units and fan coil units, there is no separate inside coil, so enter “N/A”.
9. Air Handler/Furnace - Installed Manufacturer Name, Data from Nameplate of Installed system component: This field is filled out automatically. It is referenced from the CF2R-MCH-01, which must be completed prior to this document.
10. Air Handler/Furnace - Installed Manufacturer Name, Data from AHRI Certificate for the rated system component: If not using AHRI, select “N/A.” Enter the Manufacturer’s name for the air handler/furnace as it appears on the AHRI certificate. For package

units there is no separate air handler, so enter “N/A”. Also enter “N/A” if a specific furnace or air handler is not called out on the AHRI certificate, as indicated in Section A, above.

11. Air Handler/Furnace - Installed Model Number, Data from Nameplate of Installed system component: This field is filled out automatically. It is referenced from the CF2R-MCH-01, which must be completed prior to this document
12. Air Handler/Furnace - Installed Model Number, Data from AHRI Certificate for the rated system component: If not using AHRI, select “N/A.” Enter the Manufacturer’s model number for the air handler/furnace as it appears on the AHRI certificate. For package units there is no separate air handler, so enter “N/A”. Also enter “N/A” if a specific furnace or air handler is not called out on the AHRI certificate, as indicated in Section A, above.

### Section C. Verified Cooling System SEER

1. Required Minimum SEER: This field is filled out automatically. It is referenced from the CF2R-MCH-01, which must be completed prior to this document.
2. Installed SEER: Enter the exact SEER value shown in the Directory used to certify the equipment shown in Section B, above.
3. Compliance Statement: This field is filled out automatically. Compliance requires that the installed SEER meet the required minimum SEER.

### Section D. Verified Cooling System EER

1. Required Minimum EER: This field is filled out automatically. It is referenced from the CF2R-MCH-01, which must be completed prior to this document.
2. Installed EER: Enter the exact EER value shown in the Directory used to certify for the equipment shown in Section B, above.
3. Compliance Statement: This field is filled out automatically. Compliance requires that the installed EER meet the required minimum EER

### Section E. Verified Cooling System Air Handler/Furnace

1. This statement must be true for the system to comply.
2. Verification Status: Select the appropriate choice from the following list:
  - a. Select “Pass” if the installed air handler/furnace matches the air handler/furnace on the AHRI certificate.
  - b. Select “Fail” if the installed air handler/furnace does not match the air handler/furnace on the AHRI certificate. You will be required to enter an explanation in the notes section below.
  - c. Select “N/A” if this section does not apply.
3. Correction Notes: If “Fail” is selected in the previous row, indicate specifically why in this section.

### Section F. Verified Cooling System Time Delay Relay

1. This statement must be true for the system to comply.
2. Verification Status: Select the appropriate choice from the following list:
  - a. Select “Pass” if the installed has a time delay relay that meets the verification requirements of RA3.4.3.
  - b. Select “Fail” if the installed system does not meet the verification requirements of RA3.4.3.
  - c. Select “N/A” if this section does not apply.
3. Correction Notes: If “Fail” is selected in the previous row, indicate specifically why in this section.

### Section G. Verified Cooling System TXV

1. This statement must be true for the system to comply.
2. Verification Status: Select the appropriate choice from the following list:
  - a. Select “Pass” if the installed has a TXV installed.
  - b. Select “Fail” if the installed system does not have a TXV installed.
  - c. Select “N/A” if this section does not apply.
3. Correction Notes: If “Fail” is selected in the previous row, indicate specifically why in this section.