



| | | |
|--|---------------------|----------------|
| CERTIFICATE OF INSTALLATION | | CF2R-ENV-20-H |
| Building Leakage Diagnostic Test (Page 1 of 3) | | |
| Project Name: | Enforcement Agency: | Permit Number: |
| Dwelling Address: | City: | Zip Code: |

| A. Building Air Leakage – General Information | |
|---|---|
| 01 | Test Procedure Used |
| 02 | Building Air Leakage Target from CF1R |
| 03 | Indoor Temperature During Test (degreeF) |
| 04 | Outdoor Temperature During Test (degreeF) |
| 05 | Blower Door Location |
| 06 | Building Elevation (ft) |
| 07 | Building Volume (ft ³) |
| 08 | Date of the Diagnostic Test for this Dwelling |

| B. Diagnostic Equipment Information | | | | |
|-------------------------------------|--|-------------------------|---|------------------------------|
| 01 | Number of Manometers Used to Measure Home Pressurization | | | |
| 02 | 03 | 04 | 05 | 06 |
| Manometer Make | Manometer Model | Manometer Serial Number | Manometer Calibration Date | Manometer Calibration Status |
| | | | | |
| 07 | Number of Fans Used to Pressurize Home | | | |
| 08 | 09 | 10 | 11 | |
| Fan Make | Fan Model | Fan Serial Number | Fan Configuration (rings) Note: fan configuration must be the same for all data points | |
| | | | | |

ENV20d – Repeated Single Point Air Tightness Test With Manual Meter

| C. Envelope Leakage Diagnostic Test | | | | |
|-------------------------------------|---|------------------|---------------------------|---------------|
| 01 | Time Average Period of Meter | | | |
| 02 | Blower Door Software Used for Calculations? | | | |
| 03 | Test Methodology | | | |
| 04 | 05 | 06 | 07 | 08 |
| Baseline Building Pressure Reading | Unadjusted Building Pressure | Nominal Fan Flow | Induced Building Pressure | Nominal CFM50 |
| | | | | |
| | | | | |
| | | | | |
| 09 | Average Nominal CFM50 | | | |

| D. Altitude and Temperature Correction | |
|--|-------------------------------|
| 01 | Altitude Correction Factor |
| 02 | Temperature Correction Factor |
| 03 | Corrected CFM50 |



| | | |
|----------------------------------|---------------------|----------------|
| CERTIFICATE OF INSTALLATION | | CF2R-ENV-20-H |
| Building Leakage Diagnostic Test | | (Page 2 of 3) |
| Project Name: | Enforcement Agency: | Permit Number: |
| Dwelling Address: | City | Zip Code |

E. Accuracy Adjustment

| | | |
|----|--|--|
| 01 | Standard Deviation of Nominal CFM 50 Values Above | |
| 02 | Percent Uncertainty | |
| 03 | Accuracy Level | |
| 04 | Accuracy Adjustment Factor | |
| 05 | Adjusted CFM50 (measured air leakage rate) | |
| 06 | Corrected CFM50 (from software) | |
| 07 | Percent Uncertainty @ 95% Confidence Level (from software) | |

F. Compliance Statement

| | |
|----|--|
| 01 | |
|----|--|

G. Additional Requirements for Compliance

| | |
|----|--|
| 01 | Open all interior doors and access including those to closets and those between a conditioned basement and attic. |
| 02 | HVAC Supply and return register dampers shall be fully open. |
| 03 | Temporarily sealing of combustion flues and intermittent exhaust fans are not allowed. Some examples are: combustion flues, fresh air intakes, dryer vents, bathroom and kitchen exhaust vents and fire place. |
| 04 | Continuously operated ventilation devices like energy recovery ventilators may be sealed. |
| 05 | Multifamily – Each dwelling unit must be tested individually and shown to meet the leakage requirements. Pressurization of the adjacent dwelling units while conducting this test is not allowed. |

The responsible person's signature on this compliance document affirms that all applicable requirements in this table have been met.



| | | |
|----------------------------------|---------------------|----------------|
| CERTIFICATE OF INSTALLATION | | CF2R-ENV-20-H |
| Building Leakage Diagnostic Test | | (Page 3 of 3) |
| Project Name: | Enforcement Agency: | Permit Number: |
| Dwelling Address: | City | Zip Code |

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT

1. I certify that this Certificate of Installation documentation is accurate and complete.

| | |
|------------------------------------|--|
| Documentation Author Name: | Documentation Author Signature: |
| Documentation Author Company Name: | Date Signed: |
| Address: | CEA/HERS Certification Identification (If applicable): |
| City/State/Zip: | Phone: |

RESPONSIBLE PERSON'S DECLARATION STATEMENT

I certify the following under penalty of perjury, under the laws of the State of California:

- The information provided on this Certificate of Installation is true and correct.
- I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction, or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Installation and attest to the declarations in this statement (responsible builder/installer), otherwise I am an authorized representative of the responsible builder/installer.
- The constructed or installed features, materials, components or manufactured devices (the installation) identified on this Certificate of Installation conforms to all applicable codes and regulations, and the installation conforms to the requirements given on the plans and specifications approved by the enforcement agency.
- I understand that a HERS rater will check the installation to verify compliance, and that if such checking identifies defects; I am required to take corrective action at my expense. I understand that Energy Commission and HERS Provider representatives will also perform quality assurance checking of installations, including those approved as part of a sample group but not checked by a HERS rater, and if those installations fail to meet the requirements of such quality assurance checking, the required corrective action and additional checking/testing of other installations in that HERS sample group will be performed at my expense.
- I reviewed a copy of the Certificate of Compliance approved by the enforcement agency that identifies the specific requirements for the scope of construction or installation identified on this Certificate of Installation, and I have ensured that the requirements that apply to the construction or installation have been met.
- I will ensure that a registered copy of this Certificate of Installation shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a registered copy of this Certificate of Installation is required to be included with the documentation the builder provides to the building owner at occupancy.

| | | |
|---|--|--------------|
| Responsible Builder/Installer Name: | Responsible Builder/Installer Signature: | |
| Company Name: (Installing Subcontractor or General Contractor or Builder/Owner) | Position With Company (Title): | |
| Address: | CSLB License: | |
| City/State/Zip: | Phone | Date Signed: |
| Third Party Quality Control Program (TPQCP) Status: | Name of TPQCP (if applicable): | |

CF2R-ENV-20d-H User Instructions

Section A. Building Air Leakage – General Information

1. Select the appropriate test procedure. This selection will determine which version of this document will be used (a, b, c, d, or e) and therefore which data must be collected. Note that single-point tests can only be used under certain conditions. Note that newer manometers have automatic functions for compensating for baseline (automatic baseline) and compensating for house pressures other than the target (@50 Pa). It is preferable to use these, when available, however if these automatic functions are to be used, they must be used for BOTH automatic baseline and pressure compensation.
2. This number is automatically pulled from the performance approach Certificate of Compliance and is the target maximum that was entered by the documentation author. If this number cannot be achieved, the performance compliance calculations can be redone with a higher number or without the requirement for building air leakage.
3. Enter the indoor temperature measured at the time that the building air leakage test was performed.
4. Enter the outdoor temperature measured at the time that the building air leakage test was performed.
5. Provide a brief description of the location where the blower door was installed for the test. Examples: “front entry door on west side of house”, “door between house and garage”, “large window in family room”.
6. Enter the building elevation use the value for the closest city found in Joint Appendix JA2.2. Only elevations higher than 5000 feet require an adjustment to the calculations.
7. This number is automatically pulled from the performance approach Certificate of Compliance. It is used to calculate air changes.
8. Enter the date that the building leakage test data was collected.

Section B. Diagnostic Equipment Information

1. Enter the number of manometers used to measure the home pressurization. If more than one system is used, the fan flow numbers need to be manually added together, unless blower door software is used that will accommodate multiple fan systems running simultaneously.
2. Enter the make (brand) of the manometer used to collect the building air leakage data. Examples: Retrotec, Energy Conservatory.
3. Enter the model of the manometer used to collect the building air leakage data. Examples: DM-2 Mark II, DG700.
4. Enter the serial number of the manometer used to collect the building air leakage data.
5. Enter the most recent date that the manometer was calibrated by following manufacturer’s calibration specifications.
6. This field is automatically filled. If the calibration date was more than 12 months prior to the test date entered in Row A.8, above, an error will appear.
7. Enter the number of blower door fan systems required to run simultaneously to pressurize the home for the building air leakage test. If more than one system is used, the fan flow numbers need to be manually added together, unless blower door software is used that will accommodate multiple fan systems running simultaneously.
8. Enter the make (brand) of the fan used to collect the building air leakage data. Examples: Retrotec, Energy Conservatory.
9. Enter the model of the fan used to collect the building air leakage data. Examples: US1000, Q46, BD3, BD4.
10. Enter the serial number of the fan used to collect the building air leakage data.
11. Enter the fan configuration shown on the meter. This is sometimes referred to as “range configuration”, “CONFIG” or “rings”. Examples: Open, A, B, C8.

Section C. Envelope Leakage Test (ENV20d)

1. Enter the time average period used on the manometer during the test. Must be at least 10 seconds.
2. This version of the MCH-24 can be used with an ASTM E779-10 compliant software, typically provided by the blower door manufacturer. Confirm with the software vendor that it is compliant.
3. Select the type of test being performed: Pressurization (air blowing into house) or Depressurization (air blowing out of house). Note that depressurization is the preferred method.
4. Enter five to nine baseline building pressure readings (Resolution of 0.1 Pa).
5. Enter five to nine Unadjusted Building Pressure numbers straight from the manometer. All blower door induced pressures for the depressurization tests are to be negative relative to outside.
6. Enter five to nine Nominal fan flows from the manometer that corresponds to the Unadjusted Building Pressure values. All blower door induced pressures for the depressurization tests are to be negative relative to outside.
7. This field is automatically calculated when using the online form. The Induced Building Pressure is the difference between the Unadjusted Building Pressure and the Baseline Building pressure.
8. This field is automatically calculated when using the online form. The Nominal Fan Flow at the Induced Building Pressure is adjusted mathematically for a target pressure of -50 Pa.
9. This field is automatically calculated when using the online form. It is the average of the Nominal CFM50 values for the 5-9 repeated single point tests.

Section D. Altitude and Temperature Correction

1. This field is automatically calculated when using the online form. The equation used to calculate this value in the field equals:
 - a. If the elevation less than or equal to 5,000 ft, the Altitude Correction Factor is 1 (no adjustment).
 - b. If the elevation is greater than 5,000 ft, the Altitude Correction equation equals $1 + (0.000006 * \text{elevation in feet})$
2. Enter the Temperature Correction Factor from Table RA3.8-2 or RA3.8-3 using the indoor and outdoor temperatures entered in Section A.

Table RA3.8-2 Temperature Correction Factors for Depressurization Testing- Calculated according to ASTM E779-10

| Outside Temp (F) | Inside Temperature (F) | | | | | | | | | |
|------------------|------------------------|-------|-------|-------|-------|-------|-------|-------|-------|--|
| | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | |
| -20 | 1.062 | 1.072 | 1.081 | 1.090 | 1.099 | 1.108 | 1.117 | 1.127 | 1.136 | |
| -15 | 1.056 | 1.066 | 1.075 | 1.084 | 1.093 | 1.102 | 1.111 | 1.120 | 1.129 | |
| -10 | 1.051 | 1.060 | 1.069 | 1.078 | 1.087 | 1.096 | 1.105 | 1.114 | 1.123 | |
| -5 | 1.045 | 1.054 | 1.063 | 1.072 | 1.081 | 1.090 | 1.099 | 1.108 | 1.117 | |
| 0 | 1.039 | 1.048 | 1.057 | 1.066 | 1.075 | 1.084 | 1.093 | 1.102 | 1.111 | |
| 5 | 1.033 | 1.042 | 1.051 | 1.060 | 1.069 | 1.078 | 1.087 | 1.096 | 1.105 | |
| 10 | 1.028 | 1.037 | 1.046 | 1.055 | 1.064 | 1.072 | 1.081 | 1.090 | 1.099 | |
| 15 | 1.023 | 1.031 | 1.040 | 1.049 | 1.058 | 1.067 | 1.076 | 1.084 | 1.093 | |
| 20 | 1.017 | 1.026 | 1.035 | 1.044 | 1.052 | 1.061 | 1.070 | 1.079 | 1.087 | |
| 25 | 1.012 | 1.021 | 1.029 | 1.038 | 1.047 | 1.056 | 1.064 | 1.073 | 1.082 | |
| 30 | 1.007 | 1.015 | 1.024 | 1.033 | 1.041 | 1.050 | 1.059 | 1.067 | 1.076 | |
| 35 | 1.002 | 1.010 | 1.019 | 1.028 | 1.036 | 1.045 | 1.054 | 1.062 | 1.071 | |
| 40 | 0.997 | 1.005 | 1.014 | 1.023 | 1.031 | 1.040 | 1.048 | 1.057 | 1.065 | |
| 45 | 0.992 | 1.000 | 1.009 | 1.017 | 1.026 | 1.035 | 1.043 | 1.051 | 1.060 | |
| 50 | 0.987 | 0.995 | 1.004 | 1.012 | 1.021 | 1.029 | 1.038 | 1.046 | 1.055 | |
| 55 | 0.982 | 0.990 | 0.999 | 1.008 | 1.016 | 1.024 | 1.033 | 1.041 | 1.050 | |
| 60 | 0.997 | 0.986 | 0.994 | 1.003 | 1.011 | 1.019 | 1.028 | 1.036 | 1.045 | |
| 65 | 0.973 | 0.981 | 0.989 | 0.998 | 1.006 | 1.015 | 1.023 | 1.031 | 1.040 | |
| 70 | 0.968 | 0.976 | 0.985 | 0.993 | 1.001 | 1.010 | 1.018 | 1.026 | 1.035 | |
| 75 | 0.963 | 0.972 | 0.980 | 0.988 | 0.997 | 1.005 | 1.013 | 1.022 | 1.030 | |
| 80 | 0.959 | 0.967 | 0.976 | 0.984 | 0.992 | 1.000 | 1.009 | 1.017 | 1.025 | |
| 85 | 0.955 | 0.963 | 0.971 | 0.979 | 0.988 | 0.996 | 1.004 | 1.012 | 1.020 | |
| 90 | 0.950 | 0.958 | 0.967 | 0.975 | 0.983 | 0.991 | 0.999 | 1.008 | 1.016 | |
| 95 | 0.946 | 0.954 | 0.962 | 0.970 | 0.979 | 0.987 | 0.995 | 1.003 | 1.011 | |
| 100 | 0.942 | 0.950 | 0.958 | 0.966 | 0.970 | 0.982 | 0.990 | 0.998 | 1.007 | |
| 105 | 0.938 | 0.946 | 0.954 | 0.962 | 0.970 | 0.978 | 0.986 | 0.994 | 1.002 | |
| 110 | 0.933 | 0.942 | 0.950 | 0.952 | 0.966 | 0.974 | 0.982 | 0.990 | 0.998 | |

Table RA3.8-3 Temperature Correction Factors for Pressurization Testing- Calculated according to ASTM E779-10

| Outside Temp (F) | Inside Temperature (F) | | | | | | | | | |
|------------------|------------------------|-------|-------|-------|-------|-------|-------|-------|-------|--|
| | 50 | 55 | 60 | 65 | 70 | 75 | 80 | 85 | 90 | |
| -20 | 0.865 | 0.861 | 0.857 | 0.853 | 0.849 | 0.845 | 0.841 | 0.837 | 0.833 | |
| -15 | 0.874 | 0.870 | 0.866 | 0.862 | 0.858 | 0.854 | 0.850 | 0.846 | 0.842 | |
| -10 | 0.883 | 0.879 | 0.874 | 0.870 | 0.866 | 0.862 | 0.858 | 0.854 | 0.850 | |
| -5 | 0.892 | 0.887 | 0.883 | 0.879 | 0.875 | 0.871 | 0.867 | 0.863 | 0.859 | |
| 0 | 0.900 | 0.896 | 0.892 | 0.887 | 0.883 | 0.879 | 0.875 | 0.871 | 0.867 | |
| 5 | 0.909 | 0.905 | 0.900 | 0.896 | 0.892 | 0.888 | 0.883 | 0.879 | 0.875 | |
| 10 | 0.918 | 0.913 | 0.909 | 0.905 | 0.900 | 0.896 | 0.892 | 0.888 | 0.884 | |
| 15 | 0.927 | 0.922 | 0.918 | 0.913 | 0.909 | 0.905 | 0.900 | 0.896 | 0.892 | |
| 20 | 0.935 | 0.931 | 0.926 | 0.922 | 0.917 | 0.913 | 0.909 | 0.905 | 0.900 | |
| 25 | 0.944 | 0.939 | 0.935 | 0.930 | 0.926 | 0.922 | 0.917 | 0.913 | 0.909 | |
| 30 | 0.952 | 0.948 | 0.943 | 0.939 | 0.934 | 0.930 | 0.926 | 0.921 | 0.917 | |
| 35 | 0.961 | 0.956 | 0.952 | 0.947 | 0.943 | 0.938 | 0.934 | 0.930 | 0.926 | |
| 40 | 0.970 | 0.965 | 0.960 | 0.956 | 0.951 | 0.947 | 0.942 | 0.938 | 0.934 | |
| 45 | 0.978 | 0.974 | 0.961 | 0.964 | 0.960 | 0.955 | 0.951 | 0.946 | 0.942 | |
| 50 | 0.987 | 0.982 | 0.977 | 0.973 | 0.968 | 0.963 | 0.959 | 0.955 | 0.950 | |
| 55 | 0.995 | 0.990 | 0.986 | 0.981 | 0.976 | 0.972 | 0.967 | 0.963 | 0.958 | |
| 60 | 1.004 | 0.999 | 0.994 | 0.998 | 0.985 | 0.980 | 0.976 | 0.971 | 0.967 | |
| 65 | 1.012 | 1.008 | 1.003 | 0.998 | 0.993 | 0.988 | 0.984 | 0.979 | 0.975 | |
| 70 | 1.021 | 1.016 | 1.011 | 1.006 | 1.001 | 0.997 | 0.992 | 0.988 | 0.983 | |
| 75 | 1.029 | 1.024 | 1.019 | 1.015 | 1.010 | 1.005 | 1.000 | 0.996 | 0.991 | |
| 80 | 1.038 | 1.033 | 1.028 | 1.023 | 1.018 | 1.013 | 1.009 | 1.004 | 0.999 | |
| 85 | 1.046 | 1.041 | 1.036 | 1.031 | 1.026 | 1.022 | 1.017 | 1.012 | 1.008 | |
| 90 | 1.055 | 1.050 | 1.045 | 1.040 | 1.035 | 1.030 | 1.025 | 1.020 | 1.016 | |
| 95 | 1.063 | 1.058 | 1.053 | 1.048 | 1.043 | 1.038 | 1.033 | 1.028 | 1.024 | |
| 100 | 1.072 | 1.066 | 1.061 | 1.056 | 1.051 | 1.046 | 1.041 | 1.037 | 1.032 | |
| 105 | 1.080 | 1.075 | 1.070 | 1.064 | 1.059 | 1.054 | 1.050 | 1.045 | 1.040 | |
| 110 | 1.088 | 1.083 | 1.078 | 1.073 | 1.068 | 1.063 | 1.058 | 1.053 | 1.048 | |

3. This field is automatically calculated when using the online form. The Corrected CFM50 is the Nominal CFM50 from Section C multiplied by the Altitude and Temperature Correction Factors.

Section E. Accuracy Adjustment (If Row C.2 = No)

1. This field is automatically calculated when using the online form. It is the standard deviation of the Nominal CFM50 values from the 5 to 9 repeated single point tests
2. This field is automatically calculated when using the online form. It is the Percent Uncertainty and the equation used to calculate this value in the field equals $\{[(C.1/ \text{square root } N \text{ or the number of tests}) \times \text{t-statistic look up from table RA 3.8-1}]/D.3 \text{ Corrected CFM50}\} = \text{Percent Uncertainty}$

Table 3.8-1 Precision Uncertainty: Values of t-statistic

| Number of Readings | t-statistic |
|--------------------|-------------|
| 5 | 2.78 |
| 6 | 2.57 |
| 7 | 2.45 |
| 8 | 2.37 |
| 9 | 2.31 |

3. This field is automatically calculated when using the online form. The equation used to calculate this value in the field equals:
 - a. If the Percent Uncertainty in E.2 ≤ 10 , then enter “standard” as accuracy level in box E. 3
 - b. If the Percent Uncertainty in E.2 > 10 , then enter “reduced” as accuracy level in box E. 3
4. This field is automatically calculated when using the online form. The equation used to calculate this value in the field equals:
 - a. If the Accuracy Level E.3 = Standard, then enter 1 as Accuracy Adjustment Factor in box E.4
 - b. If the Accuracy Level E.3 = Reduced, Accuracy Adjustment Factor equation equals $1+(E.2/100)$
5. This field is automatically calculated when using the online form. The equation used to calculate this value in the field equals the $D.3 * E.4 = \text{Adjusted CFM50}$

Section E. Accuracy Adjustment (If Row C.2 = Yes)

6. Enter the Corrected CFM50 from manometer software.
7. Enter the Percent Uncertainty from manometer software.

Section F. Compliance Statement

1. This field is automatically calculated when using the online form. A check is performed to make sure that the meter has been properly calibrated and that the measured infiltration is less than the target infiltration.

Section G. Additional Requirements for Compliance

1. This statement must be true (or not applicable) for the test to conform to the protocols.
2. This statement must be true (or not applicable) for the test to conform to the protocols.
3. This statement must be true (or not applicable) for the test to conform to the protocols.
4. This statement must be true (or not applicable) for the test to conform to the protocols.
5. This statement must be true (or not applicable) for the test to conform to the protocols.