

PALOMAR ENERGY PROJECT (01-AFC-24)
CEC STAFF DATA REQUEST NUMBER 44

Technical Area: Reliability

Response Date: April 8, 2001

REQUEST:

Please clarify if there will be two 100 percent capacity condensate pumps installed and one additional 100 percent capacity condensate pump stored on site, or if there will be one 100 percent condensate pump installed and one 100 percent capacity condensate pump stored on site.

RESPONSE:

If 100 percent capacity condensate pumps are used, two 100 percent capacity condensate pumps will be installed and one spare 100 percent capacity condensate pump will be stored on site.