


Memorandum

To: Commissioner James D. Boyd, Presiding Member
Commissioner John L. Geesman,
Associate Member

Date: August 10, 2005
Telephone: (916) 654-4206
File: 04-AFC-1

From: California Energy Commission - Bill Pfanner
1516 Ninth Street
Sacramento, CA 95814-5512
Siting Project Manager



SUBJECT: THE SAN FRANCISCO ELECTRIC RELIABILITY PROJECT – SUPPLEMENT A (04-AFC-1) STATUS REPORT #6

Staff continues to work on the Preliminary Staff Assessment (PSA). The critical path item for PSA publication is the receipt of the Preliminary Determination of Compliance (PDOC) from the Bay Area Air Quality Management District. The PDOC was originally scheduled for publication on June 30, 2005. However, the PDOC's publication was delayed, thus causing a delay in the preparation of the PSA. Staff received the PDOC on July 27, 2005. Therefore, staff anticipates filing the PSA by the end of August.

DOCKET	
04-AFC-1	
DATE	AUG 10 2005
RECD.	AUG 10 2005

POS list

PROOF OF SERVICE (REVISED 8-1-05) FILED WITH
ORIGINAL MAILED FROM SACRAMENTO ON 8-10-05
TE