

# Memorandum

Date: August 31, 2007  
Telephone: (916) 654-4679

To: Vice Chair James Boyd, Presiding Member  
Chairman Jackalyne Pfannenstiel, Associate Member

From: California Energy Commission – Stanley Yeh  
1516 Ninth Street  
Sacramento, CA 95814-5512  
Project Manager

Subject: **SAN GABRIEL GENERATING STATION PROJECT (07-AFC-2) STATUS REPORT 1**

Pursuant to the Committee Scheduling Order dated July 12, 2007, the following is staff's Status Report 1 for the proposed San Gabriel Generating Station (SGGS) Project.

## **Current Issues and Activities for Resolution**

Staff has been working through the discovery and analysis phases of the Application for Certification (AFC) process for the proposed SGGS Project. At this time, no issues have been identified.

## **Schedule**

The schedule could be affected if the South Coast Air Quality Management District is delayed in issuing a Preliminary Determination of Compliance. The Air District has indicated that at this time, it believes it will be able to issue the Preliminary Determination of Compliance in September, which would not contribute to any significant schedule delay. Staff will continue to work closely with the Air District to support the efficient processing of the SGGS application and analysis of air quality impacts. Overall, staff, the applicant and agencies will coordinate closely and strive to ultimately achieve a 12-month AFC schedule for the SGGS.

Due to scheduling conflicts and workload with staff, the "Data Response and Issue Resolution Workshop 1" will occur on September 6, 2007, instead of late August 2007.

The following table summarizes the Committee's initial schedule in comparison to staff's currently projected schedule. The schedule has been updated to reflect the actual time for processing data requests and assumes that it will not be necessary for staff to prepare, and the applicant to respond to, a second set of data requests.

**Committee's Initial & Staff's Projected Schedule  
San Gabriel Generating Station Project**

<b>Committee's Initial Schedule</b>	<b>Staff's Projected Schedule</b>	<b>Event</b>
May 23, 2007	May 23, 2007	AFC data adequate
July 6, 2007	July 6, 2007	Informational Hearing and Site Visit
N/A	July 20, 2007	Staff transmits Data Request Set 1
August 13, 2007	August 13, 2007	Applicant provides Data Responses – Set 1
September 1, 2007	August 31, 2007	Parties file Status Report 1
Late August, 2007	September 6, 2007	Data Response and Issue Resolution Workshop 1
September 20, 2007	September 20, 2007	Local, state and federal agency draft determinations and Air District PDOC
30 days after PDOC filed	October 20, 2007	Staff files Preliminary Staff Assessment (PSA)
2 weeks after PSA filed	November 14, 2007	PSA Workshop
November 19, 2007	November 19, 2007	Local, state and federal agency final determinations and Air District FDOC
30 days after FDOC filed	December 19, 2007	Staff files Final Staff Assessment (FSA)

Proof of Service List  
Dockets