DOCKET
04-AFC-1
DATE SEP 12 2005
RECD. SEP 12 2005

STATE OF CALIFORNIA

Energy Resources Conservation and Development Commission

In the Matter of:	)	
	)	
Application for Certification	)	Docket No. 04-AFC-01
For the San Francisco	)	
Electric Reliability Project	)	

SFERP STATUS REPORT #7

The Committee Interim Scheduling Order issued on May 19, 2005 (Scheduling Order) requested that the parties file status reports to inform the Committee of the progress of the case, as well as the emergence of any matters which may delay (or accelerate) issuance of significant documents such as the PSA. This Status Report by the City and County of San Francisco ("City" or "Applicant") for the San Francisco Electric Reliability Project ("SFERP") addresses the status of the licensing proceedings since the City filed its last status report on August 10, 2005.[1]

The preliminary determination of compliance (PDOC) for the SFERP was issued by BAAQMD on July 26, 2005. The Scheduling Order provided for issuance of the Preliminary Staff Assessment (PSA) within 30 days after the PSA is provided. The City understands that the PSA is to be issued today or tomorrow, a delay of about 2 weeks. The City appreciates that staff has to date been most cooperative in working with it to maintain an aggressive schedule and looks forward to working with staff, the hearing officer, the committee and intervenors to regain to the extent possible and consistent with a thorough and open examination of the City's application, the time lost in issuance of the PDOC and then the PSA.

The City also recognizes that three submissions remain outstanding. The City apologizes for the delay that was caused in part by delays obtaining entry permits and in part by the need to focus resources on the development of a request for proposals for the design-build contract. The City is seeking to expedite finalization of the submissions in accordance with the schedule set forth below:

1) a revised storm water pollution prevention plan (SWPPP) in light of recently identified storm water management requirements, to be filed no later than the end of September;

2) a laboratory report of samples taken during the geotechnical borings, to be filed within a week; and

3) a cultural resources report that includes the results of a pedestrian survey of the construction laydown area and addresses the findings from monitoring during the geotechnical borings, to be filed within a week.

[1] The City apologizes for the one day delay in filing of this status report.

As stated previously, the City still seeks a Commission Decision in early Spring 2006 to support a mid-2007 in-service date. This timing will in turn provide the basis to terminate the reliability must run agreements for the Potrero power plant at the conclusion of 2007.

Dated: September 12, 2005

Respectfully submitted:

DENNIS J. HERRERA
CITY ATTORNEY
THERESA L. MUELLER
JACQUELINE MINOR
JEANNE M. SOLÉ
DEPUTY CITY ATTORNEYS

Attorneys for City and County of San Francisco

By: Jeanne M. Solé

Jeanne M. Solé
Deputy City Attorney
Office of the City Attorney
City Hall, Room 234
1 Dr. Carlton B. Goodlett Place
San Francisco, CA 94102
(415) 554-4619 (Telephone)
(415) 554-4763 (facsimile)
jeanne.sole@sfgov.org