CERTIFICATE OF COMPLIANCE

Project Name:	Date:

Conditioned and Unconditioned space Lighting must not be combined for compliance

Indoor Lighting Power for Conditioned Spaces			Indoor Lighting Power for Unconditioned Spaces		
	Watts			Watts	
Installed Lighting (from Conditioned LTG-1C Page 2)			**Installed** Lighting (from Unconditioned LTG-1C Page 2)		
Lighting Control Credit Conditioned Spaces (from LTG-2C)	-		Lighting Control Credit Unconditioned Spaces (from LTG-2C)	-	
Adjusted **Installed** Lighting Power	=		Adjusted **Installed** Lighting Power	=	
Complies if **Installed** ≤ **Allowed**		↕	Complies if **Installed** ≤ **Allowed**		↕
Allowed Lighting Power Conditioned Spaces (from LTG-3C)			**Allowed** Lighting Power Unconditioned Spaces (from LTG-3C)		

Required Acceptance Tests

Designer:

This form is to be used by the designer and attached to the plans. Listed below is the acceptance test for the Lighting system, ***LTG-2A and LTG-3A****. The designer is required to check the acceptance tests and list all control devices serving the building or space shall be certified as meeting the Acceptance Requirements for Code Compliance. If all the lighting system or control of a certain type requires a test, list the different lighting and the number of systems. The NA7 Section in the Appendix of the Nonresidential Reference Appendices Manual describes the test. Since this form will be part of the plans, completion of this section will allow the responsible party to budget for the scope of work appropriately.* ***Forms can be grouped by type of Luminaire controlled.***

Enforcement Agency:

Systems Acceptance*. Before Occupancy Permit is granted for a newly constructed building or space or when ever new lighting system with controls is installed in the building or space shall be certified as meeting the Acceptance Requirements.*

The ***LTG-2A and LTG-3A*** *forms are not considered a complete form and are not to be accepted by the enforcement agency unless the boxes are checked and/or filled and signed. In addition, a Certificate of Acceptance forms shall be submitted to the enforcement agency that certifies plans, specifications, installation certificates, and operating and maintenance information meet the requirements of §10-103(b) of Title 24 Part 6. The field inspector must receive the properly filled out and signed forms before the building can receive final occupancy. A copy of the* ***LTG-2A and LTG-3A for*** *each different lighting luminaire control(s) must be provided to the owner of the building for their records.*

Luminaires Controlled				LTG-2A and 3A
Equipment Requiring Testing	**Description**	**Number of like Controls**	**Location**	**Controls and Sensors and Automatic Daylighting Controls Acceptance**
				☐
				☐
				☐
				☐
				☐
				☐
				☐
				☐
				☐
				☐
				☐
				☐
				☐
				☐