EXHIBIT C
ATTACHMENT C-8

DIRECT EQUIPMENT PURCHASE SUPPORTING DOCUMENTATION

	Existing Equipment	*Proposed Equipment*	*Facility Where Equipment Installed*	*Existing Capacity (kW, HP, Btus, etc.)*	*Proposed Capacity (kW, HP, Btus, etc.)*	*Estimated Load Reduction (%) (if applicable)*	*Number of Hours of Operation*	*Number of Units*	*Equipment/ Material Cost per Unit*	*Total Equipment/ Material Cost*	*Total Non-Equipment Cost*	*Total Project Costs*	*Installation Cost Percentage**
1	HPS Streetlight - General Electric 5800L SL	LED Streetlight - Leotek GC1-20C-MV-NW-2M-GY-530FDC-WL	City-wide	70 watt	37 watt	n/a	4,380.00	32.00	$ 507.54	$ 16,241.18	$ 7,783.20	$ 24,024.38	$ 0.32
2	HPS Streetlights - General Electric 9500L SL	LED Streetlight - Leotek GC1-20C-MV-NW-2M-GY-700FDC-WL	City-wide	100 watt	54 watt	n/a	4,380.00	7.00	$ 507.54	$ 3,552.76	$ 1,702.58	$ 5,255.33	$ 0.32
3	HPS Streetlights - General Electric 16000L SL	LED Streetlight - Leotek GC1-40C-MV-NW-2M-GY-700FDC-WL	City-wide	150 watt	90 watt	n/a	4,380.00	11.00	$ 507.54	$ 5,582.91	$ 2,675.48	$ 8,258.38	$ 0.32
4	HPS Streetlights - General Electric 22000L	LED Streetlight - Leotek GC1-60C-MV-NW-2M-GY-530FDC-WL	City-wide	200 watt	106 watt	n/a	4,380.00	16.00	$ 507.54	$ 8,120.59	$ 3,891.60	$ 12,012.19	$ 0.32
5	HPS Streetlights - General Electric 25500L	LED Streetlight - Leotek GC1-60C-MV-NW-2M-GY-700FDC-WL	City-wide	250 watt	139 watt	n/a	4,380.00	27.00	$ 507.54	$ 13,703.50	$ 6,567.08	$ 20,270.57	$ 0.32
6							-	-	$ -	$ -	$ -	$ -	
Totals								93.00		$ 47,200.94	$ 22,619.93	$ 69,820.87	$ 0.32

* **For each direct purchase where non-equipment costs exceeds 50% of total project costs, please attach written justification for the non-equipment costs.**