

## PROJECT SCHEDULE

---

### STAFF'S PROPOSED SCHEDULE – Almond 2 Power Plant

ACTIVITY	DATE
Applicant files Application for Certification (AFC)	5/11/09
Commission's determination that AFC is complete	7/1/09
Staff files Issue Identification Report	7/23/09
Staff files data requests	7/29/09
Informational Hearing and Site Visit	7/30/09
Applicant provides data responses	9/1/09
Data response and issue resolution workshop	9/17/09
Staff files data request set 2 (if necessary)	9/30/09
Local, state and federal agency draft determinations	10/29/09
Applicant provides data responses set 2	10/29/09
Staff files Preliminary Staff Assessment (PSA)	11/25/09
PSA workshop	12/16/09
Local, state and federal agency final determinations	12/30/09
Staff files Final Staff Assessment (FSA)	2/14/10
FSA workshop	3/3/10
Prehearing Conference*	TBD
Evidentiary hearings*	TBD
Presiding Members Proposed Decision (PMPD)*	TBD
Committee Hearing on PMPD*	TBD
Close of public comment period on PMPD	TBD
Addendum/Revised PMPD	TBD
Energy Commission Decision*	TBD

\* The assigned Committee will determine this part of the schedule.

Note: The proposed Almond 2 project, qualifies for the 12-month licensing process under Public Resources Code § 25540.6. The applicant and the Commission may mutually agree to extend the schedule as needed. Staff anticipates possible delays due to the heavy workload in the Siting, Transmission and Environmental Protection Division, and also due to the Governor's Executive Order S-13-09, mandating three furlough days a month for the Commission and most other state agencies through June 2010.