

Carrizo Energy Solar Farm (07-AFC-8)**Staff's Updated Project Schedule as of November 17, 2008**

DATE	MILESTONE/EVENT
11/25/07	Applicant filed AFC
12/19/07	Commission determines AFC is complete
1/23/08	Staff files Issues Identification Report
1/28/08	Staff filed Data Request Set 1 (#s 1 – 78)
1/29/08	Site Visit and Informational Hearing
2/27/08	Applicant provides Data Responses (#s 1 – 78)
3/12/08	Data Response and Issue Resolution Workshop #1
4/12/08	Saturday Information Workshop in Santa Margarita
5/8/08	Staff files Data Request Set 2 (#s 79 - 100)
6/27/08	Applicant provides Responses to Data Request Set 2 (#s 79 – 100)
7/3/08	Applicant files AFC Supplement #2 – Modified Project Configuration
7/25/08	Staff files Data Request Set 3 (#s 101 – 112)
8/5/08	Data Response and Issue Resolution Workshop #2
8/25/08	Applicant provides Responses to Data Request Set 3
8/29/08	Staff files Data Request Set 4 (#s 113 – 134)
9/24/08	Applicant provides Revised Hydrology/Hydrogeology Report
9/26/08	Applicant provides Responses to Data Request Set 4
9/29/08	SLO County APCD Issues Modified Authority to Construct
10/2/08	First Wildlife Coordination Meeting – SLO County, CDFG, USFWS & CEC
10/10/08	Applicant Provides Biological Surveys Report
10/16/08	Staff Receives its own Noise Survey Data
11/20/08	Preliminary Staff Assessment
12/08	PSA Workshop
12/08	Second Wildlife Coordination Meeting – SLO County, CDFG, USFWS & CEC
Feb. or Mar. 2009	Final Staff Assessment

Critical Steps Contributing to the FSA Schedule

- 1) Complete the Bio. Wildlife Habitat and Migration Analysis supporting staff's direct and cumulative impact analysis, and to determine needed mitigation;
- 2) Determine the wildlife compensation lands needed to mitigate project impacts, including their location, and in coordination with the Habitat and Migration Analysis;
- 3) Obtain the Biological Opinion associated with the Section 7 ESA consultation;
- 4) Apply to CDFG for their state Incidental Take Permit and Streambed Alteration Agreement; and
- 5) Determine Ag. land compensation requirements to mitigate for the loss of 640 acres of significant farmland;