

**BEFORE THE ENERGY RESOURCES CONSERVATION AND DEVELOPMENT COMMISSION  
OF THE STATE OF CALIFORNIA**

**APPLICATION FOR CERTIFICATION FOR THE  
HUMBOLDT BAY REPOWERING PROJECT  
BY PACIFIC GAS AND ELECTRIC COMPANY**

**DOCKET NO. 06-AFC-7  
(AFC ACCEPTED 11/08/06)**

<b>DOCKET 06-AFC-7</b>		
<b>DATE</b>	<b>JAN</b>	<b>3 2007</b>
<b>RECD.</b>	<b>JAN</b>	<b>3 2007</b>

**COMMITTEE SCHEDULING ORDER**


On November 8, 2006, the Application for Certification (AFC) was deemed data adequate for the twelve-month review process consistent with Public Resources Code section 25540.6. The Committee conducted a public informational hearing on December 18, 2006, to discuss the case schedule and other issues of concern. The attached Committee Schedule is based on Staff's proposed schedule, comments from Pacific Gas and Electric (PG&E or Applicant) and related discussion at the informational hearing.


The Committee Schedule contains a list of events that must occur to complete the certification process in twelve months. The schedule covers the period leading up to the publication of the Final Staff Assessment (FSA). The balance of the schedule will be determined at the Prehearing Conference, which will take place within 30 days of the FSA publication.

Several deadlines are contingent upon reviews to be conducted by federal, state, and local agencies. Applicant shall provide sufficient review time for the responsible agencies to meet the deadlines specified in the schedule. Because the Preliminary and Final Determinations of Compliance (PDOC and FDOC) from the local air district are critical path items, the attached schedule links the date of Staff's analyses to the dates of the PDOC and FDOC. Thus, a delay in the issuing date for the PDOC, would result in a day-for-day slip in the issuing date of the Preliminary Staff Assessment (PSA).

We may modify the schedule at any time upon either our own motion or that of a party. [Cal. Code Regs., tit. 20, § 1709(c)]. The schedule requires various status reports to help the Committee determine whether case development is progressing satisfactorily, and to bring potential schedule delays or other relevant matters to our attention.

Dated January 3, 2006, at Sacramento, California.

  
JOHN L. GEESMAN  
Commissioner and Presiding Member  
Humboldt AFC Committee

  
JEFFREY D. BYRON  
Commissioner and Associate Member  
Humboldt AFC Committee

Schedule attached  
Mailed to Proof of Service List

**COMMITTEE SCHEDULE  
FOR THE  
HUMBOLDT BAY REPOWERING PROJECT**

<b>DATE</b>	<b>EVENT</b>
January 12, 2007	Applicant provides data responses
January 24, 2007	Data response and issue resolution workshop
January 30, 2007	Parties file Status Report 1
March 8, 2007 <sup>1</sup>	Agency draft determinations and NCAQMD PDOC
March 14, 2007	Parties file Status Report 2
April 6, 2007 <sup>2</sup>	Staff files Preliminary Staff Assessment (PSA)
May 2, 2007	Staff conducts PSA workshop
May 7, 2007 <sup>3</sup>	Agency final determinations and NCAQMD FDOC
May 11, 2007	Parties file Status Report 3
June 6, 2007 <sup>4</sup>	Staff files FSA

<sup>1</sup> Actual date of publication designated "N".

<sup>2</sup> To be issued on N+30 days.

<sup>3</sup> Actual date of publication designated "M".

<sup>4</sup> To be issued on M+30 days.