


GALATI & BLEK
Counselors & Advocates

Plaza Towers
555 Capitol Mall
Suite 600
Sacramento, CA 95814



December 22, 2006

Ms. Raquel Rodriguez
California Energy Commission
Docket Unit, MS-4
1516 Ninth Street
Sacramento, CA 95814-5512

Re: **HUMBOLDT BAY REPOWERING PROJECT PROPOSED SCHEDULE**
DOCKET NO. 06-AFC-7

Dear Ms. Rodriguez:

Enclosed for filing with the California Energy Commission are one original and 12 (Twelve) copies of the **Humboldt Bay Repowering Project Proposed Schedule**, for the Humboldt Bay Repowering Project (06-AFC-7).

Sincerely,


Marguerite Cosens

Scott A. Galati
Raymond C. Rouse
GALATI & BLEK LLP
555 Capitol Mall
Suite 600
Sacramento, CA 95814
(916) 441-6575

STATE OF CALIFORNIA

Energy Resources
Conservation and Development Commission

In the Matter of:

Application for Certification for the
Humboldt Bay Repowering Project

DOCKET NO. 06-AFC-7

**HUMBOLDT BAY REPOWERING
PROJECT PROPOSED SCHEDULE**

On November 30, 2006, California Energy Commission Staff docketed its Issues Identification Report for the Humboldt Bay Repowering Project (HBRP). Attached to that report is Staff's proposed schedule. At the Site Visit and Informational Hearing, PG&E agreed with the Staff's proposed schedule but suggested a couple of minor changes to accommodate flexibility to avoid the need to request modifications to the Committee's Scheduling Order. As directed by the Hearing Officer, PG&E submits this proposed schedule documenting our suggested modifications to Staff's proposed schedule.

Staff's proposed schedule sets dates for delivery of the Preliminary Determination of Compliance (PDOC) and Final Determination of Compliance (FDOC) from the North Coast Air Quality Management District (NCAQMD). We understand that the PDOC and FDOC are critical paths for the Preliminary and Final Staff Assessments, respectively. We would like the Committee's Scheduling Order to set Staff's proposed PDOC and FDOC dates as Target Dates and then the dates for the PSA and FSA be set at 30 days

after actual receipt of the PDOC and FDOC. In the unfortunate event that the PDOC and FDOC are delayed the flexibility requested would allow the HBRP PSA and FSA dates to move accordingly, avoiding a request to modify the Committee Schedule. In addition, we request that the Committee Scheduling Order be drafted to require Status Reports to be submitted after events that occur while processing the AFC. We believe that this allows the Status Reports to be more informative for the Committee.

We have attached a proposed schedule for the Committee's consideration that incorporates the suggestions discussed above.

Dated: December 22, 2006

A handwritten signature in black ink, appearing to read "Scott A. Galati", written over a horizontal line.

Scott A. Galati
Counsel to PG&E

PROPOSED SCHEDULE

<u>EVENT</u>	<u>DATE</u>
Applicant Files Data Responses	1/12/07
Data Response and Issue Resolution Workshop	1/24/07
Parties File Status Report 1	1/30/07
Local, state and federal agency draft determinations & NCAQMD PDOC	3/8/07 ¹
Parties File Status Report 2	3/14/07
Preliminary Staff Assessment (PSA) filed	4/6/07 ²
Staff Assessment workshop	5/2/07
Local, state and federal agency final determinations & NCAQMD FDOC	5/7/07 ³
Parties File Status Report 3	5/11/07
Final Staff Assessment filed	6/6/07 ⁴

¹ Target Date - Actual Date Designated as "N"

² Target Date - Actual Date is N+30 days

³ Target Date - Actual Date is Designated as "M"

⁴ Target Date - Actual Date is M+30 days