

COMMITTEE SCHEDULE
FOR THE
RICE SOLAR ENERGY POWER PROJECT
(09-AFC-10)

ACTIVITY	DATE
Commission's Determination that AFC is complete	12/2/09
Staff files Issues Identification Report & Proposed Schedule	1/20/10
Informational Hearing and Site Visit	1/25/10
Staff/BLM/Western file Data Requests	Week of 2/8/10
Staff coordinates with agencies to obtain comments and permit requirements	1/29/10 – 2/27/10
Public Scoping Meeting	TBD
Scoping Report Prepared/Published	TBD
Applicant provides Data Responses	3/1/10
Data Response and Issue Resolution Workshop	Week of 3/15/10
Mandatory Status Conference	Week of 3/22/10
Local, state, and federal agency draft determinations; AQMD files PDOC	Between 3/2/10 - 4/2/10
Administrative Staff Assessment/Draft Environmental Impact Statement (SA/DEIS)	Between 3/15/10 - 4/15/10
Western/BLM internal review of Notice of Availability of SA/DEIS for Federal Register	TBD
SA/DEIS published & 90-day comment period begins; BLM submits Biological Assessment (BA) to USFWS	TBD
Staff Assessment Workshop	TBD
Local, state and federal agency final determinations; AQMD files FDOC	TBD
BA determined adequate by FWS	TBD
Prehearing Conference*	TBD
Evidentiary hearings*	TBD
Close DEIS comment period	TBD
Prepare Response to DEIS comments and Admin. Draft of Staff Assessment Errata/Final EIS	TBD
USFWS issues Biological Opinion	TBD
Staff Assessment Errata/FEIS distributed; NOA of SAE/FEIS in Federal Register	TBD
Presiding Members Proposed Decision (PMPD)	TBD
BLM Plan Amendment Protest Period ends; Expedited Governor's review period ends	TBD

Presiding Members Proposed Decision (PMPD)*	TBD
Committee Hearing on PMPD*	TBD
Addendum/Revised PMPD*	TBD
BLM Record of Decision/Right of Way (ROD/ROW) issued; Energy Commission Decision*	TBD

* The assigned Committee will determine this part of the schedule.

TBD = To Be Determined

Issued: February 9, 2010