


# Memorandum

Date: January 3, 2008  
Telephone: (916) 654-4640

To: Vice Chair James Boyd, Presiding Member  
Chairman Jackalyn Pfannenstiel, Associate Member

From: California Energy Commission – Felicia Miller  
1516 Ninth Street  
Sacramento, CA 95814-5512  
Project Manager



Subject: **SAN GABRIEL GENERATING STATION PROJECT (07-AFC-2) STATUS REPORT 3**

Pursuant to the Committee Scheduling Order dated July 12, 2007, the following is staff's Status Report 3 for the proposed San Gabriel Generating Station (SGGS) Project.

### Current Issues and Activities for Resolution

Staff continues to analyze the Application for Certification (AFC) for the proposed SGGS project. Staff is awaiting information regarding an applicant-proposed blend of groundwater with reclaimed water that will be used for the both inlet air cooling and steam-cycle makeup at the SGGS project. The applicant has indicated staff will receive this information in early 2008.

The City of Rancho Cucamonga provided comments on the AFC. These comments included a discussion regarding the need for a local conditional use permit, approval of a variance for the two boiler stacks which exceed the height limit, a review of the proposed project by the Engineering, Building & Safety, and Fire Departments, and design standards recommendations. The City recommends that additional review to determine if the proposed project is consistent with the City's standards is necessary. Staff continues to work with the City and the applicant to address local ordinances, regulations and standards.

The schedule has been affected by the South Coast Air Quality Management District's (SCAQMD) delay in issuing a Preliminary Determination of Compliance (PDOC). Additional delays in the district's process indicate the PDOC may not be issued sooner than March 2008. Staff will continue to work closely with the SCAQMD to support the processing of the SGGS application and analysis of potential air quality impacts.

### Schedule

Staff is now working towards the following revised schedule based upon this current information:

<b>DOCKET</b>
07-AFC-2
<b>DATE</b> JAN 0 3 2008
<b>RECD.</b> JAN 0 7 2008

PROOF OF SERVICE (REVISED 10/19/07) FILED WITH ORIGINAL MAILED FROM SACRAMENTO ON 1/7/08

**Committee's Initial & Staff's Proposed Schedule  
San Gabriel Generating Station Project**

<b>Committee's Initial Schedule</b>	<b>Staff's Projected Schedule</b>	<b>Event</b>
May 23, 2007	May 23, 2007	AFC data adequate
July 6, 2007	July 6, 2007	Informational Hearing and Site Visit
N/A	July 20, 2007	Staff transmits Data Request Set 1
August 13, 2007	August 13, 2007	Applicant provides Data Responses – Set 1
September 1, 2007	August 31, 2007	Parties file Status Report 1
Late August 2007	September 6, 2007	Data Response and Issue Resolution Workshop 1
September 20, 2007	March 1, 2008	Local, state and federal agency draft determinations and Air District PDOC
40 days after PDOC filed *	April 9, 2008	Staff files Preliminary Staff Assessment (PSA)
2 weeks after PSA filed	April 23, 2008	PSA Workshop
November 19, 2007	May 1, 2008	Local, state and federal agency final determinations and Air District FDOC
30 days after FDOC filed	May 31, 2008	Staff files Final Staff Assessment (FSA)

\* Numerous projects requiring Determinations of Compliance from the South Coast AQMD will require additional staff time to analyze and prepare staff assessments.

Proof of Service List  
Docket