



BEFORE THE ENERGY RESOURCES CONSERVATION  
AND DEVELOPMENT COMMISSION OF THE STATE OF CALIFORNIA  
1516 NINTH STREET, SACRAMENTO, CA 95814  
1- 800-822-6228 – [WWW.ENERGY.CA.GOV](http://WWW.ENERGY.CA.GOV)

**APPLICATION FOR CERTIFICATION  
FOR THE *WATSON COGENERATION  
STEAM AND ELECTRICITY RELIABILITY  
PROJECT***

**Docket No. 09-AFC-1**

**REVISED  
COMMITTEE SCHEDULING ORDER**

On November 2, 2009, the Committee for the Application for Certification (AFC) for the Watson Cogeneration Steam and Electricity Reliability Project requested the parties in this case comment on a tentative revised and extended schedule. The Committee has determined that the 12-month schedule is infeasible given the current backlog of Staff's analyses, the anticipated delays due to the fast-track solar projects. Applicant, Commission staff, and California Unions for Reliable Energy (CURE) submitted comments.

The attached Revised Committee Schedule is based on Staff's proposed schedule submitted on November 9, 2009, and reflects Staff's best estimates of the impacts that fast-track renewable energy projects will have on the schedule of this case.

We may modify the schedule at any time upon either our own motion or that of a party. [Cal. Code Regs., tit. 20, § 1709(c).] Please note that the schedule requires periodic status reports to determine whether case development is progressing satisfactorily, and to bring potential schedule delays or other relevant matters to our attention.

Dated December 14, 2009, at Sacramento, California.

A handwritten signature in black ink, appearing to read "K. Douglas".

KAREN DOUGLAS  
Chairman and Presiding Member  
Watson Cogeneration AFC Committee

A handwritten signature in black ink, appearing to read "Julia A. Levin".

JULIA LEVIN  
Commissioner and Associate Member  
Watson Cogeneration AFC Committee

## **REVISED COMMITTEE SCHEDULE**

### **Watson Cogeneration Steam and Electricity Reliability Project (09-AFC-1) December 14, 2009**

	<b>ACTIVITY</b>	<b>DATE</b>
1	Applicant files Application of Certification (AFC)	3/19/09
2	Commission's determination that AFC is complete	7/29/09
3	Staff files Issue Identification Report	8/20/09
4	Staff files 1 <sup>st</sup> Round Data Requests	9/1/09
5	Informational Hearing and Site Visit	9/3/09
6	Applicant provides Data Responses (Set 1)	9/28/09
7	Parties file Status Report 1	10/8/09
8	Data Response and Issue Resolution Workshop (Set 1)	10/14/09
9	Local, state, and federal agency Draft Determinations	11/25/09
10	Staff receives Preliminary Determination of Compliance (PDOC)	11/25/09
11	Staff files Data Requests (Set 2)	12/10/09
12	Applicant provides Data Responses (Set 2)	1/7/10
13	Data Response and Issue Resolution Workshop (Set 2)	1/21/10
14	Staff files Data Requests (Set 3) if necessary	1/28/10
15	Parties file Status Report 2	1/28/10
16	Applicant provides Data Responses (Set 3)	2/24/10
17	Parties file Status Report 3	3/1/10
18	Staff files Preliminary Staff Assessment (PSA)	4/15/10
19	PSA Workshop	4/26/10
20	Parties file Status Report 4	4/30/10
21	Local, state, and federal agency Final Determinations	5/13/10
22	Staff files Final Staff Assessment (FSA)	5/26/10
23	FSA Workshop	6/9/10
24	Prehearing Conference	TBD
25	Evidentiary Hearings	TBD
26	Committee files Proposed Decision	TBD
27	Hearing on Proposed Decisions	TBD
28	Committee files Revised Proposed Decision	TBD
29	Commission Decision	TBD

TBD: To be determined.

Shaded events have already taken place